

Fresno Chaffee Zoo • 894 West Belmont Avenue • Fresno, California 93728
Phone (559) 498-5910 • Fax (559) 264-9226

Disbursement Claim for Measure Z Funds

Disbursement Claim #: 2015-12C

Claim Submission Date: 11/12/2015

Request Details

[illegible]

Fresno's Chaffee Zoo Corporation

General Ledger Report

September 2015

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Desc.
1-1601-00							
Account: 1-1601-00 (Construction in Progress-Architect)							
09/01/15			Account Beginning Balance			\$5,337,565.32	
09/06/15	10076-144	Accounts Payable	Alan Mok Engineering-Africa	\$745.00			Africa Exhibit
09/06/15	10076-211	Accounts Payable	Alan Mok Engineering-Africa	\$105.00			Africa Exhibit
09/06/15	10076-213	Accounts Payable	Alan Mok Engineering-Africa	\$828.75			Africa Exhibit
09/06/15	10076-215	Accounts Payable	Alan Mok Engineering-Africa	8/ \$2,900.00			Africa Exhibit
09/14/15	10111-448	Accounts Payable	Mathieson Managment Group, LLC-August-P	9/ \$2,224.82			Africa Exhibit
09/25/15	10119-181	Accounts Payable	Regional Transportation Mitiga-Mitigation Fe	16/ \$15,668.53			Africa Exhibit
09/25/15	10119-183	Accounts Payable	Regional Transportation Mitiga-Mitigation Fe	\$207.45			Africa Exhibit
09/25/15	10119-185	Accounts Payable	Regional Transportation Mitiga-Mitigation Fe	\$421.05			Africa Exhibit
09/25/15	10119-187	Accounts Payable	Regional Transportation Mitiga-Mitigation Fe	\$676.48			Africa Exhibit
09/25/15	10119-189	Accounts Payable	Regional Transportation Mitiga-Mitigation Fe	17/ \$1,740.03			Africa Exhibit
09/25/15	10119-191	Accounts Payable	Regional Transportation Mitiga-Mitigation Fe	\$629.31			Africa Exhibit
09/27/15	10119-289	Accounts Payable	Mathieson Managment Group, LLC-Septembe	18/ \$2,832.20			Africa Exhibit
09/30/15	10123-100	Accounts Payable	The Portico Group-Africa	24/ \$8,898.80			Africa Exhibit
09/30/15	10123-102	Accounts Payable	The Portico Group-Africa	25/ \$8,898.80			Africa Exhibit
			Account Subtotals	\$46,776.22	\$0.00		
09/30/15			Account Net Change			\$46,776.22	2/
09/30/15			Account Ending Balance			\$5,384,341.54	
1-1602-00							
Account: 1-1602-00 (Construction in Progress-Construction)							
09/01/15			Account Beginning Balance			\$47,231,483.42	
09/02/15	10066-63	Accounts Payable	Sunset Landscapes, Inc.-Landscape - Africa - \	26/ \$22,374.40			Africa Exhibit
09/02/15	10066-67	Accounts Payable	Restaurant Design Concepts, In-Africa - Outdc	32/ \$41,009.97			Africa Exhibit
09/02/15	10066-117	Accounts Payable	Tent City Canvas House-Camp Tent & Frame	34/ \$7,803.00			Africa Exhibit
09/02/15	10076-384	Accounts Payable	Visa- Premier Valley Bank-Misc. Expenses	\$675.12			Africa Exhibit
09/04/15	10076-71	Accounts Payable	Diverse Signs & Designs-African Adventure S	36/ \$10,000.00			Africa Exhibit
09/04/15	10076-3	Accounts Payable	All Phase, Inc.-Split bolt	\$239.18			Africa Exhibit
09/06/15	10076-166	Accounts Payable	Delta Bluegrass Company-Africa	38/ \$12,383.80			Africa Exhibit
09/06/15	10076-168	Accounts Payable	Knights Pumping & Portable Ser-Africa	\$32.47			Africa Exhibit
09/06/15	10076-170	Accounts Payable	Rosenbalm Rockery-Africa	\$30.78			Africa Exhibit
09/06/15	10076-172	Accounts Payable	Kencove Farm Fence Supplies, I-Africa	39/ \$2,480.80			Africa Exhibit
09/06/15	10076-174	Accounts Payable	G & B Mobile Welding, Inc.-Africa	41/ \$7,598.70			Africa Exhibit
09/06/15	10076-209	Accounts Payable	Sunset Landscapes, Inc.-Africa	42/ \$23,708.48			Africa Exhibit
09/06/15	10076-275	Accounts Payable	G & B Mobile Welding, Inc.-Rhino	50/ \$7,454.67			Africa Exhibit
09/09/15	10076-477	Accounts Payable	Ferguson Enterprises, Inc.-Africa Commissary	51/ \$2,144.65			Africa Exhibit
09/11/15	10111-258	Accounts Payable	Luis A. Cerrillos-Africa Graphics / Axiom	53/ \$2,765.00	\$2,222.50		Africa Exhibit
09/11/15	10111-281	Accounts Payable	Lowe's Business Account-supplies/Africa	\$10.35			Africa Exhibit

Fresno's Chaffee Zoo Corporation

General Ledger Report

September 2015

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Desc.
Account: 1-1602-00 (Construction in Progress-Construction)							
09/11/15	10111-283	Accounts Payable	Lowe's Business Account-supplies/Africa	\$306.19			Africa Exhibit
09/11/15	10111-528	Accounts Payable	Visa- Premier Valley Bank-Misc. Expenses-Br	\$100.00			Africa Exhibit
09/12/15	10111-305	Accounts Payable	Knights Pumping & Portable Ser-Pond	\$89.35			Africa Exhibit
09/12/15	10111-309	Accounts Payable	BMV Construction Group, Inc.-Pond	54/ \$33,498.05 ●			Africa Exhibit
09/12/15	10111-311	Accounts Payable	McMaster-Carr Supply Co.-Africa	\$432.36			Africa Exhibit
09/12/15	10111-313	Accounts Payable	McMaster-Carr Supply Co.-Africa	57/ \$1,646.05 ●			Africa Exhibit
09/12/15	10111-315	Accounts Payable	Valley Iron, Inc.-supplies	\$257.03			Africa Exhibit
09/12/15	10111-317	Accounts Payable	Valley Iron, Inc.-Africa	\$102.81			Africa Exhibit
09/12/15	10111-323	Accounts Payable	Belmont Nursery, Inc.-Africa	\$167.75			Africa Exhibit
09/12/15	10111-343	Accounts Payable	Fresno Wire Rope-supplies	\$414.60			Africa Exhibit
09/12/15	10111-345	Accounts Payable	Village Nurseries-Africa	58/ \$2,045.45 ●			Africa Exhibit
09/12/15	10111-413	Accounts Payable	G & B Mobile Welding, Inc.-Africa	59/ \$9,855.85 ●			Africa Exhibit
09/14/15	10111-439	Accounts Payable	Sunset Landscapes, Inc.-Landscape - Africa	60/ \$16,770.22 ●			Africa Exhibit
09/14/15	10111-442	Accounts Payable	Sunset Landscapes, Inc.-Landscape - Africa	68/ \$21,255.68 ●			Africa Exhibit
09/14/15	10111-445	Accounts Payable	Sunset Landscapes, Inc.-Landscape - Africa	74/ \$23,493.12 ●			Africa Exhibit
09/16/15	10111-563	Accounts Payable	The Battery Exchange-Africa	80/ \$1,180.83 ●			Africa Exhibit
09/21/15	10111-573	Accounts Payable	A-1 Elite Tree Service Inc.-Africa	81/ \$1,920.00 ●			Africa Exhibit
09/21/15	10111-575	Accounts Payable	A-1 Elite Tree Service Inc.-Africa	82/ \$3,900.00 ●			Africa Exhibit
09/21/15	10111-581	Accounts Payable	Childs and Company, Inc.-Africa	83/ \$1,854.38 ●			Africa Exhibit
09/21/15	10111-589	Accounts Payable	Drymala Concrete Products-Africa	84/ \$1,351.00 ●			Africa Exhibit
09/21/15	10111-591	Accounts Payable	Kencove Farm Fence Supplies, I-Africa	\$671.74			Africa Exhibit
09/21/15	10111-593	Accounts Payable	All Phase, Inc.-Africa	\$54.11			Africa Exhibit
09/22/15	10111-779	Accounts Payable	Diverse Signs & Designs-Africa	85/ \$15,000.00 ●			Africa Exhibit
09/22/15	10111-820	Accounts Payable	Lowe's Business Account-Africa	\$269.24			Africa Exhibit
09/24/15	10123-203	Accounts Payable	Contract Furniture Company-Africa Furniture	88/ \$11,056.61 ●			Africa Exhibit
09/27/15	10119-209	Accounts Payable	Bell Memorials and Granite Wor Africa Tiles	\$2,250.00			Africa Exhibit
09/27/15	10119-221	Accounts Payable	Lowe's Business Account-Africa	\$180.19			Africa Exhibit
09/27/15	10119-227	Accounts Payable	Sunset Landscapes, Inc.-Africa	90/ \$21,035.39 ●	20,909.00		Africa Exhibit
09/27/15	10119-306	Accounts Payable	G & B Mobile Welding, Inc.-Africa	102/ \$5,554.07 ●			Africa Exhibit
09/27/15	10119-310	Accounts Payable	Knights Pumping & Portable Ser-Africa	\$32.47			Africa Exhibit
09/27/15	10119-312	Accounts Payable	Fresno Ag Hardware-Africa	\$50.55			Africa Exhibit
09/27/15	10119-314	Accounts Payable	Delta Bluegrass Company-Africa	103/ \$8,724.95 ●			Africa Exhibit
09/27/15	10119-316	Accounts Payable	Rosenbalm Rockery-Africa	\$716.64			Africa Exhibit
09/27/15	10119-318	Accounts Payable	A-1 Elite Tree Service Inc.-Africa	104/ \$2,760.00 ●			Africa Exhibit
09/27/15	10119-328	Accounts Payable	Lowe's Business Account-supplies	\$288.66			Africa Exhibit
09/27/15	10119-340	Accounts Payable	Fresno Ag Hardware-Africa	\$64.92			Africa Exhibit
09/27/15	10146-381	Accounts Payable	REVERSE ADJ-Bell Memorials and Granite Y		\$2,250.00		Africa Exhibit
09/29/15	10123-88	Accounts Payable	Axiom Studio-Africa Graphics	105/ \$2,695.00 ●			Africa Exhibit
09/29/15	10123-91	Accounts Payable	Axiom Studio-Africa Graphics	106/ \$2,450.00 ●			Africa Exhibit
<i>Account Subtotals</i>				\$335,206.63	\$2,250.00		

09/30/15

Account Net Change

332,287.74 2/

Fresno's Chaffee Zoo Corporation

General Ledger Report

September 2015


Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Desc.
Account: 1-1602-00 (Construction in Progress-Construction)							
09/30/15			<i>Account Ending Balance</i>			<u>\$47,564,440.05</u>	
1-1603-17							
Account: 1-1603-17 (Utilities - Capital Utilities)							
09/01/15			<i>Account Beginning Balance</i>			\$188,154.50	
09/02/15	10068-5	Accounts Payable	ADJ-Collins Electrical Company Inc-Utilities -	107/ \$2,940.00 ●			Capital Utilities
09/04/15	10076-7	Accounts Payable	Office Depot, Inc.-supplies - Monitor	109/ \$1,274.89 ●			Capital Utilities
09/08/15	10076-403	Accounts Payable	Intergrated Electronics-Utility Project	111/ \$2,916.17 ●			Capital Utilities
09/14/15	10111-451	Accounts Payable	Mathieson Managment Group, LLC-August-P	112/ \$1,978.38 ●			Capital Utilities
09/21/15	10111-630	Accounts Payable	Collins Electrical Company Inc-Electric Utili	118/ \$45,712.78 ●			Capital Utilities
09/21/15	10111-632	Accounts Payable	Collins Electrical Company Inc-Electric Utili	122/ \$11,567.00 ●			Capital Utilities
09/27/15	10119-287	Accounts Payable	Mathieson Managment Group, LLC-Septembe	\$749.70			Capital Utilities
			<i>Account Subtotals</i>	<u>\$67,138.92</u>	<u>\$0.00</u>		
09/30/15			<i>Account Net Change</i>			<u>\$67,138.92</u>	2/
09/30/15			<i>Account Ending Balance</i>			<u>\$255,293.42</u>	
09/01/15					<i>Grand Total Beginning Balance</i>	\$52,757,203.24	
09/30/15					<i>Grand Total Net Change</i>	<u>\$446,871.77</u>	
09/30/15					<i>Grand Total Ending Balance</i>	<u>\$53,204,075.01</u>	

Measure Z Capital
August 2015

	Utility Improvements	Architectural Water Play Area	Architectural Services-Africa	Construction Africa	Architectural Service-Tiger	Capital Projects	Animal Acq/Trans		Wire Fees	Adjustment	Claim Total
2014-01C				\$2,109,162.28					\$10.00		\$2,109,172.28
2014-02C				\$2,538,830.93					\$10.00		\$2,538,840.93
2014-03C				\$2,280,958.74					\$10.00		\$2,280,968.74
2014-04C	\$2,853.11		\$138,657.08	\$160,270.47					\$10.00		\$301,790.66
2014-05C				\$2,931,054.77					\$10.00		\$2,931,064.77
2014-06C	\$70,022.09		\$91,270.87	\$602,832.32					\$10.00		\$764,135.28
2014-07C				\$1,973,948.72					\$10.00		\$1,973,958.72
2014-08C				\$1,819,176.66					\$10.00		\$1,819,186.66
2014-09C				\$1,477,457.71					\$10.00		\$1,477,467.71
2014-10C	\$61,192.26		\$74,781.46	\$503,716.12					\$10.00		\$639,699.84
2014-11C	\$54,087.04		\$22,359.03	\$835,390.90					\$10.00		\$911,846.97
2014-12C	<u>\$67,138.92</u>		<u>\$46,776.22</u>	\$332,956.63					\$10.00		\$446,881.77
2014-13C									\$0.00		\$0.00
2014-14C									\$0.00		\$0.00
2014-15C									\$0.00		\$0.00
Total	\$255,293.42	\$0.00	\$373,844.66	\$17,565,756.25	\$0.00	\$0.00	\$0.00	\$0.00	\$120.00		\$18,195,014.33
Less wire fees:											<u>-\$120.00</u>
Total											\$18,194,894.33
2015 Budget	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$23,000.00		\$250.00		\$23,250.00
Animal Transportation	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$142,000.00		\$0.00		\$142,000.00
Increase to Budget	\$310,142.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00		\$0.00		\$310,142.00
Carryover from prior yr	\$0.00	\$0.00	\$630,570.04	\$20,516,835.61	\$44,000.00	\$214,937.00	\$0.00		\$0.00		\$21,406,342.65
Spent YTD	<u>\$255,293.42</u>	<u>\$0.00</u>	<u>\$373,844.66</u>	<u>\$17,565,756.25</u>	<u>\$0.00</u>	<u>\$0.00</u>	<u>\$0.00</u>		<u>\$120.00</u>		<u>\$18,195,014.33</u>
Funds remaining	\$54,848.58	\$0.00	\$256,725.38	\$2,951,079.36	\$44,000.00	\$214,937.00	\$165,000.00	\$0.00	\$130.00		\$3,686,720.32
											\$379,937.00

Measure Z Capital
August 2015

Requested			2013	2014	2015	Capital Projects	
						Funds	expires
2013	Reptile Plaza	\$50,000	\$0.00	\$0.00	\$0.00	\$50,000.00	06/30/15
2014	Exploration Station	\$100,000		\$0.00	\$0.00	\$100,000.00	06/30/17
	Tropical Treasures	\$64,937				\$64,937.00	06/30/17
2015	Animal Acquisition	\$23,000				\$23,000.00	
	and Transportation	\$142,000				\$142,000.00	
	addition @ 09/30/15						
Funds remaining						\$379,937.00	



SBE, UDBE

Alan Mok PE, PLS LEED AP QSD

Edward M. Wong PE

Michael E. M'houss PE QSD

Chad R. Blau, PLS

REC'D
8-24-15
M.M.

INVOICE #1460

July 31, 2015

AME File No. 214-0185

Mr. Jon Wheless
Fresno Chaffee Zoo
894 W Belmont Ave
Fresno, CA 93728

Project Civil Design for Ponds at Roeding Park

Work Performed For Construction Support Services.

Fee Amount	✓ \$29,000.00
Percent Complete	100.00%
Billed to Date	✓ \$29,000.00
Previously Billed	✓ \$26,100.00

Total Fees Due \$ 2,900.00 3/

1-1601-00-0141

pd. 09/09/15 8.25.15

CK 89512

APPROVED FOR
PAYMENT.

M. Matheson

EMAIL C.C. @ BRIAN, MAYRA, JON

Sumner 1/1



Mathieson
Management Group, LLC
P M I C M

September 1, 2015

Delivered: Via Email

To: Mr. Brian Goldman, CFO
Fresno Chaffee Zoo Corporation
894 West Belmont Avenue
Fresno, CA 93728

Subject: MMG, LLC's Project Management Invoice No. 15
Period: Month of August 2015 (ZooCorp - Capital Improvement Program)

Dear Mr. Brian Goldman,

Enclosed is Invoice No. 15, dated September 1, 2015 for August 2015 project management services rendered in the amount of \$5,840.22, as detailed below on the ZooCorp's Capital Improvement Program's:

Parking Temp	= \$1,551.25 (18.25-hours x \$85) - Abatement Disposal Manifests rec'd
less 2%	= 1520.22 and submitted project for plan check & permitting w/ City
Elect Utility Upgrades	= \$2,018.75 (23.75-hours x \$85) - Energized last 12-KV line and placed
less 2%	= 1978.38 northern third of Zoo Exhibits & Entry on Zoo's electric meter and
	removed 75% of the deactivated wire out of ground
Africa Adventure:	
Pond	= \$2,270.22.00 (24.75-hours x \$85 & \$166.47 Field Materials) - Electric
	Circuit & Grading Done; Bid & Awarded Shotcrete portion of Pond
less 2%	2224.82 3/ 601-00-0141

For questions please contact me at: (559) 284-1024 or mark.mathieson@sbcglobal.net; payment is due on the 20th of the month.

Sincerely,

Mark O. Mathieson

Mark Owen Mathieson, PE, PMP
Mathieson Management Group, LLC
Clovis, CA 93619

5723.42

Parking 1520.22
1601-00 0109

Utility 1978.38
1603-19 0139

Africa 2224.82
1604-00

Cc: J. R. Forrest Construction, Inc., FCZC-Mayra Boganwrig

MMG, LLC - Invoice No. 15 (Summary)

Period: August 2015
 Client: Fresno Chaffee Zoo Corporation
 Dated: September 1, 2015

Task No:		Labor 01	Permit 02	Comments:
Labor:	Dates:	Hours:		
	3-Aug-15	9		
	4-Aug-15	3		
	5-Aug-15	8.5		
	6-Aug-15	2.5		
	7-Aug-15	2		
	8-Aug-15	1.5		
	10-Aug-15	2.5		
	11-Aug-15	2		
	12-Aug-15	2		
	13-Aug-15	1		
	14-Aug-15	3		
	17-Aug-15	2.25		
	18-Aug-15	2.5		
	19-Aug-15	2		
	20-Aug-15	1.5		
	21-Aug-15	3		
	24-Aug-15	3.5		
	25-Aug-15	3		
	26-Aug-15	2		
	27-Aug-15	7		
	28-Aug-15	2		
	31-Aug-15	1		
		0		
		0		
Total Hrs:		66.75		@ \$85/Hour
Total \$'s:		\$5,673.75	0.00	
			Total Hours: 66.75	<i>m.b.</i>
			Hour Rate: \$85.00	
			Labor Total: \$5,673.75	
Expenses:				@ 50-Cents/Mile
	Supplies:	166.47	0	
	Mileage:	0	0	
	Subtotal:	\$166.47	\$0.00	
			Exp Total: \$166.47	
Subtotals:		\$5,840.22	\$0.00	Test:
Inv. No. 15 (Summary):				\$5,840.22
				\$5,840.22

MMG, LLC - Invoice No. 15.6CCY (Parking-Temp)				
Period:		August 2015		
Client:		Fresno Chaffee Zoo Corporation		
Dated:		September 1, 2015		
Task No:		Labor 01	Permit 02	Comments:
Labor:	Dates:	Hours:		
	3-Aug-15	1.00		
	4-Aug-15	1.00		
	5-Aug-15	0.00		
	6-Aug-15	1.00		
	7-Aug-15	0.00		
	8-Aug-15	0.00		
	10-Aug-15	1.00		
	11-Aug-15	0.50		
	12-Aug-15	1.00		
	13-Aug-15	1.00		
	14-Aug-15	0.00		
	17-Aug-15	0.00		
	18-Aug-15	1.00		
	19-Aug-15	0.00		
	20-Aug-15	0.00		
	21-Aug-15	1.75		
	24-Aug-15	0.50		
	25-Aug-15	0.00		
	26-Aug-15	1.00		
	27-Aug-15	7.00		
	28-Aug-15	0.00		
	31-Aug-15	0.50		
		0.00		
		0.00		
Total Hrs:		18.25		@ \$85/Hour
Total \$'s:		\$1,551.25	0.00	
Contract:	Expended:	Current:	Bal Remain:	Total Hours: 18.25
138.00	69.50	18.25	50.25	Hour Rate: \$85.00
\$11,730.00	\$5,907.50	\$1,551.25	\$4,271.25	Labor Total: \$1,551.25
Expenses:				
	Permit:	0	0	
	Mileage:	0	0	
	Subtotal:	\$0.00	\$0.00	
				@ 50-Cents/Mile
				Test:
Subtotals:		\$1,551.25	\$0.00	\$1,551.25
Inv. No. 15.6CCY Grand Total:				\$1,551.25

46 remaining

MMG, LLC - Invoice No. 15.14EUU

Period: August 2015 Elect Utility Upgrades (EUU)
 Client: Fresno Chaffee Zoo Corporation
 Dated: September 1, 2015

Task No:		Labor 01	Permit 02	Comments:
Labor:	Dates:	Hours:		
	3-Aug-15	7.00		
	4-Aug-15	0.50		
	5-Aug-15	8.00		
	6-Aug-15	0.50		
	7-Aug-15	1.00		
	8-Aug-15	0.00		
	10-Aug-15	1.00		
	11-Aug-15	0.00		
	12-Aug-15	0.00		
	13-Aug-15	0.00		
	14-Aug-15	0.00		
	17-Aug-15	1.25		
	18-Aug-15	1.00		
	19-Aug-15	1.00		
	20-Aug-15	0.50		
	21-Aug-15	1.00		
	24-Aug-15	1.00		
	25-Aug-15	0.00		
	26-Aug-15	0.00		
	27-Aug-15	0.00		
	28-Aug-15	0.00		
	31-Aug-15	0.00		
		0.00		
		0.00		
Total Hrs:		23.75		@ \$85/Hour
Total \$'s:		\$2,018.75	0.00	
Contract:	Expended:	Current:	Bal Remain:	Total Hours: 23.75
181.00	118.83	23.75	38.42	Hour Rate: \$85.00
\$15,385.00	\$10,100.55	\$2,018.75	\$3,265.70	Labor Total: \$2,018.75
Expenses:				
	Permit:	0	0	
	Mileage:	0	0	
	Subtotal:	\$0.00	\$0.00	
				@ 50-Cents/Mile
				Test:
Subtotals:		\$2,018.75	\$0.00	\$2,018.75
Inv. No. 15.14EUU Grand Total:				\$2,018.75

MMG, LLC - Invoice No. 15.3AA-(AD/, AOR, PD, UEP)

Period: August 2015

Client: Fresno Chaffee Zoo Corporation

Dated: September 1, 2015

Task No:		ADA	PD-	AOR	USS	
Labor:	Dates:	Hours:	Hours:	Hours:	Hours:	Comments:
	3-Aug-15	0.00	1.00	0.00	0.00	
	4-Aug-15	0.00	1.50	0.00	0.00	
	5-Aug-15	0.00	0.50	0.00	0.00	
	6-Aug-15	0.00	1.00	0.00	0.00	
	7-Aug-15	0.00	1.00	0.00	0.00	
	8-Aug-15	0.00	1.50	0.00	0.00	
	10-Aug-15	0.00	0.50	0.00	0.00	
	11-Aug-15	0.00	1.50	0.00	0.00	
	12-Aug-15	0.00	1.00	0.00	0.00	
	13-Aug-15	0.00	0.00	0.00	0.00	
	14-Aug-15	0.00	3.00	0.00	0.00	
	17-Aug-15	0.00	1.00	0.00	0.00	
	18-Aug-15	0.00	0.50	0.00	0.00	
	19-Aug-15	0.00	1.00	0.00	0.00	
	20-Aug-15	0.00	1.00	0.00	0.00	
	21-Aug-15	0.00	0.25	0.00	0.00	
	24-Aug-15	0.00	2.00	0.00	0.00	
	25-Aug-15	0.00	3.00	0.00	0.00	
	26-Aug-15	0.00	1.00	0.00	0.00	
	27-Aug-15	0.00	0.00	0.00	0.00	
	28-Aug-15	0.00	2.00	0.00	0.00	
	31-Aug-15	0.00	0.50	0.00	0.00	
		0.00	0.00	0.00	0.00	
			0.00	0.00	0.00	
Total Hrs:		0.00	24.75	0.00	0.00	24.75
Total \$'s:		\$0.00	\$2,103.75	\$0.00	\$0.00	@ \$85/Hour
						 Total Hours: 24.75 Hour Rate: \$85.00 Labor Total: \$2,103.75 @ 50-Cents/Mile Test: \$2,270.22 \$2,270.22
Expenses:						
	Supplies:	0	166.47	\$0.00	\$0.00	
	Mileage:	0	0	0	0	
	Subtotal:	\$0.00	\$166.47	\$0.00	\$0.00	
						Exp Total: \$166.47
Subtotals:	Each Project	\$0.00	\$2,270.22	\$0.00	\$0.00	
Inv. No. 15.3AA- Grand Total:						

MMG, LLC - Invoice No. 15.10PD-					
Period:	August 2015				Pond (PD-)
Client:	Fresno Chaffee Zoo Corporation				
Dated:	September 1, 2015				
Task No:		Labor 01	Permit 02	Comments:	
Labor:	Dates:	Hours:			
	3-Aug-15	1.00			
	4-Aug-15	1.50			
	5-Aug-15	0.50			
	6-Aug-15	1.00			
	7-Aug-15	1.00			
	8-Aug-15	1.50			
	10-Aug-15	0.50			
	11-Aug-15	1.50			
	12-Aug-15	1.00			
	13-Aug-15	0.00			
	14-Aug-15	3.00			
	17-Aug-15	1.00			
	18-Aug-15	0.50			
	19-Aug-15	1.00			
	20-Aug-15	1.00			
	21-Aug-15	0.25			
	24-Aug-15	2.00			
	25-Aug-15	3.00			
	26-Aug-15	1.00			
	27-Aug-15	0.00			
	28-Aug-15	2.00			
	31-Aug-15	0.50			
		0.00			
		0.00			
Total Hrs:		24.75			@ \$85/Hour
Total \$'s:		\$2,103.75	0.00		
Contract:	Expended:	Current:	Bal Remain:	Total Hours:	24.75
287.75	229.00	24.75	34.00	Hour Rate:	\$85.00
\$24,458.75	\$19,465.00	\$2,103.75	\$2,890.00	Labor Total:	\$2,103.75
Expenses:					
	Supplies:	166.47	0		
	Mileage:	0	0		
	Subtotal:	\$166.47	\$0.00		
				Exp Total:	\$166.47
Subtotals:		\$2,270.22	\$0.00		
Inv. No. 15.10PD- Grand Total:					

Wm. W.

@ 50-Cents/Mile

Test:

\$2,270.22

\$2,270.22

1496

200 Parts



More saving.
More doing.®

845 WEST SHAW AVENUE CLOVIS, CA 93612
STOREMANAGER SHELENE LARSEN 559-294-9600

0664 00007 33352 08/05/15 07:26 AM
CASHIER VERONICA - VXE2667

044882664493 150FT HOSE <A> 35.97
5/8"X150' HOSE REEL HOSE
046878279032 ZINC SHUTOFF <A> 6.47
ZINC HOSE Y W/SHUTOFF

SUBTOTAL 42.44
SALES TAX 3.49
TOTAL \$45.93
XXXXXXXXXXXX0823 VISA 45.93
AUTH CODE 005540/7073348 TA

P.O.#/JOB NAME: 0



More saving.
More doing.®


845 WEST SHAW AVENUE CLOVIS, CA 93612
STOREMANAGER SHELENE LARSEN 559-294-9600

0664 00059 21414 08/14/15 07:20 AM
CASHIER STEVE LARSEN 559-294-9600

046878279032 ZINC SHUTOFF <A> 6.47
ZINC HOSE Y W/SHUTOFF
078627405843 100FT HOSE A 28.97
5/8"X100' HOSE REEL HOSE
044882664493 150FT HOSE A 35.97
5/8"X150' HOSE REEL HOSE
042706096104 1/2" 6 TRIPO A 19.97
26 43" BRASS IMPACT TRIPPO SPRINKLER

SUBTOTAL 111.38
SALES TAX 9.16
TOTAL \$120.54
XXXXXXXXXXXX0823 VISA 120.54
AUTH CODE 011638/8595670 TA

P.O.#/JOB NAME: RD



Handwritten signature

RECORD OF PAYMENT OF REGIONAL TRANSPORTATION MITIGATION FEE

REGIONAL TRANSPORTATION MITIGATION FEE JOINT POWERS AGENCY

2035 Tulare Street, Suite 201, Fresno, CA 93721

(559) 233-4148, ext. 200 www.fresnocog.org

APPLICANT

Name: Chaffee Zoo
 Contact Person: Jon Wholes
 Address: 894 W Belmont Ave
Fresno CA 93728
 Telephone Number: (559) 217-0626

PROJECT

Job Site Address: 894 W Belmont
 Tract Number _____
 Lot/Parcel Number _____
 Building Permit Number 13-2725
 Building Permit Issued 2-10-14
 Final Map Recorded _____
 DATE _____

Parcel Map, Tentative Map filed, Deemed Complete by Agency _____
 DATE _____

Single-Family Dwelling		dwelling unit @ \$1,727/DU	\$
Multi-Family Dwelling		dwelling units @ \$1,212/DU	\$
Public School / Education		Exempt from RTMF	
Government		Exempt from RTMF	
Commercial/Retail		square feet @ \$1.96	\$
Commercial/Office/Service	17,577	square feet @ \$1.23 <u>0.89</u>	<u>\$21,619.71</u>
Light Industrial		square feet @ \$0.49	\$
Heavy Industrial		square feet @ \$0.10	\$
Other Non-Residential		square feet @ \$0.42	\$
		Total Fee Due (subtotal)	\$
		Handling Fee	\$ 25.00
		Total Amount Due	<u>\$21,644.71</u>

15,643.53

15,668.53 ³¹

Check# _____

Applicant _____

Representative of Permit Issuing Agency _____

2-10-14
 Date

2-10-14
 Date

Issuing Agency _____

1-1601-00-0141
 Pd. 09/25/15
 CK 89724

DISPOSITION OF RTMF

_____ RTMF Joint Powers Agency certifies that the above fees have been PAID IN FULL

_____ RTMF Joint Powers Agency certifies that the above project is EXEMPT from the requirement to pay the RTMF because _____

Representative of the RTMF JPA _____

Date _____

Note: The fees shown are those in effect as of January 1, 2012. Fees are subject to change. The amounts due will be based on the fees in effect on the day the fee is paid.

This form must be validated by the Fresno County Regional Transportation Mitigation Fee Joint Powers Agency and returned to the Permit Issuing Agency prior to final inspection or certificate of occupancy.

RECORD OF PAYMENT OF REGIONAL TRANSPORTATION MITIGATION FEE

REGIONAL TRANSPORTATION MITIGATION FEE JOINT POWERS AGENCY

2035 Tulare Street, Suite 201, Fresno, CA 93721
(559) 233-4148, ext. 200 www.fresnocog.org

APPLICANT

Name: Chaffee Zoo
Contact Person: Jon Wheeler
Address: 894 W Belmont
Fresno CA 93728
Telephone Number: 559-217-0626

PROJECT

Job Site Address Serenity Overlook
894 W. Belmont
Tract Number _____
Lot/Parcel Number _____
Building Permit Number 13-2730
Building Permit Issued 2-10-14
DATE _____
Final Map Recorded _____
DATE _____

Parcel Map, Tentative Map filed, Deemed Complete by Agency

DATE

Single-Family Dwelling		dwelling unit @ \$1,727/DU	\$
Multi-Family Dwelling		dwelling units @ \$1,212/DU	\$
Public School / Education		Exempt from RTMF	
Government		Exempt from RTMF	
Commercial/Retail		square feet @ \$1.96	\$
Commercial/Office/Service	<u>1927</u>	square feet @ \$1.23 <u>0.89</u>	\$2370.21 <u>1715.03</u>
Light Industrial		square feet @ \$0.49	\$
Heavy Industrial		square feet @ \$0.10	\$
Other Non-Residential		square feet @ \$0.42	\$
Total Fee Due (subtotal)			\$
Handling Fee			\$ 25.00
Total Amount Due			\$2395.21 <u>1740.03</u>

Check# _____

Applicant

Date

Representative of Permit Issuing Agency

Date

Issuing Agency

DISPOSITION OF RTMF

_____ RTMF Joint Powers Agency certifies that the above fees have been PAID IN FULL

_____ RTMF Joint Powers Agency certifies that the above project is EXEMPT from the requirement to pay the RTMF because _____

Representative of the RTMF JPA

Date

Note: The fees shown are those in effect as of January 1, 2012. Fees are subject to change. The amounts due will be based on the fees in effect on the day the fee is paid.

This form must be validated by the Fresno County Regional Transportation Mitigation Fee Joint Powers Agency and returned to the Permit Issuing Agency prior to final inspection or certificate of occupancy.



Mathieson
Management Group, LLC
P M J C M

September 18, 2015

Delivered: Via Email

To: Mr. Brian Goldman, CFO
Fresno Chaffee Zoo Corporation
894 West Belmont Avenue
Fresno, CA 93728

Subject: MMG, LLC's Project Management Invoice No. 16
Period: Month of September 2015 (ZooCorp - Capital Improvement Program)

Dear Mr. Brian Goldman,

Enclosed is Invoice No. 16, dated September 18, 2015 for September 2015 project management services rendered in the amount of \$4,207.50, as detailed below on the ZooCorp's Capital Improvement Program's: ~~less 2%~~ = 4,123.35 Total

Parking Temp = \$ 552.50 (6.5-hours x \$85) - Responded to City's plan check comments, obtained County soil clearance after fuel station removal.
~~less 2%~~ = 541.45 1-1601-00-0169

Elect Utility Upgrades = \$ 765.00 (9.00-hours x \$85) - Removed balance of the deactivated wire out of ground, completed punch list & Contract Closed.
~~less 2%~~ = 749.70 1-1603-19-0139

Africa Adventure:
Pond = \$2,890.00 (34-hours x \$85) - Shotcrete upper half of liner, Bridge & ~~less 2%~~ = 2,832.20 3/- Built Grade Survey are completed.
1-1601-00-0141 Africa

Note: No work performed between September 18 - 30, 2015.

For questions please contact me at: (559) 284-1024 or mark.mathieson@scgglobal.net.


Sincerely;

Mark Owen Mathieson, PE, PMP
Mathieson Management Group, LLC
Clovis, CA 93619

Cc: J. R. Forrest Construction, Inc., FCZC-Mayra Boganwright, File

MMG, LLC - Invoice No. 16 (Summary)

Period: September 2015
 Client: Fresno Chaffee Zoo Corporation
 Dated: October 1, 2015

Task No:		Labor 01	Permit 02	Comments:
Labor:	Dates:	Hours:		
	1-Sep-15	4.5		
	2-Sep-15	2.5		
	3-Sep-15	4.25		
	4-Sep-15	3		
	7-Sep-15	0		
	8-Sep-15	2		
	9-Sep-15	3		
	10-Sep-15	6.25		
	11-Sep-15	6		
	12-Sep-15	2		
	14-Sep-15	3		
	15-Sep-15	4.75		
	16-Sep-15	5.25		
	17-Sep-15	3		
	18-Sep-15	0		
	21-Sep-15	0		
	22-Sep-15	0		
	23-Sep-15	0		
	24-Sep-15	0		
	25-Sep-15	0		
	28-Sep-15	0		
	29-Sep-15	0		
	30-Sep-15	0		
		0		
Total Hrs:		49.50		@ \$85/Hour
Total \$'s:		\$4,207.50	0.00	
			Total Hours: 49.50	
			Hour Rate: \$85.00	
			Labor Total: \$4,207.50	
Expenses:				
	Supplies:	0	0	
	Mileage:	0	0	
	Subtotal:	\$0.00	\$0.00	@ 50-Cents/Mile
			Exp Total: \$0.00	
Subtotals:		\$4,207.50	\$0.00	Test:
Inv. No. 15 (Summary):				\$4,207.50
				\$4,207.50

MMG, LLC - Invoice No. 16.6CCY (Parking-Temp)

Period: September 2015
 Client: Fresno Chaffee Zoo Corporation
 Dated: October 1, 2015

City Corp Yard (CCY)

Task No:		Labor 01	Permit 02	Comments:
Labor:	Dates:	Hours:		
	1-Sep-15	0.50		
	2-Sep-15	1.00		
	3-Sep-15	0.00		
	4-Sep-15	0.00		
	7-Sep-15	0.00		
	8-Sep-15	0.00		
	9-Sep-15	0.00		
	10-Sep-15	0.00		
	11-Sep-15	1.00		
	12-Sep-15	0.00		
	14-Sep-15	0.00		
	15-Sep-15	1.00		
	16-Sep-15	2.00		
	17-Sep-15	1.00		
	18-Sep-15	0.00		
	21-Sep-15	0.00		
	22-Sep-15	0.00		
	23-Sep-15	0.00		
	24-Sep-15	0.00		
	25-Sep-15	0.00		
	28-Sep-15	0.00		
	29-Sep-15	0.00		
	30-Sep-15	0.00		
		0.00		

Total Hrs:		6.50				@ \$85/Hour
Total \$'s:		\$552.50	0.00			

Contract:	Expended:	Current:	Bal Remain:	Total Hours:	6.50	<i>W.L.N.</i>
138.00	87.75	6.50	43.75	Hour Rate:	\$85.00	
\$11,730.00	\$7,458.75	\$552.50	\$3,718.75	Labor Total:	\$552.50	

Expenses:						@ 50-Cents/Mile Test:
	Permit:	0	0			
	Mileage:	0	0			
	Subtotal:	\$0.00	\$0.00			
			Exp Total:	\$0.00		
Subtotals:		\$552.50	\$0.00			\$552.50
Inv. No. 16.6CCY Grand Total:						\$552.50

MMG, LLC - Invoice No. 16.14EUU

Period: September 2015 Elect Utility Upgrades (EUU)
 Client: Fresno Chaffee Zoo Corporation
 Dated: October 1, 2015

Task No:		Labor 01	Permit 02	Comments:
Labor:	Dates:	Hours:		
	1-Sep-15	0.50		
	2-Sep-15	0.00		
	3-Sep-15	1.00		
	4-Sep-15	1.00		
	7-Sep-15	0.00		
	8-Sep-15	0.00		
	9-Sep-15	0.00		
	10-Sep-15	0.25		
	11-Sep-15	1.00		
	12-Sep-15	0.00		
	14-Sep-15	0.50		
	15-Sep-15	1.00		
	16-Sep-15	2.25		
	17-Sep-15	1.50		
	18-Sep-15	0.00		
	21-Sep-15	0.00		
	22-Sep-15	0.00		
	23-Sep-15	0.00		
	24-Sep-15	0.00		
	25-Sep-15	0.00		
	28-Sep-15	0.00		
	29-Sep-15	0.00		
	30-Sep-15	0.00		
		0.00		
Total Hrs:		9.00		@ \$85/Hour
Total \$'s:		\$765.00	0.00	
Contract:	Expended:	Current:	Bal Remain:	Total Hours: 9.00
153.00	142.58	9.00	1.42	Hour Rate: \$85.00
\$13,005.00	\$12,119.30	\$765.00	\$120.70	Labor Total: \$765.00
Expenses:				
	Permit:	0	0	
	Mileage:	0	0	
	Subtotal:	\$0.00	\$0.00	@ 50-Cents/Mile
				Test:
Subtotals:		\$765.00	\$0.00	\$765.00
Inv. No. 16.14EUU Grand Total:				\$765.00

MMG, LLC - Invoice No. 15.3AA-(ADA, AOR, PD, UEP)

Period: September 2015
 Client: Fresno Chaffee Zoo Corporation
 Dated: October 1, 2015

Task No:		ADA	PD-	AOR	USS	
Labor:	Dates:	Hours:	Hours:	Hours:	Hours:	Comments:
	1-Sep-15	0.00	3.50	0.00	0.00	
	2-Sep-15	0.00	1.50	0.00	0.00	
	3-Sep-15	0.00	3.25	0.00	0.00	
	4-Sep-15	0.00	2.00	0.00	0.00	
	7-Sep-15	0.00	0.00	0.00	0.00	
	8-Sep-15	0.00	2.00	0.00	0.00	
	9-Sep-15	0.00	3.00	0.00	0.00	
	10-Sep-15	0.00	6.00	0.00	0.00	
	11-Sep-15	0.00	4.00	0.00	0.00	
	12-Sep-15	0.00	2.00	0.00	0.00	
	14-Sep-15	0.00	2.50	0.00	0.00	
	15-Sep-15	0.00	2.75	0.00	0.00	
	16-Sep-15	0.00	1.00	0.00	0.00	
	17-Sep-15	0.00	0.50	0.00	0.00	
	18-Sep-15	0.00	0.00	0.00	0.00	
	21-Sep-15	0.00	0.00	0.00	0.00	
	22-Sep-15	0.00	0.00	0.00	0.00	
	23-Sep-15	0.00	0.00	0.00	0.00	
	24-Sep-15	0.00	0.00	0.00	0.00	
	25-Sep-15	0.00	0.00	0.00	0.00	
	28-Sep-15	0.00	0.00	0.00	0.00	
	29-Sep-15	0.00	0.00	0.00	0.00	
	30-Sep-15	0.00	0.00	0.00	0.00	
			0.00	0.00	0.00	
Total Hrs:		0.00	34.00	0.00	0.00	34.00
Total \$'s:		\$0.00	\$2,890.00	\$0.00	\$0.00	@ \$85/Hour
				Total Hours:	34.00	@ 50-Cents/Mile
				Hour Rate:	\$85.00	
				Labor Total:	\$2,890.00	
Expenses:						
	Supplies:	0	0	\$0.00	\$0.00	@ 50-Cents/Mile
	Mileage:	0	0	0	0	
	Subtotal:	\$0.00	\$0.00	\$0.00	\$0.00	
				Exp Total:	\$0.00	
Subtotals:	Each Project	\$0.00	\$2,890.00	\$0.00	\$0.00	Test:
Inv. No. 16.3AA- Grand Total:						\$2,890.00
						\$2,890.00

MMG, LLC - Invoice No. 16.10PD-

Period: September 2015

Pond (PD-)

Client: Fresno Chaffee Zoo Corporation

Dated: October 1, 2015

Task No:		Labor 01	Permit 02	Comments:	
Labor:	Dates:	Hours:			
	1-Sep-15	3.50			
	2-Sep-15	1.50			
	3-Sep-15	3.25			
	4-Sep-15	2.00			
	7-Sep-15	0.00			
	8-Sep-15	2.00			
	9-Sep-15	3.00			
	10-Sep-15	6.00			
	11-Sep-15	4.00			
	12-Sep-15	2.00			
	14-Sep-15	2.50			
	15-Sep-15	2.75			
	16-Sep-15	1.00			
	17-Sep-15	0.50			
	18-Sep-15	0.00			
	21-Sep-15	0.00			
	22-Sep-15	0.00			
	23-Sep-15	0.00			
	24-Sep-15	0.00			
	25-Sep-15	0.00			
	28-Sep-15	0.00			
	29-Sep-15	0.00			
	30-Sep-15	0.00			
		0.00			
Total Hrs:		34.00			@ \$85/Hour
Total \$'s:		\$2,890.00	0.00		
Contract:	Expended:	Current:	Bal Remain:	Total Hours:	34.00
287.75	253.75	34.00	0.00	Hour Rate:	\$85.00
\$24,458.75	\$21,568.75	\$2,890.00	\$0.00	Labor Total:	\$2,890.00
Expenses:					
	Supplies:	0	0		
	Mileage:	0	0		
	Subtotal:	\$0.00	\$0.00		
				Exp Total:	\$0.00
Subtotals:		\$2,890.00	\$0.00		
Inv. No. 16.10PD- Grand Total:					

@ 50-Cents/Mile

Test:

\$2,890.00

\$2,890.00

Invoice

THE
PORTICO
GROUP



July 31, 2015

Project No: 110050.00

Invoice No: 0000044

Fresno's Chaffee Zoo Corporation
894 West Belmont Avenue
Fresno, CA 93728

Project 110050.00 FRESNO AFRICA
Professional Services from July 01, 2015 to July 31, 2015
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Concept / Schematic Design	656,757.00	100.00	656,757.00	656,757.00	0.00
Design Development	835,940.40	100.00	835,940.40	835,940.40	0.00
Construction Documents	1,577,794.50	100.00	1,577,794.50	1,577,794.50	0.00
Permitting / Negotiations	73,947.00	100.00	73,947.00	73,947.00	0.00
Construction Administration	936,651.90	100.00	936,651.90	936,651.90	0.00
Add Service - Watercolor Rendering	2,500.00	100.00	2,500.00	2,500.00	0.00
Add Service - Animation	1,100.00	100.00	1,100.00	1,100.00	0.00
CD for Warthog/Bat-eared Fox	179,500.00	100.00	179,500.00	179,500.00	0.00
Permit Corr for Warthog/Bat-eared Fox	16,500.00	100.00	16,500.00	16,500.00	0.00
Revise Kopje Lodge floor slab	38,300.00	100.00	38,300.00	38,300.00	0.00
Cheetah glass viewing structure	15,700.00	100.00	15,700.00	15,700.00	0.00
Add Service Amendment #2 CA	44,494.00	60.00	26,696.40	17,797.60	8,898.80
Total Fee	4,379,184.80		4,361,387.20	4,352,488.40	8,898.80
Total Fee					8,898.80

Total this Invoice \$8,898.80 3/

1-1601-00-0141
Pd. 10/01/15
CK 89777

Signature

InvoiceTHE
PORTICO
GROUPFresno's Chaffee Zoo Corporation
894 West Belmont Avenue
Fresno, CA 93728

August 31, 2015

Project No: 110050.00

Invoice No: 0000045

Project 110050.00 FRESNO AFRICA
Professional Services from August 01, 2015 to August 31, 2015
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Concept / Schematic Design	656,757.00	100.00	656,757.00	656,757.00	0.00
Design Development	835,940.40	100.00	835,940.40	835,940.40	0.00
Construction Documents	1,577,794.50	100.00	1,577,794.50	1,577,794.50	0.00
Permitting / Negotiations	73,947.00	100.00	73,947.00	73,947.00	0.00
Construction Administration	936,651.90	100.00	936,651.90	936,651.90	0.00
Add Service - Watercolor Rendering	2,500.00	100.00	2,500.00	2,500.00	0.00
Add Service - Animation	1,100.00	100.00	1,100.00	1,100.00	0.00
CD for Warthog/Bat-eared Fox	179,500.00	100.00	179,500.00	179,500.00	0.00
Permit Corr for Warthog/Bat-eared Fox	16,500.00	100.00	16,500.00	16,500.00	0.00
Revise Kopje Lodge floor slab	38,300.00	100.00	38,300.00	38,300.00	0.00
Cheetah glass viewing structure	15,700.00	100.00	15,700.00	15,700.00	0.00
Add Service Amendment #2 CA	44,494.00	80.00	35,595.20	26,696.40	8,898.80
Total Fee	4,379,184.80		4,370,286.00	4,361,387.20	8,898.80
Total Fee					8,898.80

Total this Invoice \$8,898.80 3/

1-1601-00-0141

Pd. 10/01/15

CK 89777



LANDSCAPES, INC.

2614 N. Armstrong Ave.
Fresno, CA 93727
(559) 292-0500

Invoice

Date	Invoice #
8/10/15	21997

Bill To

Fresno Chaffee Zoo
African Adventure
894 W Belmont Ave
Fresno, CA 93728

Description		Amount
Landscape	Landscape Installation - Week 8 As Per Daily Reports August 3 - August 7, 2015 ✓ 320 hours @ \$69.92 TOTAL HOURS FOR PROJECT - 1,712.0	22,374.40
Total		\$22,374.40
Payments/Credits		
Balance Due		\$22,374.40 3/

Total fees are due and payable upon presentation. A service charge of 1% per month, which is 12% per year, will be assessed on any account which is thirty days past due. This will apply to all accounts unless otherwise specified.

OK
8-18-15
Africa

1-1602-00-0141
Pd. 09/02/15
CK 89496

Ben Burt

1-1602-00-0141



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-7-2015 Weather: CLEAR Temperature: 99

Start Time: 6
Completion Time: 2:30
Hours Worked: 8
Crew Size: 8

Total Hours - Regular: 64 Overtime: _____ Double Overtime: _____

Description of Work Performed:

FOCUS ON DETAIL, BARK/MULCH PLANTERS, APPLY PREEMERGENT,
CONFIRM TIME ON CLOCK, TRIM PLANTS

Area Work Performed:

SERPENTINE AREA, LION EXHIBIT, GROVE, CHEETAH,
DG PATH

Notes, Delays, Comments:

WATER PLANTS (16 HRS)
GRADE GROVE (3 HRS)
BOBCAT (3 HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Tom Mong



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-6-2015 Weather: CLEAR Temperature: 90

Start Time: 6
Completion Time: 2:30
Hours Worked: 8
Crew Size: 8

Total Hours - Regular: 64 Overtime: _____ Double Overtime: _____

Description of Work Performed:

DETAIL THROUGHOUT NOT LIMITED TO PRUNING, BERM THE
PLANTS & STAKING THE TREES

Area Work Performed:

GROVE, LION, SERPETINE, DG PATH

Notes, Delays, Comments:

WATER PLANT (16 HRS) CLEAN & BACKFILL LION AREA | TREE
GRADE GROVE AREA (4 HRS) REMOVAL (2 HRS)
EQUIPMENT: CASE & BOBCAT (2 HRS)

Signed: [Signature] Name: Dan S.
Zoo Representative

Signed: [Signature] Name: Tou Moor
Sunset Landscapes



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-5-2015

Weather: CLEAR

Temperature: 90°

Start Time: 6

Completion Time: 2:30

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____

Double Overtime: _____

Description of Work Performed:

LANDSCAPE, PLANTING, IRRIGATION, MOVE PLANTS TO S. SIDE
OF ~~SEA~~ ZOO, UNLOAD PLANTS, UNLOAD MULCH, FOCUS ON DETAILS

Area Work Performed:

SERPENTINE, DG WALKWAY, SOUTH SIDE ENTRANCE

Notes, Delays, Comments:

WATER PLANTS (8 HRS)

GRADE GROVE (3 HRS)

BACKFILL PLANTERS (1 HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S

Signed: 2 MORA
Sunset Landscapes

Name: Tou MORA



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

**AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT**

Date: 8-4-2015

Weather: CLEAR

Temperature: 96°

Start Time: 6⁰⁰

Completion Time: 2³⁰

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 04 Overtime: _____ Double Overtime: _____

Description of Work Performed:

PLANTING, IRRIGATION INSTALL, LANDSCAPE DETAILS

Area Work Performed:

LODGE, SERPETINE, DG WALKWAY

Notes, Delays, Comments:

WATER PLANTS (8 HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Tou Moud



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-3-2015

Weather: CLEAR

Temperature: 96°

Start Time: 6~

Completion Time: 2~

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____

Double Overtime: _____

Description of Work Performed:

PLANTING, MULCH, DETAILING

Area Work Performed:

ELEPHANT, PERIMETER, SERPETINE

Notes, Delays, Comments:

WATER PLANTS (8 HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Too Moor



Restaurant Design Concepts

1017 22nd Avenue #110-B
Oakland, CA 94606-5204
T: 510-436-7000 F: 510-436-7400
www.restaurantdesignconcepts.com


Invoice

Date	Invoice #
8/27/2015	141224-9

Bill To
Service Systems Assoc. Inc. Attn: Chris Schiefer 4699 Marion Street Denver, CO 80216

Ship To	
Fresno Chaffee Zoo Attn: Scott Barton 894 West Belmont Avenue Fresno, CA 93728	
Account #	Terms
	Amount Now Due


Item	QTY	Description	Unit Price	Total Price
200	76	Outdoor Chair 22.5"W x 22"D x 33"H, Aluminum Frame in Beige Fabric	143.00	10,868.00T
201	189	Outdoor Weave Chair with Aluminum Frame in Brown 18" SH 22.5"W x 22"D x 33"H	143.00	27,027.00T
		Sales Tax	8.22%	3,114.97



TOTAL	\$41,009.97
Payments/Credits	\$0.00
Balance Due	\$41,009.97 3/

Pd. 09/02/15
CK 89484 *San On t*

1-1602-00-0141



Restaurant Design Concepts

1017 22nd Avenue #110-B
Oakland, CA 94606-5204
510-436-7000 Fax # 510-436-7400

PROPOSAL

Date	Job Number
8/27/2015	141224 SO5

Name / Address
Service Systems Assoc. Inc. Attn: Chris Schiefer 4699 Marion Street Denver, CO 80216

Ship To
Fresno Chaffee Zoo Attn Jon Wheless 894 West Belmont Avenue Fresno, CA 93728

Item No.	Qty	Description	Unit Sell	Total
200	76	Outdoor Chair 22.5"W x 22"D x 33"H, Aluminum Frame in Beige Fabric	143.00	10,868.00T
201	189	Outdoor Weave Chair with Aluminum Frame in Brown 18" SH 22.5"W x 22"D x 33"H	143.00	27,027.00T

--

Subtotal	\$37,895.00
Sales Tax (8.22%)	\$3,114.97
Total	\$41,009.97

APPROVED AND ACCEPTED:

Se-June 26 Aug 15
Signature and Date

Members of:

- Industrial Fabrics Association International
- Western Canvas Products Association

CA Contractors License# 986977

Covering you with Quality since 1958!
PROPOSAL AND ACCEPTANCE

Proposal No: 8650-RJ-C

MANUFACTURER OF:

•AWNINGS•CANOPIES• TENTS•TARPAULINS•TRUCK COVERS •ROLL CURTAINS•BOAT COVERS
 -ANY TYPE OF CUSTOM WORK-

3328 N. Duke Ave. • Fresno, California 93727

Phone: (559) 292-1221 • Fax: (559) 292-8745 • Email: sales@tentcitycanvashouse.com

www.tentcitycanvashouse.com

PROPOSAL SUBMITTED TO: Sandy Pitts	PHONE: 559-498-5942	DATE: 08/14/2015
COMPANY: Fresno Chaffee Zoo	E-Mail: spitts@fresnochaffeezoo.com	
STREET: 894 W. Belmont Ave.	JOB NAME & LOCATION:	
CITY, STATE AND ZIP CODE: Fresno, CA 93728	DATE OF PLANS:	JOB PHONE:

We hereby submit specifications and estimates for:

P/N	Description	Price	Qty.	Net Price
PC1618-CS	Custom PC1618 Camp Tent- Fabric: Heavy duty Khaki canvas 12.12 Oz/sq. yd. Without Screen, 6 feet walls, No wall on one side, 2 doors, no windows	\$2,086.50	1	\$2,086.50
FRM1618-CS	Custom Frame for 16X18 Camp Tent Heavy Duty 1 7/8" round tubing with stakes and footing	\$1,754.50	1	\$1754.50
8636300	Custom Camp Tent Fly 20'-4" X 25'-0" in 12.12 Oz heavy duty Khaki canvas	\$1,364.00	1	\$1,364.00
INSTL-TNT	Hardware & Installation of Tent, Fly & Posts Includes posts, anchors, stakes & concrete etc.	\$2,598.00	1	\$2,598.00

*wooden poles on fly
per Raj.*

TOTAL: **\$7,803.00**

We propose hereby to furnish material and labor complete in accordance with above specifications, for the sum of:

Payment Terms: **Net 30**Dollars: (\$7,803.00)

All material is guaranteed to be as specified. All work to be completed in a workmanlike manner according to standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders, and will become an extra charge over and above the estimate. All agreements contingent upon strikes, accidents or delays beyond our control. Owner to carry fire, tornado and other necessary insurance. Our workers are fully covered by Workman's Compensation Insurance.

Authorized
Signature: Raj Sharma

Note: Proposal is valid for 60 days.

Acceptance of Proposal: The above prices, specifications and conditions are satisfactory and are hereby accepted. Tent City Canvas House is authorized to do the works as specified. Payment will be made as outlined above.

Signature: Sandra PittsDate of Acceptance: 8/17/15

SENT ON

1602-00-0141
Sandra Potts
Africa Graphics



Invoice

Date	Invoice #
8/27/2015	11682

Custom Crafted

Bill To

Fresno Chaffee Zoo
894 W Belmont Ave
Fresno, CA 93728

P.O. No.

Quantity	Description	Rate	Amount
1	Draw for African Adventure - Multi & Full ID Signs, Giraffe Platform Multi Signs, Orientation Map	10,000.00	10,000.00

DIVERSE SIGNS

2525 E. MALAGA AVE.
FRESNO, CA 93725-9399
Phone # 559-486-7429
Fax # 559-497-8224
License# 933244
www.DiverseSigns.com



Subtotal	\$10,000.00
Sales Tax	\$0.00
Total	\$10,000.00
Payments/Credits	\$0.00
Balance Due	\$10,000.00

3/

1-1602-00-0141
Pd. 09/09/15
CK 89532

Sign Category	Specific Signs	Mounting Info	Quantity	Sign Cost	Pole Quantity	Pole Cost	Bracket Cost	Tax (0.08225%)	Installation Cost	Total Cost	Amount Paid							
Wayfinding	Tembo Trail		2	2400	1	475	475	433.87	400	\$6,109								
	Twiga Trail		2	2400	1	475	475	433.87	400	\$6,109								
	Orientation Map		2	2975	1	475	475	528.44	400	\$7,353								
	Wayfinding Total										\$19,571							
Diverse Payment # 11598											\$18,636							
Large Animal ID	Cheetah		1	2100	2	50	225	199.46	110	\$2,234								
	Rhino		1	2100	2	50	225	199.46	110	\$2,234								
	Ostrich		1	2100	2	50	225	199.46	110	\$2,234								
	Giraffe		1	2100	2	50	225	199.46	110	\$2,234								
	Meerkat		1	2100	2	50	225	199.46	110	\$2,234								
	Lion		1	2100	2	50	225	199.46	110	\$2,234								
	Elephant		1	2100	2	50	225	199.46	110	\$2,234								
	Zebra		1	2100	2	50	225	199.46	110	\$2,234								
	Large Animal ID Total										\$21,016							
Small Animal ID	Agama (22X11)		1	333	1	50	109	40.47	50	\$562								
	Uromastix (22X11)		1	333	0	0	109	36.35	50	\$528								
	Pancake Tortoise (22X11)		1	333	0	0	109	36.35	50	\$528								
	Leopard Tortoise (22X11)		1	333	0	0	109	36.36	50	\$528								
Small Animal ID Total										\$2,144								
Multi Signs	rock mounts																	
	Horizontal Multi Backs		4	1500	8	50	225	544.31	440	\$7,610								
	Multi Tiles (20X)		108	65	0	0	0	577.40	0	\$7,597								
	Vertical Backs		6	950	0	0	900	540.85	600	\$7,743								
Multi Signs Total										\$22,950								
Diverse Draw # 11670 July 27, 2015											\$10,000							
Diverse Draw # 11682 August 27, 2015											\$10,000							
Diverse Draw # 11688 Sept. 10, 2015											\$15,000							
Concept Signs (all 2 step)	Meerkat Jobs (28X36)	2 poles, vertical	1	1475	2	50	225	148.05	110	\$2,058								
	Elephant Behaviors (28X36)	2 poles, vertical	1	1475	2	50	225	148.05	110	\$2,058								
	Waterhole (28X36)	2 poles, vertical	1	1475	2	50	225	148.05	110	\$2,058								
	Giraffe Adaptations (28X36)	Wall	1	1475	2	50	225	148.05	110	\$2,058								
	Kopje Life (28X36)	2 poles, vertical	1	1475	2	50	225	148.05	110	\$2,058								
	Antelope Adaptations (36X28)	2 poles, angled	1	1475	2	50	225	148.05	110	\$2,058								
	Savannah Overview (36X28)	?	1	1475	2	50	225	148.05	110	\$2,058								
	Elephant Adaptations (36X28)	2 poles, angled	1	1475	2	50	225	148.05	110	\$2,058								
	Giraffe Conservation (36X28)	Wall	1	1475	2	50	225	148.05	110	\$2,058								
	Migration (36X28)	?	1	1475	2	50	225	148.05	110	\$2,058								
	Cheetah Speed (36X28X36)	2 poles, angled	1	1475	2	50	225	148.05	110	\$2,058								
	Jambo Welcome (64X20)	Wall	1	2500	0	0	450	242.64	500	\$3,693								
	Twiga Welcome (80X36)	Wall	1	3000	0	0	450	281.26	500	\$4,234								
	Meerkat Discovery (15X35)	Rock mounted	1	675	0	0	225	74.01	200	\$1,174								
	Termite Mound (20X20)	Rock mounted	1	1000	0	0	225	100.76	200	\$1,526								
	Daobab (20X20)	Rock mounted	1	1000	1	50	225	104.87	200	\$1,580								
	Daobab and Elephant (20X20)	1 pole, angled	1	1000	1	50	225	104.87	200	\$1,580								
	Bung Beetle (20X20)	1 pole, vertical	1	1000	1	50	225	104.87	80	\$1,460								
	Camera Trap (15X25)	1 pole, vertical	1	1000	1	50	225	104.87	80	\$1,460								
	Lion Pride (25X35)	Wall	1	1400	0	0	225	133.66	200	\$1,959								
	Lion Conservation (25X35)	Wall	1	1400	0	0	225	133.66	200	\$1,959								
	Cheetah Conservation (25X35)	2 poles, vertical	1	1400	1	50	225	137.77	80	\$1,893								
	Cichlid (48X35)	Wall	1	1400	0	0	225	133.66	500	\$2,259								
	Foley Camp Signage in development										1	200	700	140.18	200	\$2,649		
	Concept Sign Total															\$56,102		
	In the Reserve											1	800	225	84.31	200	\$1,309	
	Ranger Talk Signs	Elephant		1	200	0	0	0	16.45	0	\$216							
Cheetah			1	200	0	0	0	16.45	0	\$216								
Lion			1	200	0	0	0	16.45	0	\$216								
Savannah			2	200	0	0	0	32.90	0	\$433								
Ranger Talk Signs Total															\$1,281			
Jambo Hut Sign	Jambo Hanging Sign		1	1500	0	0	225	141.88	500	\$2,367								
Jumbo Hut Sign Total															\$2,367			
Barrier Sign	Lodge Gate Graphic with Logo	In development	1	3600			225	314.62	400	\$4,540								
Barrier Sign Total															\$4,540			
Bathroom Graphics																		

DELTA BLUEGRASS COMPANY
P.O. Box 307
Stockton, CA 95201
Sales: 800-637-8873
Billing: 877-637-8873
Contractor's License: C27 752734

4/12/15
0141-162 *DL* invoice

RECEIVED AUG 21 2015

Invoice No: 0763975

008166
Sold To:008166
FRESNO CHAFFEE ZOO
894 W. BELMONT AVE
FRESNO, CA 93728

(559) 217-0626

99
Ship To:99
FRESNO ZOO
894 W BELMONT AVE
FRESNO CA
00000
() - Monday

Directions:

X-HWY 99 ENTER ON W OLVIE AVE

0763975

Driver: CREW 1 Zone: FRESNO Cut: 08/16/2015 Order: 08/14/2015

Run: Rep: VPBPO #: Terms: NET 30 DAYS Delvy: 08/17/2015 @ :

FIELD	ITEM	QTY	DESCRIPTION		
16	BB	22,000.00	BABY BERMUDA-SOD	.4000	8,800.00
00	INS	22,000.00	SOD INSTALLATION	.1300	2,860.00
NEED SAFETY GEAR!					

LET'S GO PAPERLESS!
SEND YOUR EMAIL INFORMATION
gvaladez@deltabluegrass.com

SUBTOTALS 22,000.00 11,660.00

1-1602-00-0141
Pd. 09/09/15
CK 895.29

Pallets: .00
Misc: .00
Discount: .00
Sales Tax: 723.80
Delivery: .00
Total: 12,383.80 3/

NOTICE TO BUYER: No Implied Warranties. The Seller, Delta Bluegrass Company, makes no warranties, expressed or implied, as to description, quantity, purity, productiveness of the above turf grass, and will not be responsible in any way when the above is transplanted.

FINANCE CHARGE: 2% per month will be added on all sales not paid in full within 30 days from date of sale

ATTORNEY'S FEES: In the event of any controversy claim or dispute relating to this agreement, or the breach thereof, the prevailing party shall be entitled to recover from the losing party reasonable expenses, attorney fees and costs.

PRELIMINARY NOTICES: May be filed on sod orders exceeding 4000 square feet

DELTA BLUEGRASS COMPANY

Adrian
0141-1602
Invoice *Hot wire*



344 Kendall Rd
Blairsville, PA 15717
(724) 459-8991

Invoice Number: 0384684-IN
Invoice Date: 2015-08-28

Customer Number: 0705693
Order Number: 7122820
Order Date: 2015-08-27
Salesperson: SQL
Shipper: BJB

Sold To:
FRESNO CHAFFEE ZOO
894 W BELMONT AVE
FRESNO, CA 93728-2807

Ship To:
FRESNO CHAFFEE ZOO
894 W BELMONT AVE
FRESNO, CA 93728-2807

Customer P.O.

Ship VIA
UPSG

Shipping

Phone: (559) 498-5914
Terms
NET 30

Item Code	Unit	Ordered	Shipped	Back Ordered	Price	Amount
EXD6 Stafix 6 Joule Dual Purpose Serial Number: 145082621	EA	5.00	1.00	0.00	417.50	2,087.50
EXD6 Stafix 6 Joule Dual Purpose Serial Number: 150771886	EA	0.00	1.00	0.00	417.50	2,087.50
EXD6 Stafix 6 Joule Dual Purpose Serial Number: 150771887	EA	0.00	1.00	0.00	417.50	2,087.50
EXD6 Stafix 6 Joule Dual Purpose Serial Number: 150771888	EA	0.00	1.00	0.00	417.50	2,087.50
EXD6 Stafix 6 Joule Dual Purpose Serial Number: 150771889	EA	0.00	1.00	0.00	417.50	2,087.50
ICCB Claw Insulator Black	P25	5.00	5.00	0.00	7.75	38.75
MB12 Battery 12V Model 902	EA	4.00	4.00	0.00	49.95	199.80
SID Donald Style Tightener Insulat	EA	20.00	20.00	0.00	3.95	79.00
VPA Kencove DVM Fault Finder	EA	1.00	1.00	0.00	75.75	75.75

Warranty: 1YR

Save a stamp! Call today to pay by e-check.

Net Invoice: 2,480.80
Less Discount: 0.00
Freight/Handling: 0.00
Sales Tax: 0.00
Invoice Total: 2,480.80 **3/**

1.5% per month service charge on all overdue invoices

Customer Copy

1-1602-00-0141
Pd. 09/09/15
CK 89549

STC
MZ



344 Kendall Rd
Blairsville, PA 15717
(724) 459-8991

Packing List

Alrica Hdw wire
0141-1602

Invoice Number: 0384684-IN

Invoice Date: 2015-08-28

Customer Number: 0705693

Order Number: 7122820

Order Date: 2015-08-27

Salesperson: SQL

Shipper: BJF

Sold To:

FRESNO CHAFFEE ZOO
894 W BELMONT AVE
FRESNO, CA 93728-2807

Ship To:

FRESNO CHAFFEE ZOO
894 W BELMONT AVE
FRESNO, CA 93728-2807

Phone: (559) 498-5914

Customer P.O.

Ship VIA
UPSG

Shipping

Terms
NET 30

Item Code	Unit	Ordered	Shipped	Back Ordered	Price	Amount
EXD6	EA	5.00	1.00	0.00		
Stafix 6 Joule Dual Purpose						
Serial Number: 145082621						
EXD6	EA	0.00	1.00	0.00		
Stafix 6 Joule Dual Purpose						
Serial Number: 150771886						
EXD6	EA	0.00	1.00	0.00		
Stafix 6 Joule Dual Purpose						
Serial Number: 150771887						
EXD6	EA	0.00	1.00	0.00		
Stafix 6 Joule Dual Purpose						
Serial Number: 150771888						
EXD6	EA	0.00	1.00	0.00		
Stafix 6 Joule Dual Purpose						
Serial Number: 150771889						
ICCB	P25	5.00	5.00	0.00		
Claw Insulator Black						
MB12	EA	4.00	4.00	0.00		
Battery 12V Model 902						
SID	EA	20.00	20.00	0.00		
Donald Style Tightener Insulat						
VPA	EA	1.00	1.00	0.00		
Kencove DVM Fault Finder						
Warranty: 1YR						

Packing List

№ 4790

CUSTOMER'S ORDER NO.		PHONE		DATE	
VERN #4790		264-9226 A/P 488-5912		08/26/15	
NAME					
FRESNO CHAFFEE ZOO					
ADDRESS					
894 W Belmont, Fresno, CA 93728					
JOB NAME / LOCATION					
GIRAFFE BARN					
SOLD BY		CASH	CHECK #	CHARGE	ESTIMATE DATE
John					
QTY.	DESCRIPTION			PRICE	AMOUNT
	Install galvanized				
	WIRE on top of				
15	Rolling doors				

Please pay from this invoice - no statement will be issued.
All past due accounts subject to 1½% (18% annual) charge.

Thank You

1-1602-00-0141
Pd. 09/09/15
CK 89540



LANDSCAPES, INC.

2614 N. Armstrong Ave.
Fresno, CA 93727
(559) 292-0500

Invoice

Date	Invoice #
8/18/15	22001

Bill To	
Fresno Chaffee Zoo African Adventure 894 W Belmont Ave Fresno, CA 93728	

Description	Amount
Landscape Landscape Installation - Week 9 As Per Daily reports August 8 - August 15, 2015 320 hours @ \$69.92 16 hours @ \$83.38 TOTAL HOURS FOR PROJECT - 2,048	23,708.48
<i>OK for W 8-18-15 A.R.C.</i>	
Total	\$23,708.48

Total fees are due and payable upon presentation. A service charge of 1% per month, which is 12% per year, will be assessed on any account which is thirty days past due. This will apply to all accounts unless otherwise specified.

Payments/Credits

Balance Due

\$23,708.48 3/

1-1602-00-0141 Pd. 09/09/15
CK 89586
Semi Ben



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-15 Weather: _____ Temperature: _____

Start Time: 6
Completion Time: 10
Hours Worked: 4
Crew Size: 2

Total Hours - Regular: _____ Overtime: 8 Double Overtime: _____

Description of Work Performed:

Area Work Performed:

Notes, Delays, Comments:

WATER PLANTS (BARS)

Signed: [Signature]
Zoo Representative

Name: Pan. S.

Signed: [Signature]
Sunset Landscapes

Name: Tou Mova



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-14

Weather: CLEAR

Temperature: 95°

Start Time: 6

Completion Time: 2:30

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

LANDSCAPE & IRRIGATE JOBSITE - ~~#COVER~~ PLANTERS w/
BARK/MULCH

Area Work Performed:

PLANTERS @ WARTHOG EXHIBIT, RESTROOM/DK PATH, PLANTERS
CSAVANNAH #1, SERPENTINE

Notes, Delays, Comments:

WATER PLANTS (8HRS)
GRADE GROVE (6HRS) w/ BORCAT (6HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Tou Moya



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-13-2015

Weather: CLEAR

Temperature: 96°

Start Time: 6

Completion Time: 230

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

MULCH, BARK, DETAILS

Area Work Performed:

SERPENTINE, DG PATH, PERIMETER, GROVE

Notes, Delays, Comments:

HARRIS/ORANGE FENCE (12HRS) w/ BOBCAT (6HRS)

WATER PLANTS (16HRS)

GRADE GROVE w/ BOBCAT (1HR)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Tom Mout



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-12-2015

Weather: CLEAR

Temperature: 95°

Start Time: 6-

Completion Time: 2:30

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

MULCH & SERPENTINE AREA, WORK ON DETAILS

MOW GROVE W/ HD RENTAL

Area Work Performed:

SERPENTINE, GROVE, SOUTH ENTRANCE

Notes, Delays, Comments:

GRADE GROVE (5 HRS) BOBCAT (5 HRS) BUSH HOG RENTAL (\$150)

WATER PLANTS (16 HRS) HARRIS REQUEST TO TAKE DOWN ORANGE FENCE (2 HRS)

REPAIR IRRIGATION DAMAGED BY OTHERS (1 HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Tou Moya



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-11

Weather: CLEAR

Temperature: 95°

Start Time: 6

Completion Time: 230

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

BARK, MULCH, TOP DRESS

Area Work Performed:

ELEPHANT AREA, SAVANAH #1, GROVE

Notes, Delays, Comments:

MOW GROVE (3 HRS) CALCULATE SOD IN SAVANAH #1 (2 HRS)

BUSH HOG (3 HRS) WATER PLANTS (16 HRS)

GRADE GROVE W/ BOBCAT SKID STEER (3 HRS)

Signed: _____
Zoo Representative

Name: _____

Signed: Tom Moya
Sunset Landscapes

Name: Tom Moya



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-10 Weather: CLEAR Temperature: 95°

Start Time: 6
Completion Time: 2:30
Hours Worked: 8
Crew Size: 8

Total Hours - Regular: 64 Overtime: _____ Double Overtime: _____

Description of Work Performed:

BARK / MULCH / TOP , GRADE & PLANT THE ELEPHANT AREA

Area Work Performed:

SERPENTINE , GROVE , ELEPHANT AREA

Notes, Delays, Comments:

REPAIR DAMAGED IRRIGATION (1HR)
WATER PLANTS (16 HRS)

Signed: [Signature] Name: _____
Zoo Representative

Signed: [Signature] Name: Tou Mouta
Sunset Landscapes



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-8-2015

Weather: CLEAR

Temperature: 95°

Start Time: 6⁰⁰

Completion Time: 10⁰⁰

Hours Worked: 4

Crew Size: 2

Total Hours - Regular: 8

Overtime: 8

Double Overtime: _____

Description of Work Performed:

Area Work Performed:

Notes, Delays, Comments:


WATER PLANTS 8 HRS

Signed: [Signature]
Zoo Representative

Name: _____

Signed: [Signature]
Sunset Landscapes

Name: Tou Moya



Commercial • Shop • Farm • Residential

P.O. Box 8481 • Fresno, CA 93747

Contractors State, LLC, # 967120

Invoice

№ 4788

CUSTOMER'S ORDER NO.	PHONE	DATE		
# 4788	498-5919 264-8206 H/P	08/20/15		
NAME	FRESNO CHAFFEE ZOO			
ADDRESS	894 W. Belmont Ave, Fresno, CA. 93728			
JOB NAME / LOCATION				
SOLD BY	CASH	CHECK #	CHARGE	ESTIMATE DATE
JOHN				
QTY.	DESCRIPTION	PRICE	AMOUNT	
	Install latches and balisters on Willow beast exhibit. and build aluminum plate for water valve on Rhino exhibit. Build steel door with hinges and latches for lizard exhibit. Weld rings on steel post for hot wire, and cut 15 links of 1 1/2 sq tube, cut in half with 45° angle.			
	TOTAL LABOR	5880	00	
	TOTAL MATERIALS	1455	00	
	8.25% TAX	119	67	
	TOTAL	7454	67	
RECEIVED BY	Vernon Beecher			

Please pay from this invoice - no statement will be issued.
All past due accounts subject to 1½% (18% annual) charge.

Thank You

1-1602-00-0141
Pd. 09/09/15
CK 89540.

RECEIVED SEP 04 2015



704 N. LAVERNE AVE
FRESNO, CA 93727

Africa
0141-1602

INVOICE NUMBER	CUSTOMER	PAGE
4327770	664515	1 of 1

PLEASE REFER TO INVOICE NUMBER WHEN
MAKING PAYMENT AND REMIT TO:

FERGUSON ENTERPRISES INC #686
FILE 56809
LOS ANGELES, CA 90074-6809

Please contact with Questions: 888-829-3219

SHIP TO:

8022 1 AB 0.416 E0206X 10303 D1456255667 P2808122 0001:0001



FRESNOS CHAFFEE ZOO CORP
894 W BELMONT AVE
FRESNO CA 93728-2807

SHIP WHSE.	SELL WHSE.	TAX CODE	CUSTOMER ORDER NUMBER	SALESMAN	JOB NAME	INVOICE DATE	BATCH
690	690	CA10	AFRICA/COMMISSARY	EZ	CHAFFEE ZOO	08/31/15	IO 126518
ORDERED	SHIPPED	ITEM NUMBER	DESCRIPTION	UNIT PRICE	UM	AMOUNT	
72	72	TLED14P3030KFL	NON-DIMMABLE 14W SMOOTH PAR30 40	27.523	EA	1981.66	
			INVOICE SUB-TOTAL			1981.66	
			TAX	Fresno		162.99	
*****KEN BORIACK IS NO LONGER ALLOWED TO PURCHASE ON THIS ACCOUNT*****							
LEAD LAW WARNING: IT IS ILLEGAL TO INSTALL PRODUCTS THAT ARE NOT "LEAD FREE" IN ACCORDANCE WITH US FEDERAL OR OTHER APPLICABLE LAW IN POTABLE WATER SYSTEMS ANTICIPATED FOR HUMAN CONSUMPTION. PRODUCTS WITH *NP IN THE DESCRIPTION ARE NOT LEAD FREE AND CAN ONLY BE INSTALLED IN NON-POTABLE APPLICATIONS. BUYER IS SOLELY RESPONSIBLE FOR PRODUCT SELECTION.							

Thank you for your business



1-1602-00-0141

TERMS: NET 10TH PROX ORIGINAL INVOICE TOTAL DUE \$2,144.65 3/

All past due amounts are subject to a service charge of 1.5% per month, or the maximum allowed by law, if lower. If Buyer fails to pay within terms, then in addition to other remedies, Buyer agrees to pay Seller all costs of collection, including reasonable attorney fees. Complete terms and conditions are available upon request or at http://wolseley.com/terms_conditionsSale.html and are incorporated by reference. Seller may convert checks to ACH.

pd. 09/09/15 CK 89537

INVOICE

Axiom Studio
559.761.5261
axiomst@gmail.com
1151 S. Chestnut Ave Apt. 143
Fresno, Ca. 93702

Fresno Chaffee Zoo
894 W Belmont Ave,
Fresno, CA 93728

Dates	Hours
08/17/15	8hrs.
08/18/15	5hrs.
08/19/15	8hrs.
08/20/15	8hrs.
08/21/15	8hrs.
08/22/15	3hrs.

Dates	Hours
08/24/15	7.5hrs.
08/25/15	8hrs.
08/26/15	7.5hrs.
08/27/15	8hrs.
08/28/15	8hrs.

Description
Pancake tortoise sign
Pancake tortoise translation
Pancake tortoise illustration
Pancake tortoise illustration change
Agama sign
Agama translation
Agama animal illustration
Uromastyx sign
Uromastyx translation
Uromastyx illustration
Antelope sign
Antelope translation
Antelope sketch vectorization
Giraffe sign
Giraffe translation
Giraffe sketch vectorization
3 Junior Ranger concepts 6 variations
6 Ranger talk sign variations

Description
<46' Saladino's truck wrap design>
<26' Saladino's truck wrap design>
<Saladino's truck wrap changes>
<Facebook ad design>
Savannah Giants translation revision
African Cichlids translation revision
Elephants and Baobabs translation revision
Lion Pride translation revision
Termite Tower translation revision
Meerkat Discovery translation revision
Cheetahs & Dogs translation revision
Foley Research Camp translation revision
Camera Traps translation revision
Carnivore Challenges translation revision
Vanishing Giraffe translation revision
Junior Ranger logo changes
Termite Tower sign
Kopje Life scenery sketch
Kopje Life translation

APPROVAL STAMP

DATE 9/1/15
P.O.#: _____
\$ _____
\$ _____
\$ _____
\$ _____

Please, make all checks payable to Axiom Studio

Hrs.

79

Total

\$ 2,765

DESIGNED BY:

Cigra Janta

THANK YOU!

APPROVED BY:

moved to
advertising

Pd. 09/11/15
CK 89606

< 542.50 >

2,222.50 3/

1-1602-00-044

REC'D 9-3-15
m.h.

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Revised Format)

PAGE ONE OF PAGES

TO OWNER: FRESNO CHAFFEE ZOO CORPORATION
894 W. BELMONT AVE.
FRESNO CA 93728

PROJECT: FRESNO CHAFFEE ZOO POND IMPROVEMENTS
894 W. BELMONT AVE.
FRESNO CA 93728

APPLICATION NO.: 1501603
PERIOD TO: 08/31/15
PROJECT NOS.: 15016

Distribution to:
☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR
☐
☐

FROM CONTRACTOR: BNY CONSTRUCTION GROUP, INC.
5485 E. Olive Ave.
FRESNO CA 93727

VIA ARCHITECT: ENGINEER: ALAN MCK ENGINEERING
START DATE: June 1, 2015
COMP DATE:

CONTRACT DATE:

PAY APP NO. 03

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM\$ 597,218.00
2. Net change by Change Orders\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2)\$ 597,218.00
4. TOTAL COMPLETED & STORED TO DATE\$ 591,100.82
(Column G on G703)
5. RETAINAGE:
 - a. 5.00 % of Completed Work\$ 29,555.05
(Columns D + E on G703)
 - b. 5.00 % of Stored Material\$ 0.00
(Column F on G703)Total Retainage (Line 5a + 5b or Total in Column I of G703)\$ 29,555.05
6. TOTAL EARNED LESS RETAINAGE\$ 561,545.77
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate)\$ 528,047.72
8. CURRENT PAYMENT DUE\$ 33,498.05
9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6)\$ 35,672.23

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month		
TOTALS	0.00	0.00
NET CHANGES by Change Order		0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Michael S. [Signature]

Date: 9/3/15

State of:

County of:

Subscribed and sworn to before
me this day of

Notary Public:

My Commission expires:

9-4-15
Approved for Payment
M. Mathias

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED\$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



AIA DOCUMENT G702 • APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-5292 • WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G702-1992

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

1-1602-00-0141 PA. 10/01/15
CK 89737

EMAIL CCE BRIAN, MAYRA & JON

S-E O-t

1/3

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulations below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 1501603
APPLICATION DATE: 08/31/2015
PERIOD FROM:
TO: 08/31/15
ARCHITECT'S PROJECT NO: 15016

A	B	C	D	E	F	G		H	I
ITEM No.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED			TOTAL COMPLETED & STORED TO DATE (D+E+F)	% (G/C)	BALANCE TO COMPLETE (C-G)	RETAINAGE
			Previous Applications	This Application					
				Work in Place	Stored Materials (not in D or E)				
01	Base Bid	197154.00	193210.92	0.00	0.00	193210.92	98	3943.08	9660.55
02	Lift Station & Utilities	198931.00	179037.90	✓ 19893.10	0.00	198931.00	100	0.00	9946.55
03	Pond Liner	104112.00	104112.00	0.00	0.00	104112.00	100	0.00	5205.60
04	Bridge	21741.00	19566.90	0.00	0.00	19566.90	90	2174.10	978.35
05	Electrical	15368.00	0.00	✓ 15368.00	0.00	15368.00	100	0.00	768.40
06	Export/Haul Dirt	59912.00	59912.00	0.00	0.00	59912.00	100	0.00	2995.60
TOTALS PROJECT TOTALS:		597218.00	555839.72	✓ 35261.10	0.00	✓ 591100.82	99	6117.18	✓ 29555.05

2/3

CONDITIONAL WAIVER AND RELEASE ON
PROGRESS PAYMENT
(CA CIVIL CODE §8132)

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT:

Identifying Information:

Name of Claimant: BMY Construction Group, Inc.

Name of Customer: Fresno Chaffee Zoo Corporation

Job Location: 894 W. Belmont Ave., Fresno, CA 93728

Owner: Fresno Chaffee Zoo Corporation

Through Date: August 31, 2015

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Fresno Chaffee Zoo Corporation

Amount of Check: \$33,498.05

Check Payable to: BMY Construction Group, Inc.

Exceptions

This document does not affect any of the following:


- 1) Retentions.
- 2) Extras for which the claimant has not received payment.
- 3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
Date(s) of waiver and release: _____
Amount(s) of unpaid progress payment(s): \$ _____
- 4) Contract rights, including:
 - a) a right based on rescission, abandonment, or breach of contract, and
 - b) the right to recover compensation for work not compensated by the payment.

SIGNATURE

Claimant's Signature: _____

Claimant's Title: _____

Date of Signature: _____



Vice President

9/3/15



Invoice

562-692-5911
562-695-2323 (fax)
la.sales@mcmaster.com

Billed to
FRESNO CHAFFEE ZOO
894 W BELMONT AVE
FRESNO CA 93728-2891

Purchase Order	AFRICA 0141-1602
Total	 \$1,646.05
Invoice	38569164
Invoice Date	9/8/15
Payment Terms	2% 10, Net 30
Deduct \$32.42 on merchandise and tax if paid by 9/18/15.	

Shipped to
Fresno Chaffee Zoo
894 W Belmont Ave
Fresno CA 93728-2891

Mail Payment to
McMaster-Carr
PO Box 7690
Chicago IL 60680-7690

Your Account 268856900

Dan placed this order.

Line	Product	Ordered	Shipped	Balance	Price	Total
1	7453T22 Heavy Duty Rubber Garden Hose, 3/4" ID Hose, 100' Length	5 Each	5	0	91.81 Each	459.05
2	3885T31 Zinc-Plated Steel Carabiner-Style Connector, 1/2" Snap Opening, 9/16" Eye Diameter, 400 lb Work Load Limit	40 Each	40	0	4.10 Each	164.00
3	41415T71 Mobile Plastic Waste Container, with Hinged Lid, 35 Gallon, Green	4 Each	4	0	96.62 Each	386.48
4	7255T87 Threaded Handle, Wood with Abrasive-Coated Metal Tip, 60" L X 15/16" Diameter	10 Each	10	0	12.34 Each	123.40
5	9057T25 Manually Adjustable Stool with Wood Swivel Seat, Mobile, with Backrest, 18-1/2" to 26-1/2" H Seat	2 Each	2	0	182.48 Each	364.96

Merchandise	1,497.89
Sales Tax	123.21
Shipping	24.95
Total	\$1,646.05 4/

1-1602-00-0141
Pd. 09/23/15
CK 89690

Packing List	Shipped	Weight	Carrier	Tracking
8357357-02	9/8/15	350 lb	FedEx Frt Priority	3529549693
8357357-01	9/8/15	52 lb	FedEx Priority	649385500009



Attn 181
0141-1602

INVOICE

***** Invoice *****

Account No.	Order/ Invoice No.
V8648	2002676149

Bill To

FRESNO'S CHAFFEE ZOO CORPORATION
894 WEST BELMONT AVENUE
FRESNO CA 93728

Ship To

FRESNO'S CHAFFEE ZOO CORPORATION
894 WEST BELMONT AVENUE
FRESNO CA 93728
MAYRA 559-498-5910

Page: 1

Customer Order No.	Sales Person	Order Date	Requested	Invoice Date	Shipped Via	Terms
ZOO	42	9/1/2015	9/3/2015	9/3/2015	OT	Net 30

Ordered	Confmd	Item No.	Description	Location	Unit Price	Total
100	100	13803-05	PLUMBAGO IMPERIAL BLUE 05S	BS	7.850	785.00
100	100	02203-05	BERBERIS T. ROSE GLOW 05S	BS	9.650	965.00
200	200					

Line Item Total 1750.00
Sales Tax Amount 155.45
8% S&H 140.00
Invoice Total 2045.45 *4/*

1-1602-00-0141

Pd. 09/23/15

CK 89719

Africa 0141-1602

G&B Mobile Welding, Inc.

Commercial • Shop • Farm • Residential
 Fabrication & Repair • (559) 255-7907
 P.O. Box 8431 • Fresno, CA 93747
 Contractors State Lic. # 967120

Invoice

No 4794

CUSTOMER'S ORDER NO. VERN: #4794		PHONE 267-9226 A/P 498-5917		DATE 09/03/15	
NAME Fresno Chaffee Zoo					
ADDRESS 874 W. Belmont, Fresno, CA 93728					
JOB NAME / LOCATION					
SOLD BY John	CASH	CHECK #	CHARGE	ESTIMATE DATE	
QTY.	DESCRIPTION			PRICE	AMOUNT
	Install plates for water bowls				
	Cut plates off wall install bolts.				
	plates post in elephant cage.				
	Install new hinges on door near				
	African elephant exhibit.				
	Install balister on elephant fence.				
	Cut and deliver 40 hot wire fence post				
	Weld Rings on steel posts.				
	Weld stainless steel plates on handle				
	for slide bolts.				
	Install step bars and latches in				
	elephant barn.				
	Install plates for lizard exhibit.				
	TOTAL LABOR			8200.00	
	TOTAL MATERIALS			1530.00	
				8225.00 TAX	125.85
RECEIVED BY				TOTAL 9855.85	
1-1602-00-0141				Pd. 09/14/15 OK 89614	

Please pay from this invoice - no statement will be issued.
 All past due accounts subject to 1 1/2% (18% annual) charge.

Thank You

m2



LANDSCAPES, INC.

2614 N. Armstrong Ave.
Fresno, CA 93727
(559) 292-0500

Invoice

Date	Invoice #
8/25/15	22003

Bill To

Fresno Chaffee Zoo
African Adventure
894 W Belmont Ave
Fresno, CA 93728

Description

Amount

Landscape

Landscape Installation - Week 10
As Per Daily Reports August 16 - 23, 2015
226 hours @ \$69.92
10 hours @ \$96.83

16,770.22

TOTAL HOURS FOR PROJECT - 2,284

2,516

LANDSCAPES, INC.

Total

\$16,770.22

Payments/Credits

Balance Due

\$16,770.22 4/

Total fees are due and payable upon presentation. A service charge of 1% per month, which is 12% per year, will be assessed on any account which is thirty days past due. This will apply to all accounts unless otherwise specified.

Rd. 09/14/15
CK. 89631
1-1602-00-0141



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

**AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT**

Date: 8-23-2015

Weather: _____

Temperature: Hot

Start Time: 6-

Completion Time: 10-

Hours Worked: 4

Crew Size: 2

Total Hours - Regular: _____

Overtime: _____

Double Overtime: 8

Description of Work Performed:

Area Work Performed:

Notes, Delays, Comments:


WATER PLANTS (8 HRS)

Signed: [Signature]
Zoo Representative

Name: Dean S.

Signed: _____
Sunset Landscapes

Name: _____



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-21-2015

Weather: CLEAR

Temperature: 100°

Start Time: 6

Completion Time: 230

Hours Worked: 8

Crew Size: 3

Total Hours - Regular: 24

Overtime: _____ Double Overtime: _____

Description of Work Performed:

Area Work Performed:

GROVE, ELEPHANT/SAVANNAH/HOOFSTOCK

Notes, Delays, Comments:

INSTALL HOT GRASS IN RAISED PLANTERS (8HRS)

WATER PLANTS (8HRS)


GRADE GROVE, AMENDMENTS & FINISH BERM w/ BOBKAT & CASE (6 HRS w/ EQ)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: _____
Sunset Landscapes

Name: _____



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-22-2015

Weather: _____

Temperature: _____

Start Time: 6

Completion Time: 2:30

Hours Worked: 8

Crew Size: 4

Total Hours - Regular: 32

Overtime: _____ Double Overtime: _____

Description of Work Performed:

Area Work Performed:

GROVE, ELEPHANT/HOOFSTOCK/SAVANNAH AREA

Notes, Delays, Comments:

WATER PLANTS (8 HRS)

GRADE GROVE/FINISH TOUCHUP (6 HRS) w/ BOBCAT & CASE (3 HRS EA)

INSTALL HOT GRASS (12 HRS)

Signed: [Signature]
Zoo Representative

Name: Pam

Signed: [Signature]
Sunset Landscapes

Name: Tom Moya



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-19-2015

Weather: CLEAR

Temperature: 102

Start Time: 6-

Completion Time: 230

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

INSTALL IRRIGATION IN SOUTH PLANTERS OF SAVANNAH #2,
MULCH PLANTERS ELION, DETAIL @ SERPETINE / DG / RESTROOM AREA

Area Work Performed:

SAVANNAH #2, LION, SERPETINE, DG PATH / RESTROOM,
ELEPHANT / HOF STOCK / SAVANNAH AREA,

Notes, Delays, Comments:

LOCATE SPRAY HEADS THAT REQUIRE CONCRETE (1HR)
HOTGRASS INSTALLATION (18HRS)
WATER PLANTS (8HRS)

Signed: [Signature]
Zoo Representative

Name: Dan

Signed: _____
Sunset Landscapes

Name: _____



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-18-2015

Weather: CLEAR

Temperature: 103°

Start Time: 6

Completion Time: 2:30

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

GRADE LIONS AREA, LANDSCAPE LIONS AREA. MULCH & BARK THE
DC PATH & RESTROOM,

Area Work Performed:

LIONS AREA, DC PATH / RESTROOM

Notes, Delays, Comments:

WATER PLANTS (8 HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: _____
Sunset Landscapes

Name: _____



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

**AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT**

Date: 8-17-2015

Weather: CLEAR

Temperature: 108°

Start Time: 6-

Completion Time: 2:30

Hours Worked: 8

Crew Size: 7

Total Hours - Regular: 42

Overtime: _____

Double Overtime: _____

Description of Work Performed:

LANDSCAPE & PLANTING

BARK, MULCH & FOCUS ON DETAILS

Area Work Performed:

PLANTS @ S. SIDE OF SAVANNAH #2, PLANTERS @ RESTROOM AREA,

Notes, Delays, Comments:

WATER PLANTS INCLUDING TREE @ SAVANNAH #2 BY THE MOAT (8 HRS)

REPAIR IRR NOT COMPLETED BY ELC (1 HR)

INSTALL HOT GRASS @ HODGESTOCK AREA / ELEPHANT SAVANNAH (6 HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Tou Moud



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

**AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT**

Date: 8-16-2015

Weather: CLEAR

Temperature: 102

Start Time: 11-

Completion Time: 1-

Hours Worked: 2

Crew Size: 1

Total Hours - Regular: _____

Overtime: _____

Double Overtime: 2

Description of Work Performed:

Area Work Performed:

Notes, Delays, Comments:

WATER PLANTS (2HRS)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Tou Moua



LANDSCAPES, INC.


2614 N. Armstrong Ave.
Fresno, CA 93727
(559) 292-0500

Invoice

Date	Invoice #
9/2/15	22006

Bill To

Fresno Chaffee Zoo
African Adventure
894 W Belmont Ave
Fresno, CA 93728

Description	Amount
Landscape Landscape Installation - Week 11 As Per Daily Reports August 24 - 28, 2015 ✓ 304 hours @ 69.92 TOTAL HOURS FOR PROJECT - 2,588 2,820  LANDSCAPES, INC.	21,255.68
Total	\$21,255.68
Payments/Credits	
Balance Due	\$21,255.68 4/

Total fees are due and payable upon presentation. A service charge of 1% per month, which is 12% per year, will be assessed on any account which is thirty days past due. This will apply to all accounts unless otherwise specified.

1-1602-00-0141
Pd. 09/14/15
CK 89631



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-28 Weather: CLEAR Temperature: 100°

Start Time: 6³⁰

Completion Time: 3-

Hours Worked: 8

Crew Size: 7

Total Hours - Regular: 56 Overtime: _____ Double Overtime: _____

Description of Work Performed:

LANDSCAPE, PLANTING, BARK, IRRIGATION/DRIP

Area Work Performed:

GROVE, HOOFSTOCK

Notes, Delays, Comments:

REPAIR SPRAY HEADS DAMAGED BY OTHERS IN GROVE AREA. (2HRS)

INSTALL HOVERGRASS (4HRS) GRADE GROVE W/ BOBCAT & CASE (4HRS)

BACKFILL EXHIBIT W/ BOBCAT (2HRS) WATER PLANTS (2HRS)

Signed: _____ Name: _____
Zoo Representative

Signed: Tom M Name: Tom M
Sunset Landscapes



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-27-2015

Weather: CLEAR

Temperature: 100

Start Time: 630

Completion Time: 3-

Hours Worked: 8

Crew Size: 7

Total Hours - Regular: 56

Overtime: _____

Double Overtime: _____

Description of Work Performed:

Area Work Performed:

Notes, Delays, Comments:

GRADE GROVE, PLANT & LANDSCAPE GROVE (56 HRS)

Signed: _____
Zoo Representative

Name: _____

Signed: _____
Sunset Landscapes

Name: Tou Moua



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-26-2015

Weather: clear

Temperature: 101°

Start Time: 6

Completion Time: 230

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____

Double Overtime: _____

Description of Work Performed:

MULCH PLANTER IN ELEPHANT/HOOFSTOCK AREA

Area Work Performed:

HOOFSTOCK

Notes, Delays, Comments:

INSTALL CONDUIT FOR HOTGRASS (24HRS)

WATER PLANTS (2 HRS)

RODENT GROUND W/ CASE TRACTOR (2HRS)

Signed: [Signature]
Zoo Representative

Name: _____

Signed: [Signature]
Sunset Landscapes

Name: TOU MOUA



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-25-2015

Weather: CLEAR

Temperature: 100

Start Time: 6

Completion Time: 2:30

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

Area Work Performed:

GROVE, FUTURE LOT N. OF GROVE, ELEPHANT/HOOFSTOCK/SAVANNAH 3

Notes, Delays, Comments:


CONCRETE IN SLEEVES/ROTORS (8 GUYS @ 6 HRS EA = 48 HRS)

CASE & BOBCAT (1 HRS EA TOTAL 2 HRS) GROVE FUTURE LOT N. OF GROVE W/ BOBCAT CASE (2 HRS TOTAL)

TURN ON VALVES (ALL) BC GLE SHUT ALL VALVES OFF OVER WEEK (1 HR)

Signed: _____ Name: _____
Zoo Representative

Signed: _____ Name: Tom Moya
Sunset Landscapes



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 8-24-2015

Weather: CLEAR

Temperature: 96

Start Time: 6

Completion Time: 2:30

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

LANDSCAPE LIONS PLANTERS

Area Work Performed:

LIONS, GROVE, ELEPHANT/HOOF STOCK/SAVANNAH

Notes, Delays, Comments:

HOT GRASS (16 HRS) WATER PLANTS (8 HRS)

LOCATE IRRIGATION HEADS (10 HRS)

GRADE GROVE, AMENDMENTS, CLEAN UP (6 HRS w/ BOBCAT)

Signed: [Signature]
Zoo Representative

Name: Dan

Signed: _____
Sunset Landscapes

Name: _____



LANDSCAPES, INC.


2614 N. Armstrong Ave.
Fresno, CA 93727
(559) 292-0500

Invoice

Date	Invoice #
9/8/15	22022

Bill To

Fresno Chaffee Zoo
African Adventure
894 W Belmont Ave
Fresno, CA 93728

Description	Amount
Landscape Landscape Installation - Week 12 As Per Daily Reports August 31 - September 4, 2015 ✓ 336 hours @ \$69.92 TOTAL HOURS FOR PROJECT - 2,924 3156  LANDSCAPES, INC.	23,493.12

Total \$23,493.12

Payments/Credits

Balance Due \$23,493.12 4/

Total fees are due and payable upon presentation. A service charge of 1% per month, which is 12% per year, will be assessed on any account which is thirty days past due. This will apply to all accounts unless otherwise specified.

1-1602-00-0141
PA 09/14/15
CK 89631



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 9-4

Weather: CLEAR

Temperature: 85

Start Time: 630

Completion Time: 3-

Hours Worked: 8

Crew Size: 8

Total Hours - Regular: 64

Overtime: _____ Double Overtime: _____

Description of Work Performed:

DETAIL THROUGHOUT THE ZOO.

LANDSCAPE BIRIGATE PLANTERS @ GIRAFFE

Area Work Performed:

GIRAFFE / SAVANNAH #4, ELEPHANT HOOFSTOCK

Notes, Delays, Comments:

INSTALLING SLEEVES (4 GUYS @ 8HRS = 32HRS) WATER PLANTS (1 GUY @ 2HRS)

INSTALLING HOT GRASS (26 GUYS @ 8HRS = ~~208~~ 208HRS)

REPAIR/ADJUST SPRAY HEAD IN LION AREA (1 GUY @ 2HRS = 2HRS)

Signed: [Signature] Name: Dan S.
Zoo Representative

Signed: [Signature] Name: Tou Mwa
Sunset Landscapes



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 9-3-2015 Weather: CLEAR Temperature: 99

Start Time: 6:30
Completion Time: 3-
Hours Worked: 8
Crew Size: 9

Total Hours - Regular: 72 Overtime: _____ Double Overtime: _____

Description of Work Performed:

LANDSCAPE & IRRIGATE PLANTERS BY ELEPHANT EXHIBITION, FINISH
WORK ON DETAILS @ CHEETAH & SERPENTINE

Area Work Performed:

ELEPHANT EXHIBITION, PLANTERS @ LIONS, CHEETAH, SERPENTINE

Notes, Delays, Comments:

2 GUYS @ BHRS
HOT GRASS @ SAVANNAH #2 (16 HRS)
WATER PLANTS (1 HR) - INSTALL SLEEVES (2 GUYS @ 8 HRS = 16 HRS)
EXTRA MATERIALS: YELLOW FLAGS TO LOCATE SPRAY HEADS (1 PACK OF YELLOW)

Signed: [Signature] Name: Dan S.
Zoo Representative

Signed: [Signature] Name: Tou Mount
Sunset Landscapes



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 9-2-2015 Weather: CLEAR Temperature: 90°

Start Time: 630
Completion Time: 3-
Hours Worked: 8
Crew Size: 9

Total Hours - Regular: 72 Overtime: _____ Double Overtime: _____

Description of Work Performed:

LANDSCAPE & IRRIGATE PLANTERS, MULCH/BARK

Area Work Performed:

ELEPHANT EXHIBIT, HOOFSTOCK AREA, SAVANNAH 4.

Notes, Delays, Comments:

HOT GRASS IN SAVANNAH 4 (3 GUYS @ 8 HRS = 24 HRS)

REPAIR IRR DAMAGED BY OTHERS IN LION (1 GUY @ 1 HR = 1 HR)


EXTRA MATERIALS: 100 LF OF 3/4" CH 40 PVC CONDUIT PIPE & SWEEPS (10 QTY)

Signed: [Signature]
Zoo Representative

Name: Dan S.

Signed: [Signature]
Sunset Landscapes

Name: Tou Moua



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 9-1-2015 Weather: CLEAR Temperature: 100

Start Time: 6:30

Completion Time: 3

Hours Worked: 8

Crew Size: 9

Total Hours - Regular: 72 Overtime: _____ Double Overtime: _____

Description of Work Performed:

LANDSCAPE & IRRIGATION, BARK (5 GUYS ALL DAY = 40 HRS)

Area Work Performed:

ELEPHANT EXHIBITION

Notes, Delays, Comments:

INSTALL HOT GRASS (3 GUYS @ 8 HRS = 24 HRS)

WATER PLANTS (1 GUY @ 1 HR = 1 HR)

MATERIAL USED: 100LF OF 3/4 SCH 40 PVC CONDUIT & SWEEPERS (5 QTY)

Signed: [Signature] Name: Dan S.
Zoo Representative

Signed: [Signature] Name: Tony Moya
Sunset Landscapes



Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

**AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT**

Date: 8-31

Weather: CLEAR

Temperature: 90

Start Time: 6:30

Completion Time: 3

Hours Worked: 8

Crew Size: 7

Total Hours - Regular: 56

Overtime: _____

Double Overtime: _____

Description of Work Performed:

ALL XTRA WORK LISTED BELOW

Area Work Performed:

GROVE / RESTROOM, CHAFFEE HIND AREA

Notes, Delays, Comments:

INSTALL HOT GLASS @ GHAPEE / RHINO (24 HRS) WATER PLANTS (2 HRS)

RELOCATE SPRAY HEADS IN GROVE (9 HRS)

GRADE GROVE AREA BY RESTROOM (24 HRS)

Signed: _____

Name: _____

Zoo Representative

Signed: [Signature]

Name: Tom Moya

Sunset Landscapes

041-1602

Steve Hotwire

153317


ORDER INFO	customer's order no.		THE BATTERY EXCHANGE		date	
			3370 W. Belmont Ave.		Sept 16/15	
			Fresno, CA 93722			
	name		559-276-9095			
	address		FRESNO ZOO			
	city, state, zip		894 W. Belmont Ave Fresno, CA			
sold by		cash ☐ charge ☐ check ☐		shipping information		
		c.o.d. ☐ on acct. ☒				
quantity	description			price	amount	
1						
2	11 GP# 27D/C NEW 12MO.			89 ⁹⁵	989.45	
3				TAX	81.36	
4						
5					1070 ⁸³	
6	<11> No CORE 10 ⁰⁰ 2A				110 ⁰⁰	
7						
8					1180 ⁸³ 4/	
9	ON ACCOUNT			1-1602-00-0141		
10	NET 30			PA. 09/16/15		
11	PAY FROM THIS INVOICE			CK 89636		
12	X Vernon Presley					
13						
14						
15						
16						
received by						

adams*

m2

keep this slip for reference

DC5808UW/10-13



A-1 Elite TREE SERVICE

INVOICE

6073

RECEIVED SEP 04 2015

Top Quality Work, Reasonable Rates

Pruning & Shaping · Removals · Cabling · Emergency Service · Land Clearing · Stump Grinding
Root Barriers · Horticultural Consulting · Tree Appraisals · Soil Testing

1175 Shaw Ave. #104 · PMB #235 Clovis, CA 93612 · Tel: 559.225.8008 · CL #937464

c/o DANIMARK

WORK ORDER

Customer Name: FRESNO CHAFFEE ZOO DATE: 8-28-15
Address: 894 W. BELMONT AVE (F) 93726 Phone: 440-760-5459
Job Location: AFRICA EXHIBIT Phone: MARK 446-872-6220
Directions: _____ Type of Job: _____

WORK DESCRIPTION	AMOUNT	
8-28-15 ELEVATE TREES ARUNDO	1920	-
AFRICAN SAVANNA		

PERMITS: Client understands that they are responsible for obtaining all required permits.
ACCEPTANCE: The above prices, specifications, and conditions are satisfactory and are hereby accepted. Client has authorized A-1 Elite Tree Service to complete the work as specified. Final payment will be made on the day work is completed, unless specified herein as being otherwise. Contracts not paid on time will be subject to collection, interest, and reasonable attorney fees. Bad check fees or chargebacks: 5% or \$50, whichever is greater. Breach of contract: 25% charge. This proposal is binding upon clients Initials and written acceptance. A-1 Elite Tree Service will take no responsibility for damage to underground utilities, unless locations are exposed or visibly marked. Stump grindings are not hauled away unless otherwise specified. Client Initial: _____

DUMP FEE	<u>0</u>	
TOTAL	1920	
DEPOSIT	<u>0</u>	
TOTAL DUE	1920	4/


1-1602-00-0141
Pd. 09/23/15
CK 89649

Customer: Mr DAN, MARK


Date: 8-28-15

Thank You, We Appreciate Being of Service!

Horticultural Consultant: Appraiser & Arborist American Society
of Consulting Arborists · International Society of Arborists



RECEIVED SEP 04 2015



A-1 Elite TREE SERVICE

INVOICE

10012

Top Quality Work, Reasonable Rates

Pruning & Shaping • Removals • Cabling • Emergency Service • Land Clearing • Stump Grinding
Root Barriers • Horticultural Consulting • Tree Appraisals • Soil Testing

1175 Shaw Ave. #104 • PMB #235 Clovis, CA 93612 • Tel: 559.225.8008 • CL #937464

clo DAN, MARK

WORK ORDER

Customer Name: FRESNO (WATTEE) ZOO

Address: 8011 BELMONT (E) 93728

Job Location: AFRICA EXHIBIT

Directions: _____

DATE: 8-24-15

Phone: 408-760-6457

Phone: MARK 616-822-6220

Type of Job: _____

WORK DESCRIPTION

AMOUNT

8-24-15 ELEVATE, CAMPHOR, SILK OAKS, PINE
GROUND ELEPHANT ENCLOSURE.
FINISH PINE ON CH FLOW

3900 -

PERMITS: Client understands that they are responsible for obtaining all required permits.
ACCEPTANCE: The above prices, specifications, and conditions are satisfactory and are hereby accepted. Client has authorized A-1 Elite Tree Service to complete the work as specified. Final payment will be made on the day work is completed, unless specified herein as being otherwise. Contracts not paid on time will be subject to collection, interest, and reasonable attorney fees. Bad check fees or chargebacks: 5% or \$50, whichever is greater. Breach of contract: 25% charge. This proposal is binding upon clients Initials and written acceptance. A-1 Elite Tree Service will take no responsibility for damage to underground utilities, unless locations are exposed or visibly marked. Stump grindings are not hauled away unless otherwise specified. Client Initial: _____

DUMP FEE

TOTAL

DEPOSIT

TOTAL DUE

3100 -

3900 4/

1-1602-00-0141
PAID 09/23/15
CK 89649

Customer: OK PER DAN, MARK

Date: 8-24-15

Thank You, We Appreciate Being of Service!

Horticultural Consultant: Appraiser & Arborist American Society
of Consulting Arborists • International Society of Arborists



Childs and Company, Inc.
2311 N. Larkin Ave.
Fresno, CA 93727
(559) 485-0520 Fax (559) 485-6965

INVOICE #: 103613

INVOICE DATE: 09/14/15

DUE DATE: 10/14/15

SALES PERSON: LARRY

CUSTOMER #: CHA04

BILL TO:

CHAFFEE ZOO
894 W. Belmont Ave
Fresno, CA 93728

JOB NAME:

JOB #:

CUST REF: RENE 347-8284

SHIP TO: FRESNO

WORK ORDER NUMBER: 172879

SALES TAX: FRES

QUANTITY	DESCRIPTION	PRICE	AMOUNT	TAX
15	PADLOCK LESS CYLINDERKS23F2200	29.02	435.30	Y
15	PADLOCK CYLINDER 47-743-XP CP KEYWAY KEY TO BE1	85.21	1278.15	Y

0.00

SUBTOTAL: 1,713.45

8.225% SALES TAX: 140.93

AMOUNT DUE: 1,854.38 4/

1-1602-00-0141

Pa. 10/07/15

CK 89816



Drymala Concrete Products

Plant Location: 195 Sutherland Lane East

Center Point, Texas 78010

Office: (830) 634-3012

Cell: (830) 459-4039

Mailing Address: 7095 Highway 27

Comfort, Texas 78013

drymalasand@hctc.net

www.drymalaconcreteproducts.com

Advice
0141-1602
all

Fresno Chaffee Zoo
894 W. Belmont Ave.
Fresno, CA 93728

Attn: Dan Subaitis
DSubaitis@fresnochaffeezoo.org

September 14, 2015

INVOICE

(2) 32" x 4' Rectangular Wildlife Trough with Lids
(2) Additional Lids
(2) Jobe Valves.

Item #32412WT
N/C

Delivered to Fresno, CA 93728 (No lift gate.)
Scheduled to leave our plant, Kerrville, TX.78028:
Tuesday, September 22, 2014.

\$1,351.00

Tax Exempt

\$ 00.00

Total:

\$1,351.00 4/

Troughs to include 3/4" Stainless Steel NPT inlet through floor and 1-1/2"
Stainless Steel NPT drain through wall.

1-1602-00-0141
pd. 09/23/15
OK 89667

***Please remit payment when order has been satisfied.**

We appreciate your business!

stc
mz

1602-00-0141
Sandra Pitts

Invoice



Custom Crafted

Date	Invoice #
9/10/2015	11688

Bill To
Fresno Chaffee Zoo 894 W Belmont Ave Fresno, CA 93728

P.O. No.

Quantity	Description	Rate	Amount
1	Draw for African Adventure - Multi & Full ID Signs	15,000.00	15,000.00

DIVERSE SIGNS

2525 E. MALAGA AVE.
FRESNO, CA 93725-9399
Phone # 559-486-7429
Fax # 559-497-8224
License# 933244
www.DiverseSigns.com



Subtotal	\$15,000.00
Sales Tax	\$0.00
Total	\$15,000.00
Payments/Credits	\$0.00
Balance Due	\$15,000.00

4/

1-1602-00-0141
Pd. 09/23/15
CK 89666

mz

Sign Category	Specific Signs	Mounting Info	Quantity	Sign Cost	Pole Quantity	Pole Cost	Bracket Cost	Tax (0.08225%)	Installation Cost	Total Cost	Amount Paid
Wayfinding											
	Tembo Trail		2	2400	1	videod by Jon White	475	433.87	400	\$6,109	
	Twiga Trail		2	2400	1	videod by Jon White	475	433.87	400	\$6,109	
	Orientation Map		2	2975	1	videod by Jon White	475	508.46	400	\$7,359	
										\$2,300	of Poles from Jon Whiteless
Wayfinding Total										\$21,877	
Diverse Payment # 11558											\$13,636
Large Animal ID											
	Cheetah		1	2100	2	50	225	199.46	110	\$2,734	
	Rhino		1	2100	2	50	225	199.46	110	\$2,734	
	Ostrich		1	2100	2	50	225	199.46	110	\$2,734	
	Giraffe		1	2100	2	50	225	199.46	110	\$2,734	
	Meerkat		1	2100	2	50	225	199.46	110	\$2,734	
	Lion		1	2100	2	50	225	199.46	110	\$2,734	
	Elephant		1	2100	2	50	225	199.46	110	\$2,734	
	Zebra		1	2100	2	50	225	199.46	110	\$2,734	
Large Animal ID Total										\$21,877	
Small Animal ID											
(all 2 step)	Aguma (22X11)		1	333	1	50	109	40.47	50	\$582	
	Uromastyx (22X11)		1	333	0	0	109	36.35	50	\$528	
	Pancake Tortoise (22X11)		1	333	0	0	109	36.35	50	\$528	
	Leopard Tortoise (22X11)		1	333	0	0	109	36.35	50	\$528	
Small Animal ID Total										\$2,168	
Multi Signs											
	rock mounts										
	Horizontal Multi Backs		4	1500	8	50	225	544.94	660	\$7,410	
	Multi Tiles (5X5)		508	55	0	0	0	\$7.40	0	\$7,597	
	Vertical Backs		6	950	0	0	900	542.85	600	\$7,740	
Multi Signs Total										\$33,957	
Diverse Draw # 11670	July 27, 2015										\$10,000
Diverse Draw # 11682	August 27, 2015										\$10,000
Diverse Draw # 11688	Sept. 10, 2015										\$15,000
Concept Signs											
(all 2 step)	Meerkat Jobs (28X36)	2 poles, vertical	1	1475	2	50	225	148.05	110	\$2,058	
	Elephant Behaviors (28X36)	2 poles, vertical	1	1475	2	50	225	148.05	110	\$2,058	
	Waterhole (28X36)	2 poles, vertical	1	1475	2	50	225	148.05	110	\$2,058	
	Giraffe Adaptations (28X36)	Wall	1	1475	2	50	225	148.05	110	\$2,058	
	Kopje Life (28X36)	2 poles, vertical	1	1475	2	50	225	148.05	110	\$2,058	
	Antelope Adaptations (30X28)	2 poles, angled	1	1475	2	50	225	148.05	110	\$2,058	
	Savannah Overviews (30X28)	2 poles, angled	1	1475	2	50	225	148.05	110	\$2,058	
	Elephant Adaptations (30X28)	2 poles, angled	1	1475	2	50	225	148.05	110	\$2,058	
	Giraffe Conservation (30X28)	Wall	1	1475	2	50	225	148.05	110	\$2,058	
	Migration (30X28)	?	1	1475	2	50	225	148.05	110	\$2,058	
	Cheetah Speed (36X36X3.6)	2 poles, angled	1	1475	2	50	225	148.05	110	\$2,058	
	Jambo Welcome (60X30)	Wall	1	2500	0	0	450	242.64	500	\$3,493	
	Twiga Welcome (80X36)	Wall	1	3000	0	0	450	283.76	500	\$4,234	
	Meerkat Discovery (15X15)	Rock mounted	1	625	0	0	225	74.03	200	\$1,174	
	Termite Mound (20X20)	Rock mounted	1	1000	0	0	225	100.76	200	\$1,526	
	Baobab (20X20)	Rock mounted	1	1000	1	50	225	104.87	200	\$1,580	
	Baobab and Elephant (20X20)	1 pole, angled	1	1000	1	50	225	104.87	200	\$1,580	
	Dung Beetle (20X20)	1 pole, vertical	1	1000	1	50	225	104.87	80	\$1,460	
	Camera Trap (15X25)	1 pole, vertical	1	1000	1	50	225	104.87	80	\$1,460	
	Lion Pride (25X35)	Wall	1	1400	0	0	225	133.66	200	\$1,959	
	Lion Conservation (25X35)	Wall	1	1400	0	0	225	133.66	200	\$1,959	
	Cheetah Conservation (25X35)	2 poles, vertical	1	1400	1	50	225	137.77	80	\$1,893	
	Cichlid (48X15)	Wall	1	1400	0	0	225	133.66	500	\$2,259	
	Foley Camps Signage	In development	3	200			700	149.10	200	\$2,699	
Concept Signs Total										\$40,102	
In the Reserve											
Ranger Talk Signs											
	Elephant		1	200	0	0	0	16.45	0	\$216	
	Cheetah		1	200	0	0	0	16.45	0	\$216	
	Lion		1	200	0	0	0	16.45	0	\$216	
	Savannah		2	200	0	0	0	32.90	0	\$433	
Ranger Talk Signs Total										\$1,080	
Jambo Hut Sign											
	Jambo Hanging Sign		1	1500	0	0	225	141.88	500	\$2,367	
Jambo Hut Sign Total										\$2,367	
Barrier Sign											
	Lodge Patio Graphic with Logo	In development	1	3600			225	314.61	400	\$4,540	
Bathroom Graphics		In development									
										\$48,636	
										\$48,636	



CONTRACT FURNITURE COMPANY

Professional Grade Furniture

Exterior & Interior Food Service • Poolside & Resort • Healing & Shade • Assisted Living & Hospitality

2325 Palos Verdes Drive West # 307, Palos Verdes Estates, CA 90274 • Ph 800.507.1785 • Fax 800.507.1789 • sales@contractfurniture.com

BILL TO:

Fresno Chaffee Zoo
Attn: Megan Marshall
mmarshall@fresnochaffeezoo.org
559.499.5924

SHIP TO:

Fresno Chaffee Zoo
894 W. Belmont Ave
Fresno, CA 93728
Megan 559.499.5924

INVOICE

INVOICE #: 18476
DATE: 9/22/2015

Qty	Part Number	Description	Color	Wt	Pack Qty	Price	Extend
		**Furniture to arrive on site on or before 10/7					
4	910001	Serengeti Arm Chair Hand Woven Synthetic Fibers, Cast Aluminum Outdoor Wicker Furniture Collection	Upholstery: Canvas Palm - Grade A	0.0 0		\$442.47	\$1,769.88
2	910020	Serengeti Sofa Hand Woven Synthetic Fibers, Cast Aluminum Outdoor Wicker Furniture Collection	Upholstery: Canvas Palm - Grade A	0.0 0		\$1,652.66	\$3,305.32
4	WDX92S	Resort Collection Market Umbrella 9' Octagon, 1-1/2" Diameter two-piece pole Sunbrella Acrylic Cover	Grade 2: Sunbrella Henna 5407	0.0 0		\$232.40	\$929.60
4	WDX92S	Resort Collection Market Umbrella 9' Octagon, 1-1/2" Diameter two-piece pole Sunbrella Acrylic Cover	Grade 2: Sunbrella Astoria Sunset Stripe 56095	0.0 0		\$243.60	\$974.40
2	UMB801 9SL	11' Octagon Starlight Collar Tilt Umbrella w/Light Strips *Quick Ship *Not recommended for commercial use; void of warranty	Frame: Bronze; Canopy: Sunbrella Henna 5407			\$588.50	\$1,177.00

5-20-15

Qty	Part Number	Description	Color	Wt	Pack Qty	Price	Extend
2	16490B-W	Mall Umbrella Base with Wheels 90lb. Cast Iron	Black	0.0 0		\$135.38	\$270.76
8	16570	Mall Umbrella Base with Wheels 70lb. Cast Iron	Black			\$116.38	\$931.04

PAYMENT TERMS:

Full Payment required to process
order/production.

Please see Terms and Conditions
Page.

SPECIAL INSTRUCTIONS:**SUB-TOTAL**

\$9,358.00

Freight

\$856.39

Tax

\$842.22

TOTAL

\$11,056.61 4/

1-1602-00-0141
Pd. by wire.

TERMS AND CONDITIONS

Invoice # 18476

Prices: All merchandise is priced F.O.B. warehouse/origin. All prices are subject to change without notice. All orders accepted subject to prices prevailing at time of shipment. Prices do not include shipping costs or freight, if applicable. All forms of payment and terms must be reviewed and approved by Contract Furniture Company.

Orders and Revisions: Confirmation of orders may be made by fax or in writing by mail or email. Any changes made to original orders that are in process may be subject to additional charges and delays. In the event of cancellation purchasers may be charged for materials and supplies whether work is in process or in stock. Prices are subject to change.

Availability of Stock: Contract Furniture Company does not guarantee availability of items shown in the catalog or website. Certain items may be discontinued at manufacturer's discretion without notice.

Minimum Order: All orders must exceed \$800.00, not including tax or freight. All orders that do not exceed this amount are subject to a \$100.00 Small Order Charge Fee.

Broken Master Pack: A \$50.00 broken master pack charge will be incurred for any broken master pack or carton, excluding sample orders.

Call before Delivery: All orders requesting a call before delivery are subject to a \$30.00 charge.

Freight: All merchandise is F.O.B. warehouse/origin, prepaid and add and will be shipped upon receipt of full payment unless otherwise agreed upon. Please furnish shipping and routing instructions with each order. If not such instructions are received we have the option to ship accordance with what we judge to be the best possible way. All orders are shipped dock to dock, weekdays during normal business hours unless specified. Additional services such as lift-gate, inside delivery, re-routing, re-delivery, or other requests are subject to an additional fee at the customer's expense.

Transport Claims: Contract Furniture Company is not responsible for damages or loss incurred in transit. All furniture shipped at purchaser's own risk after it has been inspected and securely packed. Before accepting merchandise from the carrier, inspect cartons for visible signs of damage and note any loss or damage on the delivery receipt. If there is loss or damage, make an immediate claim with the delivery carrier. In case damage is concealed and not determined until furniture is unpacked, keep the packing slip and notify the carrier immediately for an inspection. All claims of damage from transport should be filed directly to the carrier by the customer within 24 hours of receiving. Failure to indicate damages incurred by freight may result in a loss for claim. By signing the delivery receipt or bill of lading, the customer acknowledges the order was received in good condition.

Maintenance: To insure durability and longevity of the product, it is important to clean and care for the merchandise. Cleaning and inspecting the product is part of standard maintenance and upkeep, and should be done at regular intervals. Clean and tighten all screws and bolts. Any item which shows signs of loose joints (please inspect regularly) should be taken out of service. Warranty may be voided if proper maintenance intervals are not followed.

Warranty: Contract Furniture Company provides a limited warranty in workmanship and materials. Our warranty becomes null and void in the event of damage to the product resulting from unauthorized repairs, breakage due to abuse or misuse, repair, alteration or modification of the product by anyone other than authorized representatives thereof, damage resulting from accidents, vandalism, acts of nature and improper use. All Contract Furniture Company products have a standard one-year limited warranty. Our warranty varies per product line. Please contact a Contract Furniture Company representative for additional warranty information.

Returns: No merchandise can be returned without express authorization of Contract Furniture Company. All returns are subject to a restocking and handling charge. All freight and other applicable charges will be at the customer's expense. If a defect is noticed it should be reported to Contract Furniture Company within 24 hours of shipment arrival. All merchandise subject to a return must be in its original packaging, unused and unassembled. All goods are specific to a customer's preference; therefore made to order items are non-refundable unless prior written consent is given by Contract Furniture Company.

Payment: Your order will be processed upon receipt of payment. Quote is good for 30 days after date. If payment by check, please make check payable to Contract Furniture Company and mail it to the address listed on the invoice. Please reference your order number and include the terms page signed.

☐ American Express ☐ Discover Card ☐ MasterCard ☐ Visa ☐ Company Check ☐ Wire Transfer

Credit Card Number: _____ Exp _____ / _____

Credit Card Billing Address: _____

Total Amount to be Charged: _____

Name and Title: _____

Signature: _____ Date _____ / _____ / _____

By signing, I accept the Terms and Conditions on this page and authorize payment. Please email or fax completed form to 800.507.1789



LANDSCAPES, INC.

2614 N. Armstrong Ave.
Fresno, CA 93727
(559) 292-0500

Invoice

Date	Invoice #
9/17/15	22029

Bill To

Fresno Chaffee Zoo
African Adventure
894 W Belmont Ave
Fresno, CA 93728

Description	Amount
Landscape Landscape Installation - Week 13 As Per Daily Reports September 5 - September 13, 2015 280 hours @ \$69.92 \$19,577.60 9 hours @ \$83.38 \$ 750.42 6 hours @ \$96.83 \$ 580.98 TOTAL HOURS FOR PROJECT 3,453 LANDSCAPES, INC.	20,909.00
Total	\$20,909.00 4/
Payments/Credits	
Balance Due	\$0.00

Total fees are due and payable upon presentation. A service charge of 1% per month, which is 12% per year, will be assessed on any account which is thirty days past due. This will apply to all accounts unless otherwise specified.



LANDSCAPES, INC.

2614 N. Armstrong Ave.
Fresno, CA 93727
(559) 292-0500

Invoice

Date	Invoice #
9/17/15	22029

Bill To
Fresno Chaffee Zoo African Adventure 894 W Belmont Ave Fresno, CA 93728

	Description	Amount
Landscape	Landscape Installation - Week 13 As Per Daily Reports September 5 - September 13, 2015 ? 282 282 hours @ \$69.92 10 hours @ \$83.38 15 hours @ \$96.83 TOTAL HOURS FOR PROJECT 3,453 <i>du for W</i> <i>9/20/15</i> <i>Africa</i>	21,035.39
Total		\$21,035.39
Payments/Credits		
Balance Due		\$21,035.39 4/

Total fees are due and payable upon presentation. A service charge of 1% per month, which is 12% per year, will be assessed on any account which is thirty days past due. This will apply to all accounts unless otherwise specified.

1-1602-00-0141

Pd. 10/01/15
CR 89787

San Bernardino

<126.39>

20,909.00

2614 N Armstrong Ave
Fresno, CA. 93727
559-292-0500 ph.
559-292-0522 fax

Date	Credit No.
11/11/15	22086

Customer
Fresno Chaffee Zoo African Adventure 894 W Belmont Ave Fresno, CA 93728

Project

Description	Amount
Landscape Installation - Week 13 As Per Daily Reports September 5 - September 13, 2015	-126.39
Total	-\$126.39
Balance Credit	-\$126.39

GSLC FILL-IN PAYROLL REPORTING FORM

Page 2 of 3

Billed 9/5 - 9/13
 10 OT pd by 12:00
 5 DOT
 Steve Pouch
 9 OT pd to
 6 DOT Emp by 9:50

NAME OF CONTRACTOR: Sunset Landscapes, Inc		CONTRACTOR'S LICENSE NO.: 454597		ADDRESS: 2614 N Armstrong Fresno, CA 93727													
OR SUBCONTRACTOR:		SPECIALTY LICENSE NO.:		PROJECT OR CONTRACT NO.: FCA African Adventure													
PAYROLL NO. 12		FOR WEEK ENDING: 9/6/2015		WORKERS' COMPENSATION POLICY NO.:													
(4) WORK CLASSIFICATION	(5) DAY	(6) DATE	(7) GROSS AMOUNT EARNED	(8) DEDUCTIONS, CONTRIBUTIONS AND PAYMENTS										(9) CHECK NO.			
				THIS PROJECT	ALL PROJECTS	FICA (SOC SEC)	STATE TAX	SDI	VAC/HOLIDAY & WELF.	HEALTH & WELF.	PENSION	TOTAL DEDUC. TRANS.	NET WGS PAID FOR WEEK				
Lopez, Francisco 1445 B St Fresno, CA 93706 633-55-0160	LS TM 1	8.0 8.0 8.0 8.0 8.0	40.0 19.75	790.00	790.00	16.31	60.44	0.00	0.00	7.11	0.00	0.00	0.00	0.00	0.00	706.14	13815
Ojeda, Rolando PO Box 656 Biola, CA 93606 635-75-6351	LS TM 1	8.0 8.0 8.0 8.0 8.0	40.0 19.75	790.00	790.00	16.31	60.44	0.00	0.00	7.12	0.00	0.00	0.00	0.00	0.00	706.14	13824
Rodeo, Gustavo 2220 Villa, Apt 4 Clovis, CA 93612 555-60-4619	LS Asst JM	8.0 8.0 8.0 8.0 8.0	32.0 27.80	1,138.35	1,138.35	78.15	90.88	12.39	10.85	0.00	0.00	0.00	0.00	0.00	0.00	946.08	13825
Rodeo, Gustavo 2220 Villa, Apt 4 Clovis, CA 93612 555-60-4619	LS TM 1	8.0 8.0 8.0 8.0 8.0	32.0 27.80	1,138.35	1,138.35	78.15	90.88	12.39	10.85	0.00	0.00	0.00	0.00	0.00	0.00	946.08	13825

**PAYROLL CERTIFICATION MUST BE ATTACHED

* OTHER- Include explanation of any other deductions. Any other deductions, contributions and/or payments, whether or not included or required by prevailing wage determinations must be separately listed. Use extra sheet(s) if necessary

GSLC FILL-IN PAYROLL REPORTING FORM

Page 3 of 3



NAME OF CONTRACTOR: Sunset Landscapes, Inc		CONTRACTOR'S LICENSE NO.: 454597		ADDRESS: 2614 N Armstrona Ave Fresno, CA 93727													
OR SUBCONTRACTOR:		SPECIALTY LICENSE NO.:		PROJECT OR CONTRACT NO.:													
PAYROLL NO.: 12		FOR WEEK ENDING: 9/6/2015		WORKERS COMPENSATION POLICY NO.:													
(1) NAME, ADDRESS AND SOCIAL SECURITY NUMBER OF EMPLOYER:	(2) NO. OF WEEKS EMPLOYED:	(3) WORK CLASSIFICATION:	(4) DATE	(5) TOTAL HOURS	(6) HOURLY RATE OF PAY	(7) GROSS AMOUNT EARNED	(8) DEDUCTIONS, CONTRIBUTIONS AND PAYMENTS										(9) NET WGS PAID FOR WEEK
							FED. TAX	FICA (SOC. SEC.)	STATE TAX	SDI	VAC/ HOLIDAY	HEALTH & WELF.	PENSION	FED. TAX	FICA (SOC. SEC.)	STATE TAX	
Rodriguez, Guillermo 2220 Villa, Apt 4 Clivs, CA 93612 603-15-0818	5	LS TM 1	9/1 9/2 9/3 9/4 9/5 9/6	8.0 8.0 8.0 8.0 8.0	19.75	885.00	56.55	66.17	1.06	7.79	0.00	0.00	0.00	0.00	0.00	733.43	13826
Vazquez, Jose 4643 E Montecito Fresno, CA 93702 602-78-2322	4	LS TM 1	9/1 9/2 9/3 9/4 9/5 9/6	8.0 8.0 8.0 8.0 8.0	19.75	790.00	34.19	62.35	2.14	7.34	0.00	0.00	0.00	0.00	0.00	708.98	13828
					0.0												
					0.0												
					0.0												
					0.0												

**PAYROLL CERTIFICATION MUST BE ATTACHED * OTHER- Include explanation of any other deductions. Any other deductions, contributions and/or payments whether or not included or required by prevailing wage determinations must be separately listed. Use extra sheet(s) if necessary

include explanation of any other deductions. Any other deductions, contributions and/or payments whether or not included or required by prevailing wage determinations must be separately listed. Use extra sheet(s) if necessary

****PAYROLL CERTIFICATION MUST BE ATTACHED**

GSLC #36 (1/09)

GSLC FILL-IN PAYROLL REPORTING FORM


Page 2 of 3



NAME OF CONTRACTOR: Sunset Landscapes, Inc		CONTRACTORS LICENSE NO.: 454597		ADDRESS: 2614 N Armstrong Fresno, CA 93727																	
OR SUBCONTRACTOR		SPECIALTY LICENSE NO.:		PROJECT OR CONTRACT NO.: FCA Affian Adventure																	
PAYROLL NO.: P3		FOR WEEK ENDING: 9/13/2015		PROJECT AND LOCATION:																	
(1) NAME ADDRESS AND SOCIAL SECURITY NUMBER OF EMPLOYEE	(2) NO OR WITH EXEMPTIONS	(3) WORK CLASSIFICATION	(4) DATE 9/7 9/8 9/9 9/10 9/11 9/12 9/13	(5) TOTAL HOURS	(6) HOURLY RATE OF PAY	(7) GROSS AMOUNT EARNED	(8) DEDUCTIONS, CONTRIBUTIONS AND PAYMENTS										(9) CHECK NO. NET WGS PAID FOR WEEK				
							FICA (SOC SEC)	FED. TAX	STATE TAX	SDI	VAC/ HOLIDAY	HEALTH & WELFARE	PENSION	FICA (SOC SEC)	FED. TAX	STATE TAX		SDI	VAC/ HOLIDAY	HEALTH & WELFARE	PENSION
Lopez, Francisco 1445 B St Fresno, CA 93706 633-55-0160	M6	LS TM 1	9/7 9/8 9/9 9/10 9/11 9/12 9/13	32.0	19.75	632.00	0.51	48.34	0.00	0.00	5.69	0.00	0.00	0.00	0.00	0.00	577.46	13839			
Ojeda, Rolando PO Box 656 Biola, CA 93606 635-75-6351	M6	LS TM 1	9/7 9/8 9/9 9/10 9/11 9/12 9/13	32.0	19.75	632.00	0.51	48.34	0.00	0.00	5.69	0.00	0.00	0.00	0.00	0.00	577.46	13846			
Rodeo, Gustavo 2220 Villa, Apt 4 Clovis, CA 93612 555-60-4619	M5	LS Asst JM	9/7 9/8 9/9 9/10 9/11 9/12 9/13	24.0	27.80	915.95	33.54	66.53	3.71	8.33	0.00	0.00	0.00	0.00	0.00	0.00	803.84	13847			
Rodeo, Gustavo 2220 Villa, Apt 4 Clovis, CA 93612 555-60-4619	M5	LS TM 1	9/7 9/8 9/9 9/10 9/11 9/12 9/13	8.0	19.75	915.95	33.54	66.53	3.71	8.33	0.00	0.00	0.00	0.00	0.00	0.00	803.84	13847			

**PAYROLL CERTIFICATION MUST BE ATTACHED

* OTHER- Include explanation of any other deductions. Any other deductions, contributions and/or payments whether or not included or required by prevailing wage determinations must be separately listed. Use extra sheet(s) if necessary



NOT USED

Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 9-7-2015

Weather: CLEAR

Temperature: 90°

Start Time: 11

Completion Time: 12

Hours Worked: 1

Crew Size: 1

Total Hours - Regular: _____

Overtime: 1

Double Overtime: _____

Description of Work Performed:

Area Work Performed:

Notes, Delays, Comments:


WATER PLANTS (1HR)

Signed: _____
Zoo Representative

Name: Miss Ewald

Signed: Tom Moore
Sunset Landscapes

Name: Tom Moore



NOT USED

Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522
Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 9-6-2015

Weather: CLEAR

Temperature: 90°

Start Time: 9

Completion Time: 12

Hours Worked: 3

Crew Size: 1

Total Hours - Regular: _____

Overtime: 3

Double Overtime: _____

Description of Work Performed:

Area Work Performed:

Notes, Delays, Comments:


WATER PLANTS (3 + 125)

Signed: _____
Zoo Representative

Name: Wes Reed

Signed: Tom
Sunset Landscapes

Name: Tom



NOT USED

Landscapes, Inc

Lic. #454597

2614 N Armstrong Fresno, CA 93727

Fax: 559 292-0522

Phone: 559 292-0500

AFRICAN ADVENTURE
FRESNO CHAFFEE ZOO
DAILY REPORT

Date: 9-5-2015

Weather: CLEAR

Temperature: 90°

Start Time: 6:30

Completion Time: 9:30

Hours Worked: 3

Crew Size: 1

Total Hours - Regular: _____ Overtime: .5 Double Overtime: _____

Description of Work Performed:

Area Work Performed:

Notes, Delays, Comments:

WATER PLANTS (3 HRS)

Signed: [Signature]
Zoo Representative

Name: Mike Ewald

Signed: [Signature]
Sunset Landscapes

Name: Tim Moya

DELTA BLUEGRASS COMPANY
P.O. Box 307
Stockton, CA 95201
Sales: 800-637-8873
Billing: 877-637-8873
Contractor's License: C27 752734

Handwritten: 0141-1602
Sod

invoice

Invoice No: 0765417

008166
Sold To:008166
FRESNO CHAFFEE ZOO
894 W. BELMONT AVE
FRESNO, CA 93728

(559) 217-0626

99
Ship To:99
FRESNO CHAFFEE ZOO
894 W. BELMONT AVE
FRESNO CA
00000
(559) 217-0626 Wednesday

Directions:

X-HWY 99

0765417

GV

Driver: CREW 6 Zone: FRESNO Cut: 09/08/2015 Order: 09/08/2015

Run: Rep: GJVPO #: JOHN Terms: NET 30 DAYS Delvy: 09/09/2015 @ :

FIELD	ITEM	QTY	DESCRIPTION		
16	BB	15,500.00	BABY BERMUDA-SOD	.4000	6,200.00
00	INS	15,500.00	SOD INSTALLATION	.1300	2,015.00

SUBTOTALS 15,500.00

8,215.00

GO PAPERLESS!

FOR EMAIL INFORMATION

delta@bluegrass.com

1-1602-00-0141

Pd. 10/01/15

CK 89743

Pallets:	.00
Misc:	.00
Discount:	.00
Sales Tax:	509.95
Delivery:	.00
Total:	8,724.95 4/

NOTICE TO BUYER: No Implied Warranties. The Seller, Delta Bluegrass Company, makes no warranties, expressed or implied, as to description, quantity, purity, productiveness of the above turf grass, and will not be responsible in any way when the above is transplanted

FINANCE CHARGE: 2% per month will be added on all sales not paid in full within 30 days from date of sale


ATTORNEY'S FEES: In the event of any controversy claim or dispute relating to this agreement, or the breach thereof, the prevailing party shall be entitled to recover from the losing party reasonable expenses, attorney fees and costs.

PRELIMINARY NOTICES: May be filed on sod orders exceeding 4000 square feet

DELTA BLUEGRASS COMPANY

2015-12c Part 2, Page 44

P.O. Box 307 · Stockton, California 95201 · Billing (877) 637.8873 · www.deltabluegrass.com



A-1 Elite TREE SERVICE

INVOICE

100763

Top Quality Work, Reasonable Rates

Pruning & Shaping • Removals • Cabling • Emergency Service • Land Clearing • Stump Grinding
Root Barriers • Horticultural Consulting • Tree Appraisals • Soil Testing

1175 Shaw Ave. #104 • PMB #235 Clovis, CA 93612 • Tel: 559.225.8008 • CL #937464

410 JAN 14 11:00 AM '15

WORK ORDER

Customer Name: FRESNO CHAFFEE 200

DATE: 9-8-15

Address: 894 W. BELMONT AVE. #17 93728

Phone: 217-0626

Job Location: AFRICA EXHIBIT - Pelican Park

Phone: ---

Directions: ---

Type of Job: ---

WORK DESCRIPTION

AMOUNT

9-8-15 REMOVE FAILED OAK TREE. ELEVATE
AND THIN OTHER TREES AS INSTRUCTED

PERMITS: Client understands that they are responsible for obtaining all required permits.
ACCEPTANCE: The above prices, specifications, and conditions are satisfactory and are hereby accepted. Client has authorized A-1 Elite Tree Service to complete the work as specified. Final payment will be made on the day work is completed, unless specified herein as being otherwise. Contracts not paid on time will be subject to collection, interest, and reasonable attorney fees. Bad check fees or chargebacks: 5% or \$50, whichever is greater. Breach of contract: 25% charge. This proposal is binding upon clients initials and written acceptance. A-1 Elite Tree Service will take no responsibility for damage to underground utilities, unless locations are exposed or visibly marked. Stump grindings are not hauled away unless otherwise specified. Client Initial: _____

DUMP FEE

TOTAL

DEPOSIT

TOTAL DUE

0

2760

0

2760

41

1-1602-00-0141
Pd. 10/01/15
ck 89727

Customer OK PER JOHN WHEELER

Date: 9-8-15

Thank You, We Appreciate Being of Service!

Horticultural Consultant: Appraiser & Arborist American Society
of Consulting Arborists 2015-1602-00-0141 Page 45
International Society of Arborists



INVOICE

Axiom Studio
559.761.5261
axiomst@gmail.com
1151 S. Chestnut Ave Apt. 143
Fresno, Ca. 93702

Fresno Chaffee Zoo
894 W Belmont Ave,
Fresno, CA 93728

Dates	Hours
09/14/15	8hrs.
09/15/15	8hrs.
09/16/15	8hrs.
09/17/15	8hrs.
09/18/15	8hrs.

Dates	Hours
09/21/15	8hrs.
09/22/15	5hrs.
09/23/15	8hrs.
09/24/15	8hrs.
09/25/15	8hrs.

Description
Fennec Fox sign
Kopje Lodge sign changes
Leopard Tortoise ID
Leopard Tortoise Illustration
Elephant Adaptation sign & sketch
Cichlids' sign
4 Fish Illustrations
Giraffe sign changes
Jambo Welcome sign chages
Migration sign
Migration Map Illustration
Baobab & Elephant sign
Cheetahs & Dogs sign changes
Carnivore Challages sign changes

Description
Elephant Adaptation changes
Cichlids' sign changes
Migration sign changes
6 website banners
Bathroom sign theme
2 white Rhino sketches
2 Black Rhino sketches
2 grass & acacia branch sketches
3 Cheetah sketches
4 Elephant sketches
2 Lion sketches

APPROVAL STAMP
DATE: 9/29/15
INV #: _____ PO # _____
ACCT #: 1162-00-014 \$ 2695.00
ACCT #: _____ \$ _____
ACCT #: _____ \$ _____
REQUESTED BY: C. [Signature]
APPROVED BY: [Signature]

Hrs.

77

Total

\$ 2,695 4/

Pd. 10/10/15
CK 89732

Please, make all checks payable to Axiom Studio

THANK YOU!

INVOICE

Axiom Studio
 559.761.5261
 axiomst@gmail.com
 1151 S. Chestnut Ave Apt. 143
 Fresno, Ca. 93702

Fresno Chaffee Zoo
 894 W Belmont Ave,
 Fresno, CA 93728

Dates	Hours
08/31/15	6hrs.
09/1/15	8hrs.
09/2/15	8hrs.
09/3/15	8hrs.
09/4/15	8hrs.

Dates	Hours
09/7/15	Off
09/8/15	8hrs.
09/9/15	8hrs.
09/10/15	8hrs.
09/11/15	6hrs.
09/12/15	2hrs.

Description
Pancake tortoise revision
Pancake tortoise illustration change
Agama sign revision
Uromastix revision
Antelope revision
Giraffe sign revision
Junior Ranger logo changes
Kopje life revision
Wildebeest sketch
Kudu sketch
Savannah Giants sign
Elephants and Baobabs sign
Termite Tower sign

Description
Lion Pride sign
Meerkat Discovery sign
Cheetahs & Dogs sign
Foley Research Camp sign
Camera Traps sign
Carnivore Challenges sign
Vanishing Giraffe sign
Termite Tower sign
Common Agama manipulation and color change
Uromastix illustration color change
Jambo Welcome Sign
Kopje Lodge sign

APPROVAL STAMP

DATE: 9/17/15
 INV. #: 1-1602-00-014 P.O. #: 2450
 ACCT #: _____ \$ _____
 ACCT #: _____ \$ _____
 ACCT #: _____ \$ _____
 REQUESTED BY: Cioralanto
 APPROVED BY: [Signature]

Hrs.

70


Total

\$ 2,450 4/

Pd. 10/01/15
 CK 89732

Please, make all checks payable to Axiom Studio

THANK YOU!



Remit To: 3412 Metro Drive; Stockton, CA 95213-9002

If you have any questions regarding this invoice, please call Melanee Euless at (559) 454-8164 and refer to the invoice number below.

Invoice 89277

Bill to: CHAFFEE ZOO 894 W. BELMONT FRESNO, CA 93728	Job: S4150106 S0-CHAFFEE-FIBER-WHELESS CHAFFEE-FIBER - J.WHELESS 894 W. BELMONT AVENUE FRESNO, CA 93728
--	--

Invoice #: 89277 Payment Terms: NET 30 Customer Code: 10651	Date: 08/12/15 Customer P.O. #: FIBER Salesperson:
--	---


Remarks: WORK AUTH BY: JON WHELESS - FIBER PULL

Quantity	Description	U/M	Unit Price	Extension
1.000	ILOT BILLING	LS	2,940.00	2,940.00
	SERVICE CALL TO INSPECT AREA FOR FIBER			
	PULL, MEASURE, ORDER FIBER.			
	RETURN AND INSTALL FIBER AS DIRECTED.			
	TERMINATIONS DONE BY OTHER SOURCE.			

Subtotal: 2,940.00

Total: 2,940.00 5/

5/20



1-1603-17-0139
Pd. 09/09/15
CK 89598



collins electrical company inc.

Electrical Contractors

TIME & MATERIAL REPORT

1809 N. HELM AVE., SUITE 7 • FRESNO, CALIFORNIA 93727 • TELEPHONE (559) 454-8164 • FAX (559) 454-8172

Description of Work:

CHAFFEE ZOO
894 W Belmont
FRESNO CA 93725

MATERIAL REPORT

Qty.	Description	Price	Amount
	Installed Fiber cable From SCA cove to maintenance Building		

SO# / WO# 54150106

DATE: 8-10-15

LABOR REPORT

Employee	Hrs.	Rate	Amount
STEVEN FOREST 102C	14		
Robert Henley	14		
Complete			

1 500' Fiber Cable
+ 100' cost
12 6" TIE WRAP

Total Material

EQUIPMENT REPORT

Qty.	Description	Hrs.	Rate	Amount
1	Service VAN	14		

Total Labor

Total Equipment

Prepared By: Steve J
Approved By: Jason J
Remarks:

Material	\$
Tax	
Freight	
Equipment	
Labor	
Overhead	
Subtotal	\$
Profit	
TOTAL	\$

No. 8901

**Office
DEPOT.**Office Depot, Inc
PO BOX 630813
CINCINNATI OH
45263-0813**THANKS FOR YOUR ORDER**IF YOU HAVE ANY QUESTIONS
OR PROBLEMS, JUST CALL USFOR CUSTOMER SERVICE ORDER: (888) 263-3423
FOR ACCOUNT: (800) 721-6592

FEDERAL ID: 59-2663954

INVOICE NUMBER	AMOUNT DUE	PAGE NUMBER
781356002001	1,274.89	Page 1 of 1
INVOICE DATE	TERMS	PAYMENT DUE
20-JUL-15	Net 30	30-AUG-15

BILL TO:ATTN: ACCTS PAYABLE
CHAFFEE ZOO
894 W BELMONT AVE
FRESNO CA 93728-2807

006899-001317

SHIP TO:CHAFFEE ZOO
894 W BELMONT AVE
FRESNO CA 93728-2807

ACCOUNT NUMBER		PURCHASE ORDER		SHIP TO ID		ORDER NUMBER		ORDER DATE		SHIPPED DATE	
42705858				894WBELMON		781356002001		16-JUL-15		20-JUL-15	
BILLING ID		ACCOUNT MANAGER		RELEASE		ORDERED BY		DESKTOP		COST CENTER	
364039						ANNA CAMIRO					
CATALOG ITEM #/ MANUF CODE				DESCRIPTION/ CUSTOMER ITEM #		U/M	QTY ORD	QTY SHP	QTY B/O	UNIT PRICE	EXTENDED PRICE
Instructions: Admin 0001				Admin 0001		Admin 001					
630667				Acer V246HL bd - LED monit		EA	8	8	0	147.250	1,178.00
QX6154				630667							

To ensure timely and accurate application of your payment, please include the following on your remittance: account number, invoice number, and the amount you are paying for each invoice.

Africa

1-1603-17-0139	SUB-TOTAL	1,178.00
PA. 09/04/15	DELIVERY	0.00
CK 89502	SALES TAX	96.89
	TOTAL	1,274.89

All amounts are based on USD currency

To return supplies, please repack in original box and insert our packing list, or copy of this invoice. Please note problem so we may issue credit or replacement, whichever you prefer. Please do not ship collect. Please do not return furniture or machines until you call us first for instructions. Shortage or damage must be reported within 5 days after delivery.

DETACH HERE

CUSTOMER NAME	BILLING ID	INVOICE NUMBER	INVOICE DATE	INVOICE AMOUNT	AMOUNT ENCLOSED
CHAFFEE ZOO	364039	781356002001	20-JUL-15	1,274.89	**DO NOT PAY**

m2



Order Detail

Order & Budget Information

Order Number: 781356002-001
 Order Date: 07/16/2015
 Ordered By: ANNA CAMARO
 Last Modified By: ANNA CAMARO
 Last Modified On: 07/20/2015

Status: Shipped
 Shipped Date:
 View Carton Details and Proof of Delivery
 Delivery Date/Time: 07/23/2015
 08:30 AM - 05:00 PM
 Shipping Method: Standard 4-5 Business Days
 Comments:
 Admin 0001
 Admin 0001
 Admin 001

Shipping Information

Shipping Address:
 CHAFFEE ZOO
 894 W BELMONT AVE
 FRESNO, CA 93728-2807 USA

Billing Information

Billing Contact:
 ANNA CAMIRO
 (559) 498-5919 Ext. 0000
 Payment Method:
 Account Billing
 Amount: \$1,274.89


Order Summary

Description	Your Price / Unit	Quantity	B/O	Shipped	Total	Reorder Price / Unit
 Acer V246HL 24" LED LCD Monitor - 18:9 - 6 ms Item # 630667	\$147.25 / each	8	0	8	\$1,178.00	\$147.25 / each

Comments:

Serial Number(s):
 0630667MMLXXAA001524026B98520

Subtotal: \$1,178.00
 Delivery Fee: \$0.00
 Miscellaneous: \$0.00
 Taxes: \$96.89
 Total: \$1,274.89



NOBICO, INC. dba INTEGRATED ELECTRONICS
2576 N. BUNDY DRIVE
FRESNO CA 93727
Phone: 559-458-7250
Fax: 559-458-7254
CCL# 787769
www.integratedfresno.com

Page: 1

INVOICE #W064167

Fresno Chaffee Zoo
894 Belmont Ave.
Fresno CA 93728

Date: 08/18/15
Work Order: 064167
Person Calling: John Wheless
Customer P.O.#: VERBAL
Work Dates: 06/10/15 thru 06/11/15
Work Location: 894 W BELMONT AVE.
FRESNO CA 93728

Description of Work	Quantity	Unit Price	Extended
Fresno Chaffee Zoo Fiber T&M NTE QUOTE - 7155			
Labor			
FO TERMINATIONS AT ZOO	16	Hour 85.000	1,360.00
Material			
FIBER OPTIC CABLE	1	1437.900	1,437.90

Totals: Labor 1,360.00
Material 1,437.90
Sales Tax 118.27
Total Invoice \$ 2,916.17 ^{5/}
1-1603-17-0139

dh
W
8/24/15

Utility
Project

Sanborn

m2



Mathieson
Management Group, LLC
P M | C M

September 1, 2015

Delivered: Via Email

To: Mr. Brian Goldman, CFO
Fresno Chaffee Zoo Corporation
894 West Belmont Avenue
Fresno, CA 93728

Subject: MMG, LLC's Project Management Invoice No. 15
Period: Month of August 2015 (ZooCorp – Capital Improvement Program)

Dear Mr. Brian Goldman,

Enclosed is Invoice No. 15, dated September 1, 2015 for August 2015 project management services rendered in the amount of \$5,840.22, as detailed below on the ZooCorp's Capital Improvement Program's:

Parking Temp = \$1,551.25 (18.25-hours x \$85) – Abatement Disposal Manifests rec'd
less 2% = and submitted project for plan check & permitting w/ City
Elect Utility Upgrades = \$2,018.75 (23.75-hours x \$85) – Energized last 12-KV line and placed
less 2% = 1978.38 5/ northern third of Zoo Exhibits & Entry on Zoo's electric meter and
removed 75% of the deactivated wire out of ground
Africa Adventure:
Pond = \$2,270.22.00 (24.75-hours x \$85 & \$166.47 Field Materials) – Electric
Circuit & Grading Done; Bid & Awarded Shotcrete portion of Pond
less 2% 2224.82

For questions please contact me at: (559) 284-1024 or mark.mathieson@sbcglobal.net; payment is due on the 20th of the month.

Sincerely,


Mark O. Mathieson

Mark Owen Mathieson, PE, PMP
Mathieson Management Group, LLC
Clovis, CA 93619

5723.42

Cc: J. R. Forrest Construction, Inc., FCZC-Mayra Boganwrig

Parking 1520.22
1601-00 0109
Utility 1978.38
1603-09 0139
Africa 2224.82
1601-00

MMG, LLC - Invoice No. 15 (Summary)					
Period: August 2015					
Client: Fresno Chaffee Zoo Corporation					
Dated: September 1, 2015					
Task No:		Labor 01	Permit 02	Comments:	
Labor:	Dates:	Hours:			
	3-Aug-15	9			
	4-Aug-15	3			
	5-Aug-15	8.5			
	6-Aug-15	2.5			
	7-Aug-15	2			
	8-Aug-15	1.5			
	10-Aug-15	2.5			
	11-Aug-15	2			
	12-Aug-15	2			
	13-Aug-15	1			
	14-Aug-15	3			
	17-Aug-15	2.25			
	18-Aug-15	2.5			
	19-Aug-15	2			
	20-Aug-15	1.5			
	21-Aug-15	3			
	24-Aug-15	3.5			
	25-Aug-15	3			
	26-Aug-15	2			
	27-Aug-15	7			
	28-Aug-15	2			
	31-Aug-15	1			
		0			
		0			
Total Hrs:		66.75			@ \$85/Hour
Total \$'s:		\$5,673.75	0.00		
			Total Hours:	66.75	
			Hour Rate:	\$85.00	
			Labor Total:	\$5,673.75	
Expenses:					@ 50-Cents/Mile
	Supplies:	166.47	0		
	Mileage:	0	0		
	Subtotal:	\$166.47	\$0.00		
			Exp Total:	\$166.47	
Subtotals:		\$5,840.22	\$0.00		Test:
Inv. No. 15 (Summary):					\$5,840.22

MMG, LLC - Invoice No. 15.6CCY (Parking-Temp)				
Period: August 2015				
Client: Fresno Chaffee Zoo Corporation		City Corp Yard (CCY)		
Dated: September 1, 2015				
Task No:		Labor 01	Permit 02	Comments:
Labor:	Dates:	Hours:		
	3-Aug-15	1.00		
	4-Aug-15	1.00		
	5-Aug-15	0.00		
	6-Aug-15	1.00		
	7-Aug-15	0.00		
	8-Aug-15	0.00		
	10-Aug-15	1.00		
	11-Aug-15	0.50		
	12-Aug-15	1.00		
	13-Aug-15	1.00		
	14-Aug-15	0.00		
	17-Aug-15	0.00		
	18-Aug-15	1.00		
	19-Aug-15	0.00		
	20-Aug-15	0.00		
	21-Aug-15	1.75		
	24-Aug-15	0.50		
	25-Aug-15	0.00		
	26-Aug-15	1.00		
	27-Aug-15	7.00		
	28-Aug-15	0.00		
	31-Aug-15	0.50		
		0.00		
		0.00		
Total Hrs:		18.25		@ \$85/Hour
Total \$'s:		\$1,551.25	0.00	
Contract: 138.00		Expended: 69.50	Current: 18.25	Bal Remain: 50.25
\$11,730.00		\$5,907.50	\$1,551.25	\$4,271.25
Total Hours:		18.25		W.H.
Hour Rate:		\$85.00		
Labor Total:		\$1,551.25		
Expenses:				
Permit:		0	0	
Mileage:		0	0	
Subtotal:		\$0.00	\$0.00	@ 50-Cents/Mile
Subtotals:		\$1,551.25	\$0.00	Exp Total: \$0.00
Inv. No. 15.6CCY Grand Total:				Test: \$1,551.25
				\$1,551.25

46 remaining

MMG, LLC - Invoice No. 15.14EUU					
Period:	August 2015		Elect Utility Upgrades (EUU)		
Client:	Fresno Chaffee Zoo Corporation				
Dated:	September 1, 2015				
Task No:		Labor 01	Permit 02	Comments:	
Labor:	Dates:	Hours:			
	3-Aug-15	7.00			
	4-Aug-15	0.50			
	5-Aug-15	8.00			
	6-Aug-15	0.50			
	7-Aug-15	1.00			
	8-Aug-15	0.00			
	10-Aug-15	1.00			
	11-Aug-15	0.00			
	12-Aug-15	0.00			
	13-Aug-15	0.00			
	14-Aug-15	0.00			
	17-Aug-15	1.25			
	18-Aug-15	1.00			
	19-Aug-15	1.00			
	20-Aug-15	0.50			
	21-Aug-15	1.00			
	24-Aug-15	1.00			
	25-Aug-15	0.00			
	26-Aug-15	0.00			
	27-Aug-15	0.00			
	28-Aug-15	0.00			
	31-Aug-15	0.00			
		0.00			
		0.00			
Total Hrs:		23.75			@ \$85/Hour
Total \$'s:		\$2,018.75	0.00		
Contract:	Expended:	Current:	Bal Remain:	Total Hours:	23.75
181.00	118.83	23.75	38.42	Hour Rate:	\$85.00
\$15,385.00	\$10,100.55	\$2,018.75	\$3,265.70	Labor Total:	\$2,018.75
Expenses:					
	Permit:	0	0		
	Mileage:	0	0		
	Subtotal:	\$0.00	\$0.00		
				Exp Total:	\$0.00
Subtotals:		\$2,018.75	\$0.00		
Inv. No. 15.14EUU Grand Total:					\$2,018.75

MMG, LLC - Invoice No. 15.3AA-(AD/, AOR, PD, UEP)

Period: August 2015

Client: Fresno Chaffee Zoo Corporation


Dated: September 1, 2015

Task No:		ADA	PD-	AOR	USS	
Labor:	Dates:	Hours:	Hours:	Hours:	Hours:	Comments:
	3-Aug-15	0.00	1.00	0.00	0.00	
	4-Aug-15	0.00	1.50	0.00	0.00	
	5-Aug-15	0.00	0.50	0.00	0.00	
	6-Aug-15	0.00	1.00	0.00	0.00	
	7-Aug-15	0.00	1.00	0.00	0.00	
	8-Aug-15	0.00	1.50	0.00	0.00	
	10-Aug-15	0.00	0.50	0.00	0.00	
	11-Aug-15	0.00	1.50	0.00	0.00	
	12-Aug-15	0.00	1.00	0.00	0.00	
	13-Aug-15	0.00	0.00	0.00	0.00	
	14-Aug-15	0.00	3.00	0.00	0.00	
	17-Aug-15	0.00	1.00	0.00	0.00	
	18-Aug-15	0.00	0.50	0.00	0.00	
	19-Aug-15	0.00	1.00	0.00	0.00	
	20-Aug-15	0.00	1.00	0.00	0.00	
	21-Aug-15	0.00	0.25	0.00	0.00	
	24-Aug-15	0.00	2.00	0.00	0.00	
	25-Aug-15	0.00	3.00	0.00	0.00	
	26-Aug-15	0.00	1.00	0.00	0.00	
	27-Aug-15	0.00	0.00	0.00	0.00	
	28-Aug-15	0.00	2.00	0.00	0.00	
	31-Aug-15	0.00	0.50	0.00	0.00	
		0.00	0.00	0.00	0.00	
			0.00	0.00	0.00	
Total Hrs:		0.00	24.75	0.00	0.00	24.75
Total \$'s:		\$0.00	\$2,103.75	\$0.00	\$0.00	@ \$85/Hour
						 Total Hours: 24.75 Hour Rate: \$85.00 Labor Total: \$2,103.75 @ 50-Cents/Mile
Expenses:						
	Supplies:	0	166.47	\$0.00	\$0.00	
	Mileage:	0	0	0	0	
	Subtotal:	\$0.00	\$166.47	\$0.00	\$0.00	
						Exp Total: \$166.47
Subtotals:	Each Project	\$0.00	\$2,270.22	\$0.00	\$0.00	Test: \$2,270.22
Inv. No. 15.3AA- Grand Total:						\$2,270.22

MMG, LLC - Invoice No. 15.10PD-				
Period:	August 2015			Pond (PD-)
Client:	Fresno Chaffee Zoo Corporation			
Dated:	September 1, 2015			
Task No:		Labor 01	Permit 02	Comments:
Labor:	Dates:	Hours:		
	3-Aug-15	1.00		
	4-Aug-15	1.50		
	5-Aug-15	0.50		
	6-Aug-15	1.00		
	7-Aug-15	1.00		
	8-Aug-15	1.50		
	10-Aug-15	0.50		
	11-Aug-15	1.50		
	12-Aug-15	1.00		
	13-Aug-15	0.00		
	14-Aug-15	3.00		
	17-Aug-15	1.00		
	18-Aug-15	0.50		
	19-Aug-15	1.00		
	20-Aug-15	1.00		
	21-Aug-15	0.25		
	24-Aug-15	2.00		
	25-Aug-15	3.00		
	26-Aug-15	1.00		
	27-Aug-15	0.00		
	28-Aug-15	2.00		
	31-Aug-15	0.50		
		0.00		
		0.00		
Total Hrs:		24.75		@ \$85/Hour
Total \$'s:		\$2,103.75	0.00	
Contract:		Expended:	Current:	Bal Remain:
287.75		229.00	24.75	34.00
\$24,458.75		\$19,465.00	\$2,103.75	\$2,890.00
Total Hours:		24.75		
Hour Rate:		\$85.00		
Labor Total:		\$2,103.75		
Expenses:				
	Supplies:	166.47	0	
	Mileage:	0	0	
	Subtotal:	\$166.47	\$0.00	
Subtotals:		\$2,270.22	\$0.00	
Inv. No. 15.10PD- Grand Total:				

@ 50-Cents/Mile
 Test:

\$2,270.22
 \$2,270.22



REC'D 9-2-15
m.h.

REQUEST FOR PERIODIC PROGRESS PAYMENT

PAY APP?

To : Chaffee Zoo
894 W. Belmont Ave
Fresno, CA 93728

INVOICE # : 154002-04
DATE : 08/21/15
WORK ENDING : 08/31/15

Remit To : Collins Electrical Co., Inc.
3412 Metro Drive
Stockton, CA. 95213-9002

TERMS, NET

ELECTRICAL WORK: CHAFFEE ZOO UTILITIES
CECI PROJECT NUMBER 154002
CECI CUSTOMER NUMBER 10651

CONTRACT 13406.11

ORIGINAL CONTRACT SUM :	\$	231,340.00
NET CHANGE BY CHANGE ORDERS :	\$	-
CONTRACT SUM TO DATE :	\$	231,340.00
TOTAL COMPLETED TO DATE :	\$	231,340.00
LESS RETAINAGE @ 5.00%	\$	(11,567.00)
TOTAL EARNED LESS RETAINAGE	\$	219,773.00
TOTAL PREVIOUS AMOUNT BILLED	\$	174,060.22
PREVIOUS PAYMENTS	\$	174,060.22
PAST DUE BALANCE:	\$	-
AMOUNT DUE THIS REQUISITION :	\$	45,712.78 5/
AMOUNT DUE ON CONTRACT & APPVD. C/O'S	\$	45,712.78

BALANCE TO FINISH (INCL RETAINAGE) : \$ -
AMOUNT DUE ON PENDING CHANGE ORDERS* \$ -
*PLEASE ADVISE STATUS OF ATTACHED PENDING C/O LIST

9-3-15

ELECTRIC UTILITY
UPGRADES (EUC)
PROJECT

Approved for Payment
M. Hatcher

EMAIL CCE BRIAN, JON & MAYRA

1/4

3412 Metro Drive • Stockton, California 95213-9002 • Tel (209) 466-3691 • Fax (209) 466-3146
www.collinselectric.com



Application and Certificate For Payment

Page 1

To Owner: CHAFFEE ZOO 894 W. BELMONT FRESNO, CA 93728		Project: CHAFFEE ZOO UTILITIES 894 W. BELMONT AVE. FRESNO, CA 93728		Application No: 4	Date: 08/21/2015
From (Contractor): COLLINS ELECTRICAL CO., INC. 3412 METRO DRIVE STOCKTON, CA 95213-9002		Contractor Job Number: 154002		Period To: 08/21/15	Architect's Project No:
Phone: 209 466-3691		Via (Architect):		Contract Date: 01/20/15	
		Contract For: 13406.11			

Contractor's Application For Payment

Change Order Summary	Additions	Deductions
Change orders approved in previous months by owner		
Number Date Approved		
Change orders approved this month		
Totals		
Net change by change orders		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: Kelly Dr
 By: [Signature] Date: 8/21/15
 State of: _____ County of: _____
 Subscribed and sworn to before me this _____ day of _____
 _____ (year). Notary public: _____
 My commission expires _____

Original contract sum	231,340.00
Net change by change orders	0.00
Contract sum to date	231,340.00
Total completed and stored to date	231,340.00
Retainage	
5.0% of completed work	11,567.00
0.0% of stored material	0.00
Total retainage	11,567.00
Total earned less retainage	219,773.00
Less previous certificates of payment	174,060.22
Current sales tax	
8.225% of taxable amount	0.00
FRESNO CO - FRS	
Current sales tax	0.00
Current payment due	45,712.78
Balance to finish, including retainage	11,567.00

Architect's Certificate for Payment

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the Amount Certified.

Architect:

By: _____ Date: _____

This Certification is not negotiable. The Amount Certified is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Amount Certified: \$ _____

Application and Certificate For Payment -- page 2

To Owner: CHAFFEE ZOO
 From (Contractor): COLLINS ELECTRICAL CO., INC.
 Project: CHAFFEE ZOO UTILITIES

Application No: 4 Date: 08/21/15 Period To: 08/21/15
 Contractor's Job Number: 154002
 Architect's Project No:

Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	%	Balance to Finish	Retention	Memo
			Previous Application	This Period						
01	CONTRACT AMOUNT	231,340.00	183,221.28	48,118.72	0.00	231,340.00	100.00	0.00	11,567.00	
5000	FUTURE CHANGE ORDERS	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Application Total		231,340.00	183,221.28	48,118.72	0.00	231,340.00	100.00	0.00	11,567.00	

3/4

Conditional Waiver and Release on Progress Payment

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Collins Electrical Company, Inc.

Name of Customer: Fresno Chaffee Zoo

Job Location: FRS 154002 Fresno Chaffee Zoo Electrical Utility Upgrades, 894 West Belmont Avenue, Fresno, California 93728

Owner: Fresno Chaffee Zoo

Through Date:

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job through the Through Date of this document. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Fresno Chaffee Zoo

Amount of Check: \$45,712.78


Check Payable To: Collins Electrical Company, Inc.

Exceptions

This document does not affect the following:

- (1) Retentions
- (2) Extras for which the claimant has not received payment.
- (3) The following progress payments for which the claimant has previously given a conditional waiver and release but has not received payment:
- (4) Contract rights, including (A) a right based on rescission, abandonment, or breach of contract, and (B) the right to recover compensation for work not compensated by the payment.

Signature




Kelly Souza

A/R Supervisor

Collins Electrical Company, Inc.

August 21, 2015

4/4



REC'D 9-2-15
m.h.

REQUEST FOR PERIODIC PROGRESS PAYMENT

PAY APP?

To : Chaffee Zoo
894 W. Belmont Ave
Fresno, CA 93728

INVOICE # : 154002-05
DATE : 08/21/15
WORK ENDING : 08/31/15

Remit To : Collins Electrical Co., Inc.
3412 Metro Drive
Stockton, CA. 95213-9002

TERMS, NET

ELECTRICAL WORK: CHAFFEE ZOO UTILITIES
CECI PROJECT NUMBER 154002
CECI CUSTOMER NUMBER 10651

CONTRACT 13406.11

RETENTION BILLING

ORIGINAL CONTRACT SUM :	\$	231,340.00
NET CHANGE BY CHANGE ORDERS :	\$	-
CONTRACT SUM TO DATE :	\$	231,340.00
TOTAL COMPLETED TO DATE :	\$	231,340.00
LESS RETAINAGE @ 0.00%	\$	-
TOTAL EARNED LESS RETAINAGE	\$	231,340.00
TOTAL PREVIOUS AMOUNT BILLED	\$	219,773.00
PREVIOUS PAYMENTS	\$	174,060.22
PAST DUE BALANCE:	\$	45,712.78
AMOUNT DUE THIS REQUISITION :	\$	11,567.00 5/
AMOUNT DUE ON CONTRACT & APPVD. C/O'S	\$	57,279.78

BALANCE TO FINISH (INCL RETAINAGE) : \$ -
AMOUNT DUE ON PENDING CHANGE ORDERS* \$ -

*PLEASE ADVISE STATUS OF ATTACHED PENDING C/O LIST

9-4-15

ELECTRIC UTILITY
UPGRADES (EUU)
PROJECT

Approved for Payment
M. Matheson

EMAIL CC: BRIAN, MAYRA & JON 1/

3412 Metro Drive • Stockton, California 95213-9002 • Tel (209) 466-3691 • Fax (209) 466-3146
www.collinselectric.com



SEB t

Application and Certificate For Payment

Page 1

To Owner: CHAFFEE ZOO 894 W. BELMONT FRESNO, CA 93728	Project: CHAFFEE ZOO UTILITIES 894 W. BELMONT AVE. FRESNO, CA 93728	Application No: 5 Date: 08/21/2015 Period To: 08/21/15 Architect's Project No: Contract Date: 01/20/15
From (Contractor): COLLINS ELECTRICAL CO., INC. 3412 METRO DRIVE STOCKTON, CA 95213-9002	Contractor Job Number: 154002 Via (Architect):	
Phone: 209 466-3691	Contract For: 13406.11	

Contractor's Application For Payment

Change Order Summary	Additions	Deductions				
Change orders approved in previous months by owner						
<table><tr><th>Number</th><th>Date Approved</th></tr><tr><td>Change orders approved this month</td><td></td></tr></table>	Number	Date Approved	Change orders approved this month			
Number	Date Approved					
Change orders approved this month						
Totals						
Net change by change orders						

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: Kelly Davis
 By: Kelly Davis Date: 8/21/15
 State of: _____ County of: _____
 Subscribed and sworn to before me this _____ day of _____,
 _____ (year). Notary public: _____
 My commission expires: _____

Original contract sum	231,340.00
Net change by change orders	0.00
Contract sum to date	231,340.00
Total completed and stored to date	231,340.00
Retainage	
0.0% of completed work	0.00
0.0% of stored material	0.00
Total retainage	0.00
Total earned less retainage	231,340.00
Less previous certificates of payment	219,773.00
Current sales tax	
8.225% of taxable amount	0.00
FRESNO CO - FRS	
Current sales tax	0.00
Current payment due	11,567.00
Balance to finish, including retainage	0.00

Architect's Certificate for Payment

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the Amount Certified.

Architect:

By: _____ Date: _____

This Certification is not negotiable. The Amount Certified is payable only to the Contractor named herein. Issuance, payment, and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Amount Certified: \$ _____

7/2

Application and Certificate For Pay

To Owner: CHAFFEE ZOO
 From (Contractor): COLLINS ELECTRICAL CO., INC.
 Project: CHAFFEE ZOO UTILITIES

Application No: 5 Date: 08/21/15 Period To: 08/21/15
 Contractor's Job Number: 154002
 Architect's Project No:

Item Number	Description	Scheduled Value	Work Completed		Materials Presently Stored	Completed and Stored to Date	%	Balance to Finish	Retention	Memo
			Previous Application	This Period						
01	CONTRACT AMOUNT	231,340.00	231,340.00	0.00	0.00	231,340.00	100.00	0.00	11,567.00	
5000	FUTURE CHANGE ORDERS	0.00	0.00	0.00	0.00	0.00	0.00	0.00	-11,567.00	
Application Total		231,340.00	231,340.00	0.00	0.00	231,340.00	100.00	0.00	0.00	

Conditional Waiver and Release on Final Payment

NOTICE: THIS DOCUMENT WAIVES THE CLAIMANT'S LIEN, STOP PAYMENT NOTICE, AND PAYMENT BOND RIGHTS EFFECTIVE ON RECEIPT OF PAYMENT. A PERSON SHOULD NOT RELY ON THIS DOCUMENT UNLESS SATISFIED THAT THE CLAIMANT HAS RECEIVED PAYMENT.

Identifying Information

Name of Claimant: Collins Electrical Company, Inc.

Name of Customer: Fresno Chaffee Zoo

Job Location: FRS 154002 Fresno Chaffee Zoo Electrical Utility Upgrades, 894 West Belmont Avenue, Fresno, California 93728

Owner: Fresno Chaffee Zoo

Conditional Waiver and Release

This document waives and releases lien, stop payment notice, and payment bond rights the claimant has for labor and service provided, and equipment and material delivered, to the customer on this job. Rights based upon labor or service provided, or equipment or material delivered, pursuant to a written change order that has been fully executed by the parties prior to the date that this document is signed by the claimant, are waived and released by this document, unless listed as an Exception below. This document is effective only on the claimant's receipt of payment from the financial institution on which the following check is drawn:

Maker of Check: Fresno Chaffee Zoo


Amount of Check: \$57,279.78

Check Payable To: Collins Electrical Company, Inc.

Exceptions

This document does not affect any of the following disputed claims for extras in the amount of: \$0.00

Signature



Kelly Souza

A/R Supervisor

Collins Electrical Company, Inc.

August 21, 2015