

Fresno Chaffee Zoo • 894 West Belmont Avenue • Fresno, California 93728
Phone (559) 498-5910 • Fax (559) 264-9226

Disbursement Claim for Measure Z Funds

Disbursement Claim #: 2014-3C

Claim Submission Date: 4/10/2014

Request Details

[illegible]

1

JRForrest

& ASSOCIATES

April 3, 2014

To: Brian Goldman
From: Jon Wheless
Re: Harris Payment Application #3 for the African Savannah Project

Brian,

Harris has made some changes to the structure to their payment application docs that will hopefully simplify the process:

- The certification sheet is the same but the summary behind the cover sheet just shows the overall costs for each sub along with any approved changes orders. Harris also added a column for "Previous Earnings", this is gross earning and not net.
- Behind the summary sheets are each subs "Request for Progress Payment". Harris has taken great care in making sure the numbers on these requests match the summary.
- Behind each subs request for payment is the detailed breakdown for that specific sub. We felt it would be easier to review like this.
- Behind each subs detailed breakdown is a sheet showing the net previously paid. It basically takes the gross previously paid from the new column in the overall summary at the front of the payment request and multiplies it by .95 to get the net previously paid.
- There is a lot of pages with "No March 2014 Billing" written on them, I think the note is self-explanatory. We debated leaving these out but decided in the end to include them to maintain consistency.
- "Page No. 12" is a billing from Dinuba House Movers. This billing is not consistent with the other subs in that it shows not retention being held. The reason for this is that the agreement with Dinuba was negotiated by me long before Harris started work, I was hoping to get the House moved before they were onsite. Because of delays and coordination issues we decided to change order this work into Harris' contract and only felt it was fair to maintain the original "no retention" agreement with Dinuba.
- Clarification on the Landscaping Subs payment requests.

Elite Landscaping was the low bidder at \$2.4m on bid day. I got together with Harris, Elite and Scott B. to review and we all thought there was room to value engineer some money out of this trade, so we decided to set an allowance of \$2m, this is what is shown in the GMAX pricing. Subsequently we removed items from Elites scope of work prior to Harris signing a contract with them. Elites contract with Harris is for \$1,774,691.00, see "Page No. 16" of the payment application. Subsequent to this Harris felt they could better manage Elite by having the "Temp

Irrigation", \$141,252.00, shown as an allowance. This is the reason on Elite's Request for Payment shows a contract amount of \$1,633,438.00.

In reference to the \$2m allowance and Elite's contract; if you look on "Page No. 41" you will see a report that's labeled "Landscape (Rem'g Allowance)" in the amount of \$225,309.00. This is how Harris is tracking the encumbered amount for Landscaping, \$1,774,691.00, against the \$2m allowance.

Hopefully these changes will make review easier. Let me know if you need any further info.

APPLICATION AND CERTIFICATION FOR PAYMENT

Payment Application #3 for the Africa Savannah Project

To: Fresno Chaffee Zoo Corp.
894 W. Belmont Ave
Fresno Ca 93728

From: Harris Construction Co., Inc.
5286 E. Home Avenue
Fresno Ca 93727


Period: March 1, 2014 through March 31, 2014

Application is made for payment, as shown below, in connection with attached Detailed Billing Report attached:

Original Contract Amount	\$44,263,000.00
Approved Change Orders	\$91,405.00
Contract Sum To Date	\$44,354,405.00
Total Completed and Stored To Date	\$3,329,826.00
Previous Applications	\$1,534,482.05
Current Payment Due	\$1,795,343.95
Balance to Finish	\$41,024,579.00


Harris Construction, Inc. certifies that to the best of their knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: Harris Construction Company, Inc.

By:  Date: 4-1-14

OWNER'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect, Owner, Project Manager and Inspector of Record certify that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment due.

<u></u>	<u>4 Apr 14</u>	<u></u>	<u>4-7-14</u>
Owner	Date	Architect	Date
<u></u>	<u>4-3-14</u>		
Project Manager	Date		

REPORT DATE 31MAR14
15:14

SUMMARY BY COST ACCOUNT

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 1

	COST ACCOUNT	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ACELEC	- A-C ELECTRIC COMPANY							
	ORIGINAL CONTRACT	3709818.00	14860.00	45166.00	60026.00	1.6	3649792.00	3001.30
	CHANGE ORDERS	558.00	0.00	558.00	558.00	100.0	0.00	27.90
		3710376.00	14860.00	✓ 9/ 43,437.80	60584.00	1.6	3649792.00	3029.20
ATHRUZ	- A THRU Z CONSULTING							
	ORIGINAL CONTRACT	2977643.00	0.00	0.00	0.00		2977643.00	0.00
		2977643.00	0.00	✓	0.00		2977643.00	0.00
BEDROCK	- BEDROCK							
	ORIGINAL CONTRACT	7600.00	7600.00	0.00	7600.00	100.0	0.00	380.00
		7600.00	7600.00	✓	7600.00	100.0	0.00	380.00
BTMAN	- B.T. MANCINI							
	ORIGINAL CONTRACT	53229.00	0.00	0.00	0.00		53229.00	0.00
		53229.00	0.00	✓	0.00		53229.00	0.00
CENCAI	- CENCAI DEMOLITION							
	ORIGINAL CONTRACT	211250.00	162400.00	18850.00	181250.00	85.8	30000.00	9062.50
	CHANGE ORDERS	33669.00	33669.00	0.00	33669.00	100.0	0.00	1683.45
		244919.00	196069.00	✓ 18/ 17,907.50	214919.00	87.8	30000.00	10745.95
CHILDS	- CHILDS & CO.							
	ORIGINAL CONTRACT	201265.00	0.00	0.00	0.00		201265.00	0.00
		201265.00	0.00	✓	0.00		201265.00	0.00
COLLINS	- COLLINS ELECTRIC							
	ORIGINAL CONTRACT	160346.00	10550.00	141779.00	152329.00	95.0	8017.00	7616.45
		160346.00	10550.00	✓ 22/ 134,690.05	152329.00	95.0	8017.00	7616.45
COST	- COST OF WISCONSIN							
	ORIGINAL CONTRACT	5990988.00	48325.00	151151.00	199476.00	3.3	5791512.00	9973.80
		5990988.00	48325.00	✓ 25/ 143,593.45	199476.00	3.3	5791512.00	9973.80
CTU	- CTU							
	ORIGINAL CONTRACT	513165.00	0.00	5131.00	5131.00	1.0	508034.00	256.55
		513165.00	0.00	✓ 27/ 4,874.45	5131.00	1.0	508034.00	256.55
DINUBA	- DINUBA HOUSE MOVERS							
	CHANGE ORDERS	49700.00	0.00	43200.00	43200.00	86.9	6500.00	0.00
		49700.00	0.00	✓ 29/ 43,200.00	43200.00	86.9	6500.00	0.00
DORFM	- DORMEIER MASONRY							
	ORIGINAL CONTRACT	748600.00	0.00	0.00	0.00		748600.00	0.00
		748600.00	0.00	✓	0.00		748600.00	0.00
EARTH	- EARTH SHELTER DEVELOPERS							
	ORIGINAL CONTRACT	71441.00	0.00	29005.00	29005.00	40.6	42436.00	1450.25
		71441.00	0.00	✓ 34/ 27,554.75	29005.00	40.6	42436.00	1450.25
ELITE	- ELITE LANDSCAPING							
	ORIGINAL CONTRACT	1774691.00	0.00	132191.00	132191.00	7.4	1642500.00	6609.55
		1774691.00	0.00	✓ 36/ 125,581.45	132191.00	7.4	1642500.00	6609.55
EXTREME	- EXTREME INDUSTRIAL COATINGS							
	ORIGINAL CONTRACT	89800.00	0.00	0.00	0.00		89800.00	0.00

REPORT DATE 31MAR14
15:14

SUMMARY BY COST ACCOUNT

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 ~ 03/31/14)

PAGE NO. 2

	COST ACCOUNT	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
EXTREME	- EXTREME INDUSTRIAL COATINGS	89800.00	0.00 ✓	0.00	0.00		89800.00	0.00
FPIUMB	- FRESNO PLUMBING							
	ORIGINAL CONTRACT	997242.00	26122.00	25708.00	51830.00	5.2	945412.00	2591.50
	CHANGE ORDERS	2010.00	2010.00	0.00	2010.00	100.0	0.00	100.50
		999252.00	28132.00 ✓	40/ 24,422.60	53840.00	5.4	945412.00	2692.00
GOLDEN	- GOLDEN STATE STEEL							
	ORIGINAL CONTRACT	1022875.00	18150.00	31933.00	50083.00	4.9	972792.00	2504.15
		1022875.00	18150.00 ✓	44/ 30,336.35	50083.00	4.9	972792.00	2504.15
GRAHAM	- GRAHAM PREWETT							
	ORIGINAL CONTRACT	2288000.00	0.00	361000.00	361000.00	15.8	1927000.00	18050.00
		2288000.00	0.00 ✓	49/ 342,950	361000.00	15.8	1927000.00	18050.00
HANKIN	- HANKIN SPECIALTY ELEVATORS							
	ORIGINAL CONTRACT	28200.00	0.00	0.00	0.00		28200.00	0.00
		28200.00	0.00 ✓	0.00	0.00		28200.00	0.00
HARRIS	- HARRIS CONSTRUCTION CO., INC.							
	CONSTRUCTION SERVICES	3660937.00	643246.05	52/ 142742.00	785988.05	21.5	2874948.95	0.00
	DIRECT WORK	6728821.00	159434.00	53/ 85890.00	245324.00	3.6	6483497.00	12266.20
	CHANGE ORDERS	5468.00	5468.00	0.00	5468.00	100.0	0.00	273.40
		10395226.00	808148.05 ✓	224,337.50	1036780.05	10.0	9358445.95	12539.60
HAYDON	- HAYDON CONSTRUCTION							
	ORIGINAL CONTRACT	977854.00	250827.00	263483.00	514310.00	52.6	463544.00	25715.50
		977854.00	250827.00 ✓	64/ 250,308.85	514310.00	52.6	463544.00	25715.50
HREBAR	- HARRIS REBAR FRESNO INC.							
	ORIGINAL CONTRACT	878229.00	0.00	9617.00	9617.00	1.1	868612.00	480.85
		878229.00	0.00 ✓	67/ 9,136.15	9617.00	1.1	868612.00	480.85
IBA	- INGLES-BRAUN & ASSOCIATES							
	ORIGINAL CONTRACT	126350.00	9411.00	17502.00	26913.00	21.3	99437.00	1345.65
		126350.00	9411.00 ✓	70/ 16,626.90	26913.00	21.3	99437.00	1345.65
JERICO	- JERICO FIRE PROTECTION							
	ORIGINAL CONTRACT	99900.00	0.00	0.00	0.00		99900.00	0.00
		99900.00	0.00 ✓	0.00	0.00		99900.00	0.00
JORGEN	- JORGENSEN CO.							
	ORIGINAL CONTRACT	1004.00	0.00	0.00	0.00		1004.00	0.00
		1004.00	0.00 ✓	0.00	0.00		1004.00	0.00
KARSYN	- KARSYN CONSTRUCTION							
	ORIGINAL CONTRACT	1211850.00	0.00	5217.00	5217.00	0.4	1206633.00	260.85
		1211850.00	0.00 ✓	75/ 4,956.15	5217.00	0.4	1206633.00	260.85
LANDSC	- LANDSCAPING (REM'G ALLOWANCE)							
	ORIGINAL CONTRACT	225309.00	0.00	0.00	0.00		225309.00	0.00
		225309.00	0.00 ✓	0.00	0.00		225309.00	0.00

REPORT DATE 31MAR14
15:14

SUMMARY BY COST ACCOUNT

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 3

	COST ACCOUNT	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
MDBARN	- MD BARN MASTER							
	ORIGINAL CONTRACT	1150893.00	0.00	0.00	0.00		1150893.00	0.00
		1150893.00	0.00	✓	0.00		1150893.00	0.00
NELSON	- NELSON'S PAINTING							
	ORIGINAL CONTRACT	173000.00	0.00	0.00	0.00		173000.00	0.00
		173000.00	0.00	✓	0.00		173000.00	0.00
SACTO	- SACRAMENTO INSULATION							
	ORIGINAL CONTRACT	87245.00	0.00	0.00	0.00		87245.00	0.00
		87245.00	0.00	✓	0.00		87245.00	0.00
SAFARI	- SAFARI THATCH							
	ORIGINAL CONTRACT	47305.00	0.00	24868.95	24868.95	52.6	22436.05	1243.45
		47305.00	0.00	81/ 23,625.50	24868.95	52.6	22436.05	1243.45
SANJOAQ	- SAN JOAQUIN GLASS							
	ORIGINAL CONTRACT	767121.00	0.00	0.00	0.00		767121.00	0.00
		767121.00	0.00	✓	0.00		767121.00	0.00
SHELCO	- SHELCO INDUSTRIES							
	ORIGINAL CONTRACT	31559.00	0.00	0.00	0.00		31559.00	0.00
		31559.00	0.00	✓	0.00		31559.00	0.00
SMITH	- THE SMITH COMPANY							
	ORIGINAL CONTRACT	17236.00	0.00	0.00	0.00		17236.00	0.00
		17236.00	0.00	✓	0.00		17236.00	0.00
STRATEG	- STRATEGIC MECHANICAL							
	ORIGINAL CONTRACT	3515450.00	0.00	101655.00	101655.00	2.9	3413795.00	5082.75
		3515450.00	0.00	86/ 96,572.25	101655.00	2.9	3413795.00	5082.75
TILE	- TILE (TO BE DETERMINED)							
	ORIGINAL CONTRACT	25344.00	0.00	0.00	0.00		25344.00	0.00
		25344.00	0.00	✓	0.00		25344.00	0.00
TMR	- TMR EXECUTIVE INTERIORS							
	ORIGINAL CONTRACT	251320.00	0.00	19646.00	19646.00	7.8	231674.00	982.30
		251320.00	0.00	91/ 18,663.70	19646.00	7.8	231674.00	982.30
VALLEY	- VALLEY EXCAVATION							
	ORIGINAL CONTRACT	1893600.00	142410.00	86315.00	228725.00	12.1	1664875.00	11436.25
		1893600.00	142410.00	93/ 81,999.25	228725.00	12.1	1664875.00	11436.25
VFENCE	- VALLEY FENCE COMPANY							
	ORIGINAL CONTRACT	1473220.00	0.00	52736.00	52736.00	3.6	1420484.00	2636.80
		1473220.00	0.00	97/ 50,099.20	52736.00	3.6	1420484.00	2636.80
WBUILD	- WESTERN BUILDING MATERIALS							
	ORIGINAL CONTRACT	73300.00	0.00	0.00	0.00		73300.00	0.00
		73300.00	0.00	✓	0.00		73300.00	0.00
		44354405.00	1534482.05	1795343.95	3329826.00	7.5	41024579.00	125031.90
				171,148,873.85	2/			

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 1

ACELEC -- A-C ELECTRIC COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1210	MISC ELECTRICAL (A/C ELEC)	159860.00	4860.00	0.00	4860.00	3.0	155000.00	243.00
GC-1215	ELECTRICAL INCR 3 SUBCONTRACTOR BOND	23958.00	0.00	23958.00	23958.00	100.0	0.00	1197.90
GC-1220	FIRE ALARM SYSTEM (ALL AREAS)	18000.00	0.00	0.00	0.00		18000.00	0.00
GC-1230	DATA / COMMUNICATIONS SYSTEM (ALL AREAS)	157000.00	0.00	0.00	0.00		157000.00	0.00
EW-1320	REM'G SITE U/G ELECTRICAL (INCR 3)	716274.00	0.00	0.00	0.00		716274.00	0.00
PD-1030	U/G ELECTRICAL (PARK DRIVE W)	25850.00	0.00	0.00	0.00		25850.00	0.00
01-1020	DEEP U/G ELECTRICAL (BLDG 1)	30591.00	0.00	0.00	0.00		30591.00	0.00
01-1080	U'SLAB ELECTRICAL (BLDG 1)	25000.00	0.00	0.00	0.00		25000.00	0.00
01-1460	R.I. ELECTRICAL CONDUIT (BLDG 1)	62250.00	0.00	0.00	0.00		62250.00	0.00
01-1500	SET PANELBOARDS/SWITCHBOARDS (BLDG 1)	17909.00	0.00	0.00	0.00		17909.00	0.00
01-1510	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 1)	11102.00	0.00	0.00	0.00		11102.00	0.00
01-1530	PULL BRANCH WIRE (BLDG 1)	10122.00	0.00	0.00	0.00		10122.00	0.00
01-1540	SET/HOOKUP TRANSFORMER (BLDG 1)	1231.00	0.00	0.00	0.00		1231.00	0.00
01-1630	HANG LIGHT FIXTURES (BLDG 1)	21345.00	0.00	0.00	0.00		21345.00	0.00
01-1640	ENERGIZE/TEST ELECTRICAL (BLDG 1)	1231.00	0.00	0.00	0.00		1231.00	0.00
01-1680	FINISH ELECTRICAL (BLDG 1)	4752.00	0.00	0.00	0.00		4752.00	0.00
01-1810	ELEC HOOKUPS @ ROOF-MT EQPT (BLDG 1)	4285.00	0.00	0.00	0.00		4285.00	0.00
02-1040	U'SLAB ELECTRICAL (BLDG 2)	8800.00	0.00	0.00	0.00		8800.00	0.00
02-1150	R.I. ELECTRICAL CONDUIT (BLDG 2)	7500.00	0.00	0.00	0.00		7500.00	0.00
02-1170	SET PANELBOARDS (BLDG 2)	342.00	0.00	0.00	0.00		342.00	0.00
02-1180	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 2)	1201.00	0.00	0.00	0.00		1201.00	0.00
02-1200	PULL BRANCH WIRE (BLDG 2)	500.00	0.00	0.00	0.00		500.00	0.00
02-1210	CEILING FAN (BLDG 2)	653.00	0.00	0.00	0.00		653.00	0.00
02-1230	HANG LIGHT FIXTURES (BLDG 2)	984.00	0.00	0.00	0.00		984.00	0.00
02-1260	ENERGIZE/TEST ELECTRICAL (BLDG 2)	433.00	0.00	0.00	0.00		433.00	0.00
03-1050	U'SLAB ELECTRICAL (BLDG 3)	12000.00	0.00	0.00	0.00		12000.00	0.00
03-1190	R.I. ELECTRICAL CONDUIT (BLDG 3)	8848.00	0.00	0.00	0.00		8848.00	0.00
03-1230	SET PANELBOARDS / XFMR (BLDG 3)	1309.00	0.00	0.00	0.00		1309.00	0.00
03-1270	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 3)	893.00	0.00	0.00	0.00		893.00	0.00
03-1300	PULL BRANCH WIRE (BLDG 3)	404.00	0.00	0.00	0.00		404.00	0.00
03-1480	HANG LIGHT FIXTURES (BLDG 3)	748.00	0.00	0.00	0.00		748.00	0.00
03-1520	ELEC HOOKUPS @ HVAC EQPT (BLDG 3)	1952.00	0.00	0.00	0.00		1952.00	0.00
03-1530	ENERGIZE/TEST ELECTRICAL (BLDG 3)	433.00	0.00	0.00	0.00		433.00	0.00
04-1050	U'SLAB ELECTRICAL (BLDG 4)	12673.00	0.00	0.00	0.00		12673.00	0.00
04-1190	R.I. ELECTRICAL CONDUIT (BLDG 4)	3871.00	0.00	0.00	0.00		3871.00	0.00
04-1240	SET PANELBOARDS / XFMR (BLDG 4)	1832.00	0.00	0.00	0.00		1832.00	0.00
04-1270	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 4)	13793.00	0.00	0.00	0.00		13793.00	0.00
04-1290	PULL BRANCH WIRE (BLDG 4)	521.00	0.00	0.00	0.00		521.00	0.00
04-1480	HANG LIGHT FIXTURES (BLDG 4)	285.00	0.00	0.00	0.00		285.00	0.00
04-1520	ELEC HOOKUPS @ HVAC EQPT (BLDG 4)	1107.00	0.00	0.00	0.00		1107.00	0.00
04-1530	ENERGIZE/TEST ELECTRICAL (BLDG 4)	433.00	0.00	0.00	0.00		433.00	0.00
05-1050	U'SLAB ELECTRICAL (BLDG 5)	5407.00	0.00	0.00	0.00		5407.00	0.00
05-1240	R.I. ELECTRICAL CONDUIT (BLDG 5)	6371.00	0.00	0.00	0.00		6371.00	0.00
05-1270	SET PANELBOARDS / XFMR (BLDG 5)	797.00	0.00	0.00	0.00		797.00	0.00
05-1300	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 5)	604.00	0.00	0.00	0.00		604.00	0.00
05-1340	PULL BRANCH WIRE (BLDG 5)	500.00	0.00	0.00	0.00		500.00	0.00
05-1470	HANG LIGHT FIXTURES (BLDG 5)	455.00	0.00	0.00	0.00		455.00	0.00
05-1500	ELEC HOOKUPS @ HVAC EQPT (BLDG 5)	1667.00	0.00	0.00	0.00		1667.00	0.00
05-1520	ENERGIZE/TEST ELECTRICAL (BLDG 5)	433.00	0.00	0.00	0.00		433.00	0.00
10-1020	DEEP U/G ELECTRICAL (BLDG 10)	10650.00	0.00	0.00	0.00		10650.00	0.00
10-1100	U'SLAB ELECTRICAL (BLDG 10)	10193.00	0.00	0.00	0.00		10193.00	0.00
10-1340	R.I. ELECTRICAL CONDUIT (BSMT)	10237.00	0.00	0.00	0.00		10237.00	0.00
10-1360	SET PANELBOARDS/XFMR (BSMT)	1500.00	0.00	0.00	0.00		1500.00	0.00
10-1380	PULL FEEDER WIRE/MAKEUP PANELS (BSMT)	705.00	0.00	0.00	0.00		705.00	0.00
10-1400	PULL BRANCH WIRE (BSMT)	569.00	0.00	0.00	0.00		569.00	0.00
10-1420	HANG LIGHT FIXTURES (BSMT)	1458.00	0.00	0.00	0.00		1458.00	0.00
10-1440	FINISH ELECTRICAL (BSMT)	1060.00	0.00	0.00	0.00		1060.00	0.00
10-1450	SYSTEMS DEVICES/TERMINATIONS (BSMT)	832.00	0.00	0.00	0.00		832.00	0.00
10-1500	ELECTRICAL HOOKUP HVAC EQPT (BSMT)	1823.00	0.00	0.00	0.00		1823.00	0.00
10-1630	R.I. ELECT CONDUIT (MAIN LVL)	6800.00	0.00	0.00	0.00		6800.00	0.00
10-1650	PULL BRANCH WIRE (MAIN LVL)	433.00	0.00	0.00	0.00		433.00	0.00
10-1670	HANG LIGHT FIXTURES (MAIN LVL)	1800.00	0.00	0.00	0.00		1800.00	0.00
10-1700	ENERGIZE/TEST ELECTRICAL (BLDG 10)	433.00	0.00	0.00	0.00		433.00	0.00
10-1910	R.I./FINISH ELECTRICAL OUTLETS (APPROACH)	889.00	0.00	0.00	0.00		889.00	0.00
11-1080	U/G ELECTRICAL CONDUIT (BLDG 11)	250.00	0.00	0.00	0.00		250.00	0.00
11-1110	PULL ELECTRICAL WIRE (BLDG 11)	320.00	0.00	0.00	0.00		320.00	0.00
11-1120	FINISH ELECTRICAL (BLDG 11)	320.00	0.00	0.00	0.00		320.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 2

ACELEC - A-C ELECTRIC COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
12-1030	DEEP U/G ELECTRICAL (BLDG 12)	10500.00	0.00	0.00	0.00		10500.00	0.00
12-1080	U'SLAB ELECTRICAL (BLDG 12)	7976.00	0.00	0.00	0.00		7976.00	0.00
12-1280	R.I. ELECTRICAL CONDUIT (BLDG 12)	3000.00	0.00	0.00	0.00		3000.00	0.00
12-1330	SET PANELBOARDS / XFMR (BLDG 12)	1605.00	0.00	0.00	0.00		1605.00	0.00
12-1380	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 12)	1683.00	0.00	0.00	0.00		1683.00	0.00
12-1410	PULL BRANCH WIRE (BLDG 12)	697.00	0.00	0.00	0.00		697.00	0.00
12-1420	ELEC HOOKUPS @ HVAC EQPT (BLDG 12)	401.00	0.00	0.00	0.00		401.00	0.00
12-1430	FINISH ELECTRICAL (BLDG 12)	547.00	0.00	0.00	0.00		547.00	0.00
12-1440	HANG LIGHT FIXTURES (BLDG 12)	777.00	0.00	0.00	0.00		777.00	0.00
12-1530	ENERGIZE/TEST ELECTRICAL (BLDG 12)	433.00	0.00	0.00	0.00		433.00	0.00
13-1080	U'SLAB ELECTRICAL (BLDG 13)	1200.00	0.00	0.00	0.00		1200.00	0.00
13-1170	FINISH ELECTRICAL (BLDG 13)	1200.00	0.00	0.00	0.00		1200.00	0.00
30-1040	DEEP U/G ELECTRICAL (BLDG 30)	9700.00	0.00	9215.00	9215.00	95.0	485.00	160.75
30-1110	U'SLAB ELECTRICAL (BLDG 30)	7700.00	0.00	0.00	0.00		7700.00	0.00
30-1340	R.I. ELECTRICAL CONDUIT (BLDG 30)	5000.00	0.00	0.00	0.00		5000.00	0.00
30-1410	SET PANELBOARDS/XFMR (BLDG 30)	1285.00	0.00	0.00	0.00		1285.00	0.00
30-1440	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 30)	3245.00	0.00	0.00	0.00		3245.00	0.00
30-1450	PULL BRANCH WIRE (BLDG 30)	1104.00	0.00	0.00	0.00		1104.00	0.00
30-1500	HANG LIGHT FIXTURES (BLDG 30)	718.00	0.00	0.00	0.00		718.00	0.00
30-1510	ELEC HOOKUPS @ MECH EQPT (BLDG 30)	1071.00	0.00	0.00	0.00		1071.00	0.00
30-1600	FINISH ELECTRICAL (BLDG 30)	1032.00	0.00	0.00	0.00		1032.00	0.00
30-1620	ENERGIZE/TEST ELECTRICAL (BLDG 30)	433.00	0.00	0.00	0.00		433.00	0.00
31-1020	DEEP U/G ELECTRICAL (BLDG 31)	29560.00	0.00	0.00	0.00		29560.00	0.00
31-1080	U'SLAB ELECTRICAL (BLDG 31)	10500.00	0.00	0.00	0.00		10500.00	0.00
31-1360	R.I. ELECTRICAL CONDUIT (BLDG 31)	17391.00	0.00	0.00	0.00		17391.00	0.00
31-1410	SET PANELBOARDS/XFMR (BLDG 31)	3779.00	0.00	0.00	0.00		3779.00	0.00
31-1430	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 31)	5864.00	0.00	0.00	0.00		5864.00	0.00
31-1460	PULL BRANCH WIRE (BLDG 31)	5620.00	0.00	0.00	0.00		5620.00	0.00
31-1510	ELEC HOOKUPS @ MECH EQPT (BLDG 31)	2988.00	0.00	0.00	0.00		2988.00	0.00
31-1540	HANG LIGHT FIXTURES (BLDG 31)	3305.00	0.00	0.00	0.00		3305.00	0.00
31-1640	FINISH ELECTRICAL (BLDG 31)	1910.00	0.00	0.00	0.00		1910.00	0.00
31-1670	ENERGIZE/TEST ELECTRICAL (BLDG 31)	775.00	0.00	0.00	0.00		775.00	0.00
32-1020	DEEP U/G ELECTRICAL (BLDG 32)	11331.00	0.00	0.00	0.00		11331.00	0.00
32-1070	U'SLAB ELECTRICAL (BLDG 32)	7396.00	0.00	0.00	0.00		7396.00	0.00
32-1280	R.I. ELECTRICAL CONDUIT (BLDG 32)	5419.00	0.00	0.00	0.00		5419.00	0.00
32-1310	SET PANELBOARDS/XFMR (BLDG 32)	1662.00	0.00	0.00	0.00		1662.00	0.00
32-1340	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 32)	285.00	0.00	0.00	0.00		285.00	0.00
32-1400	PULL BRANCH WIRE (BLDG 32)	1787.00	0.00	0.00	0.00		1787.00	0.00
32-1430	ELEC HOOKUPS @ MECH EQPT (BLDG 32)	1030.00	0.00	0.00	0.00		1030.00	0.00
32-1440	HANG LIGHT FIXTURES (BLDG 32)	1129.00	0.00	0.00	0.00		1129.00	0.00
32-1550	FINISH ELECTRICAL (BLDG 32)	1700.00	0.00	0.00	0.00		1700.00	0.00
32-1580	ENERGIZE/TEST ELECTRICAL (BLDG 32)	433.00	0.00	0.00	0.00		433.00	0.00
33-1020	DEEP U/G ELECTRICAL (BLDG 33)	17625.00	0.00	0.00	0.00		17625.00	0.00
33-1110	U'SLAB ELECTRICAL (BLDG 33)	5187.00	0.00	0.00	0.00		5187.00	0.00
33-1380	R.I. ELECTRICAL CONDUIT (BLDG 33)	10104.00	0.00	0.00	0.00		10104.00	0.00
33-1460	SET PANELBOARDS/XFMR (BLDG 33)	4104.00	0.00	0.00	0.00		4104.00	0.00
33-1490	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 33)	2904.00	0.00	0.00	0.00		2904.00	0.00
33-1550	PULL BRANCH WIRE (BLDG 33)	7284.00	0.00	0.00	0.00		7284.00	0.00
33-1640	ELEC HOOKUPS @ MECH EQPT (BLDG 33)	7078.00	0.00	0.00	0.00		7078.00	0.00
33-1670	HANG LIGHT FIXTURES (BLDG 33)	963.00	0.00	0.00	0.00		963.00	0.00
33-1810	FINISH ELECTRICAL (BLDG 33)	2786.00	0.00	0.00	0.00		2786.00	0.00
33-1840	ENERGIZE/TEST ELECTRICAL (BLDG 33)	436.00	0.00	0.00	0.00		436.00	0.00
34-1030	DEEP U/G ELECTRICAL (BLDG 34)	10500.00	0.00	9975.00	9975.00	95.0	525.00	498.75
34-1140	U'SLAB ELECTRICAL (BLDG 34)	10090.00	0.00	2018.00	2018.00	20.0	8072.00	100.90
34-1290	R.I. ELECTRICAL CONDUIT (BLDG 34)	13049.00	0.00	0.00	0.00		13049.00	0.00
34-1390	SET PANELBOARDS/XFMR (BLDG 34)	1456.00	0.00	0.00	0.00		1456.00	0.00
34-1410	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 34)	3245.00	0.00	0.00	0.00		3245.00	0.00
34-1420	PULL BRANCH WIRE (BLDG 34)	2333.00	0.00	0.00	0.00		2333.00	0.00
34-1550	HANG LIGHT FIXTURES (BLDG 34)	2572.00	0.00	0.00	0.00		2572.00	0.00
34-1570	ELEC HOOKUPS @ MECH EQPT (BLDG 34)	2085.00	0.00	0.00	0.00		2085.00	0.00
34-1680	FINISH ELECTRICAL (BLDG 34)	547.00	0.00	0.00	0.00		547.00	0.00
34-1720	ENERGIZE/TEST ELECTRICAL (BLDG 34)	1130.00	0.00	0.00	0.00		1130.00	0.00
34B-1050	R.I. ELECTRICAL (BLDG 34 BRIDGE)	455.00	0.00	0.00	0.00		455.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

ACELEC - A-C ELECTRIC COMPANY

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 3

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
34B-1150	FINISH PLBG/FIXTURES (BLDG 34 BRIDGE)	1231.00	0.00	0.00	0.00		1231.00	0.00
34B-1160	FINISH ELECTRICAL (BLDG 34 BRIDGE)	250.00	0.00	0.00	0.00		250.00	0.00
40-1050	U'SLAB ELECTRICAL (BLDG 40)	7790.00	0.00	0.00	0.00		7790.00	0.00
40-1200	R.I. ELECTRICAL CONDUIT (BLDG 40)	8136.00	0.00	0.00	0.00		8136.00	0.00
40-1270	SET PANELBOARDS (BLDG 40)	250.00	0.00	0.00	0.00		250.00	0.00
40-1300	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 40)	377.00	0.00	0.00	0.00		377.00	0.00
40-1350	PULL BRANCH WIRE (BLDG 40)	300.00	0.00	0.00	0.00		300.00	0.00
40-1360	HANG LIGHT FIXTURES (BLDG 40)	300.00	0.00	0.00	0.00		300.00	0.00
40-1430	FINISH ELECTRICAL (BLDG 40)	611.00	0.00	0.00	0.00		611.00	0.00
40-1490	ELEC HOOKUPS & MECH EQPT (BLDG 40)	240.00	0.00	0.00	0.00		240.00	0.00
40-1520	ENERGIZE/TEST ELECTRICAL (BLDG 40)	433.00	0.00	0.00	0.00		433.00	0.00
41-1050	U'SLAB ELECTRICAL (BLDG 41)	12290.00	0.00	0.00	0.00		12290.00	0.00
41-1290	R.I. ELECTRICAL CONDUIT (BLDG 41)	8520.00	0.00	0.00	0.00		8520.00	0.00
41-1340	SET PANELBOARDS (BLDG 41)	1604.00	0.00	0.00	0.00		1604.00	0.00
41-1360	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 41)	1600.00	0.00	0.00	0.00		1600.00	0.00
41-1390	PULL BRANCH WIRE (BLDG 41)	637.00	0.00	0.00	0.00		637.00	0.00
41-1400	HANG LIGHT FIXTURES (BLDG 41)	228.00	0.00	0.00	0.00		228.00	0.00
41-1460	FINISH ELECTRICAL (BLDG 41)	610.00	0.00	0.00	0.00		610.00	0.00
41-1500	ELEC HOOKUPS & MECH EQPT (BLDG 41)	1600.00	0.00	0.00	0.00		1600.00	0.00
41-1530	ENERGIZE/TEST ELECTRICAL (BLDG 41)	433.00	0.00	0.00	0.00		433.00	0.00
50-1160	U'SLAB ELECTRICAL (BLDG 50)	10700.00	0.00	0.00	0.00		10700.00	0.00
50-1300	R.I. ELECTRICAL CONDUIT (BLDG 50)	9500.00	0.00	0.00	0.00		9500.00	0.00
50-1370	SET PANELBOARDS/XFMR (BLDG 50)	716.00	0.00	0.00	0.00		716.00	0.00
50-1380	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 50)	2312.00	0.00	0.00	0.00		2312.00	0.00
50-1390	PULL BRANCH WIRE (BLDG 50)	996.00	0.00	0.00	0.00		996.00	0.00
50-1400	HANG LIGHT FIXTURES (BLDG 50)	785.00	0.00	0.00	0.00		785.00	0.00
50-1450	FINISH ELECTRICAL (BLDG 50)	625.00	0.00	0.00	0.00		625.00	0.00
50-1480	ELEC HOOKUPS & LSS EQPT (BLDG 50)	1350.00	0.00	0.00	0.00		1350.00	0.00
50-1490	ENERGIZE/TEST ELECTRICAL (BLDG 50)	433.00	0.00	0.00	0.00		433.00	0.00
51-1130	R.I. ELECTRICAL CONDUIT (BLDG 51)	1200.00	0.00	0.00	0.00		1200.00	0.00
51-1140	PULL BRANCH WIRE (BLDG 51)	1000.00	0.00	0.00	0.00		1000.00	0.00
51-1170	ELEC HOOKUPS & SEWAGE EQPT (BLDG 51)	750.00	0.00	0.00	0.00		750.00	0.00
51-1180	ENERGIZE/TEST ELECTRICAL (BLDG 51)	250.00	0.00	0.00	0.00		250.00	0.00
52-1150	U'SLAB ELECTRICAL (BLDG 52)	13148.00	0.00	0.00	0.00		13148.00	0.00
52-1340	R.I. ELECTRICAL CONDUIT (BLDG 52)	9160.00	0.00	0.00	0.00		9160.00	0.00
52-1420	SET PANELBOARDS/XFMR (BLDG 52)	1775.00	0.00	0.00	0.00		1775.00	0.00
52-1450	PULL FEEDER WIRE/MAKEUP PANELS (BLDG 52)	1231.00	0.00	0.00	0.00		1231.00	0.00
52-1470	PULL BRANCH WIRE (BLDG 52)	3652.00	0.00	0.00	0.00		3652.00	0.00
52-1490	ELEC HOOKUPS & MECH EQPT (BLDG 52)	285.00	0.00	0.00	0.00		285.00	0.00
52-1500	HANG LIGHT FIXTURES (BLDG 52)	1569.00	0.00	0.00	0.00		1569.00	0.00
52-1570	FINISH ELECTRICAL (BLDG 52)	1200.00	0.00	0.00	0.00		1200.00	0.00
52-1600	ELEC HOOKUPS & LSS EQPT (BLDG 52)	664.00	0.00	0.00	0.00		664.00	0.00
52-1610	ENERGIZE/TEST ELECTRICAL (BLDG 52)	775.00	0.00	0.00	0.00		775.00	0.00
SF1-1030	R.I. ELECT CONDUIT (ENTRY SIGN)	2198.00	0.00	0.00	0.00		2198.00	0.00
SF1-1100	LIGHT FIXTURES (ENTRY SIGN)	433.00	0.00	0.00	0.00		433.00	0.00
SF2-1230	AGAMA HOLDING ROCK- ELECTRICAL	683.00	0.00	0.00	0.00		683.00	0.00
SF5-1260	HOT GRASS SYSTEM (ZONE 5)	1350.00	0.00	0.00	0.00		1350.00	0.00
SF6-1410	HOT GRASS SYSTEM (ZONE 6)	1025.00	0.00	0.00	0.00		1025.00	0.00
SF7-1080	HOT GRASS SYSTEM (ZONE 7)	11558.00	0.00	0.00	0.00		11558.00	0.00
SF8-1250	HOT GRASS SYSTEM (ZONE 8)	2597.00	0.00	0.00	0.00		2597.00	0.00
SF8-1360	HOT GRASS SYSTEM (OFF EXH ELEPHANT YD)	644.00	0.00	0.00	0.00		644.00	0.00
SF9-1080	HOT GRASS SYSTEM (SAVANNA #4)	4099.00	0.00	0.00	0.00		4099.00	0.00
SF11-1080	HOT GRASS SYSTEM (SAVANNA #2)	7515.00	0.00	0.00	0.00		7515.00	0.00
260500-01C	FAB/DEL BASIC ELECTRICAL MATERIALS	15510.00	0.00	0.00	0.00		15510.00	0.00
260500-02C	FAB/DEL LIGHT FIXTURES	1424660.00	0.00	0.00	0.00		1424660.00	0.00
264000-01C	FAB/DEL PANELBOARDS & SWITCHBOARDS	261298.00	10000.00	0.00	10000.00	2.8	351298.00	500.00
323132-01C	FAB/DEL ELECTRIC FENCING (HOT GRASS/VINES)	44847.00	0.00	0.00	0.00		44847.00	0.00
		3709818.00	14860.00	45166.00	60026.00	1.6	3649792.00	3001.30

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE ZOO

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 03/31/14)

PAGE NO. 4

ACCEC - A-C ELECTRIC COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
CO-01-002	C/O 01- PCO 002-- ZOO OFFICE DEMO & RELOCATION	558.00	0.00	558.00	558.00	100.0	0.00	27.90
		558.00	0.00	558.00	558.00	100.0	0.00	27.90
		3710376.00	14860.00	45724.00	60504.00	1.6	3649792.00	3029.20

CONTRACT: 125412

A-C ELECTRIC COMPANY - Electrical

COMMITMENT SUMMARY

Orig Amount	Appr Changes	Rev Contract	Amt Invoiced	Amt Retained	Amt Paid	Bal of Contr
3,709,818.00		3,709,818.00	14,860.00	743.00		3,694,958.00

INVOICE / CHECK DETAIL	Amount Invoiced	Retained	Amount Paid	Date	Check #	Joint Payee
Invoices: 02/14-1254 I 1254 #1 INC2 16-0110	14,860.00	743	14117			
Invoice Total	14,860.00	.00	.00			
GRAND TOTALS	14,860.00	.00	.00			

Note: If Joint Payee is Blank, then check is to Vendor.

mark

45124

2286²⁰

14

43437⁸⁰

91

60584

3029²⁰

57554⁸⁰

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 5

ATHRUZ - A THRU Z CONSULTING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
TBA-1370	ANIMAL EQUIPMENT ***TO BE ALLOCATED*** VERIFY	2926430.00	0.00	0.00	0.00		2926430.00	0.00
TBA-1372	ANIMAL EQUIPMENT SUB BOND***TO BE ALLOCATED***	51213.00	0.00	0.00	0.00		51213.00	0.00
01-1910	ANIMAL BARRIER MESH (BLDG 1)	0.00	0.00	0.00	0.00		0.00	0.00
10-1200	WOVEN CABLE MESH (BSMT)	0.00	0.00	0.00	0.00		0.00	0.00
11-1100	INSTALL ANIMAL BARRIER MESH ASSEMBLY (BLDG 11)	0.00	0.00	0.00	0.00		0.00	0.00
11-1140	INSTALL PERSON SWING GATE & WIRE MESH (BLDG 11)	0.00	0.00	0.00	0.00		0.00	0.00
11-1150	HOT WIRE ASSEMBLY (BLDG 11)	0.00	0.00	0.00	0.00		0.00	0.00
12-1560	INSTALL ANIMAL BARRIER MESH ASSEMBLY (BLDG 12)	0.00	0.00	0.00	0.00		0.00	0.00
13-1110	HYDRAULIC RAM GATES (BLDG 13)	0.00	0.00	0.00	0.00		0.00	0.00
13-1150	ANIMAL BARRIER CAGING ASSEMBLY (BLDG 13)	0.00	0.00	0.00	0.00		0.00	0.00
30-1160	FLOOR-MOUNT SCALE (BLDG 30)	0.00	0.00	0.00	0.00		0.00	0.00
30-1290	ANIMAL BARRIER MESH (BLDG 30)	0.00	0.00	0.00	0.00		0.00	0.00
30-1350	ANIMAL HOLDING PARTITIONS & GATES (BLDG 30)	0.00	0.00	0.00	0.00		0.00	0.00
30-1390	HOT WIRE ASSEMBLY (BLDG 30)	0.00	0.00	0.00	0.00		0.00	0.00
30-1490	ANIMAL EQUIPMENT (BLDG 30)	0.00	0.00	0.00	0.00		0.00	0.00
31-1370	ANIMAL HOLDING CAGING & GATES (BLDG 31)	0.00	0.00	0.00	0.00		0.00	0.00
31-1520	ANIMAL EQUIPMENT-- DRINKERS & FEEDERS (BLDG 31)	0.00	0.00	0.00	0.00		0.00	0.00
31-1620	FLOOR-MOUNT SCALES (BLDG 31)	0.00	0.00	0.00	0.00		0.00	0.00
31-1680	HOT WIRE ASSEMBLY (BLDG 31)	0.00	0.00	0.00	0.00		0.00	0.00
32-1390	ANIMAL HOLDING CAGING & GATES (BLDG 32)	0.00	0.00	0.00	0.00		0.00	0.00
32-1510	FLOOR-MOUNT SCALES (BLDG 32)	0.00	0.00	0.00	0.00		0.00	0.00
33-1680	ANIMAL BARRIER CAGING & GATES (BLDG 33)	0.00	0.00	0.00	0.00		0.00	0.00
33-1790	FLOOR-MOUNT SCALE (BLDG 33)	0.00	0.00	0.00	0.00		0.00	0.00
34-1540	ANIMAL HOLDING CAGING & GATES (BLDG 34)	0.00	0.00	0.00	0.00		0.00	0.00
34-1630	FLOOR-MOUNT SCALE (BLDG 34)	0.00	0.00	0.00	0.00		0.00	0.00
34-1710	ANIMAL EQUIPMENT (BLDG 34)	0.00	0.00	0.00	0.00		0.00	0.00
34B-1140	ANIMAL BARRIER MESH & GATES (BLDG 34 BRIDGE)	0.00	0.00	0.00	0.00		0.00	0.00
40-1210	ANIMAL HOLDING DOORS & FRAMES (BLDG 40)	0.00	0.00	0.00	0.00		0.00	0.00
40-1460	ANIMAL EQUIPMENT (BLDG 40)	0.00	0.00	0.00	0.00		0.00	0.00
41-1320	ANIMAL HOLDING DOORS & FRAMES (BLDG 41)	0.00	0.00	0.00	0.00		0.00	0.00
SF1-1370	MESH BARRIERS (CHEETAH EXHIBIT)	0.00	0.00	0.00	0.00		0.00	0.00
SF3-1160	LION MESH BARRIERS (LION EXHIBIT)	0.00	0.00	0.00	0.00		0.00	0.00
SF3-1190	HOT WIRE SYSTEM (LION EXHIBIT)	0.00	0.00	0.00	0.00		0.00	0.00
SF3-1240	SITE GATES (LION/MEERKAT)	0.00	0.00	0.00	0.00		0.00	0.00
SF4-1150	SITE GATES (ZONE 4)	0.00	0.00	0.00	0.00		0.00	0.00
SF5-1200	ANIMAL BARRIER GATES (KOPJE TOP)	0.00	0.00	0.00	0.00		0.00	0.00
SF6-1380	ELEPHANT CABLE BARRIER (ZONE 6)	0.00	0.00	0.00	0.00		0.00	0.00
SF6-1400	INSTALL ANIMAL CREEP (ZONE 6)	0.00	0.00	0.00	0.00		0.00	0.00
SF6-1420	GIRAFFE CABLE BARRIER (ZONE 6)	0.00	0.00	0.00	0.00		0.00	0.00
SF7-1000	E/F/R/P RHINO-HOOFSTOCK CREEPS (ZONE 7)	0.00	0.00	0.00	0.00		0.00	0.00
SF7-1050	ELEPHANT CABLE BARRIERS (ZONE 7)	0.00	0.00	0.00	0.00		0.00	0.00
SF7-1060	GIRAFFE CABLE BARRIERS (ZONE 7)	0.00	0.00	0.00	0.00		0.00	0.00
SF7-1100	INSTALL ANIMAL CREEP (ZONE 4/7)	0.00	0.00	0.00	0.00		0.00	0.00
SF8-1220	ELEPHANT CABLE BARRIER (ZONE 8)	0.00	0.00	0.00	0.00		0.00	0.00
SF8-1330	ELEPHANT CABLE BARRIER (OFF EXH ELEPHANT YD)	0.00	0.00	0.00	0.00		0.00	0.00
SF11-1000	ELEPHANT CABLE BARRIER BTWN SAVANNAS 2 & 3	0.00	0.00	0.00	0.00		0.00	0.00
119200-01A	SUBMIT ANIMAL EQUIPMENT	0.00	0.00	0.00	0.00		0.00	0.00
119200-01C	FAB/DEL ANIMAL EQUIPMENT	0.00	0.00	0.00	0.00		0.00	0.00
131913-01A	SUBMIT ANIMAL HOLDING PARTITIONS & GATES	0.00	0.00	0.00	0.00		0.00	0.00
131913-01C	FAB/DEL ANIMAL HOLDING PARTITIONS & GATES	0.00	0.00	0.00	0.00		0.00	0.00
		2977643.00	0.00	0.00	0.00		2977643.00	0.00
		2977643.00	0.00	0.00	0.00		2977643.00	0.00

No March 2014 Billing

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 6

BEDROCK - BEDROCK

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1080	UNDERGROUND LOCATOR- INCR 2 & 3	7600.00	7600.00	0.00	7600.00	100.0	0.00	380.00
		7600.00	7600.00	0.00	7600.00	100.0	0.00	380.00
		7600.00	7600.00	0.00 ✓	7600.00	100.0	0.00	380.00

No March 2014 Billing

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 7

BTMAN - B.T. MANCINI

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1160	ADMIN / SUBMITTALS (B.T. MANCINI)	325.00	0.00	0.00	0.00		325.00	0.00
GC-1170	FLOOR MCISTURE TESTING (B.T. MANCINI)	750.00	0.00	0.00	0.00		750.00	0.00
01-2140	RUBBER BASE (BLDG 1)	1359.00	0.00	0.00	0.00		1359.00	0.00
01-2150	LINOLEUM (BLDG 1)	12820.00	0.00	0.00	0.00		12820.00	0.00
01-2180	CARPET TILE (BLDG 1)	420.00	0.00	0.00	0.00		420.00	0.00
31-1600	ANIMAL COMFORT FLOORING (BLDG 31)	5745.00	0.00	0.00	0.00		5745.00	0.00
32-1480	ANIMAL COMFORT FLOORING (BLDG 32)	940.00	0.00	0.00	0.00		940.00	0.00
096500-01C	FAB/DEL RESILIENT FLOORING	19240.00	0.00	0.00	0.00		19240.00	0.00
096813-01C	FAB/DEL TILE CARPETING	705.00	0.00	0.00	0.00		705.00	0.00
119200-02C	FAB/DEL ANIMAL COMFORT FLOORING	10925.00	0.00	0.00	0.00		10925.00	0.00
		53229.00	0.00	0.00	0.00		53229.00	0.00
		53229.00	0.00	0.00	0.00		53229.00	0.00

No March 2014 Billing

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 8

CENCAI - CENCAI DEMOLITION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1200	CUT & CAP SITE UTILITIES	26250.00	26250.00	0.00	26250.00	100.0	0.00	1312.50
EW-1210	SITE CLEARING & DEMO OPERATIONS	185000.00	136150.00	18850.00	155000.00	83.8	30000.00	7750.00
		211250.00	162400.00	18850.00	181250.00	85.8	30000.00	9062.50
CRANGE ORDERS								
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	11600.00	11600.00	0.00	11600.00	100.0	0.00	580.00
CO-01-033	C/O 01- PCO 033-SEPTIC TNK/DRYWELLS @ POND BASIN	3398.00	3398.00	0.00	3398.00	100.0	0.00	169.90
CO-01-043	C/O 01- PCO 043- ENTRY PALM & CONC EDGE BAND	1969.00	1969.00	0.00	1969.00	100.0	0.00	98.45
CO-01-046	C/O 01- PCO 046- ASBESTOS ABATEMENT ZOO OFFICE	4200.00	4200.00	0.00	4200.00	100.0	0.00	210.00
CO-01-048	C/O 01- PCO 048-LEAD PAINT ABATEMENT BIRD AVIARY	16000.00	16000.00	0.00	16000.00	100.0	0.00	800.00
CO-01-050	C/O 01- PCO 050- RELOCATE RESTROOMS	-3498.00	-3498.00	0.00	-3498.00	100.0	0.00	-174.90
		33669.00	33669.00	0.00	33669.00	100.0	0.00	1683.45
		244919.00	196069.00	18850.00	214919.00	87.8	30000.00	10745.95

CONTRACT: 125408
CENCAL SERVICES, INC. - Demo

COMMITMENT SUMMARY

Orig Amount	Appr Changes	Rev Contract	Amt Invoiced	Amt Retained	Amt Paid	Bal of Contr
211,250.00		211,250.00	196,069.00	9,802.00		15,181.00

INVOICE / CHECK DETAIL	Amount Invoiced	Retained	Amount Paid	Date	Check #	Joint Payee
Invoices: 01/14-1254-I 1254 #1 2-0110	87,875.00		4393. ⁷⁵	83481. ⁹⁵		
Invoice Total	87,875.00	.00	.00			
Invoices: 02/14-1254 I 1254 #2 2-0110	108,194.00		5409. ⁷⁰	102784. ³⁰		
Invoice Total	108,194.00	.00	.00			
GRAND TOTALS	196,069.00	.00	.00			
			9803. ⁴⁵	186265. ⁵⁵		

Note: If Joint Payee is Blank, then check is to Vendor.

March

18850

942.⁵⁰

17907.⁵⁰

18/

214,919

10745.⁹⁵

204,173.⁰⁵

to date:

REPORT DATE 20MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

CHILDS - CHILDS & CO.

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 9

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
081113-01C	FAB/DEL HM DOORS & FRAMES	67700.00	0.00	0.00	0.00		67700.00	0.00
081433-01C	FAB/DEL STILE & RAIL WOOD DOORS	33690.00	0.00	0.00	0.00		33690.00	0.00
087100-01C	FAB/DEL DOOR HARDWARE	99875.00	0.00	0.00	0.00		99875.00	0.00
		201265.00	0.00	0.00	0.00		201265.00	0.00
		201265.00	0.00	0.00	0.00 ✓		201265.00	0.00

No March 2014 Billing

20

20

HARRIS CONSTRUCTION CO., INC.

---PROGRESS BILLING NO. 3---

FRESNO CHAFFEE 200

REPORT DATE 28MAR14
13:5121
MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 03/01/13 - 03/31/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 10

COLLINS - COLLINS ELECTRIC

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1170	INCREMENT 2 ELECTRICAL	160346.00	10550.00	141779.00	152329.00	95.0	8017.00	7616.45
		160346.00	10550.00	141779.00	152329.00	95.0	8017.00	7616.45
		160346.00	10550.00	141779.00	152329.00	95.0	8017.00	7616.45

CONTRACT: 125411
COLLINS ELECTRIC CO., INC. - Power Generator

COMMITMENT SUMMARY

Orig Amount	Appr Changes	Rev Contract	Amt Invoiced	Amt Retained	Amt Paid	Bal of Contr
160,346.00		160,346.00	10,550.00	527.00		149,796.00

INVOICE / CHECK DETAIL	Amount Invoiced	Retained	Amount Paid	Date	Check #	Joint Payee
Invoices: 02/14-1254 I 1254 #1 INC2 16-0200	10,550.00	<u>527⁵⁰</u>	<u>10,022⁶⁰</u>			
Invoice Total	10,550.00	.00	.00			
GRAND TOTALS	10,550.00	<u>527⁵⁰</u>	<u>10,022⁶⁰</u>			

Note: If Joint Payee is Blank, then check is to Vendor.

MAILED

141779
152329

7088⁹⁵
7616⁴⁵

134690⁰⁵ 221
144712⁵⁵

Request for Progress Payment

Subcontractor: **COST OF WISCONSIN, INC.**

4201 Highway P
Jackson, WI 53037

Telephone #: 1-262-677-6060

's Contract #: 125433

Ador #: 1782

Date: 3-19-14

Harris Project #: 1254

Project Name: Fresno Chaffee Zoo - Africa Exhib

Billing #: 1

Billing Period Ending:

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.

Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

Harris Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIG CONTRACT AMOUNT	% COMPLETE TO DATE	ORIG CONTRACT WORK TO DATE
00 03-0420-S	Precast Structural Concrete	\$ 5,990,988		
Total of Original Contract		\$ 5,990,988	3.3%	199476
CONTRACT CHANGE ORDERS				
PHASE CODE #	DESCRIPTION	APPRVD CHG ORDERS TO DATE	% COMPLETE TO DATE	APPRVD CHG ORDERS BILLED TO DATE
TOTAL OF CONTRACT CHANGES				0
PROJECT TOTALS				
Total contract amount to date		\$ 5,990,988	Total billing to date 3.3%	199476
LESS RETENTION 5%			9973.50	
SUBTOTAL			189502	
LESS PRIOR NET BILLINGS			45909	
TOTAL DUE THIS BILL			143593	
LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT				
NAME OF SUPPLIER	CONTACT PERSON		TELEPHONE #	

ORIGINAL CONTRACT:			
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLINGS	CURRENT AMOUNT DUE	
CONTRACT CHANGE ORDERS			
FULLY EXECUTED	PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE
PROJECT TOTALS			
9-			
2	6/		
Compliance Checklist			
Daily Reports	Record Dwgs		
Certified Payroll	Closeout		
Contract	Safety Reports		
Insurance			

Approved

Notes

Harris Field Approval

Project Manager / Superintendent

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 01/01/13 - 03/31/14)

PAGE NO. 11

COST - COST OF WISCONSIN

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1130	GENERAL CONDITIONS (COST of WISCONSIN)	426175.00	4262.00	41577.00	45839.00	10.8	380336.00	2291.95
GC-1135	SHOTCRETE SUBCONTRACTOR BOND	35188.00	35188.00	0.00	35188.00	100.0	0.00	1759.40
GC-1140	UNION PREMIUMS (COST of WISCONSIN)	202434.00	0.00	0.00	0.00		202434.00	0.00
GC-1150	RAT SLABS	80290.00	0.00	4015.00	4015.00	5.0	76275.00	200.75
SC1-1000	SHOTCRETE AREA 1- PREFAB	177492.00	8875.00	0.00	8875.00	5.0	168617.00	443.75
SC1-1010	SHOTCRETE AREA 1- SET STEEL	110932.00	0.00	0.00	0.00		110932.00	0.00
SC1-1020	SHOTCRETE AREA 1- STRUCTURAL COAT	88746.00	0.00	0.00	0.00		88746.00	0.00
SC1-1030	SHOTCRETE AREA 1- TEXTURE COAT	44373.00	0.00	0.00	0.00		44373.00	0.00
SC1-1040	SHOTCRETE AREA 1- PAINT/STAIN	22186.00	0.00	0.00	0.00		22186.00	0.00
SC2-1000	SHOTCRETE AREA 2- PREFAB	354983.00	0.00	17749.00	17749.00	5.0	337234.00	887.45
SC2-1010	SHOTCRETE AREA 2- SET STEEL	221865.00	0.00	0.00	0.00		221865.00	0.00
SC2-1020	SHOTCRETE AREA 2- STRUCTURAL COAT	177492.00	0.00	0.00	0.00		177492.00	0.00
SC2-1030	SHOTCRETE AREA 2- TEXTURE COAT	88746.00	0.00	0.00	0.00		88746.00	0.00
SC2-1040	SHOTCRETE AREA 2- PAINT/STAIN	44373.00	0.00	0.00	0.00		44373.00	0.00
SC3-1000	SHOTCRETE AREA 3- PREFAB	374705.00	0.00	18735.00	18735.00	5.0	355970.00	936.75
SC3-1010	SHOTCRETE AREA 3- SET STEEL	234199.00	0.00	0.00	0.00		234199.00	0.00
SC3-1020	SHOTCRETE AREA 3- STRUCTURAL COAT	187352.00	0.00	0.00	0.00		187352.00	0.00
SC3-1030	SHOTCRETE AREA 3- TEXTURE COAT	93676.00	0.00	0.00	0.00		93676.00	0.00
SC3-1040	SHOTCRETE AREA 3- PAINT/STAIN	46838.00	0.00	0.00	0.00		46838.00	0.00
SC4-1000	SHOTCRETE AREA 4- PREFAB	138049.00	0.00	6902.00	6902.00	5.0	131147.00	345.10
SC4-1010	SHOTCRETE AREA 4- SET STEEL	86281.00	0.00	0.00	0.00		86281.00	0.00
SC4-1020	SHOTCRETE AREA 4- STRUCTURAL COAT	69025.00	0.00	0.00	0.00		69025.00	0.00
SC4-1030	SHOTCRETE AREA 4- TEXTURE COAT	34512.00	0.00	0.00	0.00		34512.00	0.00
SC4-1040	SHOTCRETE AREA 4- PAINT/STAIN	17256.00	0.00	0.00	0.00		17256.00	0.00
SC5-1000	SHOTCRETE AREA 5- PREFAB	276098.00	0.00	13805.00	13805.00	5.0	262293.00	690.25
SC5-1010	SHOTCRETE AREA 5- SET STEEL	172561.00	0.00	0.00	0.00		172561.00	0.00
SC5-1020	SHOTCRETE AREA 5- STRUCTURAL COAT	138049.00	0.00	0.00	0.00		138049.00	0.00
SC5-1030	SHOTCRETE AREA 5- TEXTURE COAT	69025.00	0.00	0.00	0.00		69025.00	0.00
SC5-1040	SHOTCRETE AREA 5- PAINT/STAIN	34512.00	0.00	0.00	0.00		34512.00	0.00
SC6-1000	SHOTCRETE AREA 6- PREFAB	216934.00	0.00	10847.00	10847.00	5.0	206087.00	542.35
SC6-1010	SHOTCRETE AREA 6- SET STEEL	135584.00	0.00	0.00	0.00		135584.00	0.00
SC6-1020	SHOTCRETE AREA 6- STRUCTURAL COAT	108467.00	0.00	0.00	0.00		108467.00	0.00
SC6-1030	SHOTCRETE AREA 6- TEXTURE COAT	54234.00	0.00	0.00	0.00		54234.00	0.00
SC6-1040	SHOTCRETE AREA 6- PAINT/STAIN	27117.00	0.00	0.00	0.00		27117.00	0.00
SC6-1050	BAOBAB TREE	316567.00	0.00	15828.00	15828.00	5.0	300739.00	791.40
SC7-1000	SHOTCRETE AREA 7- PREFAB	118328.00	0.00	5916.00	5916.00	5.0	112412.00	295.80
SC7-1010	SHOTCRETE AREA 7- SET STEEL	73955.00	0.00	0.00	0.00		73955.00	0.00
SC7-1020	SHOTCRETE AREA 7- STRUCTURAL COAT	59164.00	0.00	0.00	0.00		59164.00	0.00
SC7-1030	SHOTCRETE AREA 7- TEXTURE COAT	29582.00	0.00	0.00	0.00		29582.00	0.00
SC7-1040	SHOTCRETE AREA 7- PAINT/STAIN	14791.00	0.00	0.00	0.00		14791.00	0.00
SC8-1000	SHOTCRETE AREA 8- PREFAB	215541.00	0.00	15777.00	15777.00	5.0	299764.00	788.85
SC8-1010	SHOTCRETE AREA 8- SET STEEL	197213.00	0.00	0.00	0.00		197213.00	0.00
SC8-1020	SHOTCRETE AREA 8- STRUCTURAL COAT	157770.00	0.00	0.00	0.00		157770.00	0.00
SC8-1030	SHOTCRETE AREA 8- TEXTURE COAT	78885.00	0.00	0.00	0.00		78885.00	0.00
SC8-1040	SHOTCRETE AREA 8- PAINT/STAIN	39443.00	0.00	0.00	0.00		39443.00	0.00
		5990988.00	48325.00	151151.00	199476.00	3.3	5791512.00	9973.80
		5990988.00	48325.00	151151.00	199476.00	3.3	5791512.00	9973.80

Request for Progress Payment

25

Subcontractor: **CTU Precast**
 1260 Fumeaux Rd
 Olivehurst, CA 95961
 Telephone #: 530-749-6501
 Harris Contract #: 125437
 Vendor #: 1851

Date: **3-19-14**
 Harris Project #: 1254

Project Name: Fresno Chaffee Zoo - Africa Exhib
 Billing #: **1**
 Billing Period Ending: **3-31-14**

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.
 Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIG CONTRACT AMOUNT	% COMPLETE TO DATE	ORIG CONTRACT WORK TO DATE
00 03-0420-S	Precast Structural Concrete	\$ 513,165	1%	5131-
Total of Original Contract		\$ 513,165		5131-

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPRVD CHG ORDERS TO DATE	% COMPLETE TO DATE	APPRVD CHG ORDERS BILLED TO DATE
TOTAL OF CONTRACT CHANGES		0		0

PROJECT TOTALS

Total contract amount to date	513165	Total billing to date	5131-
LESS RETENTION 5%			256.55
SUBTOTAL			4874.45
LESS PRIOR NET BILLINGS			0
TOTAL DUE THIS BILLING			4874.55

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	TELEPHONE #

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLINGS	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwgs
Certified Payroll	Closeout
Contract	Safety Reports
Insurance	

Approved Notes

Harris Field Approval	JP 3/24/14
Project Manager / Superintendent	

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE ZOO

REPORT DATE 28MAR14
13:5126
MONTHLY EARNINGS REPORT by SJB
(BILLING PERIOD: 03/01/13 - 03/31/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 12

CTU - CTU

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
034113-01A	SUBMIT PRECAST PANELS & PLANKS	51317.00	0.00	5131.00	5131.00	10.0	46186.00	256.55
034113-01C	FAB/DEL. PRECAST PANELS & PLANKS	461848.00	0.00	0.00	0.00		461848.00	0.00
		513165.00	0.00	5131.00	5131.00	1.0	508034.00	256.55
		513165.00	0.00	5131.00	5131.00	1.0	508034.00	256.55

HARRIS CONSTRUCTION CO., INC.

28
--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE ZOO

REPORT DATE 02APR14
11:57

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 1

DINUBA - DINUBA HOUSE MOVERS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CHANGE ORDERS								
CO-01-002	C/O 01- PCD 002- ZOO OFFICE DEMO & RELOCATION	29700.00	0.00	23200.00	23200.00	78.1	6500.00	0.00
CO-01-050	C/O 01- PCD 050- RELOCATE RESTROOMS	20000.00	0.00	20000.00	20000.00	100.0	0.00	0.00
		49700.00	0.00	43200.00	43200.00	86.9	6500.00	0.00

Dinuba, CA 93618

Invoice

BILL TO

P.O. NO.

PROJECT

Fax #

29



PURCHASE ORDER

Harris Construction Co., Inc.

5286 E Heme Avenue - Fresno, CA 93727

Tel: (559) 251-0301 - Fax: (559) 251-8845

PO No: 1254010

Harris Job No: 1254

Date: 2/12/14

Important: PO No. & Harris Job No., must appear on all invoices, packing slips, and correspondence, etc. Please furnish (1) copy of the delivery tag. Send (2) copies of invoices to the main office.

Seller: Dinuba House Movers
Street Address: 40508 Road 84
City/State/Zip: Dinuba, CA 93618

Vendor No: 2167
Phone No: 559-591-0173
Fax No: 559-591-9244

DELIVERY	SHIP TO:	PAYMENT TERMS
REQUIRED BY	Fresno Chaffee Zoo - Africa Exhibit 894 W. Belmont Ave In Care Of: HARRIS CONSTRUCTION CO., INC.	Net 30 days
Date:		INSURANCE
☐ Per Construction Schedule		☒ Certificate of Insurance Required, naming Harris and the Owner as additional insured.

Harris Construction Co., Inc. ("Harris") has entered, or is about to enter into contract with FRESNO CHAFFEE ZOO, 594 W BELMONT, FRESNO, CA 93728 ("Owner") relative to construction of the project known as Fresno Chaffee Zoo - Africa Exhibit ("Project"), located at 894 W. Belmont Ave Fresno, CA 93728 in accordance with all plans, specifications and other contract documents attached to or incorporated into the contract, which contract, together with all addenda, supplements, amendments, changes or additions thereto is herein called the Prime Contract.

1. DESCRIPTION OF ITEMS TO BE PROVIDED: Furnish the material and/or services described below at the price set forth opposite each item in accordance with the terms and provisions of the Prime Contract.

Item	Description	Phase Code	Qty	Unit Price	Amount
001	PCO 02, Relocate a 2x35 Zoo Office to temporary location and then to a permanent	00 18-0002-S	1	28,700	\$ 28,700
002	PCO 50, Relocate restrooms from existing location to location provided by the owner	00 10-0050-S	1	20,000	\$ 20,000

FOR THE TOTAL SUM OF, INCLUDING ALL APPLICABLE TAXES --> \$ 49,700

NOTES:

NET 30 DAYS - NO RETENTION

2. This Purchase order constitutes an offer by Harris to purchase the above-described materials and/or services at the prices and upon the terms and conditions set forth on this page and on the reverse side of this page (which includes and agreement to arbitrate certain disputes). This Purchase order consists of both sides of this document and the terms and provisions of the Prime Contract that applicable to or relate to said materials and/or services. Seller's acceptance is and shall be limited to the terms and conditions contained in or referred to in this Purchase Order. Read the terms and conditions of this Order set forth on this page and on the reverse side of this page and said terms and provisions of the Prime Contract before accepting this offer.

3. Seller acknowledges that Seller has read and understands this Purchase Order and said terms and provisions of the Prime Contract which are applicable to or relate to said materials and/or services and Seller, by accepting this Order, warrants to and for the benefit of Harris that all such material and/or services will conform to and comply with all the terms and conditions of this Purchase Order, including said terms and provisions of the Prime Contract in every respect.

ACCEPTANCE BY SELLER	HARRIS CONSTRUCTION CO., INC.
ACCEPTED, upon the terms and conditions stated herein.	
By <u>[Signature]</u>	By <u>[Signature]</u>
(Signature of Authorized Officer or Agent) - Title	(Signature of Harris Construction Co. Officer or Agent) - Title
Subcontractor's License No: <u>211256</u>	IMPORTANT - COPY MUST BE SIGNED AND RETURNED TO HARRIS CONSTRUCTION CO., INC.
(Insert License No. for State or Locality in which the work is to be performed.)	
PLEASE FURNISH TO JOB, ONE COPY OF DELIVERY TAG	PLEASE SEND TWO (2) COPIES OF YOUR INVOICE TO OUR MAIN OFFICE

Printed on: 2/14/2014 Projects

Page 1 of 2

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 14

DORFM - DORMEIER MASONRY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1280	MOBILIZATION (DORMEIER)	10000.00	0.00	0.00	0.00		10000.00	0.00
01-1150	CMU WALLS (BLDG 1)	81000.00	0.00	0.00	0.00		81000.00	0.00
01-1340	FIREPLACES- CMU SUPPORT WALLS (BLDG 1)	3000.00	0.00	0.00	0.00		3000.00	0.00
01-1370	FIREPLACES- CMU CHIMNEY SHAFTS (BLDG 1)	20200.00	0.00	0.00	0.00		20200.00	0.00
01-1410	FIREPLACES- STONE VENEER/MANTLES (BLDG 1)	23000.00	0.00	0.00	0.00		23000.00	0.00
01-1920	CULTURED STONE VENEER (BLDG 1)	27000.00	0.00	0.00	0.00		27000.00	0.00
02-1300	STONE VENEER (BLDG 2)	1400.00	0.00	0.00	0.00		1400.00	0.00
03-1430	STONE VENEER (BLDG 3)	3000.00	0.00	0.00	0.00		3000.00	0.00
04-1430	STONE VENEER (BLDG 4)	3000.00	0.00	0.00	0.00		3000.00	0.00
05-1420	STONE VENEER (BLDG 5)	1000.00	0.00	0.00	0.00		1000.00	0.00
10-1080	CMU WALLS (BSMT)	58000.00	0.00	0.00	0.00		58000.00	0.00
10-1250	STONE VENEER OVER CMU (BSMT)	9000.00	0.00	0.00	0.00		9000.00	0.00
10-1940	CMU ABUTMENT WALLS (BRIDGE)	3000.00	0.00	0.00	0.00		3000.00	0.00
30-1190	CMU WALLS (BLDG 30)	11000.00	0.00	0.00	0.00		11000.00	0.00
31-1230	CMU WALLS (BLDG 31)	36000.00	0.00	0.00	0.00		36000.00	0.00
32-1240	CMU RETAINING WALLS (BLDG 32)	24000.00	0.00	0.00	0.00		24000.00	0.00
33-1300	CMU WALLS (BLDG 33)	28000.00	0.00	0.00	0.00		28000.00	0.00
33-1410	CMU KNOCKOUT PANEL (BLDG 33)	2000.00	0.00	0.00	0.00		2000.00	0.00
34-1220	CMU WALLS (BLDG 34)	58000.00	0.00	0.00	0.00		58000.00	0.00
40-1100	CMU WALLS (BLDG 40)	16000.00	0.00	0.00	0.00		16000.00	0.00
41-1100	CMU WALLS (BLDG 41)	24000.00	0.00	0.00	0.00		24000.00	0.00
52-1220	CMU WALL (BLDG 52)	17000.00	0.00	0.00	0.00		17000.00	0.00
SF2-1150	CMU RETAINING WALL (MAHALI POOL)	2000.00	0.00	0.00	0.00		2000.00	0.00
SF2-1180	AGAMA HOLDING ROCK- CMU WALLS	2000.00	0.00	0.00	0.00		2000.00	0.00
SF2-1290	CMU SEAT WALL (LODGE)	6000.00	0.00	0.00	0.00		6000.00	0.00
SF2-1410	STONE VENEER @ CMU SEAT WALLS (LODGE)	12000.00	0.00	0.00	0.00		12000.00	0.00
SF3-1020	CMU SEAT WALL (LION EXHIBIT)	1000.00	0.00	0.00	0.00		1000.00	0.00
SF3-1030	STONE VENEER @ CMU SEAT WALL (LION EXHIBIT)	2000.00	0.00	0.00	0.00		2000.00	0.00
SF3-1080	CMU WALL @ MOAT (LION EXHIBIT)	56000.00	0.00	0.00	0.00		56000.00	0.00
SF6-1120	CMU RETAINING WALL (ELEPHANT POOL)	4000.00	0.00	0.00	0.00		4000.00	0.00
SF6-1150	CMU SEAT WALLS (SO. RESTROOM)	1000.00	0.00	0.00	0.00		1000.00	0.00
SF6-1170	STONE VENEER @ CMU SEAT WALL (SO. RESTROOM)	2000.00	0.00	0.00	0.00		2000.00	0.00
SF8-1170	CMU RETAINING WALL (ELEPHANT FALLS)	6000.00	0.00	0.00	0.00		6000.00	0.00
SRV-1030	CMU WALLS (NORTH DUMPSTER)	7000.00	0.00	0.00	0.00		7000.00	0.00
SRV-1100	CMU WALLS (SOUTH DUMPSTER)	7000.00	0.00	0.00	0.00		7000.00	0.00
042000-01A	SUBMIT CONCRETE UNIT MASONRY	3000.00	0.00	0.00	0.00		3000.00	0.00
042000-01C	FAB/DEL CONCRETE UNIT MASONRY	69000.00	0.00	0.00	0.00		69000.00	0.00
042000-02A	SUBMIT MASONRY REBAR SHOP DWGS	4000.00	0.00	0.00	0.00		4000.00	0.00
042000-02C	FAB/DEL MASONRY REBAR	61000.00	0.00	0.00	0.00		61000.00	0.00
047200-01A	SUBMIT CAST STONE MASONRY	3000.00	0.00	0.00	0.00		3000.00	0.00
047200-01C	FAB/DEL CAST STONE MASONRY	42000.00	0.00	0.00	0.00		42000.00	0.00
		748600.00	0.00	0.00	0.00		748600.00	0.00
		748600.00	0.00	0.00	0.00		748600.00	0.00

No March 2014 Billing

32

32

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE ZOO

REPORT DATE 28MAR14
13:5133
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 15

EARTH - EARTH SHELTER DEVELOPERS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
SF1-1160	LAYOUT UNIT PAVING (BOA ENTRY)	11907.00	0.00	0.00	0.00		11907.00	0.00
SF1-1250	UNIT PAVERS (BOA ENTRY)	59534.00	0.00	29005.00	29005.00	48.7	30529.00	1450.25
		71441.00	0.00	29005.00	29005.00	40.6	42436.00	1450.25
		71441.00	0.00	29005.00	29005.00	40.6	42436.00	1450.25

34

34

REPORT DATE 28MAR14
13:5135
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 -- 03/31/14)

PAGE NO. 16

ELITE - ELITE LANDSCAPING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
LND-1000	MOBILIZATION (ELITE)	17000.00	0.00	8500.00	8500.00	50.0	8500.00	425.00
LND-1010	LANDSCAPING SUBMITTALS	3500.00	0.00	0.00	0.00		3500.00	0.00
LND-1020	LANDSCAPING CLOSEOUT DOCS	2500.00	0.00	0.00	0.00		2500.00	0.00
LND-1030	LANDSCAPING BOND	33691.00	0.00	33691.00	33691.00	100.0	0.00	1684.55
LND-1040	TEMP IRRIGATION	59414.00	0.00	0.00	0.00		59414.00	0.00
LND-1050	LANDSCAPING	66824.00	0.00	0.00	0.00		66824.00	0.00
LND-1060	SOIL PREP / FINE GRADE	127000.00	0.00	0.00	0.00		127000.00	0.00
LND-1070	SEEDING	56250.00	0.00	0.00	0.00		56250.00	0.00
LND-1080	HARDSCAPE	1088710.00	0.00	0.00	0.00		1088710.00	0.00
LND-1090	TREE TRANSPLANT & PROTECTION	178550.00	0.00	90000.00	90000.00	50.4	88550.00	4500.00
LND-1100	ALLOWANCE FOR TEMP IRRIGATION	141252.00	0.00	0.00	0.00		141252.00	0.00
		1774691.00	0.00	132191.00	132191.00	7.4	1642500.00	6609.55
		1774691.00	0.00	132191.00	132191.00	7.4	1642500.00	6609.55

LANDSCAPE ALLOWANCE

36

2,000,000

ELITE LANDSCAPE CONTRACT

< 1,774,691 >

MOBILIZATION -	17000	50%	8,500
SUBMITTALS -	3500		
CLOSE OUT DOCS -	2500		
BOND -	33691	100%	33,691
TEMP IRRIGATION -	59414		
LAND SCAPING -	66824		
SOIL PREP/FINE GRADE -	127000		
SEEDING -	56250		
HARDSCAPE -	1088710		
TREE TRANSPLANT & PROTECTION -	178550	50.4%	90,000
ALLOWANCE - TEMP IRRIGATION OF PROTECTED ZONES NOT IN FUTURE AREAS -	147252		

~~1,774,691~~ ~~28%~~ 132,191
1,633,438 .8%

REPORT DATE 28MAR14
13:5137
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 6 3

(BILLING PERIOD: 03/01/13 ~ 03/31/14)

PAGE NO. 17

EXTREME - EXTREME INDUSTRIAL COATINGS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-2060	EPOXY FLOORING (BLDG 1)	28800.00	0.00	0.00	0.00		28800.00	0.00
099656-01A	SUBMIT EPOXY FLOOR & WALL FINISHES	3500.00	0.00	0.00	0.00		3500.00	0.00
099656-01C	PAB/DEL EPOXY FLOOR & WALL FINISHES	57500.00	0.00	0.00	0.00		57500.00	0.00
		89800.00	0.00	0.00	0.00		89800.00	0.00
		89800.00	0.00	0.00 ✓	0.00		89800.00	0.00

No March 2014 Billing

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 18

FPLUMB FRESNO PLUMBING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCI CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1300	SITE GAS DISTRIBUTION	52244.00	26122.00	10449.00	36571.00	70.0	15673.00	1828.55
01-1050	FIRE SPRINKLER RISER (BLDG 1)	3500.00	0.00	0.00	0.00		3500.00	0.00
01-1070	U'SLAB PLUMBING (BLDG 1)	68809.00	0.00	0.00	0.00		68809.00	0.00
01-1440	R.I. PLUMBING (BLDG 1)	142893.00	0.00	0.00	0.00		142893.00	0.00
01-1670	FINISH PLUMBING/FIXTURES (BLDG 1)	29423.00	0.00	0.00	0.00		29423.00	0.00
01-1820	PLBG HOOKUPS @ ROOF-MT EQPT (BLDG 1)	2200.00	0.00	0.00	0.00		2200.00	0.00
01-1850	EXT DRINKING FOUNTAINS (BLDG 1)	2799.00	0.00	0.00	0.00		2799.00	0.00
03-1040	U'SLAB PLUMBING (BLDG 3)	14983.00	0.00	0.00	0.00		14983.00	0.00
03-1200	R.I. PLUMBING (BLDG 3)	7789.00	0.00	0.00	0.00		7789.00	0.00
03-1370	FINISH PLUMBING/FIXTURES (BLDG 3)	8924.00	0.00	0.00	0.00		8924.00	0.00
04-1040	U'SLAB PLUMBING (BLDG 4)	10605.00	0.00	0.00	0.00		10605.00	0.00
04-1200	R.I. PLUMBING (BLDG 4)	7984.00	0.00	0.00	0.00		7984.00	0.00
04-1370	FINISH PLUMBING/FIXTURES (BLDG 4)	8065.00	0.00	0.00	0.00		8065.00	0.00
05-1230	R.I. PLUMBING (BLDG 5)	4213.00	0.00	0.00	0.00		4213.00	0.00
05-1510	PLBG HOOKUPS @ HVAC EQPT (BLDG 5)	1050.00	0.00	0.00	0.00		1050.00	0.00
10-1070	U'SLAB PLUMBING (BLDG 10)	2455.00	0.00	0.00	0.00		2455.00	0.00
10-1230	R.I. PLUMBING (BSMT)	2500.00	0.00	0.00	0.00		2500.00	0.00
10-1270	PLBG HOOKUP HVAC EQPT (BSMT)	150.00	0.00	0.00	0.00		150.00	0.00
10-1620	R.I. PLUMBING (MAIN LVL)	2300.00	0.00	0.00	0.00		2300.00	0.00
10-1640	FINISH PLBG/FIXTURES (MAIN LVL)	2869.00	0.00	0.00	0.00		2869.00	0.00
10-1860	R.I. PLBG/HOSE BIBS (APPROACH)	9953.00	0.00	0.00	0.00		9953.00	0.00
12-1260	R.I. PLUMBING (BLDG 12)	3115.00	0.00	0.00	0.00		3115.00	0.00
12-1290	DOWNSPOUTS (BLDG 12)	2400.00	0.00	0.00	0.00		2400.00	0.00
12-1400	PLBG HOOKUPS @ HVAC EQPT (BLDG 12)	250.00	0.00	0.00	0.00		250.00	0.00
13-1070	U'SLAB PLUMBING (BLDG 13)	584.00	0.00	0.00	0.00		584.00	0.00
13-1160	FINISH PLUMBING/FIXTURES (BLDG 13)	100.00	0.00	0.00	0.00		100.00	0.00
30-1100	U'SLAB PLUMBING (BLDG 30)	10334.00	0.00	0.00	0.00		10334.00	0.00
30-1150	TRENCH DRAIN COVERS (BLDG 30)	9650.00	0.00	0.00	0.00		9650.00	0.00
30-1300	R.I. PLUMBING (BLDG 30)	21447.00	0.00	0.00	0.00		21447.00	0.00
30-1310	DOWNSPOUTS (BLDG 30)	4800.00	0.00	0.00	0.00		4800.00	0.00
30-1430	PLBG HOOKUPS @ MECH EQPT (BLDG 30)	2000.00	0.00	0.00	0.00		2000.00	0.00
30-1580	FINISH PLUMBING/FIXTURES (BLDG 30)	1469.00	0.00	0.00	0.00		1469.00	0.00
30-1610	GAS PRESSURE REGULATOR (BLDG 30)	200.00	0.00	0.00	0.00		200.00	0.00
31-1070	U'SLAB PLUMBING (BLDG 31)	30444.00	0.00	0.00	0.00		30444.00	0.00
31-1310	R.I. PLUMBING (BLDG 31)	75799.00	0.00	0.00	0.00		75799.00	0.00
31-1330	DOWNSPOUTS (BLDG 31)	8400.00	0.00	0.00	0.00		8400.00	0.00
31-1490	PLBG HOOKUPS @ MECH EQPT (BLDG 31)	2250.00	0.00	0.00	0.00		2250.00	0.00
31-1610	FINISH PLUMBING/FIXTURES (BLDG 31)	9959.00	0.00	0.00	0.00		9959.00	0.00
31-1650	GAS PRESSURE REGULATOR (BLDG 31)	200.00	0.00	0.00	0.00		200.00	0.00
31-1660	TRENCH DRAIN COVERS (BLDG 31)	12750.00	0.00	0.00	0.00		12750.00	0.00
32-1060	U'SLAB PLUMBING (BLDG 32)	13508.00	0.00	0.00	0.00		13508.00	0.00
32-1210	R.I. PLUMBING (BLDG 32)	38218.00	0.00	0.00	0.00		38218.00	0.00
32-1230	DOWNSPOUTS (BLDG 32)	6000.00	0.00	0.00	0.00		6000.00	0.00
32-1370	PLBG HOOKUPS @ MECH EQPT (BLDG 32)	2250.00	0.00	0.00	0.00		2250.00	0.00
32-1530	FINISH PLUMBING/FIXTURES (BLDG 32)	12470.00	0.00	0.00	0.00		12470.00	0.00
32-1560	GAS PRESSURE REGULATOR (BLDG 32)	200.00	0.00	0.00	0.00		200.00	0.00
32-1570	TRENCH DRAIN COVERS (BLDG 32)	40800.00	0.00	0.00	0.00		40800.00	0.00
33-1100	U'SLAB PLUMBING (BLDG 33)	39935.00	0.00	0.00	0.00		39935.00	0.00
33-1370	R.I. PLUMBING (BLDG 33)	65053.00	0.00	0.00	0.00		65053.00	0.00
33-1560	DOWNSPOUTS (BLDG 33)	7200.00	0.00	0.00	0.00		7200.00	0.00
33-1650	PLBG HOOKUPS @ MECH EQPT (BLDG 33)	2750.00	0.00	0.00	0.00		2750.00	0.00
33-1830	FINISH PLUMBING/FIXTURES (BLDG 33)	6232.00	0.00	0.00	0.00		6232.00	0.00
33-1860	GAS PRESSURE REGULATOR (BLDG 33)	200.00	0.00	0.00	0.00		200.00	0.00
33-1890	TRENCH DRAIN COVERS (BLDG 33)	15300.00	0.00	0.00	0.00		15300.00	0.00
34-1100	U'SLAB PLUMBING (BLDG 34)	15259.00	0.00	15259.00	15259.00	100.0	0.00	762.95
34-1300	R.I. PLUMBING (BLDG 34)	34510.00	0.00	0.00	0.00		34510.00	0.00
34-1490	DOWNSPOUTS (BLDG 34)	4800.00	0.00	0.00	0.00		4800.00	0.00
34-1580	PLBG HOOKUPS @ MECH EQPT (BLDG 34)	2750.00	0.00	0.00	0.00		2750.00	0.00
34-1660	FINISH PLUMBING/FIXTURES (BLDG 34)	7159.00	0.00	0.00	0.00		7159.00	0.00
34-1690	GAS PRESSURE REGULATOR (BLDG 34)	250.00	0.00	0.00	0.00		250.00	0.00
34-1700	TRENCH DRAIN COVERS (BLDG 34)	15300.00	0.00	0.00	0.00		15300.00	0.00
34-1040	R.I. PLUMBING (BLDG 34 BRIDGE)	3750.00	0.00	0.00	0.00		3750.00	0.00
40-1040	U'SLAB PLUMBING (BLDG 40)	2948.00	0.00	0.00	0.00		2948.00	0.00
40-1110	R.I. PLUMBING (BLDG 40)	8654.00	0.00	0.00	0.00		8654.00	0.00
40-1330	DOWNSPOUTS (BLDG 40)	1200.00	0.00	0.00	0.00		1200.00	0.00
40-1450	FINISH PLUMBING/FIXTURES (BLDG 40)	3078.00	0.00	0.00	0.00		3078.00	0.00
40-1470	TRENCH DRAIN COVER (BLDG 40)	3060.00	0.00	0.00	0.00		3060.00	0.00

REPORT DATE 28MAR14
13:5140
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 ~ 03/31/14)

PAGE NO. 19

FPLUMB - FRESNO PLUMBING

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
40-1500	PLBG HOOKUPS @ MECH EQPT (BLDG 40)	250.00	0.00	0.00	0.00		250.00	0.00
41-1040	U'SLAB PLUMBING (BLDG 41)	6448.00	0.00	0.00	0.00		6448.00	0.00
41-1110	R.I. PLUMBING (BLDG 41)	4785.00	0.00	0.00	0.00		4785.00	0.00
41-1240	DOWNSPOUTS (BLDG 41)	1200.00	0.00	0.00	0.00		1200.00	0.00
41-1480	FINISH PLUMBING/FIXTURES (BLDG 41)	3948.00	0.00	0.00	0.00		3948.00	0.00
41-1510	PLBG HOOKUPS @ MECH EQPT (BLDG 41)	250.00	0.00	0.00	0.00		250.00	0.00
50-1060	U'SLAB PLUMBING @ UPPER MAT SLAB (BLDG 50)	6814.00	0.00	0.00	0.00		6814.00	0.00
50-1150	U'SLAB PLUMBING (BLDG 50)	3479.00	0.00	0.00	0.00		3479.00	0.00
50-1290	R.I. PLUMBING (BLDG 50)	4730.00	0.00	0.00	0.00		4730.00	0.00
50-1330	DOWNSPOUT (BLDG 50)	2400.00	0.00	0.00	0.00		2400.00	0.00
50-1360	FINISH PLUMBING/FIXTURES (BLDG 50)	512.00	0.00	0.00	0.00		512.00	0.00
52-1140	U'SLAB PLUMBING (BLDG 52)	10783.00	0.00	0.00	0.00		10783.00	0.00
52-1330	R.I. PLUMBING (BLDG 52)	9415.00	0.00	0.00	0.00		9415.00	0.00
52-1360	DOWNSPOUTS (BLDG 52)	3600.00	0.00	0.00	0.00		3600.00	0.00
52-1410	FINISH PLUMBING/FIXTURES (BLDG 52)	635.00	0.00	0.00	0.00		635.00	0.00
52-1510	PLBG HOOKUPS @ MECH EQPT (BLDG 52)	800.00	0.00	0.00	0.00		800.00	0.00
SF6-1190	PEDESTAL DRINKING FOUNTAIN (ZONE 6)	2500.00	0.00	0.00	0.00		2500.00	0.00
		997242.00	26122.00	25708.00	51830.00	5.2	945412.00	2591.50
CHANGE ORDERS								
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	2010.00	2010.00	0.00	2010.00	100.0	0.00	100.50
		2010.00	2010.00	0.00	2010.00	100.0	0.00	100.50
		999252.00	28132.00	25708.00	53840.00	5.4	945412.00	2692.00

CONTRACT: 125410

FRESNO PLUMB & HEATING - Plumbing

COMMITMENT SUMMARY

Orig Amount	Appr Changes	Rev Contract	Amt Invoiced	Amt Retained	Amt Paid	Bal of Contr
997,242.00		997,242.00	28,132.00	1,407.00		969,110.00

INVOICE / CHECK DETAIL			Amount Invoiced	Retained	Amount Paid	Date	Check #	Joint Payee
Invoices: 02/14-1254	1254 #1	15-0400	28,132.00					
	Invoice Total		28,132.00	.00	.00			
	GRAND TOTALS		28,132.00	.00	.00			

Note: If Joint Payee is Blank, then check is to Vendor.

Handwritten: 1406⁶⁰ 26725⁴⁰
1406⁶⁰ 26725⁴⁰

Handwritten: March

25708	1285 ⁴⁰	24722 ⁶⁰	40/
53840	2692	51148	

REPORT DATE 28MAR14
13:5143
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 20

GOLDEN - GOLDEN STATE STEEL

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1190	ERECT/WELD STRUCT STEEL (BLDG 1)	19000.00	0.00	0.00	0.00		19000.00	0.00
01-1760	DECORATIVE METAL CRIBBING (BLDG 1)	2300.00	0.00	0.00	0.00		2300.00	0.00
10-1950	ERECT STEEL COLUMNS & BRACE FRAMES (BRIDGE)	4000.00	0.00	0.00	0.00		4000.00	0.00
11-1060	ERECT/WELD REM'G STEEL FRAMES (BLDG 11)	1700.00	0.00	0.00	0.00		1700.00	0.00
12-1130	ERECT/WELD STRUCT STEEL (BLDG 12)	1700.00	0.00	0.00	0.00		1700.00	0.00
12-1220	CORRUGATED METAL ROOFING (BLDG 12)	5500.00	0.00	0.00	0.00		5500.00	0.00
13-1090	ERECT/WELD STRUCT STEEL (BLDG 13)	4500.00	0.00	0.00	0.00		4500.00	0.00
31-1130	ERECT/WELD MEZZANINE STEEL (BLDG 31)	6900.00	0.00	0.00	0.00		6900.00	0.00
31-1150	CRANE RAIL SYSTEM (BLDG 31)	5700.00	0.00	0.00	0.00		5700.00	0.00
31-1170	ERECT/WELD METAL STAIRS (BLDG 31)	9700.00	0.00	0.00	0.00		9700.00	0.00
31-1180	ERECT MODULAR MEZZANINE/GUARDRAILS (BLDG 31)	26000.00	0.00	0.00	0.00		26000.00	0.00
33-1280	ERECT/WELD STRUCT STEEL (BLDG 33)	16000.00	0.00	0.00	0.00		16000.00	0.00
33-1290	METAL ROOF DECK (BLDG 33)	10500.00	0.00	0.00	0.00		10500.00	0.00
34-1135	3-1/2" PIPE HORIZONTAL AT EXTERIOR DEN (BLDG 34)	21400.00	0.00	0.00	0.00		21400.00	0.00
34B-1030	SET STRUCT STEEL COLUMNS (BLDG 34 BRIDGE)	1700.00	0.00	0.00	0.00		1700.00	0.00
40-1120	ERECT ROOF STEEL (BLDG 40)	5700.00	0.00	0.00	0.00		5700.00	0.00
40-1140	STEEL ROOF DECK (BLDG 40)	2000.00	0.00	0.00	0.00		2000.00	0.00
41-1120	ERECT ROOF STEEL (BLDG 41)	5100.00	0.00	0.00	0.00		5100.00	0.00
41-1140	STEEL ROOF DECK (BLDG 41)	2000.00	0.00	0.00	0.00		2000.00	0.00
52-1195	ERECT/WELD METAL STAIRS (BLDG 52)	4000.00	0.00	0.00	0.00		4000.00	0.00
051200-01A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 1)	29000.00	0.00	14500.00	14500.00	50.0	14500.00	725.00
051200-01C	FAB/DEL STRUCT STEEL (BLDG 1)	178000.00	0.00	0.00	0.00		178000.00	0.00
051200-02A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 41)	2200.00	1980.00	220.00	2200.00	100.0	0.00	110.00
051200-02C	FAB/DEL STRUCT STEEL (BLDG 41)	2400.00	0.00	0.00	0.00		2400.00	0.00
051200-03A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 2)	600.00	0.00	0.00	0.00		600.00	0.00
051200-03C	FAB/DEL STRUCT STEEL (BLDG 2)	2550.00	0.00	0.00	0.00		2550.00	0.00
051200-04A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 5)	250.00	0.00	0.00	0.00		250.00	0.00
051200-04C	FAB/DEL STRUCT STEEL (BLDG 5)	900.00	0.00	0.00	0.00		900.00	0.00
051200-05A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 10)	12000.00	6000.00	0.00	6000.00	50.0	6000.00	300.00
051200-05C	FAB/DEL STRUCT STEEL (BLDG 10)	58300.00	0.00	0.00	0.00		58300.00	0.00
051200-06A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 11 & 12)	4500.00	0.00	2250.00	2250.00	50.0	2250.00	112.50
051200-06C	FAB/DEL STRUCT STEEL (BLDG 11 & 12)	43500.00	0.00	0.00	0.00		43500.00	0.00
051200-07A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 13)	9000.00	0.00	0.00	0.00		9000.00	0.00
051200-07C	FAB/DEL STRUCT STEEL (BLDG 13)	24000.00	0.00	0.00	0.00		24000.00	0.00
051200-08A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 31)	17000.00	0.00	0.00	0.00		17000.00	0.00
051200-08C	FAB/DEL STRUCT STEEL (BLDG 31)	81500.00	0.00	0.00	0.00		81500.00	0.00
051200-09A	SUBMIT STR STL SHOP DWGS PRECAST EMBEDS (BLDG 33)	3500.00	0.00	0.00	0.00		3500.00	0.00
051200-09C	FAB/DEL STRUCT STEEL PRECAST EMBEDS (BLDG 33)	34875.00	0.00	0.00	0.00		34875.00	0.00
051200-10A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 33)	7200.00	0.00	0.00	0.00		7200.00	0.00
051200-10C	FAB/DEL STRUCT STEEL (BLDG 33)	186290.00	0.00	0.00	0.00		186290.00	0.00
051200-11A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 34)	9800.00	8820.00	0.00	8820.00	90.0	980.00	441.00
051200-11C	FAB/DEL STRUCT STEEL (BLDG 34)	59250.00	0.00	14813.00	14813.00	25.0	44437.00	740.65
051200-12A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 40)	1500.00	1350.00	150.00	1500.00	100.0	0.00	75.00
051200-12C	FAB/DEL STRUCT STEEL (BLDG 40)	6900.00	0.00	0.00	0.00		6900.00	0.00
051200-13A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 50)	150.00	0.00	0.00	0.00		150.00	0.00
051200-13C	FAB/DEL STRUCT STEEL (BLDG 50)	760.00	0.00	0.00	0.00		760.00	0.00
051200-14A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 52)	4000.00	0.00	0.00	0.00		4000.00	0.00
051200-14C	FAB/DEL STRUCT STEEL (BLDG 52)	26600.00	0.00	0.00	0.00		26600.00	0.00
051200-15A	SUBMIT STRUCT STEEL SHOP DWGS (SITE)	1450.00	0.00	0.00	0.00		1450.00	0.00
051200-15C	FAB/DEL STRUCT STEEL (SITE)	14500.00	0.00	0.00	0.00		14500.00	0.00
053100-01A	SUBMIT STEEL DECKING	6500.00	0.00	0.00	0.00		6500.00	0.00
053100-01C	FAB/DEL STEEL DECKING	28500.00	0.00	0.00	0.00		28500.00	0.00
		1022875.00	18150.00	31933.00	50083.00	4.9	972792.00	2504.15

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE ZOO

44

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 21

GOLDEN - GOLDEN STATE STEEL

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
		1022875.00	18150.00	31933.00	50083.00	4.9	972792.00	2504.15

FRESNO CHAPPEE ZOO -AFRICA EXHIBIT

SOV WORKSHEET
GOLDEN STATE STEEL

ACT ID	ACTIVITY DESCRIPTION	WORKDAY DURATION	TOTAL DOLLARS	PREVIOUS BILLINGS %	PREVIOUS BILLING \$	CURRENT BILLING %	CURRENT BILLING \$	TOTAL COMPLETED %	TOTAL COMPLETED \$
BLDG 30- CHEETAH HOLDING									
30-1060	SET STEEL COLS @ PIER FTGS (BLDG 30)	2	N/A						
30-1210	ERECT STRUCT STEEL ON CMU WALLS (BLDG 30)	3	N/A						
30-1230	ERECT/WELD REM/G STRUCT STEEL (BLDG 30)	5	N/A						
BLDG 41- VULTURE HOLDING									
41-1120	ERECT ROOF STEEL (BLDG 41)	2	\$ 5,100.00	0%	\$ -	0%	\$ -	0%	\$ -
41-1140	STEEL ROOF DECK (BLDG 41)	2	\$ 2,000.00	0%	\$ -	0%	\$ -	0%	\$ -
BLDG 10- SAVANNA OVERLOOK									
10-1950	ERECT STEEL COLUMNS & BRACE FRAMES (BRIDGE)	2	\$ 4,000.00	0%	\$ -	0%	\$ -	0%	\$ -
BLDG 34- LION HOLDING									
34B-1030	SET STRUCT STEEL COLUMNS (BLDG 34 BRIDGE)	2	\$ 1,700.00	0%	\$ -	0%	\$ -	0%	\$ -
	3 1/2" PIPE HORIZONTAL AT EXTERIOR DEN	10	\$ 21,400.00	0%	\$ -	0%	\$ -	0%	\$ -
BLDG 12- LION VIEWING									
12-1130	ERECT/WELD STRUCT STEEL (BLDG 12)	3	\$ 1,700.00	0%	\$ -	0%	\$ -	0%	\$ -
12-1220	CORRUGATED METAL ROOFING (BLDG 12)	10	\$ 5,500.00	0%	\$ -	0%	\$ -	0%	\$ -
BLDG 40- MEERKAT HOLDING									
40-1120	ERECT ROOF STEEL (BLDG 40)	1	\$ 5,700.00	0%	\$ -	0%	\$ -	0%	\$ -
40-1140	STEEL ROOF DECK (BLDG 40)	2	\$ 2,000.00	0%	\$ -	0%	\$ -	0%	\$ -
AREA 11 - LION DEMONSTRATION									
11-1060	ERECT/WELD REM/G STEEL FRAMES (BLDG 11)	3	\$ 1,700.00	0%	\$ -	0%	\$ -	0%	\$ -
BLDG 01- KOPJE LODGE									
01-1180	ERECT/WELD STRUCT STEEL (BLDG 1)	10	\$ 19,000.00	0%	\$ -	0%	\$ -	0%	\$ -
01-1420	FIREPLACES- CHIMNEY TOP WEATHER VANES (BLDG 1)	1	N/A						
01-1760	DECORATIVE METAL CRIBBING (BLDG 1)	1	\$ 2,300.00	0%	\$ -	0%	\$ -	0%	\$ -
01-2250	ROUND PIPE STRUCT FRAMING @ LIGHTWELL (BLDG 1)	2	N/A						
BLDG 33- ELEPHANT HOLDING									
33-1250	ERECT/WELD GANTRY CRANE STEEL (BLDG 33)	7	N/A						
33-1280	ERECT/WELD STRUCT STEEL (BLDG 33)	15	\$ 16,000.00	0%	\$ -	0%	\$ -	0%	\$ -
33-1290	METAL ROOF DECK (BLDG 33)	12	\$ 10,500.00	0%	\$ -	0%	\$ -	0%	\$ -
33-1770	INSTALL GANTRY CRANE (BLDG 33)	5	N/A						
BLDG 13- ELEPHANT DEMONSTRATION									
13-1040	SET STEEL COLS @ PIER FTGS (BLDG 13)	2	N/A						
13-1090	ERECT/WELD STRUCT STEEL (BLDG 13)	5	\$ 4,500.00	0%	\$ -	0%	\$ -	0%	\$ -
BLDG 31- GIRAFFE & RHINO HOLDING									
31-1130	ERECT/WELD MEZZANINE STEEL (BLDG 31)	5	\$ 6,900.00	0%	\$ -	0%	\$ -	0%	\$ -
31-1150	CRANE RAIL SYSTEM (BLDG 31)	10	\$ 5,700.00	0%	\$ -	0%	\$ -	0%	\$ -
31-1170	ERECT/WELD METAL STAIRS (BLDG 31)	3	\$ 9,700.00	0%	\$ -	0%	\$ -	0%	\$ -
31-1180	ERECT MODULAR MEZZANINE/GUARDRAILS & GRATING (BLDG 31)	10	\$ 26,000.00	0%	\$ -	0%	\$ -	0%	\$ -
BLDG 52- LSS ELEPHANT									
13-1040	ERECT/WELD METAL STAIRS (BLDG 50)	2	\$ 4,000.00	0%	\$ -	0%	\$ -	0%	\$ -
SUBMITTALS/MATERIAL PROCUREMENT									
051200-01A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 1) KOPJE LODGE	60	\$ 29,000.00	0%	\$ -	50%	\$ 14,500.00	50%	\$ 14,500.00
051200-01C	FAB/DEL STRUCT STEEL (BLDG 1) KOPJE LODGE	30	\$ 178,000.00	0%	\$ -	0%	\$ -	0%	\$ -
051200-02A	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 41) VULTURE HOLDING	15	\$ 2,200.00	90%	\$ 1,980.00	10%	\$ 220.00	100%	\$ 2,200.00
051200-02C	FAB/DEL STRUCT STEEL (BLDG 41) VULTURE HOLDING	15	\$ 2,400.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 2) INTERPRETIVE HUT	2	\$ 600.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL (BLDG 2) INTERPRETIVE HUT	5	\$ 2,550.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 5) RETAIL HUT	2	\$ 250.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL (BLDG 5) RETAIL HUT	5	\$ 900.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 10) SAVANNA OVERLOOK	36	\$ 12,000.00	50%	\$ 6,000.00	0%	\$ -	50%	\$ 6,000.00
	FAB/DEL STRUCT STEEL (BLDG 10) SAVANNA OVERLOOK	60	\$ 96,300.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 11 & 12) LION DEMONSTRATION	12	\$ 4,900.00	0%	\$ -	50%	\$ 2,250.00	50%	\$ 2,250.00
	FAB/DEL STRUCT STEEL (BLDG 11 & 12) LION DEMONSTRATION & VIEWING	40	\$ 43,900.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 13) ELEPHANT DEMONSTRATION	28	\$ 9,000.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL (BLDG 13) ELEPHANT DEMONSTRATION	24	\$ 24,000.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 31) GIRAFFE & RHINO	48	\$ 17,000.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL (BLDG 31) GIRAFFE & RHINO	60	\$ 81,500.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (33) PRECAST EMBEDS ELEPHANT H	10	\$ 3,500.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL (BLDG 33) PRECAST EMBEDS	10	\$ 34,875.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 33) ELEPHANT HOLDING	20	\$ 7,200.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL (BLDG 33) ELEPHANT HOLDING	60	\$ 186,290.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 34) LION HOLDING	4	\$ 6,800.00	90%	\$ 8,820.00	0%	\$ -	90%	\$ 8,820.00
	FAB/DEL STRUCT STEEL (BLDG 34) LION HOLDING	60	\$ 59,250.00	0%	\$ -	25%	\$ 14,812.50	25%	\$ 14,812.50
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 40) MEERKAT HOLDING	8	\$ 1,500.00	90%	\$ 1,350.00	10%	\$ 150.00	100%	\$ 1,500.00
	FAB/DEL STRUCT STEEL (BLDG 40) MEERKAT HOLDING	7	\$ 6,900.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 50) MAHALI POOL	2	\$ 150.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL (BLDG 50) MAHALI POOL	5	\$ 760.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS (BLDG 52) LSS ELEPHANT	12	\$ 4,000.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL (BLDG 52) LSS ELEPHANT	26	\$ 26,900.00	0%	\$ -	0%	\$ -	0%	\$ -
	SUBMIT STRUCT STEEL SHOP DWGS SITE	5	\$ 1,430.00	0%	\$ -	0%	\$ -	0%	\$ -
	FAB/DEL STRUCT STEEL SITE	14	\$ 14,500.00	0%	\$ -	0%	\$ -	0%	\$ -
053100-01A	SUBMIT STEEL DECKING	20	\$ 6,500.00	0%	\$ -	0%	\$ -	0%	\$ -
053100-01C	FAB/DEL STEEL DECKING	25	\$ 36,500.00	0%	\$ -	0%	\$ -	0%	\$ -
055000-01A	SUBMIT METAL FABRICATIONS	20	INCLUDED ABOVE						
055000-01C	FAB/DEL METAL FABRICATIONS	15	INCLUDED ABOVE						
055100-01A	SUBMIT METAL STAIRS	20	INCLUDED ABOVE						
055100-01C	FAB/DEL METAL STAIRS	25	INCLUDED ABOVE						
055213-01A	SUBMIT PIPE & TUBE RAILINGS	20	INCLUDED ABOVE						
055213-01C	FAB/DEL PIPE & TUBE RAILINGS	30	INCLUDED ABOVE						
412213-01A	SUBMIT BRIDGE CRANES	20	N/A						
412213-01C	FAB/DEL BRIDGE CRANES	60	N/A						
TOTAL CONTRACT AMOUNT			\$ 1,022,875.00	2%	\$ 18,150.00	3%	\$ 31,932.50	5%	\$ 50,082.50
									LESS RETENTION 5% \$ (2,504.13)
									LESS PREVIOUS BILLINGS \$ (17,242.50)
									CURRENT PAYMENT DUE \$ 30,335.88

50,082.50

CONTRACT: 125415

GOLDEN STATE STEEL CORP - Structural Steel

COMMITMENT SUMMARY

Orig Amount	Appr Changes	Rev Contract	Am't Invoiced	Am't Retained	Am't Paid	Bal of Contr
1,022,875.00		1,022,875.00	18,150.00	908.00		1,004,725.00

INVOICE / CHECK DETAIL

	Amount Invoiced	Retained	Amount Paid	Date	Check #	Joint Payee
Invoices: 02/14-1254 I 1254 #1 INC2 5-0120	18,150.00	907 ⁵⁰	17242 ⁵⁰			
Invoice Total	18,150.00	.00	.00			
GRAND TOTALS	18,150.00	.00	.00			

Note: If Joint Payee is Blank, then check is to Vendor.

much

$$\begin{array}{r} 31933 \\ \hline 50013 \end{array}$$

$$\begin{array}{r} 1596^{65} \\ \hline 2504^{15} \end{array}$$

$$\begin{array}{r} 30336^{35} \\ \hline 47,578^{85} \end{array}$$

 44/

47

march 2014

47

REPORT DATE 28MAR14
13:3148
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 22

GRAHAM - GRAHAM PREWETT

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1180	SITE WATERPROOFING	136000.00	0.00	0.00	0.00		136000.00	0.00
01-1210	FLUID APPLIED WATERPROOFING/AIR BARRIER (BLDG 1)	66000.00	0.00	0.00	0.00		66000.00	0.00
01-1710	SYNTHETIC THATCH ROOFING (BLDG 1)	828000.00	0.00	274600.00	274600.00	33.2	553400.00	13730.00
01-1740	MEMBRANE ROOFING (BLDG 1)	36000.00	0.00	0.00	0.00		36000.00	0.00
01-1750	FLASHING & SHEET METAL (BLDG 1)	3000.00	0.00	0.00	0.00		3000.00	0.00
01-1770	VINYL GUTTERS & DOWNSPOUTS @ MECH ROOF (BLDG 1)	1000.00	0.00	0.00	0.00		1000.00	0.00
01-1780	CONCRETE RIDGE CAPS (BLDG 1)	12000.00	0.00	0.00	0.00		12000.00	0.00
02-1160	SYNTHETIC THATCH ROOFING (BLDG 2)	58000.00	0.00	23200.00	23200.00	40.0	34800.00	1160.00
03-1250	METAL ROOFING (BLDG 3)	19000.00	0.00	0.00	0.00		19000.00	0.00
03-1320	FLASHING & SHEET METAL (BLDG 3)	1000.00	0.00	0.00	0.00		1000.00	0.00
04-1310	METAL ROOFING (BLDG 4)	19000.00	0.00	0.00	0.00		19000.00	0.00
04-1320	FLASHING & SHEET METAL (BLDG 4)	1000.00	0.00	0.00	0.00		1000.00	0.00
05-1250	METAL ROOFING (BLDG 5)	28000.00	0.00	0.00	0.00		28000.00	0.00
05-1310	FLASHING & SHEET METAL (BLDG 5)	1000.00	0.00	0.00	0.00		1000.00	0.00
10-1175	AIR BARRIER @ CMU WALLS (BSMT)	24000.00	0.00	0.00	0.00		24000.00	0.00
10-1350	METAL ROOF PANELS (BSMT CORR 05)	18000.00	0.00	0.00	0.00		18000.00	0.00
10-1800	SYNTHETIC THATCH ROOFING (BLDG 10)	158000.00	0.00	63200.00	63200.00	40.0	94800.00	3160.00
10-1810	CONC ROOF CAP (BLDG 10)	500.00	0.00	0.00	0.00		500.00	0.00
12-1245	METAL ROOF PANELS (BLDG 12)	36000.00	0.00	0.00	0.00		36000.00	0.00
12-1250	GUTTERS (BLDG 12)	500.00	0.00	0.00	0.00		500.00	0.00
33-1390	MEMBRANE ROOFING SYSTEM (BLDG 33)	182000.00	0.00	0.00	0.00		182000.00	0.00
33-1435	WATERPROOFING (BLDG 33)	19000.00	0.00	0.00	0.00		19000.00	0.00
33-1520	GUTTERS (BLDG 33)	3000.00	0.00	0.00	0.00		3000.00	0.00
34-1285	VAPOR RETARDER COATING (BLDG 34)	17000.00	0.00	0.00	0.00		17000.00	0.00
34-1350	MEMBRANE ROOFING (BLDG 34)	47000.00	0.00	0.00	0.00		47000.00	0.00
34-1470	GUTTERS (BLDG 34)	2000.00	0.00	0.00	0.00		2000.00	0.00
34-1500	FLASHING & SHEET METAL (BLDG 34)	1000.00	0.00	0.00	0.00		1000.00	0.00
40-1105	WATERPROOFING / VAPOR RETARDER COATING (BLDG 40)	8000.00	0.00	0.00	0.00		8000.00	0.00
40-1180	MEMBRANE ROOFING (BLDG 40)	9000.00	0.00	0.00	0.00		9000.00	0.00
40-1310	GUTTERS (BLDG 40)	400.00	0.00	0.00	0.00		400.00	0.00
40-1340	FLASHING & SHEET METAL (BLDG 40)	600.00	0.00	0.00	0.00		600.00	0.00
41-1200	WATERPROOF WALLS & ROOF (BLDG 41)	16000.00	0.00	0.00	0.00		16000.00	0.00
41-1230	GUTTERS (BLDG 41)	600.00	0.00	0.00	0.00		600.00	0.00
41-1250	FLASHING & SHEET METAL (BLDG 41)	400.00	0.00	0.00	0.00		400.00	0.00
071400-01A	SUBMIT FLUID-APPLIED WATERPROOFING	1000.00	0.00	0.00	0.00		1000.00	0.00
073316-01A	SUBMIT SIMULATED THATCH ROOFING	1000.00	0.00	0.00	0.00		1000.00	0.00
073316-01C	FAB/DEL SIMULATED THATCH ROOFING	520000.00	0.00	0.00	0.00		520000.00	0.00
074113-01A	SUBMIT METAL ROOF PANELS	1000.00	0.00	0.00	0.00		1000.00	0.00
074113-01C	FAB/DEL METAL ROOF PANELS	10000.00	0.00	0.00	0.00		10000.00	0.00
075300-01A	SUBMIT ELASTOMERIC MEMBRANE ROOFING	1000.00	0.00	0.00	0.00		1000.00	0.00
076200-01A	SUBMIT SHEET METAL FLASHING & TRIM	1000.00	0.00	0.00	0.00		1000.00	0.00
077123-01A	SUBMIT PVC GUTTERS & DOWNSPOUTS	1000.00	0.00	0.00	0.00		1000.00	0.00
		2288000.00	0.00	361000.00	361000.00	15.8	1927000.00	18050.00
		2288000.00	0.00	361000.00	361000.00	15.8	1927000.00	18050.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 23

HANKIN

- HANKIN SPECIALTY ELEVATORS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
SF5-1210	INCLINED WHEELCHAIR LIFT (KOPJE TOP)	7200.00	0.00	0.00	0.00		7200.00	0.00
144213-01A	SUBMIT INCLINED WHEELCHAIR LIFTS	7000.00	0.00	0.00	0.00		7000.00	0.00
144213-01C	FAB/DEL INCLINED WHEELCHAIR LIFTS	14000.00	0.00	0.00	0.00		14000.00	0.00
		28200.00	0.00	0.00	0.00		28200.00	0.00
		28200.00	0.00	0.00	0.00 ✓		28200.00	0.00

No March 2014 Billing

REQUEST FOR PROGRESS PAYMENT

Subcontractor: **HARRIS CONSTRUCTION CO.**

DATE **3-28-14**

Harris Project Number # **1254**

Project Name:

Billing # **3**

Billing Period Ending **MARCH 20,**

Telephone # :
Harris Contract # :
Vendor # :

NOTE SPECIAL PROVISIONS ☐

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIGINAL CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE
	Direct Work	6728821	3.7%	245324
Total of Original Contract GMP		6728821		245324

CONTRACT CHANGE ORDERS

PHASE CODE #	DESCRIPTION	APPROVED CHANGE ORDERS TO DATE	% COMPLETE TO DATE	APPROVED CHANGE ORDERS BILLED TO DATE
	PCO #2, 33, 43, 46, 48, 50			
	PCO #2			3563
	#33			154
	#43			90
	#46			192
	#48			730
	#50			739
TOTAL OF CONTRACT CHANGES		54168		54168

PROJECT TOTALS

Total contract amount to date	6734289	Total billing to date	250792
LESS RETENTION (<u>5</u> PERCENT)			12539.00
SUBTOTAL			238252.40
LESS PRIOR NET BILLINGS			156656.90
TOTAL DUE THIS BILLING			81595.50

LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT

NAME OF SUPPLIER	CONTACT PERSON	Telephone Number

Approved _____ Notes _____

Harris Field Approval

Project Manager / Superintendent

Harris Use Only

ORIGINAL CONTRACT:		
PERCENTAGE APPROVED	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

CONTRACT CHANGE ORDERS

FULLY EXECUTED	Percentage Approved	TOTAL PREVIOUS BILLING	CURRENT AMOUNT DUE

PROJECT TOTALS

Compliance Checklist

Daily Reports	Record Dwgs	
Certified Payroll	Closeout	
Contract	Safety Reports	
Insurance		

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 24

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
CONSTRUCTION SERVICES								
GC-1090	BOND- INCR 2 & 3	329501.00	269314.00	0.00	269314.00	81.7	60187.00	0.00
GC-1100	CONSTRUCTION SERVICES- INCR 2 & 3	1720897.00	344179.00	86045.00	430224.00	25.0	1290673.00	0.00
GC-1110	OVERHEAD & PROFIT- INCR 2 & 3	1417210.00	29753.05	56697.00	86450.05	6.1	1330759.95	0.00
GC-1120	CONTRACTOR'S CONTINGENCY- INCR 2 & 3	303688.00	0.00	0.00	0.00		303688.00	0.00
GC-1290	SUBCONTRACTOR BONDS (REDUCT FROM HARRIS)	-110359.00	0.00	0.00	0.00		-110359.00	0.00
		3460937.00	643246.05	142742.00	785988.05	21.5	2874948.95	0.00
DIRECT WORK								
00-1000	JOBSITE LAYOUT / SURVEY / MAINTENANCE	213047.00	36938.00	12063.00	49001.00	23.0	164046.00	2450.05
01-1010	LAYOUT FOOTINGS (BLDG 1)	1518.00	0.00	0.00	0.00		1518.00	0.00
01-1030	EXCAVATE FOOTINGS (BLDG 1)	4520.00	0.00	0.00	0.00		4520.00	0.00
01-1040	F/R/P FOOTINGS (BLDG 1)	23545.00	0.00	0.00	0.00		23545.00	0.00
01-1060	F/R/P STEMWALLS (BLDG 1)	21459.00	0.00	0.00	0.00		21459.00	0.00
01-1090	CURE/STRIP STEMWALLS (BLDG 1)	4784.00	0.00	0.00	0.00		4784.00	0.00
01-1100	BACKFILL/COMPACT STEMWALLS (BLDG 1)	5086.00	0.00	0.00	0.00		5086.00	0.00
01-1110	SLAB EDGEFORMS/BLOCKOUTS (BLDG 1)	74237.00	0.00	0.00	0.00		74237.00	0.00
01-1120	SLAB PREP (BLDG 1)	48171.00	0.00	0.00	0.00		48171.00	0.00
01-1140	PLACE/FINISH SLAB-ON-GRADE (BLDG 1)	159673.00	7984.00	0.00	7984.00	5.0	151689.00	399.20
01-1152	TEMP BRACING @ CMU (BLDG 1)	1405.00	0.00	0.00	0.00		1405.00	0.00
01-11608	SHEAR WALL PLYWOOD (BLDG 1)	21194.00	1060.00	0.00	1060.00	5.0	20134.00	53.00
01-1190	EXT PLYWOOD OVER INSUL @ CMU WALLS (BLDG 1)	4659.00	0.00	0.00	0.00		4659.00	0.00
01-1200	GLULAMS / TRUSSES / ROOF FRAMING (BLDG 1)	341770.00	17089.00	0.00	17089.00	5.0	324681.00	854.45
01-1220	GROUT COLUMN BASEPLATES (BLDG 1)	3077.00	0.00	0.00	0.00		3077.00	0.00
01-1230	POUR BLOCKOUTS (BLDG 1)	5522.00	0.00	0.00	0.00		5522.00	0.00
01-1240	F/R/P PILASTERS & PLINTHS (BLDG 1)	19441.00	0.00	0.00	0.00		19441.00	0.00
01-1250	ROUND WOOD COLUMN SURROUNDS (BLDG 1)	29602.00	0.00	0.00	0.00		29602.00	0.00
01-1260	SET HM FRAMES (BLDG 1)	5227.00	0.00	0.00	0.00		5227.00	0.00
01-1280	ROOF ACCESS STAIRS (BLDG 1)	605.00	0.00	0.00	0.00		605.00	0.00
01-1290	ROOF SHEATHING (BLDG 1)	62201.00	3110.00	0.00	3110.00	5.0	59091.00	155.50
01-1300	NATURAL LOG FRAMING (BLDG 1)	41491.00	0.00	0.00	0.00		41491.00	0.00
01-1310	ROUND LOGS OVER STEEL BEAMS (BLDG 1)	24107.00	1205.00	0.00	1205.00	5.0	22902.00	60.25
01-1320	EXT SHEATHING / INSULATION / TYVEK/ DRAINAGE MAT	23865.00	0.00	0.00	0.00		23865.00	0.00
01-1330	FIREPLACES- F/R/P CONC BASES (BLDG 1)	16137.00	0.00	0.00	0.00		16137.00	0.00
01-1350	FIREPLACES- CONC SLAB (BLDG 1)	14947.00	0.00	0.00	0.00		14947.00	0.00
01-1360	FIREPLACES- PREFAB FIREPLACE ENCLOSURES (BLDG 1)	25000.00	0.00	0.00	0.00		25000.00	0.00
01-1400	FIREPLACES- PLYWOOD SHEATHING (BLDG 1)	2006.00	0.00	0.00	0.00		2006.00	0.00
01-1700	THATCH BOARD BATTENS (BLDG 1)	22601.00	0.00	0.00	0.00		22601.00	0.00
01-1930	BOMA WOOD SCREENS (BLDG 1)	5602.00	0.00	0.00	0.00		5602.00	0.00
01-1942	THATCHED CEILING PANELS (BLDG 1)	52657.00	0.00	0.00	0.00		52657.00	0.00
01-1950	TOPPING SLAB AT COOLER (BLDG 1)	1408.00	0.00	0.00	0.00		1408.00	0.00
01-1980	INT WALL PLYWOOD @ RADIUSSED WALLS (BLDG 1)	15547.00	0.00	0.00	0.00		15547.00	0.00
01-2090	HANG DOORS (BLDG 1)	8448.00	0.00	0.00	0.00		8448.00	0.00
01-2110	DOOR HARDWARE (BLDG 1)	11061.00	0.00	0.00	0.00		11061.00	0.00
01-2200	FINAL CLEAN (BLDG 1)	2116.00	0.00	0.00	0.00		2116.00	0.00
01-2230	WOOD FRAMING MEMBERS @ LIGHTWELL (BLDG 1)	6168.00	0.00	0.00	0.00		6168.00	0.00
01-2240	GRAB & GO TABLE @ LIGHTWELL (BLDG 1)	1106.00	0.00	0.00	0.00		1106.00	0.00
01-2260	WOOD BOMA SHADING @ LIGHTWELL (BLDG 1)	5975.00	0.00	0.00	0.00		5975.00	0.00
01-2270	ROPE WRAP @ LIGHTWELL (BLDG 1)	320.00	0.00	0.00	0.00		320.00	0.00
01-2290	LAYOUT/EXCAV DECK FTGS (LODGE DECKS)	9214.00	0.00	0.00	0.00		9214.00	0.00
01-2300	F/R/P DECK FTGS & STEMWALLS (LODGE DECKS)	49147.00	0.00	0.00	0.00		49147.00	0.00
01-2310	BEAMS, JOISTS & BLOCKING (LODGE DECKS)	24354.00	0.00	0.00	0.00		24354.00	0.00
01-2320	INSTALL WOOD DECKING (LODGE DECKS)	12557.00	0.00	0.00	0.00		12557.00	0.00
02-1010	LAYOUT FOOTINGS (BLDG 2)	380.00	0.00	0.00	0.00		380.00	0.00
02-1020	EXCAVATE FOOTINGS (BLDG 2)	2176.00	0.00	0.00	0.00		2176.00	0.00
02-1030	SLAB EDGEFORMS/ANCHOR BOLTS (BLDG 2)	4811.00	0.00	0.00	0.00		4811.00	0.00
02-1050	SLAB PREP (BLDG 2)	2897.00	0.00	0.00	0.00		2897.00	0.00
02-1070	PLACE/FINISH SLAB & FTGS (BLDG 2)	8288.00	0.00	0.00	0.00		8288.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 25

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
02-1080	SET HM FRAME (BLDG 2)	111.00	0.00	0.00	0.00		111.00	0.00
02-1100	WALL SHEATHING/INSUL/WRAP/DRAINAGE MAT (BLDG 2)	3785.00	0.00	0.00	0.00		3785.00	0.00
02-1120	LOG FRAMING- COLUMNS & BEAMS (BLDG 2)	28725.00	0.00	0.00	0.00		28725.00	0.00
02-1130	LOG FRAMING- RAFTERS & BLOCKING (BLDG 2)	7973.00	0.00	0.00	0.00		7973.00	0.00
02-1140	THATCH BOARD BATTENS (BLDG 2)	2716.00	0.00	0.00	0.00		2716.00	0.00
02-1330	HANG DOOR (BLDG 2)	111.00	0.00	0.00	0.00		111.00	0.00
02-1340	DOOR HARDWARE (BLDG 2)	277.00	0.00	0.00	0.00		277.00	0.00
02-1350	FINAL CLEAN (BLDG 2)	82.00	0.00	0.00	0.00		82.00	0.00
03-1010	LAYOUT FOOTINGS (BLDG 3)	380.00	0.00	0.00	0.00		380.00	0.00
03-1020	EXCAVATE FOOTINGS (BLDG 3)	1181.00	0.00	0.00	0.00		1181.00	0.00
03-1030	SLAB & CURB EDGEFORMS/ANCHOR BOLTS (BLDG 3)	5280.00	0.00	0.00	0.00		5280.00	0.00
03-1060	SLAB PREP (BLDG 3)	1502.00	0.00	0.00	0.00		1502.00	0.00
03-1080	PLACE/FINISH FTGS, SLAB & CURBS (BLDG 3)	8199.00	0.00	0.00	0.00		8199.00	0.00
03-1090	SET HM FRAMES (BLDG 3)	1041.00	0.00	0.00	0.00		1041.00	0.00
03-1110	WALL SHEATHING/INSUL/WRAP/DRAINAGE MAT (BLDG 3)	2676.00	0.00	0.00	0.00		2676.00	0.00
03-1140	ROOF SHEATHING (BLDG 3)	4304.00	0.00	0.00	0.00		4304.00	0.00
03-1180	WOOD FASCIA (BLDG 3)	4100.00	0.00	0.00	0.00		4100.00	0.00
03-1460	HANG DOORS (BLDG 3)	664.00	0.00	0.00	0.00		664.00	0.00
03-1500	DOOR HARDWARE (BLDG 3)	829.00	0.00	0.00	0.00		829.00	0.00
03-1550	FINAL CLEAN (BLDG 3)	54.00	0.00	0.00	0.00		54.00	0.00
04-1010	LAYOUT FOOTINGS (BLDG 4)	380.00	0.00	0.00	0.00		380.00	0.00
04-1020	EXCAVATE FOOTINGS (BLDG 4)	1180.00	0.00	0.00	0.00		1180.00	0.00
04-1030	SLAB & CURB EDGEFORMS/ANCHOR BOLTS (BLDG 4)	5280.00	0.00	0.00	0.00		5280.00	0.00
04-1060	SLAB PREP (BLDG 4)	1502.00	0.00	0.00	0.00		1502.00	0.00
04-1080	PLACE/FINISH FTGS, SLAB & CURBS (BLDG 4)	8199.00	0.00	0.00	0.00		8199.00	0.00
04-1090	SET HM FRAMES (BLDG 4)	1042.00	0.00	0.00	0.00		1042.00	0.00
04-1110	WALL SHEATHING/INSUL/WRAP/DRAINAGE MAT (BLDG 4)	2675.00	0.00	0.00	0.00		2675.00	0.00
04-1140	ROOF SHEATHING (BLDG 4)	4304.00	0.00	0.00	0.00		4304.00	0.00
04-1180	WOOD FASCIA (BLDG 4)	4100.00	0.00	0.00	0.00		4100.00	0.00
04-1460	HANG DOORS (BLDG 4)	663.00	0.00	0.00	0.00		663.00	0.00
04-1500	DOOR HARDWARE (BLDG 4)	829.00	0.00	0.00	0.00		829.00	0.00
04-1550	FINAL CLEAN (BLDG 4)	54.00	0.00	0.00	0.00		54.00	0.00
05-1010	LAYOUT FOOTINGS (BLDG 5)	580.00	0.00	580.00	580.00	100.0	0.00	29.00
05-1020	EXCAVATE FOOTINGS (BLDG 5)	6260.00	0.00	6260.00	6260.00	100.0	0.00	313.00
05-1030	F/R/P FOOTINGS (BLDG 5)	5347.00	0.00	0.00	0.00		5347.00	0.00
05-1040	F/R/P COLUMN PEDESTALS (BLDG 5)	5487.00	0.00	0.00	0.00		5487.00	0.00
05-1060	F/R/P STEMWALLS (BLDG 5)	5347.00	0.00	0.00	0.00		5347.00	0.00
05-1070	CURE/STRIP STEMWALLS (BLDG 5)	2810.00	0.00	0.00	0.00		2810.00	0.00
05-1080	BACKFILL/COMPACT STEMWALLS (BLDG 5)	17887.00	0.00	0.00	0.00		17887.00	0.00
05-1090	DRILL/EPOXY SLAB DOWELS (BLDG 5)	687.00	0.00	0.00	0.00		687.00	0.00
05-1100	SLAB EDGEFORMS (BLDG 5)	1323.00	0.00	0.00	0.00		1323.00	0.00
05-1110	SLAB PREP (BLDG 5)	1103.00	0.00	0.00	0.00		1103.00	0.00
05-1130	PLACE/FINISH SLAB-ON-GRADE (BLDG 5)	3180.00	0.00	0.00	0.00		3180.00	0.00
05-1140	F/P WALL CURBS (BLDG 5)	4365.00	0.00	0.00	0.00		4365.00	0.00
05-1150	SET HM FRAMES (BLDG 5)	359.00	0.00	0.00	0.00		359.00	0.00
05-1170	WALL SHEATHING/INSUL/WRAP/DRAINAGE MAT (BLDG 5)	3646.00	0.00	0.00	0.00		3646.00	0.00
05-1180	LOG FRAMING (BLDG 5)	10228.00	511.00	0.00	511.00	5.0	9717.00	25.55
05-1210	ROOF SHEATHING (BLDG 5)	4659.00	233.00	0.00	233.00	5.0	4426.00	11.65
05-1410	F/R/P EQPT PADS (BLDG 5)	3189.00	0.00	0.00	0.00		3189.00	0.00
05-1460	HANG DOORS (BLDG 5)	332.00	0.00	0.00	0.00		332.00	0.00
05-1490	DOOR HARDWARE (BLDG 5)	415.00	0.00	0.00	0.00		415.00	0.00
05-1540	FINAL CLEAN (BLDG 5)	88.00	0.00	0.00	0.00		88.00	0.00
10-1010	LAYOUT FOOTINGS (BLDG 10)	1139.00	0.00	0.00	0.00		1139.00	0.00
10-1030	EXCAVATE FOOTINGS (BLDG 10)	11284.00	0.00	0.00	0.00		11284.00	0.00
10-1040	F/R/P FOOTINGS (BLDG 10)	54319.00	2716.00	0.00	2716.00	5.0	51603.00	135.80
10-1050	STEEL PIPE RHINO BOLLARDS (BSMT)	1156.00	0.00	0.00	0.00		1156.00	0.00
10-1060	F/R/P COLUMN PILASTERS (BLDG 10)	19990.00	0.00	0.00	0.00		19990.00	0.00
10-1082	TEMP BRACING @ CMU (BLDG 10)	542.00	0.00	0.00	0.00		542.00	0.00
10-1090	SLAB EDGEFORMS (BLDG 10)	4733.00	0.00	0.00	0.00		4733.00	0.00
10-1120	SLAB PREP (BLDG 10)	958.00	0.00	0.00	0.00		958.00	0.00
10-1140	PLACE/FINISH SLAB-ON-GRADE (BLDG 10)	8605.00	0.00	0.00	0.00		8605.00	0.00
10-1150	GRAVEL FILL (BSMT)	848.00	0.00	0.00	0.00		848.00	0.00
10-1160	SET WINDOW IN CMU (BSMT)	180.00	0.00	0.00	0.00		180.00	0.00
10-1170	FRAME WOOD STAIRS (BSMT)	6320.00	0.00	0.00	0.00		6320.00	0.00
10-1190	STAIR HANDRAILS (BSMT)	780.00	0.00	0.00	0.00		780.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUM

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 26

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
10-1220	SET HM FRAMES (BSMT)	1617.00	0.00	0.00	0.00		1617.00	0.00
10-1310	BOMA WOOD SCREENS (BSMT)	11890.00	0.00	0.00	0.00		11890.00	0.00
10-1320	ROOF SHEATHING, INSUL, WATERPRF (BSMT CORR 05)	3794.00	0.00	0.00	0.00		3794.00	0.00
10-1330	WALL SHEATHING/INSUL/WRAP/DRAINAGE MAT (BSMT)	2010.00	0.00	0.00	0.00		2010.00	0.00
10-1460	F/R/P EQPT PAD (BSMT)	1594.00	0.00	0.00	0.00		1594.00	0.00
10-1490	HANG DOORS (BSMT)	1696.00	0.00	0.00	0.00		1696.00	0.00
10-1510	DOOR HARDWARE (BSMT)	2120.00	0.00	0.00	0.00		2120.00	0.00
10-1530	LOG FRAMING & GLULAMS (BLDG 10)	11169.00	5558.00	0.00	5558.00	5.0	105611.00	277.90
10-1540	DECK SUPPORT GLULAMS & FRAMING (MAIN LVL)	36584.00	1829.00	0.00	1829.00	5.0	34755.00	91.45
10-1550	OVERLOOK DECKING (MAIN LVL)	23790.00	0.00	0.00	0.00		23790.00	0.00
10-1560	SET HM FRAMES (MAIN LVL)	762.00	0.00	0.00	0.00		762.00	0.00
10-1570	BENCH FRAMING (MAIN LVL)	7956.00	0.00	0.00	0.00		7956.00	0.00
10-1580	PIPE & TUBE GUARDRAILS (MAIN LVL)	4645.00	0.00	0.00	0.00		4645.00	0.00
10-1600	FURRING @ CMU (MAIN LVL)	2209.00	0.00	0.00	0.00		2209.00	0.00
10-1690	WEATHERED WOOD @ CMU (MAIN LVL)	9367.00	0.00	0.00	0.00		9367.00	0.00
10-1730	HANG DOORS (MAIN LVL)	848.00	0.00	0.00	0.00		848.00	0.00
10-1740	DOOR HARDWARE (MAIN LVL)	1060.00	0.00	0.00	0.00		1060.00	0.00
10-1750	FINAL CLEAN (BLDG 10)	232.00	0.00	0.00	0.00		232.00	0.00
10-1770	ROOF FRAMING (BLDG 10)	51478.00	2574.00	0.00	2574.00	5.0	48904.00	128.70
10-1780	ROOF SHEATHING (BLDG 10)	13845.00	692.00	0.00	692.00	5.0	13153.00	34.60
10-1790	THATCH BOARD BATTENS (BLDG 10)	12111.00	0.00	0.00	0.00		12111.00	0.00
10-1830	LAYOUT/EXCAV FTGS (APPROACH)	3568.00	0.00	0.00	0.00		3568.00	0.00
10-1840	F/R/P FTGS (APPROACH)	16953.00	0.00	0.00	0.00		16953.00	0.00
10-1850	F/R/P PILASTERS (APPROACH)	33286.00	0.00	0.00	0.00		33286.00	0.00
10-1870	DECK SUPPORT GLULAMS & FRAMING (APPROACH)	22498.00	1125.00	0.00	1125.00	5.0	21373.00	56.25
10-1890	DECKING (APPROACH)	19225.00	0.00	0.00	0.00		19225.00	0.00
10-1900	BENCH FRAMING (APPROACH)	4667.00	0.00	0.00	0.00		4667.00	0.00
10-1920	GUARDRAILS w/ CARGO NETTING (APPROACH)	17383.00	0.00	0.00	0.00		17383.00	0.00
10-1930	METAL RAILINGS (APPROACH)	2102.00	0.00	0.00	0.00		2102.00	0.00
10-1960	DECK SUPPORT GLULAMS & FRAMING (BRIDGE)	15435.00	772.00	0.00	772.00	5.0	14663.00	38.60
10-1970	DECKING (BRIDGE)	9091.00	0.00	0.00	0.00		9091.00	0.00
10-1990	CARGO NETTING (BRIDGE)	5400.00	0.00	0.00	0.00		5400.00	0.00
11-1000	LAYOUT/EXCAVATE GRADE BEAMS (BLDG 11)	781.00	0.00	0.00	0.00		781.00	0.00
11-1010	DRILL PIER FTG (BLDG 11)	380.00	0.00	0.00	0.00		380.00	0.00
11-1020	REBAR PIER FOOTING (BLDG 11)	239.00	0.00	0.00	0.00		239.00	0.00
11-1030	POUR PIER FOOTING (BLDG 11)	1359.00	0.00	0.00	0.00		1359.00	0.00
11-1040	SET MAIN SUPPORT COLUMN (BLDG 11)	552.00	0.00	0.00	0.00		552.00	0.00
11-1062	INSTALL TUG O' WAR POST (BLDG 11)	7893.00	0.00	0.00	0.00		7893.00	0.00
11-1070	POUR GRADE BEAMS (BLDG 11)	5307.00	0.00	0.00	0.00		5307.00	0.00
11-1090	F/R/P CURB ON GRADE BEAM (BLDG 11)	6909.00	0.00	0.00	0.00		6909.00	0.00
11-1130A	WALL BLOCKING FOR GLAZING STOPS (BLDG 11)	1926.00	0.00	0.00	0.00		1926.00	0.00
11-1170	BOMA WOOD SCREEN (BLDG 11)	1873.00	0.00	0.00	0.00		1873.00	0.00
11-1190	FINAL CLEAN (BLDG 11)	200.00	0.00	0.00	0.00		200.00	0.00
12-1000	LAYOUT/EXCAVATE FOOTINGS (BLDG 12)	2757.00	0.00	0.00	0.00		2757.00	0.00
12-1010	DRILL PIER FOOTINGS (BLDG 12)	2662.00	0.00	0.00	0.00		2662.00	0.00
12-1020	REBAR PIER FOOTINGS (BLDG 12)	1518.00	0.00	0.00	0.00		1518.00	0.00
12-1040	POUR PIER FOOTINGS (BLDG 12)	8253.00	0.00	0.00	0.00		8253.00	0.00
12-1050	F/R/P FOOTINGS & CURBS (BLDG 12)	17505.00	875.00	0.00	875.00	5.0	16630.00	43.75
12-1060	SLAB EDGEFORMS (BLDG 12)	737.00	0.00	0.00	0.00		737.00	0.00
12-1100	SLAB PREP (BLDG 12)	1292.00	0.00	0.00	0.00		1292.00	0.00
12-1120	PLACE/FINISH SLAB-ON-GRADE (BLDG 12)	2923.00	0.00	0.00	0.00		2923.00	0.00
12-1150	ROUND WOOD COLUMN SURROUNDS (BLDG 12)	7442.00	0.00	0.00	0.00		7442.00	0.00
12-1160	LOG FRAMING (BLDG 12)	38504.00	1925.00	0.00	1925.00	5.0	36579.00	96.25
12-1170	ROOF PLYWOOD (BLDG 12)	6184.00	0.00	0.00	0.00		6184.00	0.00
12-1180	ROUND LOGS OVER STEEL BEAMS (BLDG 12)	9973.00	0.00	0.00	0.00		9973.00	0.00
12-1190	ROOF DECK FURRING (BLDG 12)	4134.00	0.00	0.00	0.00		4134.00	0.00
12-1230	WALL PLYWOOD SHEATHING (BLDG 12)	607.00	0.00	0.00	0.00		607.00	0.00
12-1270	INSTALL LAND ROVER (BLDG 12) (OFCL)	1500.00	0.00	0.00	0.00		1500.00	0.00
12-1300	F/R/P EQPT PAD (BLDG 12)	1594.00	0.00	0.00	0.00		1594.00	0.00
12-1590	FINAL CLEAN (BLDG 12)	99.00	0.00	0.00	0.00		99.00	0.00
13-1010	LAYOUT FOOTINGS (BLDG 13)	781.00	0.00	0.00	0.00		781.00	0.00
13-1020	DRILL PIER FOOTINGS (BLDG 13)	9416.00	0.00	0.00	0.00		9416.00	0.00
13-1030	REBAR PIER FOOTINGS (BLDG 13)	1220.00	0.00	0.00	0.00		1220.00	0.00
13-1050	POUR PIER FOOTINGS (BLDG 13)	29156.00	1458.00	0.00	1458.00	5.0	27698.00	72.90
13-1060	SLAB EDGEFORMS (BLDG 13)	22666.00	1133.00	0.00	1133.00	5.0	21533.00	56.65
13-1100	SLAB PREP (BLDG 13)	4084.00	0.00	0.00	0.00		4084.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 27

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
13-1130	PLACE/FINISH SLAB-ON-GRADE (BLDG 13)	23497.00	1175.00	0.00	1175.00	5.0	22322.00	58.75
13-1180	BOMA WOOD SCREENING (BLDG 13)	5018.00	0.00	0.00	0.00		5018.00	0.00
13-1190	FINAL CLEAN (BLDG 13)	200.00	0.00	0.00	0.00		200.00	0.00
30-1010	LAYOUT FOOTINGS (BLDG 30)	759.00	0.00	0.00	0.00		759.00	0.00
30-1020	DRILL PIER FOOTINGS (BLDG 30)	4686.00	0.00	0.00	0.00		4686.00	0.00
30-1030	EXCAVATE FOOTINGS (BLDG 30)	3462.00	0.00	0.00	0.00		3462.00	0.00
30-1070	F/R/P CMU & BLDG FOOTINGS (BLDG 30)	21014.00	0.00	0.00	0.00		21014.00	0.00
30-1080	FOUR PIER FOOTINGS (BLDG 30)	1947.00	0.00	0.00	0.00		1947.00	0.00
30-1090	SLAB EDGEFORMS (BLDG 30)	12462.00	0.00	0.00	0.00		12462.00	0.00
30-1120	SLAB PREP (BLDG 30)	6096.00	0.00	0.00	0.00		6096.00	0.00
30-1140	PLACE/FINISH SLAB-ON-GRADE (BLDG 30)	13353.00	0.00	0.00	0.00		13353.00	0.00
30-1170	F/R/P EQPT PADS (BLDG 30)	3171.00	0.00	0.00	0.00		3171.00	0.00
30-1320	SET HM FRAMES (BLDG 30)	1501.00	0.00	0.00	0.00		1501.00	0.00
30-1540	HANG DOORS (BLDG 30)	1106.00	0.00	0.00	0.00		1106.00	0.00
30-1570	DOOR HARDWARE (BLDG 30)	1383.00	0.00	0.00	0.00		1383.00	0.00
30-1640	FINAL CLEAN (BLDG 30)	290.00	0.00	0.00	0.00		290.00	0.00
31-1010	LAYOUT FOOTINGS (BLDG 31)	1897.00	0.00	0.00	0.00		1897.00	0.00
31-1030	EXCAVATE FOOTINGS (BLDG 31)	11940.00	0.00	0.00	0.00		11940.00	0.00
31-1040	F/R/P FOOTINGS & STEMWALLS (BLDG 31)	86831.00	4342.00	0.00	4342.00	5.0	82489.00	217.10
31-1050	SET RHINO BOLLARDS (BLDG 31)	9065.00	0.00	0.00	0.00		9065.00	0.00
31-1060	SLAB EDGEFORMS (BLDG 31)	20858.00	0.00	0.00	0.00		20858.00	0.00
31-1090	SLAB PREP (BLDG 31)	27409.00	0.00	0.00	0.00		27409.00	0.00
31-1110	PLACE/FINISH SLAB-ON-GRADE (BLDG 31)	99510.00	4976.00	0.00	4976.00	5.0	94534.00	248.80
31-1190	CONCRETE FILL PAN STAIRS (BLDG 31)	2104.00	0.00	0.00	0.00		2104.00	0.00
31-1200	STAIR HANDRAILS (BLDG 31)	1106.00	0.00	0.00	0.00		1106.00	0.00
31-1250	F/R/P EQPT PADS (BLDG 31)	4784.00	0.00	0.00	0.00		4784.00	0.00
31-1320	PLACE SAND FLOORS (BLDG 31)	17891.00	0.00	0.00	0.00		17891.00	0.00
31-1340	SET HM FRAMES (BLDG 31)	3759.00	0.00	0.00	0.00		3759.00	0.00
31-1480	EXT STEEL BOLLARDS (BLDG 31)	9757.00	0.00	0.00	0.00		9757.00	0.00
31-1580	HANG DOORS (BLDG 31)	2433.00	0.00	0.00	0.00		2433.00	0.00
31-1630	DOOR HARDWARE (BLDG 31)	3042.00	0.00	0.00	0.00		3042.00	0.00
31-1720	FINAL CLEAN (BLDG 31)	1272.00	0.00	0.00	0.00		1272.00	0.00
32-1010	LAYOUT FOOTINGS (BLDG 32)	1518.00	0.00	0.00	0.00		1518.00	0.00
32-1030	EXCAVATE FOOTINGS (BLDG 32)	5732.00	0.00	0.00	0.00		5732.00	0.00
32-1040	F/R/P FOOTINGS & STEMWALLS (BLDG 32)	21300.00	0.00	0.00	0.00		21300.00	0.00
32-1050	SLAB EDGEFORMS (BLDG 32)	12105.00	0.00	0.00	0.00		12105.00	0.00
32-1080	SLAB PREP (BLDG 32)	11404.00	0.00	0.00	0.00		11404.00	0.00
32-1100	PLACE/FINISH SLAB-ON-GRADE (BLDG 32)	25303.00	0.00	0.00	0.00		25303.00	0.00
32-1110	F/P CURBS (BLDG 32)	21010.00	0.00	0.00	0.00		21010.00	0.00
32-1150	LAYOUT/EXCAV RETG WALL FTGS (BLDG 32)	4623.00	0.00	0.00	0.00		4623.00	0.00
32-1160	F/R/P EQPT PADS (BLDG 32)	3189.00	0.00	0.00	0.00		3189.00	0.00
32-1220	F/R/P RETG WALL FTGS (BLDG 32)	13815.00	0.00	0.00	0.00		13815.00	0.00
32-1250	SET HM FRAMES (BLDG 32)	1096.00	0.00	0.00	0.00		1096.00	0.00
32-1470	HANG DOORS (BLDG 32)	885.00	0.00	0.00	0.00		885.00	0.00
32-1500	DOOR HARDWARE (BLDG 32)	1106.00	0.00	0.00	0.00		1106.00	0.00
32-1610	FINAL CLEAN (BLDG 32)	712.00	0.00	0.00	0.00		712.00	0.00
33-1010	LAYOUT FOOTINGS (BLDG 33)	1897.00	0.00	0.00	0.00		1897.00	0.00
33-1030	EXCAVATE FOOTINGS (BLDG 33)	24553.00	0.00	0.00	0.00		24553.00	0.00
33-1060	F/R/P FOOTINGS (BLDG 33)	139032.00	6952.00	0.00	6952.00	5.0	132080.00	347.60
33-1070	SET PIPE BOLLARDS (BLDG 33)	9280.00	0.00	0.00	0.00		9280.00	0.00
33-1090	F/R/P STEMWALLS W/ EMBEDS (BLDG 33)	42590.00	0.00	0.00	0.00		42590.00	0.00
33-1120	CURE/STRIP STEMWALLS (BLDG 33)	7059.00	0.00	0.00	0.00		7059.00	0.00
33-1130	DRILL/EPOXY SLAB DOWELS & STEMWALLS (BLDG 33)	2048.00	0.00	0.00	0.00		2048.00	0.00
33-1140	SLAB EDGEFORMS (BLDG 33)	11726.00	0.00	0.00	0.00		11726.00	0.00
33-1150	SLAB PREP (BLDG 33)	31534.00	0.00	0.00	0.00		31534.00	0.00
33-1190	PLACE/FINISH SLAB-ON-GRADE (BLDG 33)	26495.00	0.00	0.00	0.00		26495.00	0.00
33-1200	ERECT/BRACE PRECAST PANELS (BLDG 33)	145500.00	14550.00	0.00	14550.00	10.0	130950.00	727.50
33-1210	SLAB EDGEFORMS (BLDG 33 EAST)	4366.00	0.00	0.00	0.00		4366.00	0.00
33-1220	ALIGN/WELD PRECAST PANELS (BLDG 33)	29865.00	0.00	0.00	0.00		29865.00	0.00
33-1222	F/R/P C I-P INTERIOR WALL (BLDG 33)	43942.00	0.00	0.00	0.00		43942.00	0.00
33-1224	CURE/STRIP C-I-P INTERIOR WALL (BLDG 33)	11617.00	0.00	0.00	0.00		11617.00	0.00
33-1230	DRILL/EPOXY REM'G SLAB DOWELS (BLDG 33 EAST)	2109.00	0.00	0.00	0.00		2109.00	0.00
33-1240	SLAB PREP (BLDG 33 EAST)	8381.00	0.00	0.00	0.00		8381.00	0.00
33-1270	PLACE/FINISH SLAB-ON-GRADE (BLDG 33 EAST)	14405.00	0.00	0.00	0.00		14405.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 28

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY IN	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
33-1310	SET HM FRAMES (BLDG 33)	3666.00	0.00	0.00	0.00		3666.00	0.00
33-1330	CAGED ROOF ACCESS LADDER (BLDG 33)	280.00	0.00	0.00	0.00		280.00	0.00
33-1342	WOOD TRIM (BLDG 33)	4481.00	0.00	0.00	0.00		4481.00	0.00
33-1350	ROOF BLOCKING & CURBS (BLDG 33)	23660.00	1183.00	0.00	1183.00	5.0	22477.00	59.15
33-1400	BOLTED NAILERS (BLDG 33)	7239.00	0.00	0.00	0.00		7239.00	0.00
33-1440	WALL SHEATHING/WRAP/DRAINAGE MAT (BLDG 33)	8185.00	0.00	0.00	0.00		8185.00	0.00
33-1590	F/R/P EQPT PADS (BLDG 33)	4784.00	0.00	0.00	0.00		4784.00	0.00
33-1630	EXT STEEL BOLLARDS (BLDG 33)	6255.00	0.00	0.00	0.00		6255.00	0.00
33-1780	HANG DOORS (BLDG 33)	2765.00	0.00	0.00	0.00		2765.00	0.00
33-1800	DOOR HARDWARE (BLDG 33)	6913.00	0.00	0.00	0.00		6913.00	0.00
33-1910	FINAL CLEAN (BLDG 33)	1575.00	0.00	0.00	0.00		1575.00	0.00
34-1010	LAYOUT CMU FOOTINGS (BLDG 34)	759.00	0.00	759.00	759.00	100.0	0.00	37.95
34-1020	LAYOUT/EXCAV SPREAD FTGS (BLDG 34)	3121.00	0.00	3121.00	3121.00	100.0	0.00	156.05
34-1040	F/R/P SPREAD FTGS (BLDG 34)	5591.00	0.00	5591.00	5591.00	100.0	0.00	279.55
34-1050	EXCAVATE CMU FOOTINGS (BLDG 34)	1114.00	0.00	1114.00	1114.00	100.0	0.00	55.70
34-1060	LAYOUT/EXCAV GRADE BEAMS (BLDG 34)	1139.00	0.00	1139.00	1139.00	100.0	0.00	56.95
34-1070	F/R/P PILASTERS (BLDG 34)	2862.00	0.00	2862.00	2862.00	100.0	0.00	143.10
34-1080	SET STEEL PIPES @ PILASTERS (BLDG 34)	520.00	0.00	0.00	0.00		520.00	0.00
34-1090	SLAB EDGEFORMS (BLDG 34)	13459.00	0.00	12786.00	12786.00	95.0	673.00	639.30
34-1110	F/R/P GRADE BEAMS (BLDG 34)	21572.00	0.00	18336.00	18336.00	85.0	3236.00	916.80
34-1120	CURE/STRIP PILASTERS (BLDG 34)	598.00	0.00	0.00	0.00		598.00	0.00
34-1130	SET STEEL PIPES @ GRADE BMS (BLDG 34)	1018.00	0.00	0.00	0.00		1018.00	0.00
34-1150	BACKFILL/COMPACT PILASTERS (BLDG 34)	266.00	0.00	0.00	0.00		266.00	0.00
34-1170	SLAB PREP (BLDG 34)	10218.00	0.00	1022.00	1022.00	10.0	9196.00	51.10
34-1200	PLACE/FINISH SLAB-ON-GRADE (BLDG 34)	27912.00	0.00	0.00	0.00		27912.00	0.00
34-1210	F/P WALL CURBS w/ EMBEDS (BLDG 34)	25247.00	0.00	0.00	0.00		25247.00	0.00
34-1222	TEMP BRACING @ CMU (BLDG 34)	3732.00	0.00	0.00	0.00		3732.00	0.00
34-1230	SET HM DOOR & WINDOW FRAMES (BLDG 34)	894.00	0.00	0.00	0.00		894.00	0.00
34-1240	BOLTED PLATES (BLDG 34)	13114.00	0.00	0.00	0.00		13114.00	0.00
34-1250	F/R/P RAISED PLATFORMS (BLDG 34)	3005.00	0.00	0.00	0.00		3005.00	0.00
34-1260	ROOF FRAMING & BLOCKING (BLDG 34)	44403.00	0.00	0.00	0.00		44403.00	0.00
34-1270	ROOF PLYWOOD (BLDG 34)	3992.00	0.00	0.00	0.00		3992.00	0.00
34-1370	HAT CHANNEL & PLYWOOD @ CEILING (BLDG 34)	5267.00	0.00	0.00	0.00		5267.00	0.00
34-1460	F/R/P EQPT PADS (BLDG 34)	5956.00	0.00	0.00	0.00		5956.00	0.00
34-1610	HANG DOORS (BLDG 34)	774.00	0.00	0.00	0.00		774.00	0.00
34-1640	DOOR HARDWARE (BLDG 34)	968.00	0.00	0.00	0.00		968.00	0.00
34-1740	FINAL CLEAN (BLDG 34)	517.00	0.00	0.00	0.00		517.00	0.00
34B-1000	LAYOUT/EXCAV FTGS (BLDG 34 BRIDGE)	4262.00	0.00	0.00	0.00		4262.00	0.00
34B-1010	F/R/P MAT SLABS (BLDG 34 BRIDGE)	5496.00	0.00	0.00	0.00		5496.00	0.00
34B-1020	F/R/P CONC WALLS (BLDG 34 BRIDGE)	39759.00	0.00	0.00	0.00		39759.00	0.00
34B-1060	CURE/STRIP CONC WALLS (BLDG 34 BRIDGE)	12230.00	0.00	0.00	0.00		12230.00	0.00
34B-1080	F/R/P CONC STAIRS & LANDING (BLDG 34 BRIDGE)	14486.00	0.00	0.00	0.00		14486.00	0.00
34B-1090	ERECT PRECAST PLANK (BLDG 34 BRIDGE)	21500.00	0.00	0.00	0.00		21500.00	0.00
34B-1100	F/R/P CURBS ON PRECAST PLANK (BLDG 34 BRIDGE)	2946.00	0.00	0.00	0.00		2946.00	0.00
34B-1110	NON-STRUCTURAL WOOD DECKING (BLDG 34 BRIDGE)	2675.00	0.00	0.00	0.00		2675.00	0.00
34B-1130	INSTALL HANDRAILS (BLDG 34 BRIDGE)	1200.00	0.00	0.00	0.00		1200.00	0.00
40-1010	LAYOUT CMU FOOTINGS (BLDG 40)	380.00	0.00	0.00	0.00		380.00	0.00
40-1020	EXCAVATE CMU FOOTINGS (BLDG 40)	720.00	0.00	0.00	0.00		720.00	0.00
40-1030	SLAB EDGEFORMS (BLDG 40)	917.00	0.00	0.00	0.00		917.00	0.00
40-1060	SLAB PREP (BLDG 40)	1215.00	0.00	0.00	0.00		1215.00	0.00
40-1080	PLACE/FINISH SLAB-ON-GRADE (BLDG 40)	4386.00	0.00	0.00	0.00		4386.00	0.00
40-1090	F/P WALL CURBS (BLDG 40)	2916.00	0.00	0.00	0.00		2916.00	0.00
40-1130	GROUT BEAM SEATS & POCKETS (BLDG 40)	216.00	0.00	0.00	0.00		216.00	0.00
40-1150	SET HM DOOR FRAMES (BLDG 40)	405.00	0.00	0.00	0.00		405.00	0.00
40-1240	F/R/P EQPT PAD (BLDG 40)	1594.00	0.00	0.00	0.00		1594.00	0.00
40-1280	PROTECTION BOARD (BLDG 40)	4451.00	0.00	0.00	0.00		4451.00	0.00
40-1380	HANG DOORS (BLDG 40)	221.00	0.00	0.00	0.00		221.00	0.00
40-1420	DOOR HARDWARE (BLDG 40)	277.00	0.00	0.00	0.00		277.00	0.00
40-1540	FINAL CLEAN (BLDG 40)	31.00	0.00	0.00	0.00		31.00	0.00
41-1010	LAYOUT CMU FOOTINGS (BLDG 41)	380.00	0.00	0.00	0.00		380.00	0.00
41-1020	EXCAVATE CMU FOOTINGS (BLDG 41)	720.00	0.00	0.00	0.00		720.00	0.00
41-1030	SLAB EDGEFORMS (BLDG 41)	1281.00	0.00	0.00	0.00		1281.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 29

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
41-1060	SLAB PREP (BLDG 41)	1803.00	0.00	0.00	0.00		1803.00	0.00
41-1080	PLACE/FINISH SLAB-ON-GRADE (BLDG 41)	3280.00	0.00	0.00	0.00		3280.00	0.00
41-1090	F/P WALL CURBS (BLDG 41)	5841.00	0.00	0.00	0.00		5841.00	0.00
41-1160	F/R/P SLAB ON DECK (BLDG 41)	3273.00	0.00	0.00	0.00		3273.00	0.00
41-1180	F/R/P EQPT PAD (BLDG 41)	1548.00	0.00	0.00	0.00		1548.00	0.00
41-1220	PROTECTION BOARD (BLDG 41)	2500.00	0.00	0.00	0.00		2500.00	0.00
41-1280	SET HM DOOR FRAMES (BLDG 41)	405.00	0.00	0.00	0.00		405.00	0.00
41-1420	HANG DOORS (BLDG 41)	222.00	0.00	0.00	0.00		222.00	0.00
41-1450	DOOR HARDWARE (BLDG 41)	277.00	0.00	0.00	0.00		277.00	0.00
41-1550	FINAL CLEAN (BLDG 41)	44.00	0.00	0.00	0.00		44.00	0.00
50-1020	LAYOUT SUMP EXCAVATION (BLDG 50)	380.00	0.00	380.00	380.00	100.0	0.00	19.00
50-1030	EXCAVATE SUMPS (BLDG 50)	3925.00	0.00	3925.00	3925.00	100.0	0.00	196.25
50-1040	F/R/P LOWER MAT SLAB (BLDG 50)	1086.00	0.00	0.00	0.00		1086.00	0.00
50-1050	F/R/P PUMP SUMP WALLS (BLDG 50)	9981.00	0.00	0.00	0.00		9981.00	0.00
50-1070	F/R/P UPPER MAT SLAB (BLDG 50)	2173.00	0.00	0.00	0.00		2173.00	0.00
50-1080	F/R/P REM'G SUMP WALLS (BLDG 50)	9981.00	0.00	0.00	0.00		9981.00	0.00
50-1090	CURE/STRIP SUMP WALLS (BLDG 50)	4634.00	0.00	0.00	0.00		4634.00	0.00
50-1100	FORM/SHORE STRUCT SLAB (BLDG 50)	1813.00	0.00	0.00	0.00		1813.00	0.00
50-1110	REBAR/POUR STRUCT SLAB (BLDG 50)	1092.00	0.00	0.00	0.00		1092.00	0.00
50-1120	CURE/REMOVE SHORING/STRIP STRUCT SLAB (BLDG 50)	692.00	0.00	0.00	0.00		692.00	0.00
50-1130	BACKFILL/COMPACT SUMP WALLS (BLDG 50)	9152.00	0.00	0.00	0.00		9152.00	0.00
50-1140	SLAB EDGEFORMS (BLDG 50)	852.00	0.00	0.00	0.00		852.00	0.00
50-1170	SLAB PREP (BLDG 50)	468.00	0.00	0.00	0.00		468.00	0.00
50-1190	PLACE/FINISH SLAB-ON-GRADE (BLDG 50)	1807.00	0.00	0.00	0.00		1807.00	0.00
50-1200	F/P WALL CURBS (BLDG 50)	6753.00	0.00	0.00	0.00		6753.00	0.00
50-1270	SET HM DOOR FRAME (BLDG 50)	202.00	0.00	0.00	0.00		202.00	0.00
50-1280	SUMP ACCESS LADDERS (BLDG 50)	3553.00	0.00	0.00	0.00		3553.00	0.00
50-1420	HANG DOOR (BLDG 50)	111.00	0.00	0.00	0.00		111.00	0.00
50-1440	DOOR HARDWARE (BLDG 50)	138.00	0.00	0.00	0.00		138.00	0.00
50-1500	FINAL CLEAN (BLDG 50)	37.00	0.00	0.00	0.00		37.00	0.00
51-1010	LAYOUT PIT EXCAVATION (BLDG 51)	380.00	0.00	0.00	0.00		380.00	0.00
51-1020	EXCAVATE PIT (BLDG 51)	10343.00	0.00	0.00	0.00		10343.00	0.00
51-1030	F/R/P LOWER MAT SLAB (BLDG 51)	2056.00	0.00	0.00	0.00		2056.00	0.00
51-1040	F/R/P PIT WALLS (BLDG 51)	23416.00	0.00	0.00	0.00		23416.00	0.00
51-1050	F/R/P UPPER MAT SLAB (BLDG 51)	2055.00	0.00	0.00	0.00		2055.00	0.00
51-1060	F/R/P EQPT PADS (BLDG 51)	2012.00	0.00	0.00	0.00		2012.00	0.00
51-1070	F/R/P REM'G PIT WALLS (BLDG 51)	24111.00	0.00	0.00	0.00		24111.00	0.00
51-1080	CURE/STRIP PIT WALLS (BLDG 51)	10415.00	0.00	0.00	0.00		10415.00	0.00
51-1090	FORM/SHORE STRUCT SLAB (BLDG 51)	7709.00	0.00	0.00	0.00		7709.00	0.00
51-1100	REBAR/POUR STRUCT SLAB (BLDG 51)	9485.00	0.00	0.00	0.00		9485.00	0.00
51-1110	CURE/REMOVE SHORING/STRIP STRUCT SLAB (BLDG 51)	2038.00	0.00	0.00	0.00		2038.00	0.00
51-1120	BACKFILL/COMPACT PIT WALLS (BLDG 51)	16332.00	0.00	0.00	0.00		16332.00	0.00
51-1190	FINAL CLEAN (BLDG 51)	200.00	0.00	0.00	0.00		200.00	0.00
52-1010	LAYOUT PIT EXCAVATION (BLDG 52)	759.00	0.00	0.00	0.00		759.00	0.00
52-1020	EXCAVATE PITS (BLDG 52)	56314.00	0.00	0.00	0.00		56314.00	0.00
52-1030	F/R/P CHAMBER & SUMP MAT SLABS (BLDG 52)	34013.00	0.00	0.00	0.00		34013.00	0.00
52-1040	F/R/P CHAMBER & SUMP WALLS (BLDG 52)	140878.00	14088.00	0.00	14088.00	10.0	126790.00	704.40
52-1050	CURE/STRIP CHAMBER & SUMP WALLS (BLDG 52)	31476.00	0.00	0.00	0.00		31476.00	0.00
52-1060	E/F/R/P WALL FTGS- LINE 3 to 4 (BLDG 52)	66062.00	0.00	0.00	0.00		66062.00	0.00
52-1070	FORM/SHORE CHAMBER & SUMP LIDS (BLDG 52)	17862.00	0.00	0.00	0.00		17862.00	0.00
52-1080	F/R/P WALLS- LINE 3 to 4 (BLDG 52)	82838.00	0.00	0.00	0.00		82838.00	0.00
52-1090	F/R/P CHAMBER & SUMP LIDS (BLDG 52)	18878.00	0.00	0.00	0.00		18878.00	0.00
52-1100	CURE/STRIP WALLS- LINE 3 to 4 (BLDG 52)	20860.00	0.00	0.00	0.00		20860.00	0.00
52-1110	CURE/REMOVE SHORING/STRIP LIDS (BLDG 52)	8113.00	0.00	0.00	0.00		8113.00	0.00
52-1120	BACKFILL/COMPACT CONC WALLS (BLDG 52)	55995.00	0.00	0.00	0.00		55995.00	0.00
52-1130	SLAB EDGEFORMS (BLDG 52) LVL 100	3802.00	0.00	0.00	0.00		3802.00	0.00
52-1160	SLAB PREP (BLDG 52) LVL 100	1756.00	0.00	0.00	0.00		1756.00	0.00
52-1180	PLACE/FINISH SLAB-ON-GRADE (BLDG 52) LVL 100	11272.00	0.00	0.00	0.00		11272.00	0.00
52-1190	F/R/P STAIRS ON GRADE (BLDG 52)	5052.00	0.00	0.00	0.00		5052.00	0.00
52-1200	F/P WALL CURBS (BLDG 52)	24731.00	0.00	0.00	0.00		24731.00	0.00
52-1210	F/R/P EQPT PADS (BLDG 52)	11914.00	0.00	0.00	0.00		11914.00	0.00
52-1222	TEMP BRACING @ CMU (BLDG 52)	217.00	0.00	0.00	0.00		217.00	0.00
52-1230	STAIR HANDRAILS (BLDG 52)	593.00	0.00	0.00	0.00		593.00	0.00
52-1250	GUARDRAILS (BLDG 52)	1166.00	0.00	0.00	0.00		1166.00	0.00
52-1280	SET HM DOOR FRAMES (BLDG 52)	1013.00	0.00	0.00	0.00		1013.00	0.00

REPORT DATE 28MAR14
13:5158
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 30

HARRIS HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
52-1320	ACCESS LADDERS (BLDG 52)	3553.00	0.00	0.00	0.00		3553.00	0.00
52-1540	HANG DOORS (BLDG 52)	553.00	0.00	0.00	0.00		553.00	0.00
52-1550	DOOR HARDWARE (BLDG 52)	691.00	0.00	0.00	0.00		691.00	0.00
52-1630	FINAL CLEAN (BLDG 52)	267.00	0.00	0.00	0.00		267.00	0.00
SF1-1000	LAYOUT/EXCAV RETG WALL FTGS (ENTRY SIGN)	3119.00	0.00	0.00	0.00		3119.00	0.00
SF1-1010	F/R/P RETG WALL FTGS (ENTRY SIGN)	10133.00	0.00	0.00	0.00		10133.00	0.00
SF1-1020	F/R/P CURVED RETG WALL (ENTRY SIGN)	21926.00	0.00	0.00	0.00		21926.00	0.00
SF1-1040	CURE/STRIP CURVED RETG WALL (ENTRY SIGN)	3696.00	0.00	0.00	0.00		3696.00	0.00
SF1-1050	SANDBLAST WALL (ENTRY SIGN)	1611.00	0.00	0.00	0.00		1611.00	0.00
SF1-1062	FRENCH DRAIN @ RETG WALL (ENTRY SIGN)	1013.00	0.00	0.00	0.00		1013.00	0.00
SF1-1130	LAYOUT/EXCAV CONC SEAT WALLS (BOA ENTRY)	4875.00	0.00	0.00	0.00		4875.00	0.00
SF1-1140	F/R/P CONC SEAT WALLS (BOA ENTRY)	17891.00	0.00	0.00	0.00		17891.00	0.00
SF1-1170	CURE/STRIP CONC SEAT WALLS (BOA ENTRY)	4467.00	0.00	0.00	0.00		4467.00	0.00
SF1-1200	FTG DRAINAGE/BACKFILL @ CONC SEAT WALLS (BOA)	4131.00	0.00	0.00	0.00		4131.00	0.00
SF1-1220	F/R/P COLORED CONC BORDER (BOA ENTRY)	75613.00	0.00	0.00	0.00		75613.00	0.00
SF1-1240	E/F/R/P CONC EDGE BANDS (BOA ENTRY)	2247.00	0.00	0.00	0.00		2247.00	0.00
SF1-1260	SANDBLAST CONC EDGE BANDS (BOA ENTRY)	905.00	0.00	0.00	0.00		905.00	0.00
SF1-1350	FINAL CLEAN - AREA 1 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF1-1370A	MESH BARRIER POSTS (CHERTAH EXHIBIT)	32819.00	0.00	0.00	0.00		32819.00	0.00
SF2-1010	LAYOUT/EXCAVATE THICKENED EDGES (MAHALI POOL)	6095.00	0.00	0.00	0.00		6095.00	0.00
SF2-1020	LOWER SLAB PREP (MAHALI POOL)	2228.00	0.00	0.00	0.00		2228.00	0.00
SF2-1030	F/R/P LOWER SLAB (MAHALI POOL)	32706.00	0.00	0.00	0.00		32706.00	0.00
SF2-1040	F/R/P LOWER CONC WALLS (MAHALI POOL)	13378.00	0.00	0.00	0.00		13378.00	0.00
SF2-1050	CURE/STRIP LOWER CONC WALLS (MAHALI POOL)	2658.00	0.00	0.00	0.00		2658.00	0.00
SF2-1070	UPPER SLAB PREP (MAHALI POOL)	2228.00	0.00	0.00	0.00		2228.00	0.00
SF2-1080	F/R/P UPPER SLABS (MAHALI POOL)	3634.00	0.00	0.00	0.00		3634.00	0.00
SF2-1090	F/R/P UPPER CONC WALLS (MAHALI POOL)	13378.00	0.00	0.00	0.00		13378.00	0.00
SF2-1100	CURE/STRIP UPPER CONC WALLS (MAHALI POOL)	2737.00	0.00	0.00	0.00		2737.00	0.00
SF2-1120	INSTALL GUARDRAIL AT TOP OF WALL (MAHALI POOL)	315.00	0.00	0.00	0.00		315.00	0.00
SF2-1130	LAYOUT/EXCAV CMU RETG WALL FTG (MAHALI POOL)	3366.00	0.00	0.00	0.00		3366.00	0.00
SF2-1140	F/R/P CMU RETG WALL FTG (MAHALI POOL)	1429.00	0.00	0.00	0.00		1429.00	0.00
SF2-1160	AGAMA HOLDING ROCK- LAYOUT/EXCAV FTG	1346.00	0.00	0.00	0.00		1346.00	0.00
SF2-1170	AGAMA HOLDING ROCK- F/R/P FTG	1450.00	0.00	0.00	0.00		1450.00	0.00
SF2-1190	AGAMA HOLDING ROCK- BACKFILL	275.00	0.00	0.00	0.00		275.00	0.00
SF2-1200	AGAMA HOLDING ROCK- PLACE/FINISH SLAB	801.00	0.00	0.00	0.00		801.00	0.00
SF2-1220	AGAMA HOLDING ROCK- ACCESS DOOR	150.00	0.00	0.00	0.00		150.00	0.00
SF2-1235	CONC PAVING UNDER SHOTCRETE (LODGE/MAHALI)	1147.00	0.00	0.00	0.00		1147.00	0.00
SF2-1250	AGAMA EXHIBIT- E/F/R/P VISITOR RAIL FTGS	1317.00	0.00	0.00	0.00		1317.00	0.00
SF2-1270	LAYOUT/EXCAV CMU SEAT WALL FTG (LODGE)	1673.00	0.00	0.00	0.00		1673.00	0.00
SF2-1280	F/R/P CMU SEAT WALL FTG (LODGE)	1506.00	0.00	0.00	0.00		1506.00	0.00
SF2-1300	LAYOUT CONC PAVING (LODGE/MAHALI)	4520.00	0.00	0.00	0.00		4520.00	0.00
SF2-1340	CONC PAVING & STAIRS-ON-GRADE @ LODGE TERRACE	32304.00	0.00	0.00	0.00		32304.00	0.00
SF2-1350	CONC PAVING @ LODGE SERVICE AREA (LODGE)	11494.00	0.00	0.00	0.00		11494.00	0.00
SF2-1380	F/R/P COLORED CONC PAVING (LODGE/MAHALI)	96910.00	9691.00	0.00	9691.00	10.0	87219.00	484.55
SF2-1470	FINAL CLEAN - AREA 2 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF3-1000	LAYOUT/EXCAV CMU SEAT WALL FTG (LION EXHIBIT)	1534.00	0.00	0.00	0.00		1534.00	0.00
SF3-1010	F/R/P CMU SEAT WALL FTG (LION EXHIBIT)	860.00	0.00	0.00	0.00		860.00	0.00
SF3-1060	LAYOUT/EXCAV CMU FTG @ MOAT (LION EXHIBIT)	2019.00	0.00	0.00	0.00		2019.00	0.00
SF3-1070	F/R/P CMU FTG @ MOAT (LION EXHIBIT)	3074.00	0.00	0.00	0.00		3074.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 31

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
SF3-1130A	FOOTINGS FOR DEADFALLS (LION EXHIBIT)	6183.00	0.00	0.00	0.00		6183.00	0.00
SF3-1160A	LION MESH BARRIER POSTS (LION EXHIBIT)	40528.00	4053.00	0.00	4053.00	10.0	36475.00	202.65
SF3-1250	FINAL CLEAN - AREA 3 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF3-1290	LAYOUT/EXCAV FTGS (MEERKAT AREA)	4627.00	0.00	0.00	0.00		4627.00	0.00
SF3-1300	F/R/P FTGS (MEERKAT AREA)	5749.00	0.00	0.00	0.00		5749.00	0.00
SF3-1310	F/R/P RETG & SEAT WALLS (MEERKAT AREA)	19960.00	0.00	0.00	0.00		19960.00	0.00
SF3-1320	CURE/STRIP RETG & SEAT WALLS (MEERKAT AREA)	4331.00	0.00	0.00	0.00		4331.00	0.00
SF3-1340	F/R/P EXHIBIT SUB-SLAB (MEERKAT AREA)	856.00	0.00	0.00	0.00		856.00	0.00
SF3-1360	CONCRETE PAVING (MEERKAT AREA)	2202.00	0.00	0.00	0.00		2202.00	0.00
SF3-1390	PLAYGROUND PROTECTIVE SURFACING (MEERKAT AREA)	4500.00	0.00	0.00	0.00		4500.00	0.00
SF4-1020	CONC PAVING @ NORTH RESTROOM (ZONE 4)	1376.00	0.00	0.00	0.00		1376.00	0.00
SF4-1030	OSTRICH NEST- E/F/R/P CURBS (ZONE 4)	2476.00	0.00	0.00	0.00		2476.00	0.00
SF4-1090A	FOOTINGS FOR DEADFALLS (ZONE 4)	3092.00	0.00	0.00	0.00		3092.00	0.00
SF4-1160	FINAL CLEAN - AREA 4 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF5-1010	LAYOUT/EXCAVATE THICKENED EDGES (DBL MOAT POOL)	12049.00	0.00	0.00	0.00		12049.00	0.00
SF5-1020	LOWER SLAB PREP (DBL MOAT POOL)	7753.00	0.00	0.00	0.00		7753.00	0.00
SF5-1030	F/R/P LOWER SLAB (DBL MOAT POOL)	86753.00	4337.00	0.00	4337.00	5.0	82416.00	216.85
SF5-1040	F/R/P LOWER CONC WALLS (DBL MOAT POOL)	47604.00	0.00	0.00	0.00		47604.00	0.00
SF5-1050	CURE/STRIP LOWER CONC WALLS (DBL MOAT POOL)	4355.00	0.00	0.00	0.00		4355.00	0.00
SF5-1070	UPPER SLAB PREP (DBL MOAT POOL)	7753.00	0.00	0.00	0.00		7753.00	0.00
SF5-1080	F/R/P UPPER SLABS (DBL MOAT POOL)	86751.00	4338.00	0.00	4338.00	5.0	82413.00	216.90
SF5-1090	F/R/P UPPER CONC WALLS (DBL MOAT POOL)	47603.00	0.00	0.00	0.00		47603.00	0.00
SF5-1100	CURE/STRIP UPPER CONC WALLS (DBL MOAT POOL)	4484.00	0.00	0.00	0.00		4484.00	0.00
SF5-1120	LAYOUT/EXCAV RETG WALL FTGS (KOPJE TOP)	5956.00	0.00	0.00	0.00		5956.00	0.00
SF5-1130	F/R/P RETG WALL FTGS (KOPJE TOP)	12887.00	0.00	0.00	0.00		12887.00	0.00
SF5-1140	F/R/P RETG WALLS (KOPJE TOP)	33669.00	0.00	0.00	0.00		33669.00	0.00
SF5-1150	CURE/STRIP RETG WALLS (KOPJE TOP)	7234.00	0.00	0.00	0.00		7234.00	0.00
SF5-1170	E/F/R/P STAIR FTGS (KOPJE TOP)	3547.00	0.00	0.00	0.00		3547.00	0.00
SF5-1180	F/R/P STAIRS & LANDINGS (KOPJE TOP)	6648.00	0.00	0.00	0.00		6648.00	0.00
SF5-1190	STAIR HANDRAILS (KOPJE TOP)	550.00	0.00	0.00	0.00		550.00	0.00
SF5-1280	FINAL CLEAN - ZONE 5 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF6-1010	LAYOUT/EXCAVATE THICKENED EDGES (ELEPHANT POOL)	11134.00	0.00	0.00	0.00		11134.00	0.00
SF6-1020	SLAB PREP (ELEPHANT POOL)	6520.00	0.00	0.00	0.00		6520.00	0.00
SF6-1030	F/R/P MAT SLAB (ELEPHANT POOL)	61286.00	0.00	0.00	0.00		61286.00	0.00
SF6-1040	F/R/P CONC WALLS (ELEPHANT POOL)	46998.00	0.00	0.00	0.00		46998.00	0.00
SF6-1050	F/R/P SKIMMERS (ELEPHANT POOL)	4745.00	0.00	0.00	0.00		4745.00	0.00
SF6-1060	CURE/STRIP CONC WALLS (ELEPHANT POOL)	4332.00	0.00	0.00	0.00		4332.00	0.00
SF6-1080	CURE/STRIP SKIMMERS (ELEPHANT POOL)	602.00	0.00	0.00	0.00		602.00	0.00
SF6-1100	LAYOUT/EXCAV CMU RETG WALL FTG (ELEPHANT POOL)	3366.00	0.00	0.00	0.00		3366.00	0.00
SF6-1110	F/R/P CMU RETG WALL FTG (ELEPHANT POOL)	7387.00	0.00	0.00	0.00		7387.00	0.00
SF6-1130	LAYOUT/EXCAV CMU SEAT WALL FTGS (SO. RESTROOM)	888.00	0.00	0.00	0.00		888.00	0.00
SF6-1140	F/R/P CMU SEAT WALL FTGS (SO. RESTROOM)	989.00	0.00	0.00	0.00		989.00	0.00
SF6-1160	CONC PAVING @ SOUTH RESTROOM (ZONE 6)	1217.00	0.00	0.00	0.00		1217.00	0.00
SF6-1180	E/F/R/P DRINKING FOUNTAIN FOOTING (ZONE 6)	298.00	0.00	0.00	0.00		298.00	0.00
SF6-1210	E/F/R/P LOG BENCH FOOTINGS (ZONE 6)	9252.00	0.00	0.00	0.00		9252.00	0.00
SF6-1230	LAYOUT/EXCAV CURBS (SAVANNA #2 WALLOW)	2380.00	0.00	0.00	0.00		2380.00	0.00
SF6-1240	F/R/P CURES (SAVANNA #2 WALLOW)	7379.00	0.00	0.00	0.00		7379.00	0.00
SF6-1250	CURE/STRIP CURBS (SAVANNA #2 WALLOW)	1829.00	0.00	0.00	0.00		1829.00	0.00
SF6-1260	BACKFILL CURBS (SAVANNA #2 WALLOW)	1805.00	0.00	0.00	0.00		1805.00	0.00
SF6-1310	E/F/R/P CONC EDGE BANDS (ZONE 6)	2247.00	0.00	0.00	0.00		2247.00	0.00
SF6-1320A	FOOTINGS FOR DEADFALLS (ZONE 6)	6183.00	0.00	0.00	0.00		6183.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 32

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
SF6-1340	SANDBLAST CONC EDGE BANDS (ZONE 6)	869.00	0.00	0.00	0.00		869.00	0.00
SF6-1350	TYPE 2 SAND FILL (ZONE 6)	6261.00	0.00	0.00	0.00		6261.00	0.00
SF6-1360A	ELEPHANT CABLE BARRIER POSTS (ZONE 6)	2852.00	0.00	0.00	0.00		2852.00	0.00
SF6-1400A	FOOTINGS FOR ANIMAL CREEP (ZONE 6)	6627.00	0.00	0.00	0.00		6627.00	0.00
SF6-1420A	GIRAFFE CABLE BARRIER POSTS (ZONE 6)	1937.00	0.00	0.00	0.00		1937.00	0.00
SF6-1480	FINAL CLEAN - ZONE 6 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF7-1050A	ELEPHANT CABLE BARRIER POSTS (ZONE 7)	21107.00	962.00	0.00	962.00	4.6	20145.00	48.10
SF7-1060A	GIRAFFE CABLE BARRIER POSTS (ZONE 7)	2712.00	0.00	0.00	0.00		2712.00	0.00
SF7-1100A	FOOTINGS FOR ANIMAL CREEP (ZONE 4/7)	6628.00	0.00	0.00	0.00		6628.00	0.00
SF7-1120	FINAL CLEAN - ZONE 7 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF8-1010	F/R/P SKIMMER (ELEPHANT FALLS)	4750.00	0.00	0.00	0.00		4750.00	0.00
SF8-1020	LAYOUT/EXCAV COLUMN & WALL FTGS (ELEPHANT FALLS)	4972.00	0.00	0.00	0.00		4972.00	0.00
SF8-1030	F/R/P COLUMN & WALL FTGS (ELEPHANT FALLS)	4773.00	0.00	0.00	0.00		4773.00	0.00
SF8-1040	F/R/P CONC COLUMNS & WALLS (N & S TUNNELS)	13274.00	0.00	0.00	0.00		13274.00	0.00
SF8-1050	CURE/STRIP COLUMNS & WALLS (N & S TUNNELS)	3293.00	0.00	0.00	0.00		3293.00	0.00
SF8-1070	FORM/SHORE STRUCT SLAB & BMS (N & S TUNNELS)	19449.00	0.00	0.00	0.00		19449.00	0.00
SF8-1080	F/R/P STRUCT SLAB & BMS (N & S TUNNELS)	27435.00	0.00	0.00	0.00		27435.00	0.00
SF8-1090	CURE/STRIP STRUCT SLAB & BMS (N & S TUNNELS)	11358.00	0.00	0.00	0.00		11358.00	0.00
SF8-1140	LAYOUT/EXCAV CMU RETG WALL FTG (ELEPHANT FALLS)	3366.00	0.00	0.00	0.00		3366.00	0.00
SF8-1150	E/F/R/P LOG BENCH FOOTINGS (ZONE 8)	4625.00	0.00	0.00	0.00		4625.00	0.00
SF8-1160	F/R/P CMU RETG WALL FTG (ELEPHANT FALLS)	2752.00	0.00	0.00	0.00		2752.00	0.00
SF8-1220A	ELEPHANT CABLE BARRIER POSTS (ZONE 8)	2282.00	0.00	0.00	0.00		2282.00	0.00
SF8-1230A	FOOTINGS FOR DEADFALLS (ZONE 8)	3092.00	0.00	0.00	0.00		3092.00	0.00
SF8-1310	FINAL CLEAN - ZONE 8 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF8-1330A	ELEPHANT CABLE BARRIER POSTS (OFF EXH ELEPH YD)	15973.00	0.00	0.00	0.00		15973.00	0.00
SF9-1020A	GIRAFFE CHAIN LINK BARRIER POSTS (SAVANNA #4)	6005.00	0.00	0.00	0.00		6005.00	0.00
SF9-1090	FINAL CLEAN - SAVANNA #4 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SRV-1010	LAYOUT/EXCAV FTGS (NORTH DUMPSTER)	673.00	0.00	0.00	0.00		673.00	0.00
SRV-1020	F/R/P FTGS (NORTH DUMPSTER)	10455.00	0.00	0.00	0.00		10455.00	0.00
SRV-1050	CONCRETE PAVING (NORTH DUMPSTER)	4129.00	0.00	0.00	0.00		4129.00	0.00
SRV-1080	LAYOUT/EXCAV FTGS (SOUTH DUMPSTER)	677.00	0.00	0.00	0.00		677.00	0.00
SRV-1090	F/R/P FTGS (SOUTH DUMPSTER)	10457.00	0.00	0.00	0.00		10457.00	0.00
SRV-1120	CONCRETE PAVING (SOUTH DUMPSTER)	5138.00	0.00	0.00	0.00		5138.00	0.00
SRV-1170	FINAL CLEAN - SERVICE ROAD	200.00	0.00	0.00	0.00		200.00	0.00
SF10-1010	LAYOUT/EXCAV CURBS FOR WALLOWS (SAVANNA #1)	2401.00	0.00	0.00	0.00		2401.00	0.00
SF10-1020	F/R/P CURBS FOR WALLOWS (SAVANNA #1)	7812.00	0.00	0.00	0.00		7812.00	0.00
SF10-1030	CURE/STRIP CURBS FOR WALLOWS (SAVANNA #1)	1936.00	0.00	0.00	0.00		1936.00	0.00
SF10-1040	BACKFILL CURBS FOR WALLOWS (SAVANNA #1)	1912.00	0.00	0.00	0.00		1912.00	0.00
SF10-1110	FINAL CLEAN - SAVANNA #1 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF11-1000A	ELEPHANT CABLE BARRIER POSTS BTWN SAVANNAS 2 & 3	11410.00	0.00	0.00	0.00		11410.00	0.00
SF11-1090	FINAL CLEAN - SAVANNA #2 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SFM-1040	F/P DRIVE APPROACH (TEILMAN AVE)	2245.00	0.00	0.00	0.00		2245.00	0.00
SFM-1060	SIDEWALKS (PARKING LOT)	2000.00	0.00	0.00	0.00		2000.00	0.00
SFM-1120	FINAL CLEAN OFFSITE PARKING LOT	200.00	0.00	0.00	0.00		200.00	0.00
057316-02C	FAB/DEL WIRE ROPE & FABRIC MESH	34930.00	0.00	0.00	0.00		34930.00	0.00
061000-01C	FAB/DEL ROUGH CARPENTRY MATLS	251453.00	0.00	15952.00	15952.00	5.5	275501.00	797.60
061324-01C	FAB/DEL HEAVY TIMBER FRAMING	231681.00	0.00	0.00	0.00		231681.00	0.00
061733-01C	FAB/DEL WOOD I-JOISTS	48507.00	0.00	0.00	0.00		48507.00	0.00
061800-01C	FAB/DEL GLULAMS	130450.00	0.00	0.00	0.00		130450.00	0.00
063100-01C	FAB/DEL ACCESS DOORS	5000.00	0.00	0.00	0.00		5000.00	0.00

REPORT DATE 28MAR14
13:5161
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 33

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
104300-01C	FAB/DEL EMERGENCY AID SPECIALTIES	5000.00	0.00	0.00	0.00		5000.00	0.00
112429-01C	FAB/DEL FACILITY FALL PROTECTION	2500.00	0.00	0.00	0.00		2500.00	0.00
		6728821.00	159434.00	85890.00	245324.00	3.6	6483497.00	12266.20
CHANGE ORDERS								
CO-01-002	C/O 01- PCO 002- ZOO OFFICE DEMO & RELOCATION	3563.00	3563.00	0.00	3563.00	100.0	0.00	178.15
CO-01-033	C/O 01- PCO 033-SEPTIC TNK/DRYWELLS @ POND BASIN	154.00	154.00	0.00	154.00	100.0	0.00	7.70
CO-01-043	C/O 01- PCO 043- ENTRY PALM & CONC EDGE BAND	90.00	90.00	0.00	90.00	100.0	0.00	4.50
CO-01-046	C/O 01- PCO 046- ASBESTOS ABATEMENT ZOO OFFICE	192.00	192.00	0.00	192.00	100.0	0.00	9.60
CO-01-048	C/O 01- PCO 048-LEAD PAINT ABATEMENT BIRD AVIARY	730.00	730.00	0.00	730.00	100.0	0.00	36.50
CO-01-050	C/O 01- PCO 050- RELOCATE RESTROOMS	739.00	739.00	0.00	739.00	100.0	0.00	36.95
		5468.00	5468.00	0.00	5468.00	100.0	0.00	273.40
		10395226.00	808148.05	228632.00	1036780.05	10.0	9358445.95	12539.60

62

Date: 3/18/14

62

REPORT DATE 28MAR14
13:5163
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 34

HAYDON - HAYDON CONSTRUCTION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1160	INCREMENT 2 SITE UTILITIES	624854.00	250827.00	249883.00	500710.00	80.1	124144.00	25035.50
EW-1290	REM'G SEWER/WATER TIE-INS @ NORTH SITE	125000.00	0.00	0.00	0.00		125000.00	0.00
EW-1310	REM'G SEWER/WATER TIE-INS @ SOUTH SITE	150000.00	0.00	0.00	0.00		150000.00	0.00
PD-1050	ADJUST UTILITY LIDS TO GRADE (PARK DRIVE E)	4000.00	0.00	0.00	0.00		4000.00	0.00
SF3-1280	U/G STORM DRAIN PIPING (MEERKAT AREA)	40000.00	0.00	0.00	0.00		40000.00	0.00
SRV-1000	U/G STORM DRAIN PIPING (NORTH DUMPSTER)	17000.00	0.00	13600.00	13600.00	80.0	3400.00	680.00
SRV-1070	U/G STORM DRAIN PIPING (SOUTH DUMPSTER)	17000.00	0.00	0.00	0.00		17000.00	0.00
		977854.00	250827.00	263483.00	514310.00	52.6	463544.00	25715.50
		977854.00	250827.00	263483.00	514310.00	52.6	463544.00	25715.50

CONTRACT: 125406

HAYDON CONSTRUCTION INC. - Storm Drain System

COMMITMENT SUMMARY

Orig Amount	Appr Changes	Rev Contract	Amt Invoiced	Amt Retained	Amt Paid	Bal of Contr
977,854.00		977,854.00	250,827.00	12,541.00		727,027.00

INVOICE / CHECK DETAIL	Amount Invoiced	Retained	Amount Paid	Date	Check #	Joint Payee
Invoices: 01/14-1234-I 1254 #1 2-0560	140,000.00	1000	133000			
Invoice Total	140,000.00	.00	.00			
Invoices: 02/14-1234 I 1254 #2 INC2 2-0560	110,827.00	554135	105285			
Invoice Total	110,827.00	.00	.00			
GRAND TOTALS	250,827.00	.00	.00			
		1254135	238285			

Note: If Joint Payee is Blank, then check is to Vendor.

March	243483	13174 ¹⁵	250308 ⁸⁵	64/
	<u>514310</u>	<u>25715⁵⁰</u>	<u>488594⁵⁰</u>	

65

65

REPORT DATE 28MAR14
13:5166
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 35

HREBAR - HARRIS REBAR FRESNO INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1040B	REBAR FOOTINGS (BLDG 1)	16600.00	0.00	0.00	0.00		16600.00	0.00
01-1060B	REBAR STEMWALLS (BLDG 1)	10220.00	0.00	0.00	0.00		10220.00	0.00
01-1130	REBAR SLAB (BLDG 1)	9300.00	0.00	0.00	0.00		9300.00	0.00
01-1240B	REBAR PILASTERS & PLINTHS (BLDG 1)	4050.00	0.00	0.00	0.00		4050.00	0.00
01-1330B	FIREPLACES- REBAR CONC BASES (BLDG 1)	720.00	0.00	0.00	0.00		720.00	0.00
01-2300B	REBAR DECK FTGS & STEMWALLS (LODGE DECKS)	16060.00	0.00	0.00	0.00		16060.00	0.00
02-1060	REBAR SLAB (BLDG 2)	13196.00	0.00	0.00	0.00		13196.00	0.00
03-1070	REBAR SLAB (BLDG 3)	3228.50	0.00	0.00	0.00		3228.50	0.00
04-1070	REBAR FTGS, SLAB & CURBS (BLDG 4)	3228.50	0.00	0.00	0.00		3228.50	0.00
05-1030B	REBAR FOOTINGS (BLDG 5)	3656.00	0.00	0.00	0.00		3656.00	0.00
05-1040B	REBAR COLUMN PEDESTALS (BLDG 5)	664.00	0.00	0.00	0.00		664.00	0.00
05-1060B	REBAR STEMWALLS (BLDG 5)	1328.00	0.00	0.00	0.00		1328.00	0.00
05-1120	REBAR SLAB (BLDG 5)	696.00	0.00	0.00	0.00		696.00	0.00
05-1410B	REBAR EQPT PADS (BLDG 5)	300.00	0.00	0.00	0.00		300.00	0.00
10-1040B	REBAR FOOTINGS (BLDG 10)	7000.00	0.00	0.00	0.00		7000.00	0.00
10-1060B	REBAR COLUMN PILASTERS (BLDG 10)	2000.00	0.00	0.00	0.00		2000.00	0.00
10-1130	REBAR SLAB (BLDG 10)	1000.00	0.00	0.00	0.00		1000.00	0.00
10-1460B	REBAR EQPT PAD (BSMT)	2000.00	0.00	0.00	0.00		2000.00	0.00
10-1840B	REBAR FTGS (APPROACH)	4297.00	0.00	0.00	0.00		4297.00	0.00
10-1850B	REBAR PILASTERS (APPROACH)	2000.00	0.00	0.00	0.00		2000.00	0.00
11-1050	REBAR GRADE BEAMS (BLDG 11)	1584.00	0.00	0.00	0.00		1584.00	0.00
11-1090B	REBAR CURB ON GRADE BEAM (BLDG 11)	1057.00	0.00	0.00	0.00		1057.00	0.00
12-1050B	REBAR FOOTINGS & CURBS (BLDG 12)	3110.00	0.00	0.00	0.00		3110.00	0.00
12-1110	REBAR SLAB (BLDG 12)	1866.00	0.00	0.00	0.00		1866.00	0.00
12-1300B	REBAR EQPT PAD (BLDG 12)	629.00	0.00	0.00	0.00		629.00	0.00
13-1120	REBAR SLAB (BLDG 13)	2100.00	0.00	0.00	0.00		2100.00	0.00
30-1050	REBAR PIER FOOTINGS (BLDG 30)	100.00	0.00	0.00	0.00		100.00	0.00
30-1070B	REBAR CMU & BLDG FOOTINGS (BLDG 30)	700.00	0.00	0.00	0.00		700.00	0.00
30-1130	REBAR SLAB (BLDG 30)	420.00	0.00	0.00	0.00		420.00	0.00
30-1170B	REBAR EQPT PADS (BLDG 30)	419.00	0.00	0.00	0.00		419.00	0.00
31-1040B	REBAR FOOTINGS & STEMWALLS (BLDG 31)	13626.00	0.00	0.00	0.00		13626.00	0.00
31-1100	REBAR SLAB (BLDG 31)	3785.00	0.00	0.00	0.00		3785.00	0.00
31-1250B	REBAR EQPT PADS (BLDG 31)	1511.00	0.00	0.00	0.00		1511.00	0.00
32-1040B	REBAR FOOTINGS & STEMWALLS (BLDG 32)	13752.00	0.00	0.00	0.00		13752.00	0.00
32-1090	REBAR SLAB (BLDG 32)	5154.00	0.00	0.00	0.00		5154.00	0.00
32-1160B	REBAR EQPT PADS (BLDG 32)	3438.00	0.00	0.00	0.00		3438.00	0.00
32-1220B	REBAR RETG WALL FTGS (BLDG 32)	6300.00	0.00	0.00	0.00		6300.00	0.00
33-1060B	REBAR FOOTINGS (BLDG 33)	96788.00	0.00	0.00	0.00		96788.00	0.00
33-1090B	REBAR STEMWALLS w/ EMBEDS (BLDG 33)	20124.00	0.00	0.00	0.00		20124.00	0.00
33-1170	REBAR SLAB (BLDG 33)	17062.00	0.00	0.00	0.00		17062.00	0.00
33-1222B	REBAR C-T-P INTERIOR WALL (BLDG 33)	26832.00	0.00	0.00	0.00		26832.00	0.00
33-1260	REBAR SLAB (BLDG 33 EAST)	12000.00	0.00	0.00	0.00		12000.00	0.00
33-1590B	REBAR EQPT PADS (BLDG 33)	1623.00	0.00	0.00	0.00		1623.00	0.00
34-1040B	REBAR SPREAD FTGS (BLDG 34)	2071.00	0.00	2071.00	2071.00	100.0	0.00	103.55
34-1070B	REBAR PILASTERS (BLDG 34)	3430.00	0.00	3430.00	3430.00	100.0	0.00	171.50
34-1110B	REBAR GRADE BEAMS (BLDG 34)	4116.00	0.00	4116.00	4116.00	100.0	0.00	205.80
34-1180	REBAR SLAB (BLDG 34)	3430.00	0.00	0.00	0.00		3430.00	0.00
34-1250B	REBAR RAISED PLATFORMS (BLDG 34)	6860.00	0.00	0.00	0.00		6860.00	0.00
34-1460B	REBAR EQPT PADS (BLDG 34)	2058.00	0.00	0.00	0.00		2058.00	0.00
34B-1010B	REBAR MAT SLABS (BLDG 34 BRIDGE)	5630.00	0.00	0.00	0.00		5630.00	0.00
34B-1020B	REBAR CONC WALLS (BLDG 34 BRIDGE)	11261.00	0.00	0.00	0.00		11261.00	0.00
34B-1080B	REBAR CONC STAIRS & LANDING (BLDG 34 BRIDGE)	3941.00	0.00	0.00	0.00		3941.00	0.00
34B-1100B	REBAR CURBS ON PRECAST PLANK (BLDG 34 BRIDGE)	2815.00	0.00	0.00	0.00		2815.00	0.00
40-1070	REBAR SLAB (BLDG 40)	1512.00	0.00	0.00	0.00		1512.00	0.00
40-1240B	REBAR EQPT PAD (BLDG 40)	504.00	0.00	0.00	0.00		504.00	0.00
41-1070	REBAR SLAB (BLDG 41)	927.00	0.00	0.00	0.00		927.00	0.00
41-1160B	REBAR SLAB ON DECK (BLDG 41)	1077.00	0.00	0.00	0.00		1077.00	0.00
41-1180B	REBAR EQPT PAD (BLDG 41)	1077.00	0.00	0.00	0.00		1077.00	0.00
50-1040B	REBAR LOWER MAT SLAB (BLDG 50)	800.00	0.00	0.00	0.00		800.00	0.00
50-1050B	REBAR PUMP SUMP WALLS (BLDG 50)	1500.00	0.00	0.00	0.00		1500.00	0.00
50-1070B	REBAR UPPER MAT SLAB (BLDG 50)	800.00	0.00	0.00	0.00		800.00	0.00
50-1080B	REBAR REM'G SUMP WALLS (BLDG 50)	1500.00	0.00	0.00	0.00		1500.00	0.00
50-1110B	REBAR STRUCT SLAB (BLDG 50)	800.00	0.00	0.00	0.00		800.00	0.00
50-1180	REBAR SLAB (BLDG 50)	655.00	0.00	0.00	0.00		655.00	0.00
51-1030B	REBAR LOWER MAT SLAB (BLDG 51)	1788.00	0.00	0.00	0.00		1788.00	0.00
51-1040B	REBAR PIT WALLS (BLDG 51)	6940.00	0.00	0.00	0.00		6940.00	0.00
51-1050B	REBAR UPPER MAT SLAB (BLDG 51)	1788.00	0.00	0.00	0.00		1788.00	0.00
51-1060B	REBAR EQPT PADS (BLDG 51)	596.00	0.00	0.00	0.00		596.00	0.00
51-1070B	REBAR REM'G PIT WALLS (BLDG 51)	4960.00	0.00	0.00	0.00		4960.00	0.00
51-1100B	REBAR STRUCT SLAB (BLDG 51)	2103.00	0.00	0.00	0.00		2103.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

HREBAR - HARRIS REBAR FRESNO INC.

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 36

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
52-1030B	REBAR CHAMBER & SUMP MAT SLABS (BLDG 52)	33600.00	0.00	0.00	0.00		33600.00	0.00
52-1040B	REBAR CHAMBER & SUMP WALLS (BLDG 52)	47776.00	0.00	0.00	0.00		47776.00	0.00
52-1060B	REBAR WALL FTGS- LINE 3 to 4 (BLDG 52)	21249.00	0.00	0.00	0.00		21249.00	0.00
52-1080B	REBAR WALLS- LINE 3 to 4 (BLDG 52)	35415.00	0.00	0.00	0.00		35415.00	0.00
52-1090B	REBAR CHAMBER & SUMP LIDS (BLDG 52)	23610.00	0.00	0.00	0.00		23610.00	0.00
52-1170	REBAR SLAB (BLDG 52) LVL 100	7083.00	0.00	0.00	0.00		7083.00	0.00
52-1190B	REBAR STAIRS ON GRADE (BLDG 52)	7100.00	0.00	0.00	0.00		7100.00	0.00
52-1210B	REBAR EQPT PADS (BLDG 52)	580.00	0.00	0.00	0.00		580.00	0.00
SF1-1010B	REBAR RETG WALL FTGS (ENTRY SIGN)	636.00	0.00	0.00	0.00		636.00	0.00
SF1-1020B	REBAR CURVED RETG WALL (ENTRY SIGN)	5600.00	0.00	0.00	0.00		5600.00	0.00
SF1-1140B	REBAR CONC SEAT WALLS (BOA ENTRY)	3300.00	0.00	0.00	0.00		3300.00	0.00
SF2-1030B	REBAR LOWER SLAB (MAHALI POOL)	9607.00	0.00	0.00	0.00		9607.00	0.00
SF2-1040B	REBAR LOWER CONC WALLS (MAHALI POOL)	4804.00	0.00	0.00	0.00		4804.00	0.00
SF2-1080B	REBAR UPPER SLABS (MAHALI POOL)	9607.00	0.00	0.00	0.00		9607.00	0.00
SF2-1090B	REBAR UPPER CONC WALLS (MAHALI POOL)	4804.00	0.00	0.00	0.00		4804.00	0.00
SF2-1140B	REBAR CMU RETG WALL FTG (MAHALI POOL)	3100.00	0.00	0.00	0.00		3100.00	0.00
SF2-1170B	AGAMA HOLDING ROCK- REBAR FTG	222.00	0.00	0.00	0.00		222.00	0.00
SF2-1250B	AGAMA EXHIBIT- REBAR VISITOR RAIL FTGS	800.00	0.00	0.00	0.00		800.00	0.00
SF2-1280B	REBAR CMU SEAT WALL FTG (LODGE)	840.00	0.00	0.00	0.00		840.00	0.00
SF3-1010B	REBAR CMU SEAT WALL FTG (LION EXHIBIT)	840.00	0.00	0.00	0.00		840.00	0.00
SF3-1070B	REBAR CMU FTG @ MOAT (LION EXHIBIT)	1680.00	0.00	0.00	0.00		1680.00	0.00
SF3-1300B	REBAR FTGS (MEERKAT AREA)	1400.00	0.00	0.00	0.00		1400.00	0.00
SF3-1310B	REBAR RETG & SEAT WALLS (MEERKAT AREA)	2246.00	0.00	0.00	0.00		2246.00	0.00
SF3-1340B	REBAR EXHIBIT SUB-SLAB (MEERKAT AREA)	560.00	0.00	0.00	0.00		560.00	0.00
SF4-1030B	OSTRICH NEST- REBAR CURBS (ZONE 4)	1200.00	0.00	0.00	0.00		1200.00	0.00
SF5-1030B	REBAR LOWER SLAB (DBL MOAT POOL)	57328.00	0.00	0.00	0.00		57328.00	0.00
SF5-1040B	REBAR LOWER CONC WALLS (DBL MOAT POOL)	14330.00	0.00	0.00	0.00		14330.00	0.00
SF5-1080B	REBAR UPPER SLABS (DBL MOAT POOL)	34740.00	0.00	0.00	0.00		34740.00	0.00
SF5-1090B	REBAR UPPER CONC WALLS (DBL MOAT POOL)	11572.00	0.00	0.00	0.00		11572.00	0.00
SF5-1130B	REBAR RETG WALL FTGS (KOPJE TOP)	6296.00	0.00	0.00	0.00		6296.00	0.00
SF5-1140B	REBAR RETG WALLS (KOPJE TOP)	11018.00	0.00	0.00	0.00		11018.00	0.00
SF5-1170B	REBAR STAIR FTGS (KOPJE TOP)	788.00	0.00	0.00	0.00		788.00	0.00
SF5-1180B	REBAR STAIRS & LANDINGS (KOPJE TOP)	510.00	0.00	0.00	0.00		510.00	0.00
SF6-1030B	REBAR MAT SLAB (ELEPHANT POOL)	29925.00	0.00	0.00	0.00		29925.00	0.00
SF6-1040B	F/R/P CONC WALLS (ELEPHANT POOL)	17270.00	0.00	0.00	0.00		17270.00	0.00
SF6-1050B	REBAR SKIMMERS (ELEPHANT POOL)	675.00	0.00	0.00	0.00		675.00	0.00
SF6-1110B	REBAR CMU RETG WALL FTG (ELEPHANT POOL)	5509.00	0.00	0.00	0.00		5509.00	0.00
SF6-1140B	REBAR CMU SEAT WALL FTGS (SO. RESTROOM)	7870.00	0.00	0.00	0.00		7870.00	0.00
SF6-1180B	REBAR DRINKING FOUNTAIN FOOTING (ZONE 6)	990.00	0.00	0.00	0.00		990.00	0.00
SF6-1210B	REBAR LOG BENCH FOOTINGS (ZONE 6)	787.00	0.00	0.00	0.00		787.00	0.00
SF6-1240B	REBAR CURBS (SAVANNA #2 WALLOW)	1580.00	0.00	0.00	0.00		1580.00	0.00
SF8-1010B	REBAR SKIMMER (ELEPHANT FALLS)	2344.00	0.00	0.00	0.00		2344.00	0.00
SF8-1030B	REBAR COLUMN & WALL FTGS (ELEPHANT FALLS)	3100.00	0.00	0.00	0.00		3100.00	0.00
SF8-1040B	REBAR CONC COLUMNS & WALLS (N & S TUNNELS)	15740.00	0.00	0.00	0.00		15740.00	0.00
SF8-1080B	REBAR STRUCT SLAB & BMS (N & S TUNNELS)	7870.00	0.00	0.00	0.00		7870.00	0.00
SF8-1150B	REBAR LOG BENCH FOOTINGS (ZONE 8)	757.00	0.00	0.00	0.00		757.00	0.00
SF8-1160B	REBAR CMU RETG WALL FTG (ELEPHANT FALLS)	1574.00	0.00	0.00	0.00		1574.00	0.00
SRV-1020B	REBAR FTGS (NORTH DUMPSTER)	3287.00	0.00	0.00	0.00		3287.00	0.00
SRV-1090B	REBAR FTGS (SOUTH DUMPSTER)	3287.00	0.00	0.00	0.00		3287.00	0.00
SF10-1020B	REBAR CURBS FOR WALLOW (SAVANNA #1)	960.00	0.00	0.00	0.00		960.00	0.00
		878229.00	0.00	9617.00	9617.00	1.1	868612.00	480.85
		878229.00	0.00	9617.00	9617.00	1.1	868612.00	480.85

68

68

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 37

EBA INGLES BRAUN & ASSOCIATES

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1190	SURVEYING (40 HR ALLOWANCE)	6600.00	0.00	350.00	350.00	5.3	6250.00	17.50
EW-1180	STAKE SITE EARTHWORK & PONDING BASIN	8555.00	1283.00	0.00	1283.00	15.0	7272.00	64.15
EW-1230	STAKE LODGE GRIDLINES & BLDG CORNERS	3422.00	0.00	1325.00	1325.00	38.7	2097.00	66.25
EW-1250	STAKE LION HOLDING, RETAIL HUT, CHEETAH HOLDING	3422.00	0.00	3422.00	3422.00	100.0	0.00	171.10
EW-1292	STAKE SITE GAS	3422.00	0.00	1711.00	1711.00	50.0	1711.00	85.55
EW-1294	STAKE STORM DRAIN	3422.00	2567.00	0.00	2567.00	75.0	855.00	120.35
EW-1302	STAKE SEWER & WATER	8555.00	5561.00	1283.00	6844.00	80.0	1711.00	342.20
EW-1312	STAKE SITE U/G ELECTRICAL	8555.00	0.00	4278.00	4278.00	50.0	4277.00	213.90
EW-1330	STAKE WALLS & FENCES	8555.00	0.00	0.00	0.00		8555.00	0.00
EW-1340	STAKE WALKWAYS, MOWSTRIPS & PLANTERS	8555.00	0.00	0.00	0.00		8555.00	0.00
EW-1350	STAKE SHOTCRETE	8555.00	0.00	0.00	0.00		8555.00	0.00
EW-1360	STAKE SITE LIGHTING	8555.00	0.00	0.00	0.00		8555.00	0.00
EW-1370	STAKE LIFE SUPPORT SYSTEMS	8555.00	0.00	0.00	0.00		8555.00	0.00
EW-1380	STAKE IRRIGATION SLEEVES	8555.00	0.00	0.00	0.00		8555.00	0.00
01-1000	STAKE BLDG CORNERS (BLDG 1)	1711.00	0.00	0.00	0.00		1711.00	0.00
02-1000	STAKE BLDG CORNERS (BLDG 2)	1711.00	0.00	0.00	0.00		1711.00	0.00
03-1000	STAKE BLDG CORNERS (BLDG 3)	1711.00	0.00	0.00	0.00		1711.00	0.00
04-1000	STAKE BLDG CORNERS (BLDG 4)	1711.00	0.00	0.00	0.00		1711.00	0.00
05-1000	STAKE BLDG CORNERS (BLDG 5)	1711.00	0.00	1711.00	1711.00	100.0	0.00	85.55
10-1000	STAKE BLDG CORNERS (BLDG 10)	1711.00	0.00	0.00	0.00		1711.00	0.00
13-1000	STAKE CORNERS (BLDG 13)	1711.00	0.00	0.00	0.00		1711.00	0.00
30-1000	STAKE BLDG CORNERS (BLDG 30)	1711.00	0.00	1711.00	1711.00	100.0	0.00	85.55
31-1000	STAKE BLDG CORNERS (BLDG 31)	1691.00	0.00	0.00	0.00		1691.00	0.00
32-1000	STAKE BLDG CORNERS (BLDG 32)	1711.00	0.00	0.00	0.00		1711.00	0.00
33-1000	STAKE BLDG CORNERS (BLDG 33)	1711.00	0.00	0.00	0.00		1711.00	0.00
34-1000	STAKE BLDG CORNERS (BLDG 34)	1711.00	0.00	1711.00	1711.00	100.0	0.00	85.55
40-1000	STAKE BLDG CORNERS (BLDG 40)	1711.00	0.00	0.00	0.00		1711.00	0.00
41-1000	STAKE BLDG CORNERS (BLDG 41)	1711.00	0.00	0.00	0.00		1711.00	0.00
50-1000	STAKE BLDG CORNERS (BLDG 50)	1711.00	0.00	0.00	0.00		1711.00	0.00
51-1000	STAKE BLDG CORNERS (BLDG 51)	1711.00	0.00	0.00	0.00		1711.00	0.00
52-1000	STAKE BLDG CORNERS (BLDG 52)	1711.00	0.00	0.00	0.00		1711.00	0.00
		126350.00	9411.00	17502.00	26913.00	21.3	99437.00	1345.65
		126350.00	9411.00	17502.00	26913.00	21.3	99437.00	1345.65

CONTRACT: 125407
IBA ENGINEERING - Surveying

COMMITMENT SUMMARY

Orig Amount	Appr Changes	Rev Contract	Am't Invoiced	Am't Retained	Am't Paid	Bal of Contr
126,350.00		126,350.00	9,411.00	471.00		116,939.00

INVOICE / CHECK DETAIL	Amount Invoiced	Retained	Amount Paid	Date	Check #	Joint Payee
Invoices: 01/14-1254-I 1254 #1 2-0050	1,162.00	58 ¹⁰	1103 ⁹⁰			
Invoice Total	1,162.00	.00	.00			
Invoices: 02/14-1254 I 1254 #2 INC2 2-0050	8,249.00	412 ⁴⁵	7836 ⁵⁵			
Invoice Total	8,249.00	.00	.00			
GRAND TOTALS	9,411.00	.00	.00			

Note: If Joint Payee is Blank, then check is to Vendor.

March	17502	875 ¹⁰	16626 ⁹⁰	70/
	<u>26913</u>	<u>1345⁶⁵</u>	<u>25567³⁵</u>	

REPORT DATE 28MAR14
13:5171
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

JERICO - JERICO FIRE PROTECTION

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 36

ACTIVITY TO	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1430	R.I. FIRE SPRINKLERS (BLDG 1)	15735.00	0.00	0.00	0.00		15735.00	0.00
01-1620	FINISH FIRE SPRINKLERS (BLDG 1)	2348.00	0.00	0.00	0.00		2348.00	0.00
31-1302	R.I. FIRE SPRINKLERS (BLDG 31)	10775.00	0.00	0.00	0.00		10775.00	0.00
31-1372	FINISH FIRE SPRINKLERS (BLDG 31)	1565.00	0.00	0.00	0.00		1565.00	0.00
33-1362	R.I. FIRE SPRINKLERS (BLDG 33)	9245.00	0.00	0.00	0.00		9245.00	0.00
33-1452	FINISH FIRE SPRINKLERS (BLDG 33)	1565.00	0.00	0.00	0.00		1565.00	0.00
210001-01A	SUBMIT FIRE PROTECTION SYSTEM	9797.00	0.00	0.00	0.00		9797.00	0.00
210001-01C	FAB/DEL FIRE PROTECTION SYSTEM	48870.00	0.00	0.00	0.00		48870.00	0.00
		99900.00	0.00	0.00	0.00		99900.00	0.00
		99900.00	0.00	0.00	0.00		99900.00	0.00

No March 2014 Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE 200

REPORT DATE 28MAR14
13:5172
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

JORGENSEN CO.

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 39

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
104400-01C	FAB/DEL FIRE PROTECTION SPECIALTIES	1004.00	0.00	0.00	0.00		1004.00	0.00
		1004.00	0.00	0.00	0.00		1004.00	0.00
		1004.00	0.00	0.00	0.00		1004.00	0.00

No March 2014 Billing

REPORT DATE 28MAR14
13:5174
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 40

KARSYN - KARSYN CONSTRUCTION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1160	SHEAR WALL FRAMING / PLYWOOD (BLDG 1)	190000.00	0.00	0.00	0.00		190000.00	0.00
01-1270	WALL FRAMING & FURRING (BLDG 1)	75000.00	0.00	0.00	0.00		75000.00	0.00
01-1390	FIREPLACES- METAL STUD FRAMING/FURRING (BLDG 1)	25000.00	0.00	0.00	0.00		25000.00	0.00
01-1830	EXTERIOR LATH (BLDG 1)	60000.00	0.00	0.00	0.00		60000.00	0.00
01-1840	EXTERIOR PLASTER (BLDG 1)	70000.00	0.00	0.00	0.00		70000.00	0.00
01-1990	HANG GYPBOARD / TAPE & FINISH (BLDG 1)	60000.00	0.00	0.00	0.00		60000.00	0.00
01-2000	INTERIOR PLASTER/STUCCO (BLDG 1)	100000.00	0.00	0.00	0.00		100000.00	0.00
02-1090	SHEAR WALL FRAMING (BLDG 2)	22000.00	0.00	0.00	0.00		22000.00	0.00
02-1110	EXTERIOR LATH (BLDG 2)	10000.00	0.00	0.00	0.00		10000.00	0.00
02-1240	HANG GYPBOARD / TAPE & FINISH (BLDG 2)	2000.00	0.00	0.00	0.00		2000.00	0.00
02-1270	PLASTER (BLDG 2)	4500.00	0.00	0.00	0.00		4500.00	0.00
03-1100	SHEAR WALL FRAMING (BLDG 3)	25000.00	0.00	0.00	0.00		25000.00	0.00
03-1120	ROOF FRAMING (BLDG 3)	15000.00	0.00	0.00	0.00		15000.00	0.00
03-1130	ERECT SCAFFOLD (BLDG 3)	25000.00	0.00	0.00	0.00		25000.00	0.00
03-1150	EXTERIOR LATH (BLDG 3)	15000.00	0.00	0.00	0.00		15000.00	0.00
03-1340	HANG GYPBOARD / TAPE & FINISH (BLDG 3)	4500.00	0.00	0.00	0.00		4500.00	0.00
03-1350	EXTERIOR PLASTER (BLDG 3)	3500.00	0.00	0.00	0.00		3500.00	0.00
03-1390	REMOVE SCAFFOLD (BLDG 3)	2000.00	0.00	0.00	0.00		2000.00	0.00
04-1100	SHEAR WALL FRAMING (BLDG 4)	25000.00	0.00	0.00	0.00		25000.00	0.00
04-1120	ROOF FRAMING (BLDG 4)	15000.00	0.00	0.00	0.00		15000.00	0.00
04-1130	ERECT SCAFFOLD (BLDG 4)	25000.00	0.00	0.00	0.00		25000.00	0.00
04-1150	EXTERIOR LATH (BLDG 4)	15000.00	0.00	0.00	0.00		15000.00	0.00
04-1340	HANG GYPBOARD / TAPE & FINISH (BLDG 4)	4500.00	0.00	0.00	0.00		4500.00	0.00
04-1350	EXTERIOR PLASTER (BLDG 4)	3500.00	0.00	0.00	0.00		3500.00	0.00
04-1390	REMOVE SCAFFOLD (BLDG 4)	2000.00	0.00	0.00	0.00		2000.00	0.00
05-1160	SHEAR WALL FRAMING (BLDG 5)	5500.00	0.00	0.00	0.00		5500.00	0.00
05-1190	ERECT SCAFFOLD (BLDG 5)	15000.00	0.00	0.00	0.00		15000.00	0.00
05-1200	EXTERIOR LATH (BLDG 5)	5000.00	0.00	0.00	0.00		5000.00	0.00
05-1360	HANG GYPBOARD / TAPE & FINISH (BLDG 5)	3500.00	0.00	0.00	0.00		3500.00	0.00
05-1370	EXTERIOR PLASTER (BLDG 5)	6500.00	0.00	0.00	0.00		6500.00	0.00
05-1380	REMOVE SCAFFOLD (BLDG 5)	2000.00	0.00	0.00	0.00		2000.00	0.00
10-1260	METAL STUD FRAMING (BSMT CORR 05)	4500.00	0.00	0.00	0.00		4500.00	0.00
10-1430	HANG GYPBOARD / TAPE & FINISH (BSMT)	3000.00	0.00	0.00	0.00		3000.00	0.00
10-1590	FRAME HALF WALLS @ CONCESSION (MAIN LVL)	1000.00	0.00	0.00	0.00		1000.00	0.00
10-1660	HANG GYPBOARD/TAPE & FINISH (MAIN LVL)	2000.00	0.00	0.00	0.00		2000.00	0.00
12-1210	METAL STUD FRAMING (BLDG 12)	1500.00	0.00	0.00	0.00		1500.00	0.00
12-1450	HANG GYPBOARD / TAPE & FINISH (BLDG 12)	1500.00	0.00	0.00	0.00		1500.00	0.00
33-1320	METAL STUD FRAMING (BLDG 33)	60000.00	0.00	0.00	0.00		60000.00	0.00
33-1620	HANG GYPBOARD / TAPE & FINISH (BLDG 33)	20000.00	0.00	0.00	0.00		20000.00	0.00
34-1280	INT METAL STUD FRAMING (BLDG 34)	20000.00	0.00	0.00	0.00		20000.00	0.00
34-1360	HANG GYPBOARD / TAPE & FINISH (BLDG 34)	1500.00	0.00	0.00	0.00		1500.00	0.00
054000-01C	FAB/DEL COLD-FORMED METAL FRAMING	100000.00	0.00	2000.00	2000.00	2.0	98000.00	100.00
072500-01C	FAB/DEL WEATHER BARRIERS	33850.00	0.00	677.00	677.00	2.0	33173.00	33.85
092116-01D	FAB/DEL INT GYPSUM WALLBOARD/PLYWOOD	60000.00	0.00	1200.00	1200.00	2.0	58800.00	60.00
092236-01C	FAB/DEL METAL LATH	17000.00	0.00	340.00	340.00	2.0	16660.00	17.00
092400-01C	FAB/DEL PORTLAND CEMENT PLASTER	50000.00	0.00	1000.00	1000.00	2.0	49000.00	50.00
		1211850.00	0.00	5217.00	5217.00	0.4	1206633.00	260.85
		1211850.00	0.00	5217.00	5217.00	0.4	1206633.00	260.85

REPORT DATE 28MAR14
13:5175
MONTHLY EARNINGS REPORT by SJB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 41

LANDSC - LANDSCAPING (REM'G ALLOWANCE)

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
TBA-1500	LANDSCAPING (REM'G ALLOWANCE)	225309.00	0.00	0.00	0.00		225309.00	0.00
		225309.00	0.00	0.00	0.00		225309.00	0.00
		225309.00	0.00	0.00	0.00		225309.00	0.00

No March 2014 Billing

REPORT DATE 28MAR14
13:5176
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 42

MDBARN

MD BARN MASTER

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
30-1180	METAL BLDG STRUCTURE (BLDG 30)	9600.00	0.00	0.00	0.00		9600.00	0.00
30-1200	METAL BLDG SIDING (BLDG 30)	5760.00	0.00	0.00	0.00		5760.00	0.00
30-1220	METAL BLDG ROOF PANELS (BLDG 30)	9600.00	0.00	0.00	0.00		9600.00	0.00
30-1250	GUTTERS (BLDG 30)	3840.00	0.00	0.00	0.00		3840.00	0.00
31-1120	METAL BLDG STRUCTURE (BLDG 31 GIRAFFE)	23040.00	0.00	0.00	0.00		23040.00	0.00
31-1140	METAL BLDG STRUCTURE (BLDG 31 RHINO)	13440.00	0.00	0.00	0.00		13440.00	0.00
31-1160	METAL BLDG SIDING (BLDG 31 GIRAFFE)	24960.00	0.00	0.00	0.00		24960.00	0.00
31-1210	METAL BLDG SIDING (BLDG 31 RHINO)	11520.00	0.00	0.00	0.00		11520.00	0.00
31-1220	METAL BLDG ROOF PANELS (BLDG 31 GIRAFFE)	19200.00	0.00	0.00	0.00		19200.00	0.00
31-1260	METAL BLDG ROOF PANELS (BLDG 31 RHINO)	9600.00	0.00	0.00	0.00		9600.00	0.00
31-1270	GUTTERS (BLDG 31)	9600.00	0.00	0.00	0.00		9600.00	0.00
31-1300	INT METAL WALL PANELS (BLDG 31)	23040.00	0.00	0.00	0.00		23040.00	0.00
32-1120	METAL BLDG STRUCTURE (BLDG 32)	19200.00	0.00	0.00	0.00		19200.00	0.00
32-1130	METAL BLDG SIDING (BLDG 32)	19200.00	0.00	0.00	0.00		19200.00	0.00
32-1140	METAL BLDG ROOF PANELS (BLDG 32)	19200.00	0.00	0.00	0.00		19200.00	0.00
32-1170	GUTTERS (BLDG 32)	7680.00	0.00	0.00	0.00		7680.00	0.00
32-1200	INT METAL WALL PANELS (BLDG 32)	9600.00	0.00	0.00	0.00		9600.00	0.00
50-1210	METAL BLDG STRUCTURE (BLDG 50)	5760.00	0.00	0.00	0.00		5760.00	0.00
50-1230	METAL BLDG ROOF PANELS (BLDG 50)	1920.00	0.00	0.00	0.00		1920.00	0.00
50-1260	GUTTER (BLDG 50)	960.00	0.00	0.00	0.00		960.00	0.00
50-1340	FLASHING & SHEET METAL (BLDG 50)	1920.00	0.00	0.00	0.00		1920.00	0.00
52-1240	METAL BLDG STRUCTURE (BLDG 52)	19200.00	0.00	0.00	0.00		19200.00	0.00
52-1260	METAL BLDG SIDING (BLDG 52)	9600.00	0.00	0.00	0.00		9600.00	0.00
52-1270	METAL BLDG ROOF PANELS (BLDG 52)	5760.00	0.00	0.00	0.00		5760.00	0.00
52-1310	GUTTERS (BLDG 52)	3840.00	0.00	0.00	0.00		3840.00	0.00
133419-01A	SUBMIT PREFAB METAL BUILDING SYSTEMS	41667.00	0.00	0.00	0.00		41667.00	0.00
133419-01C	FAB/DEL PREFAB METAL BUILDING SYSTEMS	822186.00	0.00	0.00	0.00		822186.00	0.00
		1150893.00	0.00	0.00	0.00		1150893.00	0.00
		1150893.00	0.00	0.00	0.00		1150893.00	0.00

no March 2014 Billing

REPORT DATE 28MAR14
13:5177
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 03/31/14)

PAGE NO. 43

NELSON NELSON'S PAINTING

ACTIVITY TD	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-2010	INT PAINT (BLDG 1)	51000.00	0.00	0.00	0.00		51000.00	0.00
02-1310	PAINTING (BLDG 2)	3800.00	0.00	0.00	0.00		3800.00	0.00
03-1420	INT PAINT (BLDG 3)	4100.00	0.00	0.00	0.00		4100.00	0.00
04-1420	INT PAINT (BLDG 4)	4100.00	0.00	0.00	0.00		4100.00	0.00
05-1400	INT PAINT (BLDG 5)	3800.00	0.00	0.00	0.00		3800.00	0.00
10-1470	INT PAINT (BSMT)	14000.00	0.00	0.00	0.00		14000.00	0.00
10-1680	PAINTING (MAIN LVL)	21800.00	0.00	0.00	0.00		21800.00	0.00
12-1460	INT PAINT (BLDG 12)	8850.00	0.00	0.00	0.00		8850.00	0.00
33-1600	EXT PAINT (BLDG 33)	15000.00	0.00	0.00	0.00		15000.00	0.00
33-1700	INT PAINT (BLDG 33)	23500.00	0.00	0.00	0.00		23500.00	0.00
34-1450	INT PAINT (BLDG 34)	7000.00	0.00	0.00	0.00		7000.00	0.00
34-1590	EXT PAINT (BLDG 34)	3500.00	0.00	0.00	0.00		3500.00	0.00
40-1190	INT PAINT (BLDG 40)	3450.00	0.00	0.00	0.00		3450.00	0.00
41-1300	INT PAINT (BLDG 41)	2500.00	0.00	0.00	0.00		2500.00	0.00
S2-1325	INTERIOR PAINT (BLDG 52)	5100.00	0.00	0.00	0.00		5100.00	0.00
099000-01A	SUBMIT PAINTING	1000.00	0.00	0.00	0.00		1000.00	0.00
099000-01C	FAB/DEL PAINT	500.00	0.00	0.00	0.00		500.00	0.00
		173000.00	0.00	0.00	0.00		173000.00	0.00
		173000.00	0.00	0.00	0.00		173000.00	0.00

No. March 2014 Billing

REPORT DATE 28MAR14
13:5178
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 44

SACTO SACRAMENTO INSULATION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1170	EXT INSULATION @ CMU WALLS (BLDG 1)	39960.00	0.00	0.00	0.00		39960.00	0.00
01-1960	BATT CEILING INSULATION (BLDG 1)	7200.00	0.00	0.00	0.00		7200.00	0.00
01-1970	BATT WALL INSULATION (BLDG 1)	8650.00	0.00	0.00	0.00		8650.00	0.00
02-1190	BATT WALL INSULATION (BLDG 2)	1220.00	0.00	0.00	0.00		1220.00	0.00
03-1330	BATT WALL INSULATION (BLDG 3)	1550.00	0.00	0.00	0.00		1550.00	0.00
04-1330	BATT WALL INSULATION (BLDG 4)	1505.00	0.00	0.00	0.00		1505.00	0.00
05-1320	FOAMED IN-PLACE INSULATION (BLDG 5)	3200.00	0.00	0.00	0.00		3200.00	0.00
05-1330	BATT WALL INSULATION (BLDG 5)	2185.00	0.00	0.00	0.00		2185.00	0.00
10-1390	WALL INSULATION (BSMT)	1710.00	0.00	0.00	0.00		1710.00	0.00
12-1310	FOAMED IN-PLACE INSULATION (BLDG 12)	1840.00	0.00	0.00	0.00		1840.00	0.00
12-1360	BATT WALL INSULATION (BLDG 12)	3375.00	0.00	0.00	0.00		3375.00	0.00
33-1580	WALL INSULATION (BLDG 33)	9845.00	0.00	0.00	0.00		9845.00	0.00
40-1230	WATERPROOFING/SPRAY APPLIED INSULATION (BLDG 40)	1380.00	0.00	0.00	0.00		1380.00	0.00
41-1270	INT SPRAY APPLIED INSULATION (BLDG 41)	3625.00	0.00	0.00	0.00		3625.00	0.00
		37245.00	0.00	0.00	0.00		87245.00	0.00
		37245.00	0.00	0.00	0.00		87245.00	0.00

No March 2014 Billing

79

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE ZOO

80

REPORT DATE 28MAR14

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

13:51

(BILLING PERIOD: 03/01/13 - 03/21/14)

PAGE NO. 45

SAFARI - SAFARI THATCH

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
073316-02C	FAB/DEL THATCHED CEILING PANELS	47305.00	0.00	24868.95	24868.95	52.6	22436.05	1243.45
		47305.00	0.00	24868.95	24868.95	52.6	22436.05	1243.45
		47305.00	0.00	24868.95	24868.95	52.6	22436.05	1243.45

REPORT DATE 28MAR14
13:5181
MONTHLY EARNINGS REPORT by SUB
(BILLING PERIOD: 03/01/13 - 03/31/14)

AFRICA EXHIBIT INCR 2 & 3

PAGE NO. 46

SANJOAQ

SAN JOAQUIN GLASS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1870	ALUMINUM & WOOD WINDOWS (BLDG 1)	21276.00	0.00	0.00	0.00		21276.00	0.00
01-1880	GLASS & GLAZING (BLDG 1)	71133.00	0.00	0.00	0.00		71133.00	0.00
01-1900	ALUMINUM SLIDING DOORS (BLDG 1)	37070.00	0.00	0.00	0.00		37070.00	0.00
10-1180	GLAZING / VINYL WINDOWS (BSMT)	485.00	0.00	0.00	0.00		485.00	0.00
11-1170	DRILL/INSTALL SSTL GLAZING STOPS (BLDG 11)	3750.00	0.00	0.00	0.00		3750.00	0.00
11-1160	EXHIBIT GLAZING (BLDG 11)	150835.00	0.00	0.00	0.00		150835.00	0.00
11-1180	SEALANTS (BLDG 11)	7750.00	0.00	0.00	0.00		7750.00	0.00
12-1550	DRILL/INSTALL SSTL GLAZING STOPS (BLDG 12)	4150.00	0.00	0.00	0.00		4150.00	0.00
12-1570	EXHIBIT GLAZING (BLDG 12)	91236.00	0.00	0.00	0.00		91236.00	0.00
12-1580	SEALANTS (BLDG 12)	8760.00	0.00	0.00	0.00		8760.00	0.00
31-1240	ALUMINUM CLERESTORY WINDOWS (BLDG 31)	39186.00	0.00	0.00	0.00		39186.00	0.00
31-1280	METAL-FRAMED SKYLIGHTS (BLDG 31)	33349.00	0.00	0.00	0.00		33349.00	0.00
31-1290	TUBULAR SKYLIGHTS (BLDG 31)	34072.00	0.00	0.00	0.00		34072.00	0.00
31-1690	GLAZING / VINYL WINDOWS (BLDG 31)	5966.00	0.00	0.00	0.00		5966.00	0.00
32-1180	TUBULAR SKYLIGHTS (BLDG 32)	11425.00	0.00	0.00	0.00		11425.00	0.00
32-1190	METAL-FRAMED SKYLIGHTS (BLDG 32)	21246.00	0.00	0.00	0.00		21246.00	0.00
32-1540	GLAZING / VINYL WINDOWS (BLDG 32)	5348.00	0.00	0.00	0.00		5348.00	0.00
33-1340	ALUMINUM CLERESTORY WINDOWS (BLDG 33)	36146.00	0.00	0.00	0.00		36146.00	0.00
33-1500	TUBULAR SKYLIGHTS (BLDG 33)	25010.00	0.00	0.00	0.00		25010.00	0.00
33-1540	METAL-FRAMED SKYLIGHTS (BLDG 33)	53917.00	0.00	0.00	0.00		53917.00	0.00
33-1850	GLAZING / VINYL WINDOWS (BLDG 33)	7176.00	0.00	0.00	0.00		7176.00	0.00
34-1670	GLAZING / VINYL WINDOWS (BLDG 34)	6801.00	0.00	0.00	0.00		6801.00	0.00
40-1160	TUBULAR SKYLIGHTS (BLDG 40)	4781.00	0.00	0.00	0.00		4781.00	0.00
40-1440	GLAZING (BLDG 40)	373.00	0.00	0.00	0.00		373.00	0.00
41-1170	TUBULAR SKYLIGHTS (BLDG 41)	2690.00	0.00	0.00	0.00		2690.00	0.00
41-1470	GLAZING (BLDG 41)	373.00	0.00	0.00	0.00		373.00	0.00
50-1250	TUBULAR SKYLIGHT (BLDG 50)	1174.00	0.00	0.00	0.00		1174.00	0.00
52-1300	TUBULAR SKYLIGHTS (BLDG 52)	3830.00	0.00	0.00	0.00		3830.00	0.00
SF2-1430	AGAMA EXHIBIT- INSTALL GLASS VISITOR RAIL	19013.00	0.00	0.00	0.00		19013.00	0.00
SF3-1400	MEERKAT GLASS BARRIER (MEERKAT AREA)	11460.00	0.00	0.00	0.00		11460.00	0.00
057313-01A	SUBMIT GLAZED DECORATIVE RAILINGS	1500.00	0.00	0.00	0.00		1500.00	0.00
057313-01C	FAB/DEL GLAZED DECORATIVE RAILINGS	3780.00	0.00	0.00	0.00		3780.00	0.00
079005-02A	SUBMIT JOINT SEALERS (SAN JOAQUIN)	2160.00	0.00	0.00	0.00		2160.00	0.00
079005-02C	FAB/DEL JOINT SEALERS (SAN JOAQUIN)	3000.00	0.00	0.00	0.00		3000.00	0.00
085113-01A	SUBMIT ALUMINUM WINDOWS	1500.00	0.00	0.00	0.00		1500.00	0.00
085113-01C	FAB/DEL ALUMINUM WINDOWS	2400.00	0.00	0.00	0.00		2400.00	0.00
085113-02A	SUBMIT SLIDING AUTOMATIC ENTRANCES	1500.00	0.00	0.00	0.00		1500.00	0.00
085113-02C	FAB/DEL SLIDING AUTOMATIC ENTRANCES	1800.00	0.00	0.00	0.00		1800.00	0.00
085313-01A	SUBMIT VINYL WINDOWS	1500.00	0.00	0.00	0.00		1500.00	0.00
085313-01C	FAB/DEL VINYL WINDOWS	2400.00	0.00	0.00	0.00		2400.00	0.00
085313-02A	SUBMIT WOOD WINDOWS	1500.00	0.00	0.00	0.00		1500.00	0.00
085313-02C	FAB/DEL WOOD WINDOWS	2700.00	0.00	0.00	0.00		2700.00	0.00
086223-02A	SUBMIT TUBULAR SKYLIGHTS	1020.00	0.00	0.00	0.00		1020.00	0.00
086223-02C	FAB/DEL TUBULAR SKYLIGHTS	3000.00	0.00	0.00	0.00		3000.00	0.00
086353-01A	SUBMIT SOLAR TRACKING SKYLIGHTS	1500.00	0.00	0.00	0.00		1500.00	0.00
086353-01C	FAB/DEL SOLAR TRACKING SKYLIGHTS	2400.00	0.00	0.00	0.00		2400.00	0.00
088000-01A	SUBMIT GLAZING	900.00	0.00	0.00	0.00		900.00	0.00
088000-01C	FAB/DEL GLAZING	1500.00	0.00	0.00	0.00		1500.00	0.00
088120-01A	SUBMIT EXHIBIT GLAZING	2160.00	0.00	0.00	0.00		2160.00	0.00
088120-01C	FAB/DEL EXHIBIT GLAZING	9120.00	0.00	0.00	0.00		9120.00	0.00
		767121.00	0.00	0.00	0.00		767121.00	0.00
		767121.00	0.00	0.00	0.00		767121.00	0.00

No March 2014 Billing

REPORT DATE 28MAR14
13:5182
MONTHLY EARNINGS REPORT by SON

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 47

SHELCO - SHELCO INDUSTRIES

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-2160	TOILET COMPARTMENTS (BLDG 1)	950.00	0.00	0.00	0.00		950.00	0.00
01-2190	TOILET ACCESSORIES (BLDG 1)	900.00	0.00	0.00	0.00		900.00	0.00
03-1380	TOILET ACCESSORIES (BLDG 3)	300.00	0.00	0.00	0.00		300.00	0.00
04-1380	TOILET ACCESSORIES (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
31-1700	METAL LOCKERS (BLDG 31)	300.00	0.00	0.00	0.00		300.00	0.00
33-1870	METAL LOCKERS (BLDG 33)	300.00	0.00	0.00	0.00		300.00	0.00
33-1880	TOILET ACCESSORIES (BLDG 33)	300.00	0.00	0.00	0.00		300.00	0.00
102113-01A	SUBMIT PLASTIC TOILET PARTITIONS	25.00	0.00	0.00	0.00		25.00	0.00
102113-01C	FAB/DEL PLASTIC TOILET PARTITIONS	4347.00	0.00	0.00	0.00		4347.00	0.00
102800-01A	SUBMIT TOILET ACCESSORIES	25.00	0.00	0.00	0.00		25.00	0.00
102800-01C	FAB/DEL TOILET ACCESSORIES	20087.00	0.00	0.00	0.00		20087.00	0.00
105100-01A	SUBMIT LOCKERS	25.00	0.00	0.00	0.00		25.00	0.00
105100-01C	FAB/DEL LOCKERS	3700.00	0.00	0.00	0.00		3700.00	0.00
		21559.00	0.00	0.00	0.00		31559.00	0.00
		31559.00	0.00	0.00	0.00		31559.00	0.00

No March 2014 Billing

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE ZOO

REPORT DATE 28MAR14
13:5183
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 48

SMYTH - THE SMITH COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
33-1730	O/H COILING DOORS (BLDG 33)	3000.00	0.00	0.00	0.00		3000.00	0.00
083323-01A	SUBMIT O/H COILING DOORS	1724.00	0.00	0.00	0.00		1724.00	0.00
083323-01C	FAB/DEL O/H COILING DOORS	12512.00	0.00	0.00	0.00		12512.00	0.00
		17236.00	0.00	0.00	0.00		17236.00	0.00
		17236.00	0.00	0.00	0.00		17236.00	0.00

No March 2014 Billing

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 49

STRATEG - STRATEGIC MECHANICAL

ACTIVITY IO	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-1380	FIREPLACES- INSTALL VENT PIPES (BLDG 1)	5000.00	0.00	0.00	0.00		5000.00	0.00
01-1450	R.I. HVAC DUCTWORK (BLDG 1)	80000.00	0.00	0.00	0.00		80000.00	0.00
01-1470	SET IDUs (BLDG 1)	600.00	0.00	0.00	0.00		600.00	0.00
01-1480	R.I. CONTROLS CONDUIT (BLDG 1)	18125.00	0.00	0.00	0.00		18125.00	0.00
01-1490	REFRIGERANT PIPING (BLDG 1)	10000.00	0.00	0.00	0.00		10000.00	0.00
01-1520	PULL CONTROLS WIRE (BLDG 1)	3698.00	0.00	0.00	0.00		3698.00	0.00
01-1550	CEILING FANS (BLDG 1)	6000.00	0.00	0.00	0.00		6000.00	0.00
01-1570	KITCHEN EXHAUST HOODS (BLDG 1)	7500.00	0.00	0.00	0.00		7500.00	0.00
01-1580	INSTALL FLYFANS (BLDG 1)	1500.00	0.00	0.00	0.00		1500.00	0.00
01-1590	FINISH CONTROLS (BLDG 1)	15166.00	0.00	0.00	0.00		15166.00	0.00
01-1600	FINISH HVAC (BLDG 1)	2000.00	0.00	0.00	0.00		2000.00	0.00
01-1650	STARTUP/TEST HVAC EQPT (BLDG 1)	600.00	0.00	0.00	0.00		600.00	0.00
01-1660	ACCLIMATE BUILDING (BLDG 1)	600.00	0.00	0.00	0.00		600.00	0.00
01-1690	AIR BALANCE (BLDG 1)	15500.00	0.00	0.00	0.00		15500.00	0.00
01-1720	MECHANICAL ROOF CURBS (BLDG 1)	900.00	0.00	0.00	0.00		900.00	0.00
01-1800	SET ROOF-MT HVAC EQUIPMENT (BLDG 1)	600.00	0.00	0.00	0.00		600.00	0.00
03-1160	R.I. HVAC DUCTWORK (BLDG 3)	800.00	0.00	0.00	0.00		800.00	0.00
03-1220	SET IDU (BLDG 3)	1000.00	0.00	0.00	0.00		1000.00	0.00
03-1240	R.I. CONTROLS CONDUIT (BLDG 3)	2100.00	0.00	0.00	0.00		2100.00	0.00
03-1260	REFRIGERANT PIPING (BLDG 3)	2700.00	0.00	0.00	0.00		2700.00	0.00
03-1280	PULL CONTROLS WIRE (BLDG 3)	1200.00	0.00	0.00	0.00		1200.00	0.00
03-1290	SET ODU (BLDG 3)	700.00	0.00	0.00	0.00		700.00	0.00
03-1410	LOUVERS (BLDG 3)	700.00	0.00	0.00	0.00		700.00	0.00
03-1440	FINISH CONTROLS (BLDG 3)	1500.00	0.00	0.00	0.00		1500.00	0.00
03-1470	INSTALL EXHAUST FANS (BLDG 3)	700.00	0.00	0.00	0.00		700.00	0.00
03-1540	STARTUP/TEST HVAC EQPT (BLDG 3)	300.00	0.00	0.00	0.00		300.00	0.00
04-1160	R.I. HVAC DUCTWORK (BLDG 4)	800.00	0.00	0.00	0.00		800.00	0.00
04-1210	SET IDU (BLDG 4)	1000.00	0.00	0.00	0.00		1000.00	0.00
04-1230	REFRIGERANT PIPING (BLDG 4)	2700.00	0.00	0.00	0.00		2700.00	0.00
04-1250	R.I. CONTROLS CONDUIT (BLDG 4)	2100.00	0.00	0.00	0.00		2100.00	0.00
04-1260	SET ODU (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
04-1280	PULL CONTROLS WIRE (BLDG 4)	1200.00	0.00	0.00	0.00		1200.00	0.00
04-1410	LOUVERS (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
04-1440	FINISH CONTROLS (BLDG 4)	1500.00	0.00	0.00	0.00		1500.00	0.00
04-1470	INSTALL EXHAUST FANS (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
04-1540	STARTUP/TEST HVAC EQPT (BLDG 4)	300.00	0.00	0.00	0.00		300.00	0.00
05-1220	SET IDUs (BLDG 5)	500.00	0.00	0.00	0.00		500.00	0.00
05-1260	REFRIGERANT PIPING (BLDG 5)	3200.00	0.00	0.00	0.00		3200.00	0.00
05-1280	R.I. CONTROLS CONDUIT (BLDG 5)	2100.00	0.00	0.00	0.00		2100.00	0.00
05-1290	PULL CONTROLS WIRE (BLDG 5)	1200.00	0.00	0.00	0.00		1200.00	0.00
05-1390	LOUVERS (BLDG 5)	300.00	0.00	0.00	0.00		300.00	0.00
05-1430	SET ODUs (BLDG 5)	300.00	0.00	0.00	0.00		300.00	0.00
05-1440	FINISH CONTROLS (BLDG 5)	1500.00	0.00	0.00	0.00		1500.00	0.00
05-1530	STARTUP/TEST HVAC EQPT (BLDG 5)	200.00	0.00	0.00	0.00		200.00	0.00
10-1210	MOUNT IDU (BSMT)	400.00	0.00	0.00	0.00		400.00	0.00
10-1240	R.I. CONTROLS CONDUIT (BSMT)	1400.00	0.00	0.00	0.00		1400.00	0.00
10-1280	REFRIGERANT PIPING (BSMT)	3700.00	0.00	0.00	0.00		3700.00	0.00
10-1290	PULL CONTROLS WIRE (BSMT)	800.00	0.00	0.00	0.00		800.00	0.00
10-1300	FINISH CONTROLS (BSMT)	900.00	0.00	0.00	0.00		900.00	0.00
10-1480	SET ODU (BSMT)	300.00	0.00	0.00	0.00		300.00	0.00
10-1520	STARTUP/TEST HVAC EQPT (BLDG 10)	300.00	0.00	0.00	0.00		300.00	0.00
12-1240	METAL WALL PANELS (BLDG 12)	14000.00	0.00	0.00	0.00		14000.00	0.00
12-1320	R.I. CONTROLS CONDUIT (BLDG 12)	1400.00	0.00	0.00	0.00		1400.00	0.00
12-1340	SET IDU (BLDG 12)	400.00	0.00	0.00	0.00		400.00	0.00
12-1350	PULL CONTROLS WIRE (BLDG 12)	800.00	0.00	0.00	0.00		800.00	0.00
12-1370	REFRIGERANT PIPING (BLDG 12)	3700.00	0.00	0.00	0.00		3700.00	0.00
12-1390	SET ODU (BLDG 12)	300.00	0.00	0.00	0.00		300.00	0.00
12-1470	FINISH CONTROLS (BLDG 12)	900.00	0.00	0.00	0.00		900.00	0.00
12-1540	STARTUP/TEST HVAC EQPT (BLDG 12)	300.00	0.00	0.00	0.00		300.00	0.00
30-1330	SET PAD-MT EQPT IN MECH RM (BLDG 30)	2700.00	0.00	0.00	0.00		2700.00	0.00
30-1360	MOUNT IDU (BLDG 30)	400.00	0.00	0.00	0.00		400.00	0.00
30-1370	R.I. HVAC DUCTWORK (BLDG 30)	17000.00	0.00	0.00	0.00		17000.00	0.00
30-1380	REFRIGERANT PIPING (BLDG 30)	2700.00	0.00	0.00	0.00		2700.00	0.00
30-1400	SET ODU (BLDG 30)	1500.00	0.00	0.00	0.00		1500.00	0.00
30-1420	R.I. CONTROLS CONDUIT (BLDG 30)	3968.00	0.00	0.00	0.00		3968.00	0.00
30-1460	PULL CONTROLS WIRE (BLDG 30)	2644.00	0.00	0.00	0.00		2644.00	0.00
30-1470	MOUNT O/H EXH FAN (BLDG 30)	800.00	0.00	0.00	0.00		800.00	0.00
30-1480	FINISH HVAC (BLDG 30)	600.00	0.00	0.00	0.00		600.00	0.00
30-1530	FINISH CONTROLS (BLDG 30)	2644.00	0.00	0.00	0.00		2644.00	0.00
30-1630	STARTUP/TEST HVAC EQPT (BLDG 30)	600.00	0.00	0.00	0.00		600.00	0.00
31-1350	MOUNT INT HVAC EQPT (BLDG 31)	10000.00	0.00	0.00	0.00		10000.00	0.00
31-1380	R.I. HVAC DUCTWORK (BLDG 31)	16500.00	0.00	0.00	0.00		16500.00	0.00
31-1390	MOUNT IDUs (BLDG 31)	1000.00	0.00	0.00	0.00		1000.00	0.00
31-1400	REFRIGERANT PIPING (BLDG 31)	5500.00	0.00	0.00	0.00		5500.00	0.00
31-1420	R.I. CONTROLS CONDUIT (BLDG 31)	10512.00	0.00	0.00	0.00		10512.00	0.00
31-1440	MOUNT O/H EXH FAN (BLDG 31)	300.00	0.00	0.00	0.00		300.00	0.00
31-1450	FINISH HVAC (BLDG 31)	500.00	0.00	0.00	0.00		500.00	0.00
31-1470	SET ODUs (BLDG 31)	600.00	0.00	0.00	0.00		600.00	0.00
31-1500	PULL CONTROLS WIRE (BLDG 31)	5250.00	0.00	0.00	0.00		5250.00	0.00

REPORT DATE 28MAR14
13:5186
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 50

STRATEG - STRATEGIC MECHANICAL

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
31-1550	FINISH CONTROLS (BLDG 31)	4453.00	0.00	0.00	0.00		4453.00	0.00
31-1590	CEILING FANS (BLDG 31)	7000.00	0.00	0.00	0.00		7000.00	0.00
31-1710	STARTUP/TEST HVAC EQPT (BLDG 31)	600.00	0.00	0.00	0.00		600.00	0.00
32-1260	MOUNT IDUs (BLDG 32)	800.00	0.00	0.00	0.00		800.00	0.00
32-1270	MOUNT INT HVAC EQPT (BLDG 32)	4000.00	0.00	0.00	0.00		4000.00	0.00
32-1290	REFRIGERANT PIPING (BLDG 32)	5200.00	0.00	0.00	0.00		5200.00	0.00
32-1300	R.I. HVAC DUCTWORK (BLDG 32)	8000.00	0.00	0.00	0.00		8000.00	0.00
32-1320	R.I. CONTROLS CONDUIT (BLDG 32)	10700.00	0.00	0.00	0.00		10700.00	0.00
32-1330	SET ODUs (BLDG 32)	600.00	0.00	0.00	0.00		600.00	0.00
32-1350	MOUNT O/H EXH FAN (BLDG 32)	400.00	0.00	0.00	0.00		400.00	0.00
32-1360	FINISH HVAC (BLDG 32)	400.00	0.00	0.00	0.00		400.00	0.00
32-1410	PULL CONTROLS WIRE (BLDG 32)	3567.00	0.00	0.00	0.00		3567.00	0.00
32-1460	FINISH CONTROLS (BLDG 32)	1783.00	0.00	0.00	0.00		1783.00	0.00
32-1590	STARTUP/TEST HVAC EQPT (BLDG 32)	600.00	0.00	0.00	0.00		600.00	0.00
33-1180	U'SLAB HYDRONIC PIPING (BLDG 33)	12000.00	0.00	0.00	0.00		12000.00	0.00
33-1360	MOUNT INT HVAC EQPT (BLDG 33)	21500.00	0.00	0.00	0.00		21500.00	0.00
33-1420	REGLETS/FLASHING @ CMU (BLDG 33)	5000.00	0.00	0.00	0.00		5000.00	0.00
33-1430	R.I. HVAC DUCTWORK (BLDG 33)	27000.00	0.00	0.00	0.00		27000.00	0.00
33-1450	MOUNT IDUs (BLDG 33)	1200.00	0.00	0.00	0.00		1200.00	0.00
33-1470	REFRIGERANT PIPING (BLDG 33)	6200.00	0.00	0.00	0.00		6200.00	0.00
33-1480	R.I. CONTROLS CONDUIT (BLDG 33)	9020.00	0.00	0.00	0.00		9020.00	0.00
33-1510	FINISH HVAC (BLDG 33)	400.00	0.00	0.00	0.00		400.00	0.00
33-1530	METAL WALL PANELS (BLDG 33)	25000.00	0.00	0.00	0.00		25000.00	0.00
33-1570	PULL CONTROLS WIRE (BLDG 33)	2256.00	0.00	0.00	0.00		2256.00	0.00
33-1610	SET ODUs (BLDG 33)	600.00	0.00	0.00	0.00		600.00	0.00
33-1650	FINISH CONTROLS (BLDG 33)	11274.00	0.00	0.00	0.00		11274.00	0.00
33-1760	CEILING FANS (BLDG 33)	3900.00	0.00	0.00	0.00		3900.00	0.00
33-1900	STARTUP/TEST HVAC EQPT (BLDG 33)	600.00	0.00	0.00	0.00		600.00	0.00
34-1190	U'SLAB HYDRONIC PIPING (BLDG 34)	8000.00	0.00	0.00	0.00		8000.00	0.00
34-1330	EXT INSULATION & METAL WALL PANELS (BLDG 34)	39000.00	0.00	0.00	0.00		39000.00	0.00
34-1340	R.I. CONTROLS CONDUIT (BLDG 34)	4198.00	0.00	0.00	0.00		4198.00	0.00
34-1380	PULL CONTROLS WIRE (BLDG 34)	1049.00	0.00	0.00	0.00		1049.00	0.00
34-1400	SET MECH RM HVAC EQPT (BLDG 34)	14000.00	0.00	0.00	0.00		14000.00	0.00
34-1430	MOUNT IDUs (BLDG 34)	2500.00	0.00	0.00	0.00		2500.00	0.00
34-1440	R.I. HVAC DUCTWORK (BLDG 34)	18000.00	0.00	0.00	0.00		18000.00	0.00
34-1480	REFRIGERANT PIPING (BLDG 34)	5000.00	0.00	0.00	0.00		5000.00	0.00
34-1510	MOUNT O/H EXH FAN (BLDG 34)	600.00	0.00	0.00	0.00		600.00	0.00
34-1520	FINISH HVAC (BLDG 34)	900.00	0.00	0.00	0.00		900.00	0.00
34-1530	SET ODUs (BLDG 34)	600.00	0.00	0.00	0.00		600.00	0.00
34-1600	FINISH CONTROLS (BLDG 34)	5041.00	0.00	0.00	0.00		5041.00	0.00
34-1730	STARTUP/TEST HVAC EQPT (BLDG 34)	600.00	0.00	0.00	0.00		600.00	0.00
40-1220	R.I. CONTROLS CONDUIT (BLDG 40)	1400.00	0.00	0.00	0.00		1400.00	0.00
40-1250	EXT INSULATION & METAL WALL PANELS (BLDG 40)	14000.00	0.00	0.00	0.00		14000.00	0.00
40-1260	PULL CONTROLS WIRE (BLDG 40)	800.00	0.00	0.00	0.00		800.00	0.00
40-1290	MOUNT IDU (BLDG 40)	400.00	0.00	0.00	0.00		400.00	0.00
40-1320	REFRIGERANT PIPING (BLDG 40)	3200.00	0.00	0.00	0.00		3200.00	0.00
40-1480	SET ODU (BLDG 40)	300.00	0.00	0.00	0.00		300.00	0.00
40-1510	FINISH CONTROLS (BLDG 40)	900.00	0.00	0.00	0.00		900.00	0.00
40-1530	STARTUP/TEST HVAC EQPT (BLDG 40)	600.00	0.00	0.00	0.00		600.00	0.00
41-1310	R.I. CONTROLS CONDUIT (BLDG 41)	1400.00	0.00	0.00	0.00		1400.00	0.00
41-1330	PULL CONTROLS WIRE (BLDG 41)	800.00	0.00	0.00	0.00		800.00	0.00
41-1350	MOUNT IDU (BLDG 41)	600.00	0.00	0.00	0.00		600.00	0.00
41-1370	REFRIGERANT PIPING (BLDG 41)	3700.00	0.00	0.00	0.00		3700.00	0.00
41-1490	SET ODU (BLDG 41)	300.00	0.00	0.00	0.00		300.00	0.00
41-1520	FINISH CONTROLS (BLDG 41)	900.00	0.00	0.00	0.00		900.00	0.00
41-1540	STARTUP/TEST HVAC EQPT (BLDG 41)	600.00	0.00	0.00	0.00		600.00	0.00
50-1010	DEEP LS SYSTEM PIPING (BLDG 50)	38000.00	0.00	0.00	0.00		38000.00	0.00
50-1240	ROOF CURB (BLDG 50)	700.00	0.00	0.00	0.00		700.00	0.00
50-1305	R.I. CONTROLS CONDUIT (BLDG 50)	9020.00	0.00	0.00	0.00		9020.00	0.00
50-1310	LIFE SUPPORT SYSTEM EQPT & HOOKUP (BLDG 50)	25000.00	0.00	0.00	0.00		25000.00	0.00
50-1320	HVAC DUCTWORK (BLDG 50)	400.00	0.00	0.00	0.00		400.00	0.00
50-1350	SET ROOF-MT EXHAUST FAN (BLDG 50)	400.00	0.00	0.00	0.00		400.00	0.00
50-1395	PULL CONTROLS WIRE (BLDG 50)	2256.00	0.00	0.00	0.00		2256.00	0.00
50-1455	FINISH CONTROLS (BLDG 50)	11274.00	0.00	0.00	0.00		11274.00	0.00
50-1460	ACCESS HATCH COVER (BLDG 50)	400.00	0.00	0.00	0.00		400.00	0.00
50-1470	FRE SUMP GRATES (BLDG 50)	400.00	0.00	0.00	0.00		400.00	0.00
51-1150	SEWAGE SYSTEM EQPT & HOOKUP (BLDG 51)	46000.00	0.00	0.00	0.00		46000.00	0.00
51-1160	ACCESS HATCH COVERS (BLDG 51)	3000.00	0.00	0.00	0.00		3000.00	0.00
52-1290	ROOF CURBS (BLDG 52)	700.00	0.00	0.00	0.00		700.00	0.00
52-1350	LIFE SUPPORT SYSTEM EQPT & HOOKUP (BLDG 52)	106000.00	0.00	0.00	0.00		106000.00	0.00
52-1370	HVAC DUCTWORK (BLDG 52)	3400.00	0.00	0.00	0.00		3400.00	0.00
52-1390	SET ROOF-MT EXHAUST FANS (BLDG 52)	800.00	0.00	0.00	0.00		800.00	0.00
52-1400	R.I. CONTROLS CONDUIT (BLDG 52)	17596.00	0.00	0.00	0.00		17596.00	0.00
52-1430	MOUNT IDUs (BLDG 52)	400.00	0.00	0.00	0.00		400.00	0.00
52-1440	PULL CONTROLS WIRE (BLDG 52)	4398.00	0.00	0.00	0.00		4398.00	0.00
52-1460	REFRIGERANT PIPING (BLDG 52)	2300.00	0.00	0.00	0.00		2300.00	0.00

REPORT DATE 28MAR14
13:5187
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 51

STRATEG - STRATEGIC MECHANICAL

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
52-1480	SFT ODU's (BLDG 52)	300.00	0.00	0.00	0.00		300.00	0.00
52-1530	FINISH CONTROLS (BLDG 52)	21996.00	0.00	0.00	0.00		21996.00	0.00
52-1580	ACCESS HATCH COVERS (BLDG 52)	300.00	0.00	0.00	0.00		300.00	0.00
52-1590	FRP SUMP GRATING (BLDG 52)	300.00	0.00	0.00	0.00		300.00	0.00
52-1620	STARTUP/TEST HVAC EQPT (BLDG 52)	600.00	0.00	0.00	0.00		600.00	0.00
SF2-1000	INSTALL/BACKFILL LS SYSTEM PIPING(MAHALI POOL)	100000.00	0.00	0.00	0.00		100000.00	0.00
SF5-1000	INSTALL/BACKFILL LS SYSTEM PIPING(DBL MOAT POOL)	150000.00	0.00	0.00	0.00		150000.00	0.00
SF6-1000	INSTALL/BACKFILL LS SYSTEM PIPING(ELEPHANT POOL)	115000.00	0.00	0.00	0.00		115000.00	0.00
SF8-1000	INSTALL/BACKFILL LS SYSTEM PIPING(ELEPHANT FAULTS)	175000.00	0.00	0.00	0.00		175000.00	0.00
074213-01A	SUBMIT METAL WALL PANELS	1200.00	0.00	1200.00	1200.00	100.0	0.00	60.00
074213-01C	FAB/DEL METAL WALL PANELS	107500.00	0.00	0.00	0.00		107500.00	0.00
225500-01A	SUBMIT ELEPHANT & HOOF STOCK LIFE SUPPORT SYS	15395.00	0.00	13855.00	13855.00	90.0	1540.00	692.75
225500-01C	FAB/DEL ELEPHANT & HOOF STOCK LIFE SUPPORT SYS	1265600.00	0.00	80000.00	80000.00	6.3	1185600.00	4000.00
230001-01A	SUBMIT HVAC DUCTWORK	6600.00	0.00	6600.00	6600.00	100.0	0.00	330.00
230001-01C	FAB/DEL HVAC DUCTWORK	67500.00	0.00	0.00	0.00		67500.00	0.00
230001-02C	FAB/DEL MECH PIPING/SUPPORTS	15000.00	0.00	0.00	0.00		15000.00	0.00
230001-03C	FAB/DEL MECH PIPING INSULATION	6500.00	0.00	0.00	0.00		6500.00	0.00
230001-04C	FAB/DEL AIR TERMINALS & DUCT FITTINGS	14700.00	0.00	0.00	0.00		14700.00	0.00
230001-05C	FAB/DEL DUCTWORK INSULATION	5500.00	0.00	0.00	0.00		5500.00	0.00
230001-06C	FAB/DEL A/C UNITS	46500.00	0.00	0.00	0.00		46500.00	0.00
230001-07C	FAB/DEL SPLIT SYSTEM A/C UNITS	73800.00	0.00	0.00	0.00		73800.00	0.00
230001-08C	FAB/DEL EXHAUST FANS	50000.00	0.00	0.00	0.00		50000.00	0.00
230001-09C	FAB/DEL EMERGENCY RECOVERY VENTILATORS	65600.00	0.00	0.00	0.00		65600.00	0.00
230001-10C	FAB/DEL BOILER	7800.00	0.00	0.00	0.00		7800.00	0.00
230001-11C	FAB/DEL FLY FANS	13000.00	0.00	0.00	0.00		13000.00	0.00
230001-12C	FAB/DEL MAKE-UP AIR UNIT (MUA 1 LG)	42000.00	0.00	0.00	0.00		42000.00	0.00
230001-13C	FAB/DEL MAKE-UP AIR UNIT (MUA-1C & 1L)	59000.00	0.00	0.00	0.00		59000.00	0.00
230001-14C	FAB/DEL RADIANT HEATERS	91522.00	0.00	0.00	0.00		91522.00	0.00
230900-01A	SUBMIT FACILITIES MANAGEMENT SYSTEM	24680.00	0.00	0.00	0.00		24680.00	0.00
230900-01C	FAB/DEL FACILITIES MANAGEMENT SYSTEM	82065.00	0.00	0.00	0.00		82065.00	0.00
		3515450.00	0.00	101655.00	101655.00	2.9	3413795.00	5082.75
		3515450.00	0.00	101655.00	101655.00	2.9	3413795.00	5082.75

REPORT DATE 28MAR14
13:5188
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 52

TITLE - TILE (TO BE DETERMINED)

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
TBA-1270	TILE ***TO BE ALLOCATED*** VERIFY	25344.00	0.00	0.00	0.00		25344.00	0.00
01-1860	TILE BASE AT STUCCO (BLDG 1)	0.00	0.00	0.00	0.00		0.00	0.00
01-2020	CERAMIC TILE (BLDG 1)	0.00	0.00	0.00	0.00		0.00	0.00
02-1290	TILE BASE (BLDG 2)	0.00	0.00	0.00	0.00		0.00	0.00
03-1360	CERAMIC TILE (BLDG 3)	0.00	0.00	0.00	0.00		0.00	0.00
04-1360	CERAMIC TILE (BLDG 4)	0.00	0.00	0.00	0.00		0.00	0.00
33-1740	CERAMIC TILE (BLDG 33)	0.00	0.00	0.00	0.00		0.00	0.00
093000-01A	SUBMIT TILING	0.00	0.00	0.00	0.00		0.00	0.00
093000-01C	FAB/OEL TILING	0.00	0.00	0.00	0.00		0.00	0.00
		25344.00	0.00	0.00	0.00		25344.00	0.00
		25344.00	0.00	0.00	0.00		25344.00	0.00

89

89

HARRIS CONSTRUCTION CO., INC.

--PROGRESS BILLING NO. 3--

FRESNO CHAFFEE ZOO

REPORT DATE 28MAR14
13:5190
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 53

TMR - TMR EXECUTIVE INTERIORS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1200	CASEWORK W/ CERTS	1800.00	0.00	1800.00	1800.00	100.0	0.00	90.00
01-2120	ARCHITECTURAL CASEWORK (BLDG 1)	89078.00	0.00	0.00	0.00		89078.00	0.00
10-1710	CASEWORK/COUNTERTOPS (MAIN LVL)	9784.00	0.00	0.00	0.00		9784.00	0.00
10-1720	INSTALL GIRAFFE BUTTRESSES (MAIN LVL)	7040.00	0.00	0.00	0.00		7040.00	0.00
064100-01A	SUBMIT ARCHITECTURAL WOOD CASEWORK	17846.00	0.00	17846.00	17846.00	100.0	0.00	892.30
064100-01C	FAB/DEL ARCHITECTURAL WOOD CASEWORK	125772.00	0.00	0.00	0.00		125772.00	0.00
		251320.00	0.00	19646.00	19646.00	7.8	231674.00	982.30
		251320.00	0.00	19646.00	19646.00	7.8	231674.00	982.30

91

Note: Enter Amounts in Whole Dollars only.
Fax billings to the jobsite office as required by each project.

Subcontractor Use Only

ORIGINAL CONTRACT:				
PHASE CODE #	DESCRIPTION	ORIG CONTRACT AMOUNT	% COMPLETE TO DATE	ORIG CONTRACT WORK TO DATE
00 02-0200-S	Earthwork	\$ 1,893,600	12%	
Total of Original Contract		\$ 1,893,600		228,725
CONTRACT CHANGE ORDERS				
PHASE CODE #	DESCRIPTION	APPRVD CHG ORDERS TO DATE	% COMPLETE TO DATE	APPRVD CHG ORDERS BILLED TO DATE
TOTAL OF CONTRACT CHANGES				
PROJECT TOTALS				
Total contract amount to date		1893600	Total billing to date 12%	228725
		LESS RETENTION 5%		1143625
		SUBTOTAL		217288.75
		LESS PRIOR NET BILLINGS		135289.50
		TOTAL DUE THIS BIL		96/ 81999.25
LIST MAJOR SUPPLIERS WHO PROVIDED MATERIALS/SERVICES ON THIS PROJECT				
NAME OF SUPPLIER	CONTACT PERSON		TELEPHONE #	

Harris Use Only

[illegible]

Approved	Notes
----------	-------

Harris Field Approval

ject Manager / Superintendent

REPORT DATE 28MARI4
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 54

VALLEY - VALLEY EXCAVATION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
EW-1220	EXC PONDING BASIN/SITE STRIPP/EARHWK & PADS	428500.00	128550.00	64275.00	192825.00	15.0	235675.00	9641.25
EW-1240	LODGE BLDG PAD EARTHWORK	16100.00	0.00	16100.00	16100.00	100.0	0.00	805.00
EW-1270	BLDG PADS- LION HOLDING, RETAIL, CHEETAH HOLDING	19800.00	13860.00	5940.00	19800.00	100.0	0.00	990.00
PD-1020	GRADE FOR SIDEWALKS (PARK DRIVE W) *N/A*	3900.00	0.00	0.00	0.00		3900.00	0.00
PD-1070	PATCH A/C PAVING (PARK DRIVE W) *N/A*	11700.00	0.00	0.00	0.00		11700.00	0.00
01-2280	FINISH GRADING @ LODGE	11500.00	0.00	0.00	0.00		11500.00	0.00
12-1140	CRUSHED STONE FLOORING (BLDG 12)	0.00	0.00	0.00	0.00		0.00	0.00
32-1420	BACKFILL/COMPACT RETAINING WALLS (BLDG 32)	12900.00	0.00	0.00	0.00		12900.00	0.00
34B-1070	BACKFILL/COMPACT CONC WALLS (BLDG 34 BRIDGE)	6500.00	0.00	0.00	0.00		6500.00	0.00
50-1130	BACKFILL/COMPACT SUMP WALLS (BLDG 50)	8700.00	0.00	0.00	0.00		8700.00	0.00
51-1120	BACKFILL/COMPACT PIT WALLS (BLDG 51)	6900.00	0.00	0.00	0.00		6900.00	0.00
SF1-1060	BACKFILL/COMPACT RETG WALL (ENTRY SIGN)	3300.00	0.00	0.00	0.00		3300.00	0.00
SF1-1180	FINE GRADE FOR UNIT PAVING (BOA ENTRY)	13800.00	0.00	0.00	0.00		13800.00	0.00
SF1-1210	BASEROCK FOR UNIT PAVERS (BOA ENTRY)	43500.00	0.00	0.00	0.00		43500.00	0.00
SF1-1230	BASEROCK & A/C PAVING (BOA ENTRY)	31500.00	0.00	0.00	0.00		31500.00	0.00
SF1-1330	CRUSHED STONE SURFACING (BOA ENTRY)	9200.00	0.00	0.00	0.00		9200.00	0.00
SF2-1060	BACKFILL/COMPACT LOWER WALLS (MAHALI POOL)	7800.00	0.00	0.00	0.00		7800.00	0.00
SF2-1110	BACKFILL/COMPACT UPPER WALLS (MAHALI POOL)	12600.00	0.00	0.00	0.00		12600.00	0.00
SF2-1310	FINE GRADE FOR CONC PAVING (LODGE/MAHALI)	20600.00	0.00	0.00	0.00		20600.00	0.00
SF2-1330	BASEROCK FOR CONC PAVING (LODGE/MAHALI)	25900.00	0.00	0.00	0.00		25900.00	0.00
SF3-1040	BASEROCK/PAVING @ LION HOLDING	37700.00	0.00	0.00	0.00		37700.00	0.00
SF3-1090	BACKFILL/COMPACT CMU WALL (LION EXHIBIT)	14000.00	0.00	0.00	0.00		14000.00	0.00
SF3-1200	CRUSHED STONE SURFACING (LION/MEERKAT)	95900.00	0.00	0.00	0.00		95900.00	0.00
SF3-1330	BACKFILL RETG & SEAT WALLS (MEERKAT AREA)	10900.00	0.00	0.00	0.00		10900.00	0.00
SF3-1380	BASEROCK (MEERKAT AREA)	13700.00	0.00	0.00	0.00		13700.00	0.00
SF4-1130	CRUSHED STONE SURFACING (ZONE 4)	57600.00	0.00	0.00	0.00		57600.00	0.00
SF5-1060	BACKFILL/COMPACT LOWER WALLS (DBL MOAT POOL)	18700.00	0.00	0.00	0.00		18700.00	0.00
SF5-1110	BACKFILL/COMPACT UPPER WALLS (DBL MOAT POOL)	21000.00	0.00	0.00	0.00		21000.00	0.00
SF5-1160	BACKFILL/COMPACT RETG WALLS (KOPJE TOP)	16800.00	0.00	0.00	0.00		16800.00	0.00
SF5-1270	CRUSHED STONE SURFACING @ KOPJE TOP (ZONE 5)	31000.00	0.00	0.00	0.00		31000.00	0.00
SF6-1070	BACKFILL/COMPACT WALLS (ELEPHANT POOL)	21400.00	0.00	0.00	0.00		21400.00	0.00
SF6-1090	BACKFILL/COMPACT SKIMMERS (ELEPHANT POOL)	25500.00	0.00	0.00	0.00		25500.00	0.00
SF6-1260	BACKFILL CURBS (SAVANNA #2 WALL)	14700.00	0.00	0.00	0.00		14700.00	0.00
SF6-1460	CRUSHED STONE SURFACING (ZONE 6)	64000.00	0.00	0.00	0.00		64000.00	0.00
SF8-1060	BACKFILL/COMPACT WALLS (N & S TUNNELS)	41000.00	0.00	0.00	0.00		41000.00	0.00
SF8-1180	BACKFILL CMU RETG WALL (ELEPHANT FALLS)	21000.00	0.00	0.00	0.00		21000.00	0.00
SF8-1280	CRUSHED STONE SURFACING (ZONE 8)	102000.00	0.00	0.00	0.00		102000.00	0.00
SF9-1000	CRUSHED STONE SURFACING @ BLDG 31 (SAVANNA #4)	21000.00	0.00	0.00	0.00		21000.00	0.00
SRV-1040	BACKFILL CMU WALLS (NORTH DUMPSTER)	5700.00	0.00	0.00	0.00		5700.00	0.00
SRV-1110	BACKFILL CMU WALLS (SOUTH DUMPSTER)	4700.00	0.00	0.00	0.00		4700.00	0.00
SRV-1140	SUBGRADE PREP (SERVICE RD)	29000.00	0.00	0.00	0.00		29000.00	0.00
SRV-1150	BASEROCK (SERVICE RD)	59200.00	0.00	0.00	0.00		59200.00	0.00
SRV-1160	A/C PAVING (SERVICE RD)	98100.00	0.00	0.00	0.00		98100.00	0.00
SF10-1040	BACKFILL CURBS FOR WALLS (SAVANNA #1)	9800.00	0.00	0.00	0.00		9800.00	0.00
SFM-1010	SUBGRADE PREP (PARKING LOT)	27300.00	0.00	0.00	0.00		27300.00	0.00
SFM-1020	BASEROCK (PARKING LOT)	49500.00	0.00	0.00	0.00		49500.00	0.00
SFM-1050	A/C PAVING (PARKING LOT)	67000.00	0.00	0.00	0.00		67000.00	0.00
SFM-1080	SEALCOAT (PARKING LOT)	6000.00	0.00	0.00	0.00		6000.00	0.00
SFM-1090	STRIPING (PARKING LOT)	1000.00	0.00	0.00	0.00		1000.00	0.00
SFM-1100	WHEELSTOPS (PARKING LOT)	1000.00	0.00	0.00	0.00		1000.00	0.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 55

VALLEY - VALLEY EXCAVATION

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
SFM-1110	PAINT CROSSWALK (BELMONT AVE)	900.00	0.00	0.00	0.00		900.00	0.00
SFM-1160	SUBGRADE PREP (PARK ROAD)	11900.00	0.00	0.00	0.00		11900.00	0.00
SFM-1170	BASEROCK (PARK ROAD)	60000.00	0.00	0.00	0.00		60000.00	0.00
SFM-1180	A/C PAVING (PARK ROAD)	130000.00	0.00	0.00	0.00		130000.00	0.00
SFM-1190	SEAL COAT (PARK ROAD)	10000.00	0.00	0.00	0.00		10000.00	0.00
		1893600.00	142410.00	86315.00	228725.00	12.1	1664875.00	11436.25
		1893600.00	142410.00	86315.00	228725.00	12.1	1664875.00	11436.25

CONTRACT: 125409
VALLEY EXCAVATION, INC. - Earthwork

COMMITMENT SUMMARY

Orig Amount	Appr Changes	Rev Contract	Amt Invoiced	Amt Retained	Amt Paid	Bal of Contr
1,893,600.00		1,893,600.00	142,410.00	7,120.00		1,751,190.00

INVOICE / CHECK DETAIL	Amount Invoiced	Retained	Amount Paid	Date	Check #	Joint Payee
Invoices: 01/14-1254-I 1254 #1 2-0200	75,744.00		3787 ²⁰ 71 956 ⁸⁰			
Invoice Total	75,744.00	.00	.00			
Invoices: 02/14-1254 I 1254 #2 INC2 2-0200	66,666.00		3333 ²⁰ 63 333 ²⁰			
Invoice Total	66,666.00	.00	.00			
GRAND TOTALS	142,410.00	.00	.00			
		7120 ⁵⁰	135289 ⁵⁰			

Note: If Joint Payee is Blank, then check is to Vendor.

March 2014

86315	4315 ⁷⁵	81999 ⁸⁵	93/
228725	11436 ²⁵	217288 ⁷⁵	

95

REPORT DATE 28MAR14
13:5196
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 56

VFENCE - VALLEY FENCE COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
13-1140	VISITOR WOOD RAILING (BLDG 13)	57985.00	0.00	0.00	0.00		57985.00	0.00
30-1270	CHAINLINK FENCING ON CMU WALLS (BLDG 30)	128000.00	0.00	0.00	0.00		128000.00	0.00
SF1-1270	BRUSH MAT FENCING (BOA ENTRY)	44000.00	0.00	0.00	0.00		44000.00	0.00
SF1-1280	VISITOR RAILS (BOA ENTRY)	28000.00	0.00	0.00	0.00		28000.00	0.00
SF2-1360	VISITOR RAILS (LODGE TERRACE)	55000.00	0.00	0.00	0.00		55000.00	0.00
SF2-1370	BRUSH MAT FENCING (LODGE/MAHALI)	44405.00	0.00	0.00	0.00		44405.00	0.00
SF3-1120	VISITOR RAILS (LION/MEERKAT)	125000.00	0.00	0.00	0.00		125000.00	0.00
SF3-1220	NATURAL TIMBER BOMA FENCE (MEERKAT)	23700.00	0.00	0.00	0.00		23700.00	0.00
SF3-1230	BRUSH MAT ON CHAINLINK FENCING (LION/MEERKAT)	178000.00	0.00	0.00	0.00		178000.00	0.00
SF4-1070	VISITOR RAILS (ZONE 4)	65000.00	0.00	0.00	0.00		65000.00	0.00
SF6-1200	NATURAL TIMBER BOMA FENCE (SD. RESTROOM)	22680.00	0.00	0.00	0.00		22680.00	0.00
SF6-1330	VISITOR RAILS (ZONE 6)	70000.00	0.00	0.00	0.00		70000.00	0.00
SF8-1190	SITE GATES (ZONE 8)	65000.00	0.00	0.00	0.00		65000.00	0.00
SF8-1210	VISITOR RAILS (ZONE 8)	15450.00	0.00	0.00	0.00		15450.00	0.00
SF8-1340	SERVICE CHAINLINK FENCING (OFF EXH ELEPHANT YD)	64000.00	0.00	0.00	0.00		64000.00	0.00
SF9-1010	RHINO BOMA BARRIERS (SAVANNA #4)	82000.00	0.00	42736.00	42736.00	52.1	39264.00	2136.80
SF9-1020	GIRAFFE CHAIN LINK BARRIERS (SAVANNA #4)	17000.00	0.00	0.00	0.00		17000.00	0.00
SRV-1060	SERVICE CHAINLINK FENCING (NORTH DUMPSTER)	10000.00	0.00	0.00	0.00		10000.00	0.00
SRV-1130	SERVICE CHAINLINK FENCING (SOUTH DUMPSTER)	10000.00	0.00	0.00	0.00		10000.00	0.00
SFM-1070	CHAIN LINK FENCING & GATES (PARKING LOT)	16000.00	0.00	0.00	0.00		16000.00	0.00
SFM-1150	ZOO PERIMETER CHAINLINK FENCING & GATES	167000.00	0.00	0.00	0.00		167000.00	0.00
SFM-1200	SERVICE CHAINLINK FENCING (TILE 16)	20000.00	0.00	0.00	0.00		20000.00	0.00
057316-01A	SUBMIT VISITOR BARRIERS	10000.00	0.00	10000.00	10000.00	100.0	0.00	500.00
057316-01C	FAB/DEL VISITOR BARRIERS	155000.00	0.00	0.00	0.00		155000.00	0.00
		1473220.00	0.00	52736.00	52736.00	3.6	1420484.00	2636.80
		1473220.00	0.00	52736.00	52736.00	3.6	1420484.00	2636.80

REPORT DATE 28MAR14
13:5197
MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 57

WSBUILD - WESTERN BUILDING MATERIALS

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
01-2050	CEILING GRID (BLOG 1)	42910.00	0.00	0.00	0.00		42910.00	0.00
01-2070	FRP PANELS (BLOG 1)	12000.00	0.00	0.00	0.00		12000.00	0.00
01-2130	LAY-IN CEILING TILES (BLDG 1)	18390.00	0.00	0.00	0.00		18390.00	0.00
		73300.00	0.00	0.00	0.00		73300.00	0.00
		73300.00	0.00	0.00	0.00		73300.00	0.00
		44254405.00	1534482.05	1801843.95	5336326.00	7.5	41018079.00	127516.90

No March 2014 Billings

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 22

GRAHAM

-- GRAHAM PREWETT

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
GC-1180	SITE WATERPROOFING	136000.00	0.00	0.00	0.00		136000.00	0.00
01-1210	FLUID APPLIED WATERPROOFING/AIR BARRIER (BLDG 1)	66000.00	0.00	0.00	0.00		66000.00	0.00
Lodge A01-503	01-1710 SYNTHETIC THATCH ROOFING (BLDG 1) *	828000.00	0.00	274600.00	274600.00	33.2	553400.00	13730.00
	01-1740 MEMBRANE ROOFING (BLDG 1)	36000.00	0.00	0.00	0.00		36000.00	0.00
	01-1750 FLASHING & SHEET METAL (BLDG 1)	3000.00	0.00	0.00	0.00		3000.00	0.00
	01-1770 VINYL GUTTERS & DOWNSPOUTS @ MECH ROOF (BLDG 1)	1000.00	0.00	0.00	0.00		1000.00	0.00
	01-1780 CONCRETE RIDGE CAPS (BLDG 1)	12000.00	0.00	0.00	0.00		12000.00	0.00
Inter- Active A02-301	02-1160 SYNTHETIC THATCH ROOFING (BLDG 2)	58000.00	0.00	23200.00	23200.00	40.0	34800.00	1160.00
	03-1250 METAL ROOFING (BLDG 3)	19000.00	0.00	0.00	0.00		19000.00	0.00
	03-1320 FLASHING & SHEET METAL (BLDG 3)	1000.00	0.00	0.00	0.00		1000.00	0.00
	04-1310 METAL ROOFING (BLDG 4)	19000.00	0.00	0.00	0.00		19000.00	0.00
	04-1320 FLASHING & SHEET METAL (BLDG 4)	1000.00	0.00	0.00	0.00		1000.00	0.00
	05-1250 METAL ROOFING (BLDG 5)	28000.00	0.00	0.00	0.00		28000.00	0.00
	05-1310 FLASHING & SHEET METAL (BLDG 5)	1000.00	0.00	0.00	0.00		1000.00	0.00
	10-1175 AIR BARRIER @ CMU WALLS (BSMT)	24000.00	0.00	0.00	0.00		24000.00	0.00
	10-1350 METAL ROOF PANELS (BSMT CORR 05)	18000.00	0.00	0.00	0.00		18000.00	0.00
Savannah Overlook A10-1M A10-221	10-1800 SYNTHETIC THATCH ROOFING (BLDG 10)	158000.00	0.00	63200.00	63200.00	40.0	94800.00	3160.00
	10-1810 CONC ROOF CAP (BLDG 10)	500.00	0.00	0.00	0.00		500.00	0.00
	12-1245 METAL ROOF PANELS (BLDG 12)	36000.00	0.00	0.00	0.00		36000.00	0.00
	12-1250 GUTTERS (BLDG 12)	500.00	0.00	0.00	0.00		500.00	0.00
	33-1390 MEMBRANE ROOFING SYSTEM (BLDG 33)	182000.00	0.00	0.00	0.00		182000.00	0.00
	33-1435 WATERPROOFING (BLDG 33)	19000.00	0.00	0.00	0.00		19000.00	0.00
	33-1520 GUTTERS (BLDG 33)	3000.00	0.00	0.00	0.00		3000.00	0.00
	34-1285 VAPOR RETARDER COATING (BLDG 34)	17000.00	0.00	0.00	0.00		17000.00	0.00
	34-1350 MEMBRANE ROOFING (BLDG 34)	47000.00	0.00	0.00	0.00		47000.00	0.00
	34-1470 GUTTERS (BLDG 34)	2000.00	0.00	0.00	0.00		2000.00	0.00
	34-1500 FLASHING & SHEET METAL (BLDG 34)	1000.00	0.00	0.00	0.00		1000.00	0.00
	40-1105 WATERPROOFING / VAPOR RETARDER COATING (BLDG 40)	8000.00	0.00	0.00	0.00		8000.00	0.00
	40-1180 MEMBRANE ROOFING (BLDG 40)	9000.00	0.00	0.00	0.00		9000.00	0.00
	40-1310 GUTTERS (BLDG 40)	400.00	0.00	0.00	0.00		400.00	0.00
	40-1340 FLASHING & SHEET METAL (BLDG 40)	600.00	0.00	0.00	0.00		600.00	0.00
	41-1200 WATERPROOF WALLS & ROOF (BLDG 41)	16000.00	0.00	0.00	0.00		16000.00	0.00
	41-1230 GUTTERS (BLDG 41)	600.00	0.00	0.00	0.00		600.00	0.00
	41-1250 FLASHING & SHEET METAL (BLDG 41)	400.00	0.00	0.00	0.00		400.00	0.00
071400-01A	SUBMIT FLUID-APPLIED WATERPROOFING	1000.00	0.00	0.00	0.00		1000.00	0.00
073316-01A	SUBMIT SIMULATED THATCH ROOFING	1000.00	0.00	0.00	0.00		1000.00	0.00
073316-01C	FAB/DEL SIMULATED THATCH ROOFING	520000.00	0.00	0.00	0.00		520000.00	0.00
074113-01A	SUBMIT METAL ROOF PANELS	1000.00	0.00	0.00	0.00		1000.00	0.00
074113-01C	FAB/DEL METAL ROOF PANELS	10000.00	0.00	0.00	0.00		10000.00	0.00
075300-01A	SUBMIT ELASTOMERIC MEMBRANE ROOFING	1000.00	0.00	0.00	0.00		1000.00	0.00
076200-01A	SUBMIT SHEET METAL FLASHING & TRIM	1000.00	0.00	0.00	0.00		1000.00	0.00
077123-01A	SUBMIT PVC GUTTERS & DOWNSPOUTS	1000.00	0.00	0.00	0.00		1000.00	0.00
		2288000.00	0.00	361000.00	361000.00	15.8	1927000.00	18050.00
		2288000.00	0.00	361000.00	361000.00	15.8	1927000.00	18050.00

COPY

=342,950

* includes 95 net Fed x
charges for Safari Thatch
to send orders to
harvester of mat. in africa

342,855
95
342,950



Safari Thatch, Inc.

7040 SW 21st Place

Davie, FL 33317

T: 954 564 0059 F: 954 564 7431

Safari Invoice

Doc No	Order Date
4447	3/19/2014
Ship Date	FOB
3/19/2014	
Terms	Sales Rep
Balance against	NW
Customer PO	
RC0131	

Customer			
Graham Prewett, Inc.			
Graham Prewett, Inc.			
2773 N. Business Park Ave. Suite 102			
Fresno	CA	93727	
Rick Chacon			
559-291-3741			

Ship To			
Graham Prewett, Inc.			
2773 N. Business Park Ave. Suite 102			
2773 N. Business Park Ave. Suite 102			
Fresno	CA	93727	
Rick Chacon			
559-291-3741			

Item	Description	Ordered	UOM	Price Per	Total Price
TP-VRPAFR	African Reed Style Synthetic Thatch Subroof Panel - Class-A Fire Rating - 31" Wide x 8" to 18" random lengths Weight per ctn: 32 lbs Dims: 31 x 20 x 5 (12 per ctn) (02.19.14) JGR	25350	EA	23.80	603,330.00
TP-VRSAFR	African Reed Style Synthetic Thatch Starter Panel - Class-A Fire Rating Weight per ctn: 28 lbs Dims: 31 x 15 x 5 (12 per ctn) (02.19.14) JGR	1100	EA	23.80	26,180.00
TP-VREAFR	African Reed Style Synthetic Thatch Eave Panel - Class-A Fire Rating Weight per ctn: 73 lbs Dims: 32 x 27 x 8 (12 per ctn) (02.19.14) JGR	1100	EA	42.00	46,200.00
Shipping and Handling	Shipping and Handling - TBD at time of shipping. Freight Quotes are only valid for 30 days. Estimated two containers @ \$5,000 each	2	EA	5,000.00	10,000.00
MISC001	50% DEPOSIT DUE NOW \$342,855.00 * BALANCE DUE UPON RECEIPT OF GOODS <i>+17143 Ret</i>	1	EA	0.00	0.00

③ 359,998

107/ 24,868.95

104/ 42,736

102/ 15,951.80

= \$443,554.75 2/

COPY

Pay 342,855
+ 17,143
359,998 ③
due to Safari Thatch

Prepared By: Douglas
Memo:

273,598

Sub-Total:	685,710.00
	0.00
	0.00
Taxes	0.00
Total	685,710.00
Payment	0.00
Balance	685,710.00

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 32

HARRIS - HARRIS CONSTRUCTION CO., INC.

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
DIRECT WORK								
SF6-1340	SANDBLAST CONC EDGE BANDS (ZONE 6	869.00	0.00	0.00	0.00		869.00	0.00
SF6-1350	TYPE 2 SAND FILL (ZONE 6)	6261.00	0.00	0.00	0.00		6261.00	0.00
SF6-1380A	ELEPHANT CABLE BARRIER POSTS (ZONE 6)	2852.00	0.00	0.00	0.00		2852.00	0.00
SF6-1400A	FOOTINGS FOR ANIMAL CREEP (ZONE 6)	6627.00	0.00	0.00	0.00		6627.00	0.00
SF6-1420A	GIRAFFE CABLE BARRIER POSTS (ZONE 6)	1937.00	0.00	0.00	0.00		1937.00	0.00
SF6-1480	FINAL CLEAN - ZONE 6 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF7-1050A	ELEPHANT CABLE BARRIER POSTS (ZONE 7)	21107.00	962.00	0.00	962.00	4.6	20145.00	48.10
SF7-1060A	GIRAFFE CABLE BARRIER POSTS (ZONE 7)	2712.00	0.00	0.00	0.00		2712.00	0.00
SF7-1100A	FOOTINGS FOR ANIMAL CREEP (ZONE 4/7)	6628.00	0.00	0.00	0.00		6628.00	0.00
SF7-1120	FINAL CLEAN - ZONE 7 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF8-1010	F/R/P SKIMMER (ELEPHANT FALLS)	4750.00	0.00	0.00	0.00		4750.00	0.00
SF8-1020	LAYOUT/EXCAV COLUMN & WALL FTGS (ELEPHANT FALLS)	4972.00	0.00	0.00	0.00		4972.00	0.00
SF8-1030	F/R/P COLUMN & WALL FTGS (ELEPHANT FALLS)	4773.00	0.00	0.00	0.00		4773.00	0.00
SF8-1040	F/R/P CONC COLUMNS & WALLS (N & S TUNNELS)	13274.00	0.00	0.00	0.00		13274.00	0.00
SF8-1050	CURE/STRIP COLUMNS & WALLS (N & S TUNNELS)	3293.00	0.00	0.00	0.00		3293.00	0.00
SF8-1070	FORM/SHORE STRUCT SLAB & BMS (N & S TUNNELS)	19449.00	0.00	0.00	0.00		19449.00	0.00
SF8-1080	F/R/P STRUCT SLAB & BMS (N & S TUNNELS)	27435.00	0.00	0.00	0.00		27435.00	0.00
SF8-1090	CURE/STRIP STRUCT SLAB & BMS (N & S TUNNELS)	11358.00	0.00	0.00	0.00		11358.00	0.00
SF8-1140	LAYOUT/EXCAV CMU RETG WALL FTG (ELEPHANT FALLS)	3366.00	0.00	0.00	0.00		3366.00	0.00
SF8-1150	E/F/R/P LOG BENCH FOOTINGS (ZONE 8)	4625.00	0.00	0.00	0.00		4625.00	0.00
SF8-1160	F/R/P CMU RETG WALL FTG (ELEPHANT FALLS)	2752.00	0.00	0.00	0.00		2752.00	0.00
SF8-1220A	ELEPHANT CABLE BARRIER POSTS (ZONE 8)	2282.00	0.00	0.00	0.00		2282.00	0.00
SF8-1230A	FOOTINGS FOR DEADFALLS (ZONE 8)	3092.00	0.00	0.00	0.00		3092.00	0.00
SF8-1310	FINAL CLEAN - ZONE 8 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF8-1330A	ELEPHANT CABLE BARRIER POSTS (OFF EXH ELEPH YD)	15973.00	0.00	0.00	0.00		15973.00	0.00
SF9-1020A	GIRAFFE CHAIN LINK BARRIER POSTS (SAVANNA #4)	6005.00	0.00	0.00	0.00		6005.00	0.00
SF9-1090	FINAL CLEAN - SAVANNA #4 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SRV-1010	LAYOUT/EXCAV FTGS (NORTH DUMPSTER)	673.00	0.00	0.00	0.00		673.00	0.00
SRV-1020	F/R/P FTGS (NORTH DUMPSTER)	10455.00	0.00	0.00	0.00		10455.00	0.00
SRV-1050	CONCRETE PAVING (NORTH DUMPSTER)	4129.00	0.00	0.00	0.00		4129.00	0.00
SRV-1080	LAYOUT/EXCAV FTGS (SOUTH DUMPSTER)	677.00	0.00	0.00	0.00		677.00	0.00
SRV-1090	F/R/P FTGS (SOUTH DUMPSTER)	10457.00	0.00	0.00	0.00		10457.00	0.00
SRV-1120	CONCRETE PAVING (SOUTH DUMPSTER)	5138.00	0.00	0.00	0.00		5138.00	0.00
SRV-1170	FINAL CLEAN - SERVICE ROAD	200.00	0.00	0.00	0.00		200.00	0.00
SF10-1010	LAYOUT/EXCAV CURBS FOR WALLOWS (SAVANNA #1)	2401.00	0.00	0.00	0.00		2401.00	0.00
SF10-1020	F/R/P CURBS FOR WALLOWS (SAVANNA #1)	7812.00	0.00	0.00	0.00		7812.00	0.00
SF10-1030	CURE/STRIP CURBS FOR WALLOWS (SAVANNA #1)	1936.00	0.00	0.00	0.00		1936.00	0.00
SF10-1040	BACKFILL CURBS FOR WALLOWS (SAVANNA #1)	1912.00	0.00	0.00	0.00		1912.00	0.00
SF10-1110	FINAL CLEAN - SAVANNA #1 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SF11-1000A	ELEPHANT CABLE BARRIER POSTS BTWN SAVANNAS 2 & 3	11410.00	0.00	0.00	0.00		11410.00	0.00
SF11-1090	FINAL CLEAN - SAVANNA #2 SITE FINISHES	200.00	0.00	0.00	0.00		200.00	0.00
SFM-1040	F/P DRIVE APPROACH (TEILMAN AVE)	2245.00	0.00	0.00	0.00		2245.00	0.00
SFM-1060	SIDEWALKS (PARKING LOT)	2000.00	0.00	0.00	0.00		2000.00	0.00
SFM-1120	FINAL CLEAN OFFSITE PARKING LOT	200.00	0.00	0.00	0.00		200.00	0.00
057316-02C	FAB/DEL WIRE ROPE & FABRIC MESH	34930.00	0.00	0.00	0.00		34930.00	0.00
061000-01C	FAB/DEL ROUGH CARPENTRY MATLS	291453.00	0.00	15952.00	101/952.00	5.5	275501.00	797.60
061324-01C	FAB/DEL HEAVY TIMBER FRAMING	231681.00	0.00	0.00	0.00		231681.00	0.00
061733-01C	FAB/DEL WOOD I-JOISTS	48507.00	0.00	0.00	0.00		48507.00	0.00
061800-01C	FAB/DEL GLULAMS	130450.00	0.00	0.00	0.00		130450.00	0.00
083100-01C	FAB/DEL ACCESS DOORS	5000.00	0.00	0.00	0.00		5000.00	0.00

COPY

✓ Savannah Overlook Eucalyptus Screens on Ext Elev. A10-201



Safari Thatch, Inc.

7040 SW 21st Place

Davie, FL 33317

T: 954 564 0059 F: 954 564 7431

Safari Invoice

Doc No	Order Date
4391	2/28/2014
Ship Date	FOB
2/26/2014	
Terms	Sales Rep
Balance against	NW
Customer PO	

Customer			
Harris Construction Co. Inc.			
5286 E. Home Ave.			
Fresno	CA	93727	
Joe Vasquez			
559-251-0301			

Ship To			
Fresno Chaffee Zoo			
Africa Exhibit			
FOR: Harris Construction CO. Inc.			
894 W. Belmont Ave.			
Fresno	CA	93727	
Joe Vasquez			
559-251-8645			

Item	Description	Ordered	UOM	Price Per	Total Price
Shipping and Handling	ADDITIONAL 20% OFF Plug number for Budgeting Purposes Only To be Requested at time of order.	1	EA	8,000.00	8,000.00
MISC001	NOTE*** 50% DEPOSIT DUE NOW \$15951.80 BALANCE DUE ON RECEIPT OF GOODS \$15951.79	1	EA	0.00	0.00

COPY

Prepared By: Register
Memo: ***SAFARI THATCH INC, AS THE
LARGEST IMPORTER OF
EUCALYPTUS POLES IN THE
USA,, WILL BEAT ANY
COMPARABLE QUOTE BY 10%***

Sub-Total:	31,903.59
	0.00
	0.00
Taxes	0.00
Total	31,903.59
Payment	0.00
Balance	31,903.59

REPORT DATE 28MAR14
13:51

MONTHLY EARNINGS REPORT by SUB

AFRICA EXHIBIT INCR 2 & 3

(BILLING PERIOD: 03/01/13 - 03/31/14)

PAGE NO. 56

VFENCE -- VALLEY FENCE COMPANY

ACTIVITY ID	ACTIVITY DESCRIPTION	BUDGET AMOUNT	PREVIOUS EARNINGS	EARNINGS THIS PERIOD	TOTAL TO DATE	PCT CMP	REM'G TO COMPLETE	RETENTION
ORIGINAL CONTRACT								
13-1140	VISITOR WOOD RAILING (BLDG 13)	57985.00	0.00	0.00	0.00		57985.00	0.00
30-1270	CHAINLINK FENCING ON CMU WALLS (BLDG 30)	128000.00	0.00	0.00	0.00		128000.00	0.00
SF1-1270	BRUSH MAT FENCING (BOA ENTRY)	44000.00	0.00	0.00	0.00		44000.00	0.00
SF1-1280	VISITOR RAILS (BOA ENTRY)	28000.00	0.00	0.00	0.00		28000.00	0.00
SF2-1360	VISITOR RAILS (LODGE TERRACE)	55000.00	0.00	0.00	0.00		55000.00	0.00
SF2-1370	BRUSH MAT FENCING (LODGE/MAHALI)	44405.00	0.00	0.00	0.00		44405.00	0.00
SF3-1120	VISITOR RAILS (LION/MEERKAT)	125000.00	0.00	0.00	0.00		125000.00	0.00
SF3-1220	NATURAL TIMBER BOMA FENCE (MEERKAT)	23700.00	0.00	0.00	0.00		23700.00	0.00
SF3-1230	BRUSH MAT ON CHAINLINK FENCING (LION/MEERKAT)	178000.00	0.00	0.00	0.00		178000.00	0.00
SF4-1070	VISITOR RAILS (ZONE 4)	65000.00	0.00	0.00	0.00		65000.00	0.00
SF6-1200	NATURAL TIMBER BOMA FENCE (SO. RESTROOM)	22680.00	0.00	0.00	0.00		22680.00	0.00
SF6-1330	VISITOR RAILS (ZONE 6)	70000.00	0.00	0.00	0.00		70000.00	0.00
SF8-1190	SITE GATES (ZONE 8)	65000.00	0.00	0.00	0.00		65000.00	0.00
SF8-1210	VISITOR RAILS (ZONE 8)	15450.00	0.00	0.00	0.00		15450.00	0.00
SF8-1340	SERVICE CHAINLINK FENCING (OFF EXH ELEPHANT YD)	64000.00	0.00	0.00	0.00		64000.00	0.00
SF9-1010	RHINO BOMA BARRIERS (SAVANNA #4)	82000.00	0.00	42736.00	42736.00	101/	39264.00	2136.80
SF9-1020	GIRAFFE CHAIN LINK BARRIERS (SAVANNA #4)	17000.00	0.00	0.00	0.00		17000.00	0.00
SRV-1060	SERVICE CHAINLINK FENCING (NORTH DUMPSTER)	10000.00	0.00	0.00	0.00		10000.00	0.00
SRV-1130	SERVICE CHAINLINK FENCING (SOUTH DUMPSTER)	10000.00	0.00	0.00	0.00		10000.00	0.00
SFM-1070	CHAIN LINK FENCING & GATES (PARKING LOT)	16000.00	0.00	0.00	0.00		16000.00	0.00
SFM-1150	ZOO PERIMETER CHAINLINK FENCING & GATES	167000.00	0.00	0.00	0.00		167000.00	0.00
SFM-1200	SERVICE CHAINLINK FENCING (TILE 16)	20000.00	0.00	0.00	0.00		20000.00	0.00
057316-01A	SUBMIT VISITOR BARRIERS	10000.00	0.00	10000.00	10000.00	100.0	0.00	500.00
057316-01C	FAB/DEL VISITOR BARRIERS	155000.00	0.00	0.00	0.00		155000.00	0.00
		1473220.00	0.00	52736.00	52736.00	3.6	1420484.00	2636.80
		1473220.00	0.00	52736.00	52736.00	3.6	1420484.00	2636.80

COPY

Ret < 42736⁸⁰ - 2136⁸⁰ >40,599²⁰

* Materials on deposit are the Eucalyptus poles & Spanish Heather for the Rhino Boma Barrier shown on L-121.037. All other Eucalyptus materials are provided & installed by Hcci.

Savanna overlook Fence on A10-201



Safari Thatch, Inc.

7040 SW 21st Place

Davie, FL 33317

T: 954 564 0059 F: 954 564 7431

Safari Invoice

Doc No	Order Date
4396	3/3/2014
Ship Date	FOB
5/1/2014	
Terms	Sales Rep
Balance against	NW
Customer PO	

Customer			
Valley Fence Co. 3505 Lind Avenue			
Clovis	CA	93612	
Dave Cash			
559-294-0451			

Ship To			
Valley Fence Co. 3505 Lind Avenue			
Clovis	CA	93612	
Dave Cash			
559-294-0451			

Item	Description	Ordered	UOM	Price Per	Total Price
EP-38	Eucalyptus Poles Pressure Treated 3-4" dia x 8' / 75-100mm x 2.4M ***NOTE Actual length 2.4M = 7' 10.5"	325	EA	20.25	6,581.25
EP-312	Eucalyptus Poles Pressure Treated 3-4" dia x 12' / 75-100mm x 3.6M ***NOTE Actual length 3.6M = 11'9.5"	280	EA	30.00	8,400.00
EP-48	Eucalyptus Poles Pressure Treated 4-5" dia x 8' / 100-125mm x 2.4M ***NOTE Actual length 2.4M = 7'10.5"	82	EA	33.75	2,767.50
EP-410	Eucalyptus Poles Pressure Treated 4-5" dia x 10' / 100-125mm x 3M ***NOTE: Actual Length 3M = 9'10"	264	EA	42.50	11,220.00
EP-412	Eucalyptus Poles Pressure Treated 4-5" dia x 12' / 100-125mm x 3.6M ***NOTE Actual length 3.6M = 11'9.5"	93	EA	51.00	4,743.00
EP-510	Eucalyptus Poles Pressure Treated 5-6" dia x 10' / 125-150mm x 3M ***NOTE Actual length 3M = 9'10"	33	EA	63.75	2,103.75
EP-610	Eucalyptus Poles Pressure Treated 6-7" dia x 10' / 150-175mm x 3M ***NOTE Actual length 3M = 9'10"	52	EA	75.00	3,900.00
MISC001	Eucalyptus Poles Pressure-treated 7-8"x 10'	33	EA	90.00	2,970.00
EP-810	Eucalyptus Poles Pressure Treated 8-9" dia x 10' / 200-225mm x 3M ***NOTE Actual length 3M = 9'10"	78	EA	105.00	8,190.00
NS-SH	Spanish Heather Rolls 6'6"H x 9'9"L	85	EA	140.62	11,952.70
MISC001	Custom Rustic Eucy Fences	82	EA	224.00	18,368.00
Shipping and Handling	IN LAND TRUCKING TBD	1	EA	0.00	0.00
MISC001	50% DEPOSIT DUE NOW \$40,598.10 BALANCE DUE UPON RECEIPT OF GOODS PLUS ROAD FREIGHT	1	EA	0.00	0.00
MISC001	Gate Material	1	EA	5,000.00	5,000.00

42,736
1055 \$10 = 2,137

40,599

SF1-1270
SF2-1370
SF9-1010

COPY

Safari Thatch, Inc.

7040 SW 21st Place

Davie, FL 33317

T: 954 564 0059 F: 954 564 7431

Safari Invoice

Doc No	Order Date
4391	2/28/2014
Shlp Date	FOB
2/26/2014	
Terms	Sales Rep
Balance against	NW
Customer PO	

Customer		
Harris Construction Co. Inc.		
5286 E. Home Ave.		
Fresno	CA	93727
Joe Vasquez		
559-251-0301		

Ship To		
Fresno Chaffee Zoo		
Africa Exhibit		
FOR: Harris Construction CO. Inc.		
894 W. Belmont Ave.		
Fresno	CA	93727
Joe Vasquez		
559-251-8645		

Item	Description	Ordered	UOM	Price Per	Total Price
EP-18	Eucalyptus Pressure Treated Ntengu Poles 1-2" x 8/22mm x 2.4M ***NOTE Actual length 2.4M = 7'10.5"	26	EA	4.12	107.12
MISC001	Eucalyptus Pressure Treated Ntengu Poles 1-2" x 10' L	60	EA	5.02	301.20
EP-112	Eucalyptus Pressure Treated Ntengu Poles 1 - 2" dia x 12' / 22mm x 3.6M ***NOTE Actual length 3.6M = 11'9.5" Weight (5 lbs) (02.19.14) JGR	44	EA	5.96	262.24
EP-DR10	Eucalyptus Pressure Treated Dropper Poles 1.5"-2.5" x 10' / 32-50mm x 3M***NOTE Actual length 3M = 9'10" Weight 8 lbs (02.19.14) JGR	347	EA	7.12	2,470.64
EP-DR12	Eucalyptus Pressure Treated Dropper 1.5" - 2.5" x 12' ***NOTE: Actual Length 3.6M = 11'9.5" Weight: 9 lbs (02.19.14) JGR	1469	EA	9.75	14,322.75
EP-38	Eucalyptus Poles Pressure Treated 3-4"dia x 8' / 75-100mm x 2.4M ***NOTE Actual length 2.4M = 7' 10.5"	230	EA	18.71	4,303.30
EP-312	Eucalyptus Poles Pressure Treated 3-4" dia x 12' / 75-100mm x 3.6M***NOTE Actual length 3.6M = 11'9.5" Weight: 45 lbs (02.19.14) JGR	63	EA	28.46	1,792.98
EP-48	Eucalyptus Poles Pressure Treated 4-5" dia x 8' / 100-125mm x 2.4M***NOTE Actual length 2.4M = 7'10.5"	21	EA	27.71	581.91
EP-410	Eucalyptus Poles Pressure Treated 4-5" dia x 10' / 100-125mm x 3M ***NOTE: Actual Length 3M = 9'10"	28	EA	34.50	966.00
EP-412	Eucalyptus Poles Pressure Treated 4-5" dia x 12' / 100-125mm x 3.6M***NOTE Actual length 3.6M = 11'9.5" Weight: 89 lbs (02.19.14) JGR	14	EA	44.25	619.50
MISC001	Eucalyptus Poles Pressure Treated 4-5" dia x 14'	13	EA	51.75	672.75
EP-510	Eucalyptus Poles Pressure Treated 5-6" dia x 10' / 125-150mm x 3M***NOTE Actual length 3M = 9'10"	43	EA	43.50	1,870.50
EP-512	Eucalyptus Poles Pressure Treated 5-6" dia x 12' / 125-150mm x 3.6***NOTE Actual length 3.6M = 11'9.5" Weight: 101 lbs (02.19.14) JGR	30	EA	53.62	1,608.60
MISC001	Above Prices quoted @ 25% Trade Discount	1	EA	0.00	0.00
DISCOUNT	Your preferred customer discount. an	1	EA	-5,975.90	-5,975.90



Safari Thatch, Inc.

7040 SW 21st Place

Davie, FL 33317

T: 954 564 0059 F: 954 564 7431

Safari Invoice

Doc No	Order Date
4390	3/12/2014
Ship Date	FOB
2/26/2014	South Africa
Terms	Sales Rep
Balance against	NW
Customer PO	
1254903	

Customer			
Harris Construction Co. Inc.			
Harris Construction Co. Inc.			
5286 E. Home Ave.			
Fresno	CA	93727	
Joe Vasquez			
559-251-0301			

Ship To			
Fresno Chaffee Zoo			
Africa Exhibit			
FOR: Harris Construction CO. Inc.			
894 W. Belmont Ave.			
Fresno	CA	93727	
Joe Vasquez			
559-251-8645			

Item	Description	Ordered	UOM	Price Per	Total Price
TR-CB	Thatch Reed Ceiling Board 4' x 8'	830	EA	56.99	47,305.00
MISC001	*****	1	EA	0.00	0.00
MISC001	PAYMENT OF DEPOSIT DUE NOW -	1	EA	0.00	0.00

\$23,625.50

w/ret. - Net

Gross 24868.95 101/ RET 1243.45 = 23625.50

will be billed April

Prepared By: Register
Memo: TERMS:
50% Deposit to initiate the
manufacture of the product
Balance due on receipt of goods.

Sub-Total:	47,305.00
	0.00
	0.00
Taxes	0.00
Total	47,305.00
Payment	0.00
Balance	47,305.00

COPY