



Disbursement Claim #: 2012-9C Claim Submission Date: 7/9/12

[illegible]



**CERTIFICATION OF PAYMENT  
SEA LION COVE PROJECT**

July 3, 2012

Based on on-site observations and the data comprising the attached application, the June 2012 payment application for Matt Construction in the amount of \$556,932.13 is hereby certified.

To the best of our knowledge, information and belief the Work has progressed as indicated and the quality of work is in accordance with the contract documents and Matt Construction is entitled to the payment certified by the Architect on the attached application.

Scott Barton  
Scott Barton, Director and CEO

7/3/12  
Date

Jon Wheless  
Jon Wheless, Project Manager

7/3/12  
Date



Fresno Chaffee Zoo • 894 West Belmont Avenue • Fresno, California 93728  
 Phone (559) 498-5910 • Fax (559) 264-9226

## Disbursement Claim for Measure Z Funds

Disbursement Claim #: 2012-9C Claim Submission Date: 7/9/12

### Request Details

| Invoice Date or Date Range (if multiple invoices) | Project              | Budget line item         | General Ledger Account No. and Description  | Amount Requested |
|---|----------------------|--------------------------|---|------------------|
| June 1-30, 2012                                   | New Sea Lion Exhibit | Construction in Progress | 1-1602-00 Construction in Progress <span style="border: 1px solid red; padding: 0 2px;">5/</span> | \$556,932.13 ✓   |
|   |                      |                          |   |                  |
|   |                      |                          |   |                  |
|   |                      |                          |   |                  |
|   |                      |                          |   |                  |
|   |                      |                          |   |                  |
|   |                      |                          |   |                  |
|   |                      |                          |   |                  |
|   |                      |                          | Wire Fee  | \$ 10.00         |
|   |                      |                          |   |                  |
|   |                      |                          |   | \$556,942.13     |
|   |                      | Less Bank Fees           |   | \$ (10.00)       |
|   |                      |                          | TOTAL AMOUNT REQUESTED <span style="border: 1px solid red; padding: 0 2px;">11</span>             | \$556,932.13 ✓   |



## INVOICE F0179

Fresno Chaffee Zoo Corporation  
894 W. Belmont Avenue  
Fresno, CA 93728

ATTN: Mr. Scott Barton, Director and CEO

**JOB:** 30303 Chaffee Zoo Sea Lion Cove

June 30, 2012

|                                    |                            |
|------------------------------------|----------------------------|
| Contract Sum To Date               | \$ 8,213,108.00            |
| Total Completed & Stored to Date   | 7,514,877.77               |
| Total Retainage                    | 646,989.00                 |
| Total Earned Less Retainage        | 6,867,888.77               |
| Less Previous Requests For Payment | ✓ 6,310,956.64             |
| <b>Current Payment Due</b>         | <b>\$ 6/ 556,932.13 4/</b> |

Remittance Due: July 15, 2012

Matt Construction Corporation  
9814 Norwalk Boulevard, #100  
Santa Fe Springs, CA 90670

*Thank You !*



# APPLICATION AND CERTIFICATE FOR PAYMENT

AIA Document G702

PAGE 1 OF 5 PAGES

TO OWNER: Fresno Chaffee Zoo

894 W. Belmont Ave.  
Fresno, CA  
93728

PROJECT: Fresno Chaffee Zoo - Sea Lion Cove

894 W. Belmont Ave.  
Fresno, CA  
93728

APPLICATION NO.: 14

PERIOD TO : 30-JUN-12

PROJECT NOS.: 30303

INVOICE NO. F000119

CONTRACT DATE : 22-SEP-10

Distribution to:

- ☐ OWNER  
☐ ARCHITECT  
☐ CONTRACTOR  
☐  
☐

FROM CONTRACTOR: Matt Construction Corporation

7575 N. Palm Avenue  
Suite 101  
Fresno, CA

ARCHITECT:

CONTRACT FOR: Fresno Chaffee Zoo - Sea Lion Cove

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

|   |    |              |
|---|----|--------------|
| 1. ORIGINAL CONTRACT SUM .....                | \$ | 8,130,380.00 |
| 2. Net change by change orders .....          | \$ | 82,728.00    |
| 3. CONTRACT SUM TO DATE ( Line1 +/- 2 ) ..... | \$ | 8,213,108.00 |
| 4. TOTAL COMPLETED & STORED TO DATE .....     | \$ | 7,514,877.77 |
| (Column G on G703)                            |    |              |
| 5. RETAINAGE:                                 |    |              |
| Total retainage Column J of G703) .....       | \$ | 646,989.00   |
| 6. TOTAL EARNED LESS RETAINAGE .....          | \$ | 6,867,888.77 |
| (Line 4 less Line 5 Total )                   |    |              |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT     |    |              |
| (Line 6 from prior Certificate) .....         | \$ | 6,310,956.64 |
| 8. CURRENT PAYMENT DUE .....                  | \$ | 556,932.13   |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE .   |    |              |
| (Line 3 less Line 6 )                         | \$ | 1,345,219.23 |

| CHANGE ORDER SUMMARY                              |               | ADDITIONS  | DEDUCTIONS  |
|---|---------------|------------|-------------|
| Change Order approved in previous months by Owner |               | 283,683.96 | -200,955.96 |
| APPROVED THIS MONTH                               |               |            |             |
| Number  | Date Approved |            |             |
|   |               |            |             |
|   |               |            |             |
| CURRENT TOTAL                                     |               | 0.00       | 0.00        |
| Net Change by Change Orders                       |               |            | 82,728.00   |

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATE FOR PAYMENT  
THE AMERICAN INSTITUTE OF ARCHITECTS 1735 NEW YORK AVENUE NW WASHINGTON DC 20005

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: Matt Construction Corporation

By:  Date: 7/02/12

State of California

County of: \_\_\_\_\_

Subscribed and sworn to (or affirmed) before me on this \_\_\_\_\_ day of \_\_\_\_\_, 20\_\_\_\_, by \_\_\_\_\_  
Date \_\_\_\_\_ Month \_\_\_\_\_ Year \_\_\_\_\_

(1) \_\_\_\_\_  
Name of Signer  
proved to me on the basis of satisfactory evidence to be the person who appeared before me(.) (.)  
(and

(2) \_\_\_\_\_  
Name of Signer  
proved to me on the basis of satisfactory evidence to be the person who appeared before me.)

Signature \_\_\_\_\_  
Signature of Notary Public

My Commission expires: \_\_\_\_\_

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated; the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$ 556,932.13  
(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:  Date: 6/28/2012

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.

**Matt Construction Corporation**

**CONTINUATION SHEET**

**AIA DOCUMENT G703**

**PAGE: 2**

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest cent.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 14

APPLICATION DATE : JUL/02/2012

PERIOD TO : JUN/30/2012

PROJECT NO : 30303

INVOICE NO.  
F000179

| A              | B                                   | C               |               |            | D                         |               | E                         | F                                  | G             |                   | H                              | I         | J |
|----------------|-------------------------------------|-----------------|---------------|------------|---------------------------|---------------|---------------------------|------------------------------------|---------------|-------------------|--------------------------------|-----------|---|
| ITEM NO.       | DESCRIPTION OF WORK                 | SCHEDULED VALUE |               |            | WORK COMPLETED (D+E)      |               | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER % ( G/C ) | BALANCE TO FINISH | RETAINAGE RELEASED THIS PERIOD | RETAINAGE |   |
|                |                                     | ORIGINAL        | CHANGE ORDERS | CURRENT    | FROM PREVIOUS APPLICATION | THIS PERIOD   |                           |                                    |               |                   |                                |           |   |
|                |                                     | 8,130,380.00    |               |            |                           |               |                           |                                    |               |                   |                                |           |   |
| 10             | Trades                              | 6,983,095.00    |               |            |                           |               |                           |                                    |               |                   |                                |           |   |
| 30303-014300-S | Final Cleaning                      | 6,500.00        | 0.00          | 6,500.00   | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0            | 6,500.00          | 0.00                           | 0.00      |   |
| 30303-020520-S | Site Demolition - Bowen Eng         | 70,140.00       | 3,850.00      | 73,990.00  | 73,340.00                 | 0.00          | 0.00                      | 73,340.00                          | 99.1          | 650.00            | 0.00                           | 7,334.00  |   |
| 30303-022100-O | Survey & Layout - Bedrock Eng       | 76,900.00       | 0.00          | 76,900.00  | 71,350.00                 | 11/ 5,550.00  | 0.00                      | 76,900.00                          | 100.0         | 0.00              | 0.00                           | 7,690.00  |   |
| 30303-022100-T | Survey & Layout - BLC Surveying     | 7,156.00        | 0.00          | 7,156.00   | 7,156.00                  | 0.00          | 0.00                      | 7,156.00                           | 100.0         | 0.00              | 0.00                           | 0.00      |   |
| 30303-032000-S | Reinforced Steel - Harris Rebar     | 139,776.00      | 3,825.00      | 143,601.00 | 138,351.38                | 0.00          | 0.00                      | 138,351.38                         | 96.3          | 5,249.62          | 0.00                           | 13,835.14 |   |
| 30303-033000-S | Concrete Work - McClone Const       | 906,139.00      | 18,295.00     | 924,434.00 | 891,548.00                | 15/ 12,763.00 | 0.00                      | 904,311.00                         | 97.8          | 20,123.00         | 0.00                           | 90,431.10 |   |
| 30303-033713-S | Shotcrete Rockscapes - COW          | 885,282.00      | 53,061.00     | 938,343.00 | 905,975.25                | 0.00          | 0.00                      | 905,975.25                         | 96.6          | 32,367.75         | 0.00                           | 90,597.53 |   |
| 30303-042000-S | Masonry                             | -4,048.70       | 5,815.00      | 1,766.30   | 1,766.30                  | 0.00          | 0.00                      | 1,766.30                           | 100.0         | 0.00              | 0.00                           | 176.63    |   |
| 30303-042001-S | Masonry - Bratton Masonry           | 124,000.00      | 0.00          | 124,000.00 | 124,000.00                | 0.00          | 0.00                      | 124,000.00                         | 100.0         | 0.00              | 0.00                           | 12,400.00 |   |
| 30303-055000-B | Misc Metals - Bond KASCO            | 1,354.00        | 0.00          | 1,354.00   | 1,354.00                  | 0.00          | 0.00                      | 1,354.00                           | 100.0         | 0.00              | 0.00                           | 0.00      |   |
| 30303-055000-S | Misc Metals - KASCO Fab             | 270,830.00      | 35,053.00     | 305,883.00 | 228,168.00                | 19/ 6,716.00  | 0.00                      | 234,884.00                         | 76.8          | 70,999.00         | 0.00                           | 23,488.40 |   |
| 30303-055010-S | Metal Mesh Enclosures - A/Z Consult | 36,210.00       | 10,067.00     | 46,277.00  | 41,513.25                 | 24/ 4,288.75  | 0.00                      | 45,802.00                          | 99.0          | 475.00            | 0.00                           | 4,580.21  |   |
| 30303-062000-S | Rough Carpentry - BKC, Inc.         | 329,833.00      | 14,237.00     | 344,070.00 | 252,332.00                | 28/ 70,791.00 | 0.00                      | 323,123.00                         | 93.9          | 20,947.00         | 0.00                           | 32,312.30 |   |
| 30303-064000-S | Millwork - Inland Showcase          | 8,350.00        | 0.00          | 8,350.00   | 3,543.00                  | 32/ 4,607.00  | 0.00                      | 8,350.00                           | 100.0         | 0.00              | 36/ 835.00                     | 0.00      |   |
| 30303-075000-B | Roofing - Sub Bonds                 | 0.00            | 0.00          | 0.00       | 0.00                      | 0.00          | 0.00                      | 0.00                               | 0.00          | 0.00              | 0.00                           | 0.00      |   |
| 30303-075000-S | Roofing - Fresno Roofing            | 97,492.00       | 0.00          | 97,492.00  | 97,492.00                 | 0.00          | 0.00                      | 97,492.00                          | 100.0         | 0.00              | 0.00                           | 9,749.20  |   |
| 30303-079000-S | Exterior Caulking                   | 3,000.00        | 0.00          | 3,000.00   | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0            | 3,000.00          | 0.00                           | 0.00      |   |
| 30303-079010-S | Interior Caulking                   | 2,000.00        | 0.00          | 2,000.00   | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0            | 2,000.00          | 0.00                           | 0.00      |   |
| 30303-081100-S | Doors & Frames - MDS Doors Inc      | 63,500.00       | 2,200.00      | 65,700.00  | 36,150.00                 | 0.00          | 0.00                      | 36,150.00                          | 55.0          | 29,550.00         | 0.00                           | 3,615.00  |   |
| 30303-084120-S | Aluminum Windows                    | 10,835.00       | -720.00       | 10,115.00  | 10,115.00                 | 0.00          | 0.00                      | 10,115.00                          | 100.0         | 0.00              | 0.00                           | 1,011.50  |   |
| 30303-088000-S | Glass/Glazing - Steel City Glass    | 49,060.00       | 0.00          | 49,060.00  | 30,650.00                 | 40/ 10,950.00 | 0.00                      | 41,600.00                          | 84.8          | 7,460.00          | 0.00                           | 4,160.00  |   |
| 30303-092500-S | Gypsum Board Assemblies - Tarlton   | 121,292.70      | 0.00          | 121,292.70 | 104,840.00                | 45/ 12,837.00 | 0.00                      | 117,677.00                         | 97.0          | 3,615.70          | 0.00                           | 11,767.70 |   |
| 30303-093000-S | Tiling - Central Valley Stone       | 14,230.00       | 2,520.00      | 16,750.00  | 0.00                      | 49/ 6,750.00  | 0.00                      | 16,750.00                          | 100.0         | 0.00              | 0.00                           | 1,675.00  |   |
| 30303-096500-S | Resilient Base - Quality Carpets    | 0.00            | 0.00          | 0.00       | 0.00                      | 0.00          | 0.00                      | 0.00                               | 0.00          | 0.00              | 0.00                           | 0.00      |   |
| 30303-099000-S | Painting - WB Saleh                 | 78,299.00       | 1,366.00      | 79,665.00  | 0.00                      | 57/ 60,954.00 | 0.00                      | 60,954.00                          | 76.5          | 18,731.00         | 0.00                           | 6,095.40  |   |
| 30303-10400-S  | Signage & Directories (Int)         | 1,000.00        | 0.00          | 1,000.00   | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0            | 1,000.00          | 0.00                           | 0.00      |   |
| 30303-104010-S | Signs & Graphics (Ext)              | 2,500.00        | 0.00          | 2,500.00   | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0            | 2,500.00          | 0.00                           | 0.00      |   |



## CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 3

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest cent.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 14

APPLICATION DATE : JUL/02/2012

PERIOD TO : JUN/30/2012

INVOICE NO.  
F000179

| A               | B                                | C               |               |              | E                         |               | F                         | G                                  |             | H                 | I                              | J          |
|-----------------|----------------------------------|-----------------|---------------|--------------|---------------------------|---------------|---------------------------|------------------------------------|-------------|-------------------|--------------------------------|------------|
| ITEM NO.        | DESCRIPTION OF WORK              | SCHEDULED VALUE |               |              | WORK COMPLETED (D+E)      |               | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER % (G/C) | BALANCE TO FINISH | RETAINAGE RELEASED THIS PERIOD | RETAINAGE  |
|                 |                                  | ORIGINAL        | CHANGE ORDERS | CURRENT      | FROM PREVIOUS APPLICATION | THIS PERIOD   |                           |                                    |             |                   |                                |            |
|                 |                                  | 8,130,380.00    |               |              |                           |               |                           |                                    |             |                   |                                |            |
| 30303-105220-P  | Fire Ext & Cabinets              | 1,000.00        | 0.00          | 1,000.00     | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0          | 1,000.00          | 0.00                           | 0.00       |
| 30303-108000-S  | Toilet Accessories               | 0.00            | 0.00          | 0.00         | 0.00                      | 0.00          | 0.00                      | 0.00                               |             | 0.00              | 0.00                           | 0.00       |
| 30303-11400-S   | Stainless Steel Casework - Duray | 18,943.00       | 1,441.00      | 20,384.00    | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0          | 20,384.00         | 0.00                           | 0.00       |
| 30303-131600-S  | Aquariums - Acrylic Tank Mfg     | 135,734.00      | 0.00          | 135,734.00   | 125,088.00                | 0.00          | 0.00                      | 125,088.00                         | 92.2        | 10,646.00         | 0.00                           | 2,238.00   |
| 30303-220000-S  | Plumbing - Lyles Mech            | 288,118.00      | 4,550.00      | 292,668.00   | 282,088.00                | 61/ 10,580.00 | 0.00                      | 292,668.00                         | 100.0       | 0.00              | 0.00                           | 29,266.80  |
| 30303-220001-S  | Life Support Sys - Lyles Mech    | 1,261,636.00    | 15,483.00     | 1,277,119.00 | 1,212,722.75              | 68/ 56,666.25 | 0.00                      | 1,269,389.00                       | 99.4        | 7,730.00          | 0.00                           | 126,938.90 |
| 30303-230000-S  | HVAC System - Lyles Mech         | 159,437.00      | 5,480.00      | 164,917.00   | 105,030.60                | 70/ 44,668.40 | 0.00                      | 149,699.00                         | 90.8        | 15,218.00         | 0.00                           | 14,969.90  |
| 30303-260000-S  | Electrical System - Howe Elec    | 709,482.00      | 24,746.00     | 734,228.00   | 614,403.80                | 72/ 64,991.10 | 0.00                      | 679,394.90                         | 92.5        | 54,833.10         | 0.00                           | 67,939.49  |
| 30303-312316-S  | Earthwork - Dave Christian Const | 377,270.00      | 0.00          | 377,270.00   | 289,244.00                | 78/ 4,309.00  | 0.00                      | 303,553.00                         | 80.5        | 73,717.00         | 0.00                           | 30,355.30  |
| 30303-312500-O  | Erosion Control - Alan Mok Eng   | 3,600.00        | 0.00          | 3,600.00     | 1,500.00                  | 0.00          | 0.00                      | 1,500.00                           | 41.7        | 2,100.00          | 0.00                           | 0.00       |
| 30303-312500-S  | Erosion Control                  | 6,400.00        | 0.00          | 6,400.00     | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0          | 6,400.00          | 0.00                           | 0.00       |
| 30303-314100-S  | Shoring - Malcolm Eng            | 65,819.00       | 0.00          | 65,819.00    | 64,819.00                 | 0.00          | 0.00                      | 64,819.00                          | 98.5        | 1,000.00          | 0.00                           | 0.00       |
| 30303-321300-S  | Concrete Sitework - RH Kiggins   | 159,699.00      | 1,648.00      | 161,347.00   | 33,866.14                 | 83/ 04,307.36 | 0.00                      | 138,173.50                         | 85.6        | 23,173.50         | 0.00                           | 13,817.35  |
| 30303-323100-S  | Fencing - Nick Champi            | 149,289.00      | -13,827.00    | 135,462.00   | 1,652.00                  | 93/ 51,114.00 | 0.00                      | 52,766.00                          | 39.0        | 82,696.00         | 0.00                           | 5,276.60   |
| 30303-329000-S  | Landscaping & Irrigation         | 7,683.00        | 0.00          | 7,683.00     | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0          | 7,683.00          | 0.00                           | 0.00       |
| 30303-334000-S  | Storm Drain Sys - Floyd Johnson  | 335,461.00      | 24,065.96     | 359,526.96   | 351,536.96                | 0.00          | 0.00                      | 351,536.96                         | 97.8        | 7,990.00          | 0.00                           | 35,153.70  |
| 30303-334610-S  | Site Drainage                    | 1,894.00        | 0.00          | 1,894.00     | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0          | 1,894.00          | 0.00                           | 0.00       |
|                 | Trades Total:                    | 6,983,095.00    | 213,175.96    | 7,196,270.96 | 6,101,595.43              | 553,042.86    | 0.00                      | 6,654,638.29                       | 92.5        | 541,632.67        | 835.00                         | 646,875.15 |
| 20              | General Conditions               | 425,453.00      |               |              |                           |               |                           |                                    |             |                   |                                |            |
| 30303T-010180-L | Project Management               | 194,817.00      | 0.00          | 194,817.00   | 171,245.00                | 97/ 15,552.00 | 0.00                      | 186,797.00                         | 95.9        | 8,020.00          | 0.00                           | 0.00       |
| 30303T-010220-L | General Superintendent           | 4,736.00        | 0.00          | 4,736.00     | 4,736.00                  | 0.00          | 0.00                      | 4,736.00                           | 100.0       | 0.00              | 0.00                           | 0.00       |
| 30303T-010300-L | Superintendent                   | 157,617.00      | 0.00          | 157,617.00   | 129,984.00                | 14,400.00     | 0.00                      | 144,384.00                         | 91.6        | 13,233.00         | 0.00                           | 0.00       |
| 30303T-010300-O | Superintendent - Other           | 800.00          | 0.00          | 800.00       | 800.00                    | 0.00          | 0.00                      | 800.00                             | 100.0       | 0.00              | 0.00                           | 0.00       |
| 30303T-010380-L | Project Accountant               | 16,272.00       | 0.00          | 16,272.00    | 8,437.75                  | 898.00        | 0.00                      | 9,335.75                           | 57.4        | 6,936.25          | 0.00                           | 0.00       |
| 30303T-010420-L | Project Assistant                | 20,580.00       | 0.00          | 20,580.00    | 14,547.00                 | 837.50        | 0.00                      | 15,384.50                          | 74.8        | 5,195.50          | 0.00                           | 0.00       |
| 30303T-010820-L | Scheduler                        | 1,879.00        | 0.00          | 1,879.00     | 542.00                    | 0.00          | 0.00                      | 542.00                             | 28.8        | 1,337.00          | 0.00                           | 0.00       |
| 30303T-012700-L | Computer Support                 | 3,082.00        | 0.00          | 3,082.00     | 2,927.00                  | 155.00        | 0.00                      | 3,082.00                           | 100.0       | 0.00              | 0.00                           | 0.00       |
| 30303T-013100-L | Safety Engineer                  | 5,822.00        | 0.00          | 5,822.00     | 5,166.00                  | 656.00        | 0.00                      | 5,822.00                           | 100.0       | 0.00              | 0.00                           | 0.00       |
| 30303T-013300-L | Site Safety                      | 9,171.00        | 0.00          | 9,171.00     | 0.00                      | 0.00          | 0.00                      | 0.00                               | .0          | 9,171.00          | 0.00                           | 0.00       |

INVOICE NO.  
F000179

PERIOD TO : JUN/30/2012

Use Column I on Contracts where variable retainage for line items may apply.

[illegible]



## CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 5

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

APPLICATION NUMBER : 14

APPLICATION DATE : JUL/02/2012

INVOICE NO.

In tabulation below, amounts are stated to the nearest cent.

PERIOD TO : JUN/30/2012

F000179

Use Column I on Contracts where variable retainage for line items may apply.

| A               | B   | C               |               |              | E                         |             | F                         | G                                  |             | H                 | I                              | J          |
|-----------------|---|-----------------|---------------|--------------|---------------------------|-------------|---------------------------|------------------------------------|-------------|-------------------|--------------------------------|------------|
| ITEM NO.        | DESCRIPTION OF WORK                         | SCHEDULED VALUE |               |              | WORK COMPLETED (D+E)      |             | MATERIAL PRESENTLY STORED | TOTAL COMPLETED AND STORED TO DATE | PER % (G/C) | BALANCE TO FINISH | RETAINAGE RELEASED THIS PERIOD | RETAINAGE  |
|                 |   | ORIGINAL        | CHANGE ORDERS | CURRENT      | FROM PREVIOUS APPLICATION | THIS PERIOD |                           |                                    |             |                   |                                |            |
|                 |   | 8,130,380.00    |               |              |                           |             |                           |                                    |             |                   |                                |            |
| 30303-911000-O  | Contractor Contingency                      | 202,903.00      | -141,084.96   | 61,818.04    | 0.00                      | 0.00        | 0.00                      | 0.00                               | .0          | 61,818.04         | 0.00                           | 0.00       |
|                 | Other Total:                                | 202,903.00      | -141,084.96   | 61,818.04    | 0.00                      | 0.00        | 0.00                      | 0.00                               | .0          | 61,818.04         | 0.00                           | 0.00       |
| 35              | SUBGUARD                                    | 69,818.00       |               |              |                           |             |                           |                                    |             |                   |                                |            |
| 30303-923500-O  | Subguard                                    | 69,818.00       | 2,321.00      | 72,139.00    | 67,164.00                 | 0.00        | 0.00                      | 67,164.00                          | 93.1        | 4,975.00          | 0.00                           | 0.00       |
|                 | SUBGUARD Total:                             | 69,818.00       | 2,321.00      | 72,139.00    | 67,164.00                 | 0.00        | 0.00                      | 67,164.00                          | 93.1        | 4,975.00          | 0.00                           | 0.00       |
| 40              | City Tax & Insurance                        | 67,976.00       |               |              |                           |             |                           |                                    |             |                   |                                |            |
| 30303-921000-O  | Liability Insurance .9%                     | 67,976.00       | 1,920.00      | 69,896.00    | 59,105.44                 | 5,296.78    | 0.00                      | 64,402.22                          | 92.1        | 5,493.78          | 0.00                           | 0.00       |
|                 | City Tax & Insurance Total:                 | 67,976.00       | 1,920.00      | 69,896.00    | 59,105.44                 | 5,296.78    | 0.00                      | 64,402.22                          | 92.1        | 5,493.78          | 0.00                           | 0.00       |
|                 |   | 306,588.00      |               |              |                           |             |                           |                                    |             |                   |                                |            |
| 30303-014300-T  | Cleaning - Final - Time & Material          | 0.00            | 0.00          | 0.00         | 0.00                      | 0.00        | 0.00                      | 0.00                               |             | 0.00              | 0.00                           | 0.00       |
| 30303-084121-S  | Interior Storefront & Windows - Subcontract | 0.00            | 0.00          | 0.00         | 0.00                      | 0.00        | 0.00                      | 0.00                               |             | 0.00              | 0.00                           | 0.00       |
| 30303-991000-O  | Contractor's Fee @ 3%                       | 226,588.00      | 6,396.00      | 232,984.00   | 197,018.04                | 17,656.03   | 0.00                      | 214,674.07                         | 92.1        | 18,309.93         | 0.00                           | 0.00       |
| PRECONSTRUCTION | PRECONSTRUCTION                             | 80,000.00       | 0.00          | 80,000.00    | 80,000.00                 | 0.00        | 0.00                      | 80,000.00                          | 100.0       | 0.00              | 0.00                           | 0.00       |
|                 | Total:                                      | 306,588.00      | 6,396.00      | 312,984.00   | 277,018.04                | 17,656.03   | 0.00                      | 294,674.07                         | 94.1        | 18,309.93         | 0.00                           | 0.00       |
|                 | Total:                                      | 8,130,380.00    | 82,728.00     | 8,213,108.00 | 6,903,391.13              | 611,486.64  | 0.00                      | 7,514,877.77                       | 91.5        | 698,230.23        | 835.00                         | 646,989.00 |
|                 | Total:                                      | 8,130,380.00    | 82,728.00     | 8,213,108.00 | 6,903,391.13              | 611,486.64  | 0.00                      | 7,514,877.77                       | 91.5        | 698,230.23        | 835.00                         | 646,989.00 |
| PROJECT TOTAL : |   | 8,130,380.00    | 82,728.00     | 8,213,108.00 | 6,903,391.13              | 611,486.64  | 0.00                      | 7,514,877.77                       | 91.5        | 698,230.23        | 835.00                         | 646,989.00 |

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

**Invoice Detail:**

**Bedrock Engineering 022100 O**

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>    | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|-----------------|------------------|------------|
| June         | 10-1603-11     | 12/ 5,550.00 7/ | ✓ 555.00         | 4,995.00   |
| Total        |                | \$ 5,550.00     | \$ 555.00        | 4,995.00   |



# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF JUNE 2012

|               |                                  |             |                             |
|---------------|----------------------------------|-------------|-----------------------------|
| SUBCONTRACTOR | <u>Bedrock Engineering, Inc.</u> | PROJECT NO. | <u>10-1603</u>              |
| ADDRESS       | <u>P.O. Box 25783</u>            | REQ. NO.    | <u>                    </u> |
|               | <u>Fresno, CA 93729</u>          | INV. NO.    | <u>10-1603-11</u>           |
|               |                                  | [Required]  |                             |

## **PAYMENT REQUEST BREAKDOWN**

|   |  |   |    |                             |
|---|--|---|----|-----------------------------|
| 1 | ORIGINAL CONTRACT SUM                                  | ✓ | \$ | <u>\$74,500.00</u>          |
| 2 | Net Change by Approved Change Orders [Thru C.O. # 002] | ✓ | \$ | <u>\$2,400.00</u>           |
| 3 | ADJUSTED CONTRACT SUM                                  | ✓ | \$ | <u>\$76,900.00</u>          |
| 4 | Total Completed and Stored to Date                     | ✓ | \$ | <u>\$76,900.00</u>          |
| 5 | Retention  |   |    |                             |
|   | A. <u>10 % of Completed Work</u>                       |   |    | <u>\$7,690.00</u>           |
|   | B. <u>      % of Stored Material</u>                   |   |    | <u>                    </u> |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]        | ✓ | \$ | <u>\$7,690.00</u>           |
| 6 | TOTAL EARNED LESS RETENTION                            | ✓ | \$ | <u>\$69,210.00</u>          |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT                 | ✓ | \$ | <u>64,215.00</u>            |
| 8 | CURRENT PAYMENT DUE                                    | ✓ | \$ | <u>\$4,995.00</u>           |
| 9 | BALANCE TO FINISH, PLUS RETENTION                      |   | \$ | <u>\$0.00</u>               |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 300T

|           |                   |           |                   |
|-----------|-------------------|-----------|-------------------|
| JOB NO.   | <u>5550</u>       | ACCT:     | <u>          </u> |
| COST CODE | <u>02210</u>      | COST TYPE | <u>0</u>          |
| PROJ. MGR | <u>0404</u>       | SUPT      | <u>          </u> |
| ACCTING   | <u>E</u>          | POST DATE | <u>6/19</u>       |
| PAID DATE | <u>          </u> | CHECK #   | <u>          </u> |

gross: 5550.00 11/  
(R): 555.00

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 11  
APPLICATION DATE: 06/18/12


In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 06/30/12

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 10-1603

| ITEM NO | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |              | MATERIALS PRESENTLY STORED (NOT IN D OR E) | G  |           | H<br>BALANCE TO FINISH (C - G) | I<br>RETAINAGE (IF VARIABLE RATE) |
|---------|-----------------------------------|-----------------|-----------------------------------|--------------|--|--|-----------|--------------------------------|-----------------------------------|
|         |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD  |  | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G - C) |                                |                                   |
|         | Life Support System               | \$4,000.00      | \$4,000.00                        | \$0.00       |  | \$4,000.00                                 | 100.00%   | \$0.00                         | \$400.00                          |
|         | Keeper Building and Holding Tanks | \$7,500.00      | \$7,500.00                        | \$0.00       |  | \$7,500.00                                 | 100.00%   | \$0.00                         | \$750.00                          |
|         | LSS Building Structure            | \$6,000.00      | \$6,000.00                        | \$0.00       |  | \$6,000.00                                 | 100.00%   | \$0.00                         | \$600.00                          |
|         | Exhibitory                        | \$15,000.00     | \$12,750.00                       | \$2,250.00   |  | \$15,000.00                                | 100.00%   | \$0.00                         | \$1,500.00                        |
|         | Viewing Structures                | \$20,000.00     | \$20,000.00                       | \$0.00       |  | \$20,000.00                                | 100.00%   | \$0.00                         | \$2,000.00                        |
|         | Site Improvements                 | \$22,000.00     | \$18,700.00                       | \$3,300.00   |  | \$22,000.00                                | 100.00%   | \$0.00                         | \$2,200.00                        |
|         | Constructed Wetlands [CO# 001]    | \$1,400.00      | \$1,400.00                        | \$0.00       |  | \$1,400.00                                 | 100.00%   | \$0.00                         | \$140.00                          |
|         | Overtime and re-staking [CO# 002] | \$1,000.00      | \$1,000.00                        | \$0.00       |  | \$1,000.00                                 | 100.00%   | \$0.00                         | \$100.00                          |
|         | <b>GRAND TOTALS</b>               | \$76,900.00     | ✓ \$71,350.00                     | ✗ \$5,550.00 | \$0.00                                     | ✗ \$76,900.00                              | 12/       | \$0.00                         | \$7,690.00                        |



### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of \$ ✓ 4995.00 payable to Bedrock Engineering, Inc. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Chaffee Zoo - Sea Lion Exhibit located at Fresno, CA to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through 6-30-12 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: 6-27-12

Bedrock Engineering, Inc.

Company Name

By

Dave Hartley, CFO

Please print name and title:

Dave Hartley, CFO

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

McClone Construction Co. 033000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | MCC10          | 16/ 12,763.00 7/ | 1,276.00         | 11,487.00  |
| <b>Total</b> |                | \$ 12,763.00     | \$ 1,276.00      | 11,487.00  |



# SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR McClone Construction Company PROJECT NO. 30303016

ADDRESS 5170 Hillside Circle, Suite B REQ. NO. 10

El Dorado Hills, CA 95762 INV. NO. MCC10

[Required]

## PAYMENT REQUEST BREAKDOWN

|   |   |      |              |
|---|---|------|--------------|
| 1 | ORIGINAL CONTRACT SUM                               | ✓ \$ | \$850,944.00 |
| 2 | Net Change by Approved Change Orders [Thru C.O. #4] | ✓ \$ | \$64,350.00  |
| 3 | ADJUSTED CONTRACT SUM <i>step to issue #4.</i>      | ✓ \$ | 915,294.00   |
| 4 | Total Completed and Stored to Date                  | ✓ \$ | \$904,311.00 |
| 5 | Retention   |      |              |
|   | A. <u>10</u> % of Completed Work                    |      | \$90,431.00  |
|   | B. <u>      </u> % of Stored Material               |      |              |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]     | ✓ \$ | \$90,431.00  |
| 6 | TOTAL EARNED LESS RETENTION                         | ✓ \$ | \$813,880.00 |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT              | ✓ \$ | 802,393.00   |
| 8 | CURRENT PAYMENT DUE                                 | ✓ \$ | 11,487.00    |
| 9 | BALANCE TO FINISH, PLUS RETENTION                   | \$   | 101,414.00   |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral 300

|           |       |           |      |
|-----------|-------|-----------|------|
| JOB NO.   | 30303 | ACCT:     |      |
| COST CODE | 3300  | COST TYPE | 5    |
| PROJ. MGR | Realt | SUPT      |      |
| ACCTING   | IC    | POST DATE | 6/22 |
| PAID DATE |       | CHECK #   |      |

gross 17/ 12,763.00 15/  
(R) 1,276.00

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 9

APPLICATION DATE: 6/21/2012

PERIOD TO: 6/30/2012

ARCHITECT'S PROJECT NO:

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK             | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |              | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|--------------------------------------|-------------------------|---|--------------|---|--|--------------|--------------------------------------|---|
|                  |                                      |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD  |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G ÷ C) |                                      |   |
|                  | Shop Drawings / Engineering          | \$32,500.00             | \$32,500.00                             | \$0.00       | \$0.00  | \$32,500.00  | 100.00%      | \$0.00                               | \$3,250.00                              |
|                  | Project Start-Up & Planning          | \$16,500.00             | \$16,500.00                             | \$0.00       | \$0.00  | \$16,500.00  | 100.00%      | \$0.00                               | \$1,650.00                              |
|                  | Office Trailer / Mobilize On-Site    | \$12,500.00             | \$12,500.00                             | \$0.00       | \$0.00  | \$12,500.00  | 100.00%      | \$0.00                               | \$1,250.00                              |
|                  | Formwork Fabrication / Materials     | \$89,500.00             | \$89,500.00                             | \$0.00       | \$0.00  | \$89,500.00  | 100.00%      | \$0.00                               | \$8,950.00                              |
|                  | <u>Exhibit Pool</u>                  |                         |   |              |   |  |              |                                      |   |
|                  | Foundations                          | \$34,527.00             | \$34,527.00                             | \$0.00       | \$0.00  | \$34,527.00  | 100.00%      | \$0.00                               | \$3,452.70                              |
|                  | Slab On Grade                        | \$112,393.00            | \$112,393.00                            | \$0.00       | \$0.00  | \$112,393.00   | 100.00%      | \$0.00                               | \$11,239.30                             |
|                  | Walls                                | \$203,853.00            | \$203,853.00                            | \$0.00       | \$0.00  | \$203,853.00   | 100.00%      | \$0.00                               | \$20,385.30                             |
|                  | <u>Keeper Building</u>               |                         |   |              |   |  |              |                                      |   |
|                  | Foundations                          | \$45,683.00             | \$45,683.00                             | \$0.00       | \$0.00  | \$45,683.00  | 100.00%      | \$0.00                               | \$4,568.30                              |
|                  | Walls                                | \$76,391.00             | \$76,391.00                             | \$0.00       | \$0.00  | \$76,391.00  | 100.00%      | \$0.00                               | \$7,639.10                              |
|                  | Slab On Grade                        | \$31,363.00             | \$31,363.00                             | \$0.00       | \$0.00  | \$31,363.00  | 100.00%      | \$0.00                               | \$3,136.30                              |
|                  | <u>LSS Building</u>                  |                         |   |              |   |  |              |                                      |   |
|                  | Foundations                          | \$59,165.00             | \$59,165.00                             | \$0.00       | \$0.00  | \$59,165.00  | 100.00%      | \$0.00                               | \$5,916.50                              |
|                  | Walls                                | \$85,714.00             | \$85,714.00                             | \$0.00       | \$0.00  | \$85,714.00  | 100.00%      | \$0.00                               | \$8,571.40                              |
|                  | Slab On Grade                        | \$25,855.00             | \$25,855.00                             | \$0.00       | \$0.00  | \$25,855.00  | 100.00%      | \$0.00                               | \$2,585.50                              |
|                  | Epoxy Injection Allowance            | \$25,000.00             | \$7,336.00                              | \$6,681.00   | \$0.00  | \$14,017.00  | 56.07%       | \$10,983.00                          | \$1,401.70                              |
|                  | Change Order #1 Xypex                | ✓ \$52,000.00           | \$52,000.00                             | \$0.00       | \$0.00  | \$52,000.00  | 100.00%      | \$0.00                               | \$5,200.00                              |
|                  | Change Order #2 LSS added Walls      | ✓ \$6,268.00            | \$6,268.00                              | \$0.00       | \$0.00  | \$6,268.00   | 100.00%      | \$0.00                               | \$626.80                                |
|                  | Change Order #3 Aggregate Base       | ✓ \$12,027.00           |   | \$12,027.00  |   | \$12,027.00  | 100.00%      | \$0.00                               | \$1,202.70                              |
|                  | Change Order #4 Rad. Wall & Duct Ep. | (\$5,945.00)            |   | (\$5,945.00) |   | (\$5,945.00)   | 100.00%      | \$0.00                               | (\$594.50)                              |
|                  | <b>GRAND TOTALS</b>                  | \$915,294.00            | ✓ \$891,548.00                          | \$12,763.00  | \$0.00  | ✓ \$904,311.00   | 98.80%       | \$10,983.00                          | \$90,431.10                             |





### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of ✓ 11,487.00 payable to McClone Construction Company and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Chaffee Zoo located at 894 W. Belmont Avenue, Fresno, CA 93728 to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through 6/30/2012 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: 6/21/12

McClone Construction Company

Company Name

By

Carol Wallace

Please print name and title:

Carol Wallace

Accounting Manager

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

KASCO Fab 055000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>  | <u>Retention</u> | <u>Net</u>   |
|--------------|----------------|---|------------------|--|
| June         | 1629           | <span style="border: 1px solid red; padding: 0 2px;">20/</span> 6,716.00 <span style="border: 1px solid red; padding: 0 2px;">7/</span> | 671.60           | <span style="border: 1px solid red; padding: 0 2px;">K-H</span> 3,044.40 |
| Total        |                | \$ 6,716.00   | \$ 671.60        | 6,044.40   |

## SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

|  |                          |
|--|--------------------------|
| FOR WORK PERFORMED MONTH OF <u>June</u> 2012 |                          |
| SUBCONTRACTOR <u>Kasco Fab, Inc.</u>         | PROJECT NO. <u>30303</u> |
| <u>4529 S. Chestnut</u>                      |                          |
| ADDRESS <u>Fresno, CA 93725</u>              | REQ. NO. <u>9</u>        |
|  | INV. NO. <u>1629</u>     |
|  | [Required]               |

### PAYMENT REQUEST BREAKDOWN

|   |   |   |    |  |
|---|---|---|----|--|
| 1 | ORIGINAL CONTRACT SUM   | ✓ | \$ | \$270,830.00                                   |
| 2 | Net Change by Approved Change Orders [#1, #2, #3, #4, #5 & bond CR] | ✓ | \$ | \$40,777.00                                    |
| 3 | ADJUSTED CONTRACT SUM   | ✓ | \$ | \$311,607.00                                   |
| 4 | Total Completed and Stored to Date                                  | ✓ | \$ | \$236,238.00                                   |
| 5 | Retention   |   |    |  |
|   | A. <u>10</u> % of Completed Work <u>\$23,488.40</u>                 |   |    |  |
|   | B. <u>      </u> % of Stored Material <u>                    </u>   |   |    |  |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]                     | ✓ | \$ | \$23,488.40                                    |
| 6 | TOTAL EARNED LESS RETENTION   | ✓ | \$ | \$212,749.60                                   |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT                              | ✓ | \$ | 206,705.20                                     |
| 8 | CURRENT PAYMENT DUE   | ✓ | \$ | <span style="color: red;">17</span> \$6,044.40 |
| 9 | BALANCE TO FINISH, PLUS RETENTION                                   |   | \$ | \$75,369.00                                    |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 300

|                         |                          |                       |  |
|-------------------------|--------------------------|-----------------------|--|
| JOB NO. <u>30303</u>    | ACCT: <u>      </u>      | COST TYPE <u>5</u>    |  |
| COST CODE <u>      </u> | PROJ. MGR. <u>      </u> | SUPT <u>      </u>    |  |
| ACCTING <u>      </u>   | POST DATE <u>6/18</u>    | CHECK # <u>      </u> |  |
| PAID DATE <u>      </u> |                          |                       |  |

gross: 22/ 6,776.00 19/

(R): 677.60



4529 S. CHESTNUT AVE.  
FRESNO, CA 93725  
(559) 442-1018 Fax (559) 264-4410  
Contractors Lc. No: 433448

CUSTOMER #: 1736

INVOICE #: 1629

INVOICE DATE: 06/15/12

DUE DATE: 07/15/12

**BILL TO:**

Matt Construction Corporation  
9814 Norwalk Blvd., Suite 100  
Santa Fe Springs, CA 90670

RECEIVED

JUN 20 2012

MATT CONSTRUCTION

YOUR JOB: 30303

JOB: 11507

Fresno Chaffee Zoo

Sea Lion Cove

894 W. Belmont Avenue

Fresno, CA 93728

| CODE | DESCRIPTION                  | CURRENT CONTRACT | PREVIOUS BILLED | PREV % | % COMPL | CURRENT BILLING |
|------|------------------------------|------------------|-----------------|--------|---------|-----------------|
| 900  | Detailing/Engineer           | 25,400.00        | 25,400.00       | 100.0  | 100.0   |                 |
| 901  | Keeper Building              | 50,650.00        | 50,650.00       | 100.0  | 100.0   |                 |
|      | Structural Steel/Misc Metals |                  |                 |        |         |                 |
| 902  | LSS Building                 | 107,846.00       | 107,846.00      | 100.0  | 100.0   |                 |
|      | Structural Steel/Misc Metals |                  |                 |        |         |                 |
| 903  | Viewing Structures           | 20,700.00        | 17,595.00       | 85.0   | 100.0   | 3,105.00        |
|      | Misc Metals                  |                  |                 |        |         |                 |
| 904  | Site Handrails               | 58,799.00        | 8,820.00        | 15.0   | 15.0    |                 |
|      | Barriers-Misc Metals         |                  |                 |        |         |                 |
| 905  | Insurance                    | 5,820.00         | 5,820.00        | 100.0  | 100.0   |                 |
| 906  | Bonds                        | 1,615.00         | 1,615.00        | 100.0  | 100.0   |                 |
|      | Payment & Performance        |                  |                 |        |         |                 |
|      | <b>TOTALS:</b>               | 270,830.00       | 217,746.00      | 80.4   | 81.5    | 3,105.00        |
| C001 | CO #001/ASI 006              | 27,921.00        | 2,792.00        | 10.0   | 10.0    |                 |
| C002 | CO #003/Kasco CE #03         | 790.00           | 790.00          | 100.0  | 100.0   |                 |
| C003 | CO #002/PCI30303E23          | 2,275.00         | 2,275.00        | 100.0  | 100.0   |                 |
| C004 | Credit on Bond               | -261.00          | -261.00         | 100.0  | 100.0   |                 |
| C005 | CO #004/PCI3030E0032         | 940.00           | 940.00          | 100.0  | 100.0   |                 |
| C006 | CO #004/PCI3030E0038         | 1,559.00         | 1,559.00        | 100.0  | 100.0   |                 |
| C007 | CO#006/PCI30303E0051         | 635.00           |                 |        | 100.0   | 635.00          |
| C008 | CO#006/PCI30303E0053         | 933.00           |                 |        | 100.0   | 933.00          |
| C009 | CO #005/PCI3030N0022         | 1,124.00         | 1,124.00        | 100.0  | 100.0   |                 |
| C010 | CO #005/PCI3030N0022         | 1,440.00         | 1,440.00        | 100.0  | 100.0   |                 |
| C011 | CO#005/PCI30303N0022         | 1,117.00         | 1,117.00        | 100.0  | 100.0   |                 |
| C012 | CO#007/PCI30303N0025         | 1,340.00         |                 |        | 100.0   | 1,340.00        |
| C013 | CO#007/PCI30303N0025         | 703.00           |                 |        | 100.0   | 703.00          |
|      | <b>CHANGE ORDER TOTALS:</b>  | 40,516.00        | 11,776.00       | 29.1   | 38.0    | 3,611.00        |

1 1/2% Interest may be charged per month on past due invoices.



4529 S. CHESTNUT AVE.  
FRESNO, CA 93725  
(559) 442-1018 Fax (559) 264-4410  
Contractors Lc. No: 433448

**BILL TO:**

Matt Construction Corporation  
9814 Norwalk Blvd., Suite 100  
Santa Fe Springs, CA 90670

CUSTOMER #: 1736

INVOICE #: 1629

INVOICE DATE: 06/15/12

DUE DATE: 07/15/12

PAGE: 2

YOUR JOB: 30303

JOB: 11507

Fresno Chaffee Zoo

Sea Lion Cove

894 W. Belmont Avenue

Fresno, CA 93728

| CODE | DESCRIPTION | CURRENT<br>CONTRACT | PREVIOUS<br>BILLED | PREV<br>% | %<br>COMPL | CURRENT<br>BILLING |
|------|-------------|---------------------|--------------------|-----------|------------|--------------------|
|------|-------------|---------------------|--------------------|-----------|------------|--------------------|

SUBTOTAL: 6,716.00 20/

LESS RETENTION: -671.60

NET DUE: IT 6,044.40



**\*\* CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT \*\***

PROJECT: Fresno Chaffee Zoo

On receipt by the undersigned of a check

From: Matt Construction Corporation  
In the sum of: ✓\$6,044.40  
Payable to: KASCO FAB, INC.

and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release any Mechanic's Lien, any state or federal statutory bond right, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to claim or payment rights for persons in the undersigned's position, the undersigned has

On the job of: Fresno Chaffee Zoo Corporation  
Located at: Sea Lion Cove  
894 W. Belmont Avenue  
Fresno, CA 93728


to the following extent.

This release covers a progress payment for all labor, services, equipment or materials furnished to the job site or to Matt Construction Corporation through 06/30/12 only and does not cover any retention, pending modifications and changes or items furnished after said date. Before any recipient of this document relies on it, that person should verify evidence of payment to the undersigned.

The undersigned warrants that he either has already paid or will use the monies he receives from this progress payment to promptly pay in full all of his laborers, subcontractors, materialmen and suppliers for all work, materials, equipment or services provided for or to the above-referenced project up to the date of this waiver.

DATE: 6-15-12

Kasco Fab Inc

  
H. Kimura, President



**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

A thru Z Consulting 055010 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>  | <u>Retention</u> | <u>Net</u>                                  |
|--------------|----------------|---|------------------|---|
| June         | AZ6            | <span style="border: 1px solid red; padding: 0 2px;">25/</span> 4,288.75 <span style="border: 1px solid red; padding: 0 2px;">7/</span> | 428.87           | <span style="color: red;">↔</span> 3,859.88 |
| <b>Total</b> |                | \$ 4,288.75   | \$ 428.87        | 3,859.88                                    |

# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR A Thru Z Consulting PROJECT NO. 30303

ADDRESS 8620 E Old Vail Road, Ste 100 REQ. NO. 6

Vail, AZ 85747 INV. NO. AZ 6

[Required]

## **PAYMENT REQUEST BREAKDOWN**

|   |   |   |    |                   |
|---|---|---|----|-------------------|
| 1 | ORIGINAL CONTRACT SUM                                   | ✓ | \$ | \$36,210.00       |
| 2 | Net Change by Approved Change Orders [Thru C.O. # 002 ] | ✓ | \$ | \$10,067.00       |
| 3 | ADJUSTED CONTRACT SUM                                   | ✓ | \$ | ✓ \$46,277.00     |
| 4 | Total Completed and Stored to Date                      | ✓ | \$ | ✓ \$45,802.00     |
| 5 | Retention   |   |    |                   |
|   | A. <u>10 % of Completed Work</u>                        |   |    | <u>\$4,580.20</u> |
|   | B. <u>10 % of Stored Material</u>                       |   |    | <u>\$0.00</u>     |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]         | ✓ | \$ | \$4,580.20        |
| 6 | TOTAL EARNED LESS RETENTION                             | ✓ | \$ | IT \$41,221.80    |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT                  | ✓ | \$ | \$37,361.93       |
| 8 | CURRENT PAYMENT DUE                                     | ✓ | \$ | \$3,859.88        |
| 9 | BALANCE TO FINISH, PLUS RETENTION                       | ✓ | \$ | 26/ \$4,580.20    |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral 300

|           |              |           |             |
|-----------|--------------|-----------|-------------|
| JOB NO.   | <u>30303</u> | ACCT:     |             |
| COST CODE | <u>5550</u>  | POST TYPE | <u>5</u>    |
| PROJ. MGR | <u>Dee</u>   | POST      |             |
| ACCTING   | <u>re</u>    | POST DATE | <u>6/18</u> |
| PAID DATE |              | CHECK #   |             |

Gross 26/ 4,288.75 24/

(R): 428.87

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 6

APPLICATION DATE: 06/15/12

PERIOD TO: 06/30/12

ARCHITECT'S PROJECT NO:

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK                             | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|--|-------------------------|---|-------------|---|--|--------------|--------------------------------------|---|
|                  |  |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G - C) |                                      |   |
|                  | Fabrication /Shop Drawings<br>Engineering / Shipment | \$19,055.00             | \$19,055.00                             |             |   | \$19,055.00  | 100%         | \$0.00                               | \$1,905.50                              |
|                  | Field Installation                                   | \$17,155.00             | \$12,866.25                             | \$4,288.75  |   | \$17,155.00  | 100%         | \$0.00                               | \$1,715.50                              |
|                  | Change Order #001 Mesh Barrier                       |                         |   |             |   |  |              |                                      |   |
|                  | Materials  | \$2,877.00              | \$2,877.00                              |             |   | \$2,877.00   | 100%         | \$0.00                               | \$287.70                                |
|                  | Engineering  | \$1,200.00              | \$1,200.00                              |             |   | \$1,200.00   | 100%         | \$0.00                               | \$120.00                                |
|                  | Change Order #002 Net'em Panels                      |                         |   |             |   |  |              |                                      |   |
|                  | Materials  | \$4,105.00              | \$3,630.00                              |             |   | \$3,630.00   | 88%          | \$475.00                             | \$363.00                                |
|                  | Shipment / Travel / Labor                            | \$1,885.00              | \$1,885.00                              |             |   | \$1,885.00   | 100%         | \$0.00                               | \$188.50                                |
|                  | COR-Revise CO#2                                      |                         |   |             |   |  |              |                                      |   |
|                  | Materials  | (\$475.00)              |   |             |   |  |              | (\$475.00)                           |   |
|                  | <b>GRAND TOTALS</b>                                  | \$45,802.00             | ✓ \$41,513.25                           | \$4,288.75  | 25/   | ✓ \$45,802.00  | 100%         | \$0.00                               | \$4,580.20                              |



### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of 3,859.88 payable to A Thru Z Consulting and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Sea Lion Exhibit located at Fresno-Chaffee Zoo to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through June 2012 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: 6/15/2012

A Thru Z Consulting

Company Name

By

Silver Wilkie

Please print name and title:

Silver Wilkie

Accounts Receivable

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012  
Invoice Detail:  
BKC Inc 062000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | 3352           | 29/ 70,791.00 7/ | 7,080.70         | 63,710.30  |
| <b>Total</b> |                | \$ 70,791.00     | \$ 7,080.70      | 63,710.30  |



# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR BKC Inc PROJECT NO. 30303

ADDRESS 4481 N. Palm REQ. NO. \_\_\_\_\_

Fresno CA. 93704 INV. NO. 3352

\_\_\_\_\_  
[Required]

*Revised*

## **PAYMENT REQUEST BREAKDOWN**

|   |   |   |   |
|---|---|---|---|
| 1 | ORIGINAL CONTRACT SUM                               | ✓ | \$318,886.00                                  |
| 2 | Net Change by Approved Change Orders [Thru C.O. # ] | ✓ | \$4,237.00                                    |
| 3 | ADJUSTED CONTRACT SUM                               | ✓ | \$323,123.00                                  |
| 4 | Total Completed and Stored to Date                  | ✓ | \$ 323,123.00                                 |
| 5 | Retention   |   |   |
|   | A. <u>10 % of Completed Work</u> <u>32312.3</u>     |   |   |
|   | B. <u>      % of Stored Material</u> _____          |   |   |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]     | ✓ | \$ 32,312.30                                  |
| 6 | TOTAL EARNED LESS RETENTION                         | ✓ | \$ 290,810.70                                 |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT              |   | \$ <u>227,103.40</u><br><del>227,098.00</del> |
| 8 | CURRENT PAYMENT DUE                                 | ✓ | \$ 63,710.30                                  |
| 9 | BALANCE TO FINISH, PLUS RETENTION                   |   | \$ 32,312.30                                  |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

**JOB NAME:** Chapple 300

|                       |                       |
|-----------------------|-----------------------|
| JOB NO. <u>30303</u>  | ACCT: _____           |
| COST CODE <u>0200</u> | COST TYPE <u>2</u>    |
| PROJ. MGR <u>Reed</u> | SUPT _____            |
| ACCTING <u>R</u>      | POST DATE <u>6/20</u> |
| PAID DATE _____       | CHECK # _____         |

*gross 30/ 70,791.00 28/*  
*(R) 7,080.70*



# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 6  
APPLICATION DATE: 06/20/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: June 1-30 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK  | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |               | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|---------------------------|-------------------------|---|---------------|---|--|--------------|--------------------------------------|---|
|                  |                           |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD   |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G ÷ C) |                                      |   |
|                  | Wood Framing Construction |                         |   |               |   |  |              |                                      |   |
|                  | Site Improvements         | \$90,833.00             | \$63,262.00                             | \$27,571.00   |   | \$90,833.00  | 100.00%      |                                      | \$9,083.30                              |
|                  | Keeper Building           | \$73,335.00             | \$73,335.00                             |               |   | \$73,335.00  | 100.00%      |                                      | \$7,333.50                              |
|                  | LSS Building              | \$43,029.00             | \$18,800.00                             | \$24,229.00   |   | \$43,029.00  | 100.00%      |                                      | \$4,302.90                              |
|                  | Viewing Structures        | \$111,689.00            | \$88,554.00                             | \$23,135.00   |   | \$111,689.00   | 100.00%      |                                      | \$11,168.90                             |
|                  | Change Order #1           | \$16,921.00             | \$8,381.00                              | 8,540         |   | \$16,921.00  | 100.00%      |                                      | \$1,692.10                              |
|                  | Change Order #2           | \$3,754.00              |   | \$3,754.00    |   | \$3,754.00   | 100.00%      |                                      | \$375.40                                |
|                  | Change Order #3           | (\$6,438.00)            |   | (\$6,438.00)  |   | (\$6,438.00)   | 100.00%      |                                      | (\$643.80)                              |
|                  | Change order #4           | (\$10,000.00)           |   | (\$10,000.00) |   | (\$10,000.00)  | 100.00%      |                                      | (\$100.00)                              |
|                  | <b>GRAND TOTALS</b>       | \$323,123.00            | \$252,332.00                            | \$70,791.00   | \$0.00  | \$323,123.00   | 100.00%      |                                      | \$32,312.30                             |

## CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT

PROJECT: Chaffee Zoo-Sea Lion Exhibit

Upon receipt by the undersigned of a check from Matt Construction in the sum of \$63,710.30 payable to BKC INC. and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release any mechanic's lien, stop notice, any state or federal statutory bond right, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to claim or payment rights for persons in the undersigned's position, the undersigned has on the job of located at 894 W. Belmont Ave., Fresno, CA 93728 to the following extent.


This release covers a progress payment for labor, services, equipment or materials furnished to the jobsite or to Matt Construction through 06/30/12 only and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date or pending modifications and changes. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment or material was not compensated by the progress payment.

The undersigned warrants that he either has already paid or will use the monies he receives from this progress payment to promptly pay in full all of his laborers, subcontractors, materialmen and suppliers for all work, materials, equipment or services provided for or to the above-referenced project up to the date of this waiver.

Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

DATE: 10/21/2012

BKC INC.

  
(signature)

  
(title)

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Inland Showcase & Fixture Co., 064000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>    | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|-----------------|------------------|------------|
| June         | 11006-3        | 33/ 4,807.00 7/ | 480.70           | 4,326.30   |
| Total        |                | \$ 4,807.00     | \$ 480.70        | 4,326.30   |



# APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Revised Format)

PAGE ONE OF PAGES

TO OWNER: MATT CONSTRUCTION CORPORATION  
9814 NORWALK BLVD, SUITE 100  
SANTA FE SPRINGS CA 90670

PROJECT: FRESNO CHAFFEE ZOO SEA LION COVE EXHIBIT  
FRESNO CHAFFEE ZOO  
894 W BELMONT AVENUE  
FRESNO CA 93728

APPLICATION NO.: 11006.3  
PERIOD TO: 06/30/2012  
PROJECT NOS.: 09908.00

Distribution to:  
☐ OWNER  
☐ ARCHITECT  
☐ CONTRACTOR  
☐  
☐

FROM CONTRACTOR: INLAND SHOWCASE & FIXTURE CO INC  
1473 NORTH THESTA STREET  
FRESNO CA 93703-3721

VIA ARCHITECT: CHAFFEE ZOO SEA LION COVE EXHIBIT  
MATT CONST  
02/11/2011

CONTRACT DATE:

CONTRACT FOR:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM ..... \$ 8,350.00
2. Net change by Change Orders ..... \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) ..... \$ 8,350.00
4. TOTAL COMPLETED & STORED TO DATE ..... \$ 8,350.00  
(Column G on G703)
5. RETAINAGE:
  - a. 10.00 % of Completed Work ..... \$ 835.00  
(Columns D + E on G703)
  - b. 10.00 % of Stored Material ..... \$ 0.00  
(Column F on G703)
  - Total Retainage (Line 5a + 5b or  
Total in Column I of G703) ..... \$ 835.00
6. TOTAL EARNED LESS RETAINAGE ..... \$ 7,515.00  
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT ..... \$ 3,188.70  
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE ..... \$ 4,326.30
9. BALANCE TO FINISH, INCLUDING RETAINAGE ..... \$ 835.00  
(Line 3 less Line 6)

| CHANGE ORDER SUMMARY                               | ADDITIONS | DEDUCTIONS |
|--|-----------|------------|
| Total changes approved in previous months by Owner |           |            |
| Total approved this Month                          |           |            |
| TOTALS   | 0.00      | 0.00       |
| NET CHANGES by Change Order                        |           | 0.00       |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Samy Robun Date: \_\_\_\_\_

State of:

County of:

Subscribed and sworn to before me this \_\_\_\_\_ day of \_\_\_\_\_

Notary Public: \_\_\_\_\_

My Commission expires: \_\_\_\_\_

RECEIVED

JUN 18 2012

MATT CONSTRUCTION

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

JOB NAME: Chaffee Zoo

JOB NO. 3030

COST CODE 400

PROJ. MGR. Quach

ACCTING K

PAID DATE

ACCT: 5

COST TYPE 5

SUPT

POST DATE 6/10

CHECK #



AIA DOCUMENT G702 • APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-5292 • WARNING: Unauthorized photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G702-1992

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.



## AIA DOCUMENT G703 (Revised Format)

ARCHITECT'S PROJECT NO.: 09908.00

ALA DOCUMENT G703 • CONTINUATION SHEET FOR G702 • 1992 EDITION • ALA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20006-5292 • WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

INLAND SHOWCASE & FIXTURE CO INC

CONDITIONAL WAIVER AND RELEASE  
UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from:

MATT CONSTRUCTION CORPORATION

in the sum of \$4,326.30 ✓

payable to: INLAND SHOWCASE & FIXTURE CO INC

and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of: CHAFFEE ZOO SEA LION COVE EXHIBIT

located at: FRESNO CHAFFEE ZOO  
894 W BELMONT AVENUE  
FRESNO, CA

to the following extent.

This release covers a progress payment for labor, services, equipment or material furnished to: MATT CONSTRUCTION CORPORATION

through 06/30/2012 only and does not cover any retention retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: 06/15/2012 INLAND SHOWCASE & FIXTURE CO INC

By: Larry Robinson

Title: Larry Robinson / VP

Note: This document has important legal consequences; consultation with an

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Inland Showcase & Fixture Co., 064000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u> | <u>Retention</u>  | <u>Net</u> |
|--------------|----------------|--------------|---|------------|
| June         | 11006.R        | -            | <span style="border: 1px solid red; padding: 0 2px;">39/</span> (835.00) <span style="border: 1px solid red; padding: 0 2px;">7/</span> | 835.00     |
| Total        |                | \$ -         | \$ (835.00)   | 835.00     |

Release Retention



# APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702 (Revised February 1992)

PAGE ONE OF TWO

TO: OWNER: MATT CONSTRUCTION CORPORATION  
3214 NORTON AVENUE, SUITE 100  
FRESNO, CA 93728

PROJECT: FRESNO CHAFFEE 200 SEA LION COVE EXHIBIT  
FRESNO CHAFFEE 200  
494 N BELMONT AVENUE  
FRESNO, CA 93728

APPLICATION NO. 17088  
PERIOD TO: 02/30/2017  
PROJECT NOS. 00001.00

Distribution to:  
☐ OWNER  
☐ ARCHITECT  
☐ CONTRACTOR  
☐  
☐

FROM: CONTRACTOR: INLAND SHOWCASE & FIXTURE CO INC  
1473 NORTH THESTA STREET  
FRESNO, CA 93703-5721

VIA ARCHITECT: CHAFFEE 200 SEA LION COVE EXHIBIT  
MATT CONST  
02/11/2011

CONTRACT DATE:

CONTRACT FOR:

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G705, is attached.

1. ORIGINAL CONTRACT SUM ..... \$ 8,350.00
2. Net change by Change Orders ..... \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) ..... \$ 8,350.00
4. TOTAL COMPLETED & STORED TO DATE ..... \$ 8,350.00  
(Column G on G703)
5. RETAINAGE:
  - a. 0.00 % of Completed Work ..... \$ 0.00  
(Columns D + E on G703)
  - b. 0.00 % of Stored Material ..... \$ 0.00  
(Column F on G703)
  - Total Retainage (Line 5a + 5b or  
Total in Column I of G703) ..... \$ 0.00
6. TOTAL EARNED LESS RETAINAGE ..... \$ 8,350.00  
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate) ..... \$ 7,515.00
8. CURRENT PAYMENT DUE ..... \$ 835.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6) ..... \$ 0.00

| CHANGE ORDER SUMMARY                               | ADDITIONS | DEDUCTIONS |
|--|-----------|------------|
| Total changes approved in previous months by Owner |           |            |
| Total approved this Month                          |           |            |
| TOTALS   | 0.00      | 0.00       |
| NET CHANGES by Change Order                        |           | 0.00       |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: Larry Roberson

Date: \_\_\_\_\_

State of:

County of:

Subscribed and sworn to before  
me this \_\_\_\_\_ day of \_\_\_\_\_

Notary Public:

My Commission expires: \_\_\_\_\_

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ \_\_\_\_\_

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

JOB NAME: Chaffee 200

JOB NO. 5030 ACCT: \_\_\_\_\_

COST CODES 1-1-1-1-1-1-1-1-1-1 COST TYPE 5

PROJ. MGR. 1-1-1-1-1-1-1-1-1-1

ACCTING 1-1-1-1-1-1-1-1-1-1

PAID DATE \_\_\_\_\_

POST DATE 4/25

CHECK # \_\_\_\_\_

G702-1992



AIA DOCUMENT G702 • APPLICATION AND CERTIFICATE FOR PAYMENT • 1992 EDITION • AIA® • (Revised February 1992)  
CAUTION: You cannot use an unlicensed copy of this document which has this chapter printed in red. AIA reserves the right to take legal action against anyone who reproduces or distributes this document without the express written permission of the American Institute of Architects.



# CONTINUATION SHEET

AIA DOCUMENT G703 (Revised Format)

PAGE 1 OF 1 PAGES

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT,

containing Contractor's signed Certification, is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column 1 on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 11006.R

APPLICATION DATE: 06/15/2012

PERIOD TO: 06/30/2012

ARCHITECT'S PROJECT NO.: 09908.00

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO<br>FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE)<br>RATE |
|------------------|--------------------------|-------------------------|---|-------------|---|--|--------------|---|---|
|                  |                          |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G ÷ C) |   |   |
|                  | TOTAL JOB                | 8350.00                 | 8350.00                                 | 0.00        | 0.00  | 8350.00  | 100          | 0.00                                    | 0.00                                    |
|                  | PROJECT TOTALS:          | 8350.00                 | 8350.00                                 | 0.00        | 0.00  | ✓ 8350.00  | 100          | 0.00                                    | 0.00                                    |

AIA DOCUMENT G703 • CONTINUATION SHEET FOR G702 • 1992 EDITION • AIA® • ©1992 • THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N.W., WASHINGTON, D.C. 20005-5292 • WARNING: Unlicensed photocopying violates U.S. copyright laws and will subject the violator to legal prosecution.

G703-1992

CAUTION: You should use an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

INLAND SHOWCASE & FIXTURE CO INC

CONDITIONAL WAIVER AND RELEASE  
UPON FINAL PAYMENT  
(Civil Code 3262(d)(3))

Upon receipt by the undersigned of a check from:

MATT CONSTRUCTION CORPORATION

in the sum of \$835.00 36/

payable to: INLAND SHOWCASE & FIXTURE CO INC

and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release pro tanto any mechanic's lien, stop notice, or bond right the undersigned has on the job of: CHAFFEE ZOO SEA LION COVE EXHIBIT

located at: FRESNO CHAFFEE ZOO  
894 W BELMONT AVENUE  
FRESNO, CA

This release covers the final payment to the undersigned for all labor, services, equipment, or material furnished on the job, except for disputed claims for additional work in the amount of \$ \_\_\_\_\_.

Before any recipient of this document relies on it, the party should verify evidence of payment to the undersigned.

Dated: 06/15/2012 INLAND SHOWCASE & FIXTURE CO INC

By: Larry Robinson

Title: Larry Robinson / VP

Note: This form complies with the requirements of Civil Code Section 3262(d)(3). It is not effective until the check that constitutes final payment has been properly endorsed and has cleared the bank.

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Steel City Glass Inc. 088000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | 42655          | 41/ 10,950.00 7/ | 1,095.00         | 9,855.00   |
| <b>Total</b> |                | \$ 10,950.00     | \$ 1,095.00      | 9,855.00   |

# SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF: JUNE 2012

Fresno Chaffee Zoo

SUBCONTRACTOR: Steel City Glass, Inc.  
ADDRESS: 236 Fischer Avenue  
Costa Mesa, CA 92626

PROJECT NO 30303  
REQ. NO. 4  
INV. NO. 42655

## PAYMENT REQUEST BREAKDOWN

|   |      |           |
|---|------|-----------|
| 1. ORIGINAL CONTRACT SUM                                  | ✓ \$ | 41,600.00 |
| 2. Net Change by Approved Change Orders<br>(Thru C.O. # ) | ✓ \$ | 0.00      |
| 3. ADJUSTED CONTRACT SUM                                  | ✓ \$ | 41,600.00 |
| 4. Total Completed and Stored to Date                     | ✓ \$ | 41,600.00 |
| 5. Retention:   |      |           |
| A. 10 % of Completed Work                                 |      |           |
| B. % of Stored Material                                   |      |           |
| LESS TOTAL RETENTION THIS BILLING (Lines 5A & 5B)         | ✓ \$ | 4,160.00  |
| 6. TOTAL EARNED LESS RETENTION                            | ✓ \$ | 37,440.00 |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT                 | ✓ \$ | 27,585.00 |
| 8. CURRENT PAYMENT DUE                                    | ✓ \$ | 9,855.00  |
| 9. BALANCE TO FINISH, PLUS RETENTION                      | ✓ \$ | 4,160.00  |

(PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR)

Attached hereto is our Schedule of Values on the AIA Breakdown Sheet

JOB NAME: Chaffee Zoo  
JOB NO. 30303  
COST CODE 0890  
PROJ. MGR. [Signature]  
ACCTING [Signature]  
PAID DATE [Signature]  
ACCT: [Signature]  
COST TYPE 5  
SURT  
POST DATE 6/18  
CHECK #

gross 43/ 10,950.00  
(R): 1,095.00 40/



Steel City Glass, Inc.  
236 Fischer Avenue  
Costa Mesa, CA 92626

MCC Project No 30303

## PROGRESS BILLING

Owner:  
Matt Construction Corporation  
9814 Norwalk Blvd., Suite 100  
Santa Fe Springs, CA 90670

Job Location:  
Fresno Chaffee Zoo  
Seal & Sea Lion Exhibit  
894 W. Belmont Ave  
Fresno, CA 93728

Application No. 04

Period : 6/30/12

### Application For Payment on Contract

|                             |           |
|-----------------------------|-----------|
| Original Contract           | 41,600.00 |
| Net Change by Change Orders | 0.00      |
| Contract Sum to Date        | 41,600.00 |
| Total Complete to Date      | 41,600.00 |
| <br>                        |           |
| Total Retained              | 4,160.00  |
| Total Earned Less Retained  | 37,440.00 |
| <br>                        |           |
| Less Previous Billings      | 27,585.00 |
| <br>                        |           |
| Current Payment Due         | 9,855.00  |
| <br>                        |           |
| Balance on Contract         | 4,160.00  |

### Contractor's Certification of Work

The undersigned Contractor certifies that, to the best of the Contractor's knowledge, the Work on the above named job has been completed in accordance with the plans and specifications to the level of completion indicated on the attached schedule of completion.

Contractor: Steel City Glass, Inc.

Date: June 11, 2012

Terms: Invoices are due and payable \_\_\_\_\_ from the date of invoice. All overdue amounts will be charged a service charge of 0.00% per month. Please make checks payable to: Steel City Glass, Inc. Thank you for your prompt payment.

Steel City Glass, Inc.

Job: **Fresno Chaffee Zoo**  
**Seal & Sea Lion Exhibit**  
**894 W. Belmont Ave**  
**Fresno, CA 92738**  
**Project No. 30303**

|                  |
|------------------|
| PROGRESS BILLING |
|------------------|

## SCHEDULE OF WORK COMPLETED

Application No. 04      Period: JUNE 2012  
Page 2 of 2

| Description of Work            | Scheduled | Changes | Contract  | Previous  | Current Comp. | Store Mat. | Total Comp. | %         | Balance | Retained |          |
|--------------------------------|-----------|---------|-----------|-----------|---------------|------------|-------------|-----------|---------|----------|----------|
| <b>Engineering</b>             |           |         |           |           |               |            |             |           |         |          |          |
| Glass railing                  | 2,100.00  |         | 2,100.00  | 2,100.00  |               |            | 2,100.00    | 100%      | 0.00    | 210.00   |          |
| Nose to Nose Barrier           | 2,800.00  |         | 2,800.00  | 2,800.00  |               |            | 2,800.00    | 100%      | 0.00    | 280.00   |          |
| <b>Materials</b>               |           |         |           |           |               |            |             |           |         |          |          |
| Glass Railing ( metals)        | 4,200.00  |         | 4,200.00  | 4,200.00  |               |            | 4,200.00    | 100%      | 0.00    | 420.00   |          |
| Glass Railing ( glass)         | 2,100.00  |         | 2,100.00  |           | 2,100.00      |            | 2,100.00    | 100%      | 0.00    | 210.00   |          |
| Nose to nose barrier ( metals) | 4,900.00  |         | 4,900.00  | 4,900.00  |               |            | 4,900.00    | 100%      | 0.00    | 490.00   |          |
| Nose to nose barrier ( glass)  | 3,900.00  |         | 3,900.00  |           | 3,900.00      |            | 3,900.00    | 100%      | 0.00    | 390.00   |          |
| <b>Installation</b>            |           |         |           |           |               |            |             |           |         |          |          |
| Glass Railing ( metals)        | 3,900.00  |         | 3,900.00  | 3,900.00  |               |            | 3,900.00    | 100%      | 0.00    | 390.00   |          |
| Glass Railing ( glass)         | 2,500.00  |         | 2,500.00  | 1,250.00  | 1,250.00      |            | 2,500.00    | 100%      | 0.00    | 250.00   |          |
| Nose to nose barrier ( metals) | 7,800.00  |         | 7,800.00  | 7,800.00  |               |            | 7,800.00    | 100%      | 0.00    | 780.00   |          |
| Nose to nose barrier ( glass)  | 7,400.00  |         | 7,400.00  | 3,700.00  | 3,700.00      |            | 7,400.00    | 100%      | 0.00    | 740.00   |          |
| <b>Change Order</b>            |           |         |           |           |               |            |             |           |         |          |          |
| Change Order                   |           |         | 0.00      |           |               |            | 0.00        |           | 0.00    | 0.00     |          |
| Change Order                   |           |         | 0.00      |           |               |            | 0.00        |           | 0.00    | 0.00     |          |
| Change Order                   |           |         | 0.00      |           |               |            | 0.00        |           | 0.00    | 0.00     |          |
| Change Order                   |           |         | 0.00      |           |               |            | 0.00        |           | 0.00    | 0.00     |          |
| Change Order                   |           |         | 0.00      |           |               |            | 0.00        |           | 0.00    | 0.00     |          |
| TOTALS:                        | 41,600.00 | 0.00    | 41,600.00 | 30,650.00 | 10,950.00     | 41/        | 0.00        | 41,600.00 | 100%    | 0.00     | 4,160.00 |



### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of 9,855.00 payable to Steel City Glass Inc. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Fresno Chaffee Zoo - Seal & Sea Lion Exhibit - Project No. 30303 located at 894 W. Belmont Ave, Fresno, CA 92738 to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through 06-30-12 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: June 11, 2012

STEEL CITY GLASS INC

Company Name

By 

Please print name and title:

John M. Colosimo, President

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Tarlton & Son Inc 092500 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | Chaffee7       | 46/ 12,837.00 7/ | 1,283.70         | 11,553.30  |
| <b>Total</b> |                | \$ 12,837.00     | \$ 1,283.70      | 11,553.30  |



## SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR Tarlton & Son, Inc. PROJECT NO. 30303

ADDRESS 3562 S. Elm Ave REQ. NO. 7  
Fresno, CA 93706

INV. NO. FRECHFZ006  
 [Required]

*Reseed*

### PAYMENT REQUEST BREAKDOWN

|   |   |   |    |               |
|---|---|---|----|---------------|
| 1 | ORIGINAL CONTRACT SUM                               | ✓ | \$ | \$115,000.00  |
| 2 | Net Change by Approved Change Orders [Thru C.O. # ] | ✓ | \$ | \$5,177.00    |
| 3 | ADJUSTED CONTRACT SUM                               | ✓ | \$ | \$120,177.00  |
| 4 | Total Completed and Stored to Date                  | ✓ | \$ | \$117,677.00  |
| 5 | Retention   |   |    |               |
|   | A. <u>10</u> % of Completed Work <u>11767.7</u>     |   |    |               |
|   | B. <u>      </u> % of Stored Material <u>      </u> |   |    |               |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]     | ✓ | \$ | \$11,767.70   |
| 6 | TOTAL EARNED LESS RETENTION                         | ✓ | \$ | \$105,909.30  |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT              | ✓ | \$ | 94,356.00     |
| 8 | CURRENT PAYMENT DUE                                 | ✓ | \$ | ✓ \$11,553.30 |
| 9 | BALANCE TO FINISH, PLUS RETENTION                   |   | \$ | \$14,267.70   |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

JOB NAME: Chapple 300

|                         |                         |
|-------------------------|-------------------------|
| JOB NO. <u>30303</u>    | ACCT: <u>      </u>     |
| COST CODE <u>12500</u>  | COST TYPE <u>      </u> |
| PROJ. <u>MAR 44 STE</u> | SUPT <u>      </u>      |
| ACCTING <u>12</u>       | POST DATE <u>6/25</u>   |
| PAID DATE <u>      </u> | CHECK # <u>      </u>   |

*gross* 47/ 12,837 45/  
 (R): 1,283.70

**TARLTON & SON, INC.**

**3562 S. ELM AVE**

**FRESNO, CA 93706**

**(559) 486-0584 Fax (559) 486-0511**

**CUSTOMER #: MAT**

**INVOICE #: FRECHFZ006**

**INVOICE DATE: 06/14/12**

**DUE DATE: 07/14/12**

**BILL TO:**

**MATT CONSTRUCTION  
9814 NORWALK BLVD, STE 100  
7575 N PALM BLUFFS #101  
SANTA FE SPRINGS, CA 90670**

**JOB: 1082**

**FRESNO CHAFFEE ZOO SEAL & LION  
EXHIBIT  
894 W. BELMONT AVE  
FRESNO, CA 93728**

| CODE                        | DESCRIPTION          | CURRENT<br>CONTRACT | PREVIOUS<br>BILLED | PREV<br>% | %<br>COMPL | CURRENT<br>BILLING   |
|-----------------------------|----------------------|---------------------|--------------------|-----------|------------|--|
| 9005                        | Submittals           | 2,000.00            | 2,000.00           | 100.0     | 100.0      |  |
| 9010                        | Mobilization         | 3,000.00            | 3,000.00           | 100.0     | 100.0      |  |
| 9015                        | Framing Labor        | 45,200.00           | 45,200.00          | 100.0     | 100.0      |  |
| 9020                        | Framing Materials    | 35,400.00           | 35,400.00          | 100.0     | 100.0      |  |
| 9025                        | Hang Labor           | 8,500.00            | 7,650.00           | 90.0      | 100.0      | 850.00   |
| 9030                        | Hang Materials       | 5,100.00            | 4,590.00           | 90.0      | 100.0      | 510.00   |
| 9035                        | Tape Labor           | 5,200.00            |                    |           | 100.0      | 5,200.00   |
| 9040                        | Tape Materials       | 600.00              |                    |           | 100.0      | 600.00   |
| 9045                        | Insulation Labor     | 4,200.00            | 4,200.00           | 100.0     | 100.0      |  |
| 9050                        | Insulation Materials | 2,800.00            | 2,800.00           | 100.0     | 100.0      |  |
| 9055                        | Allowance            | 3,000.00            |                    |           | 16.7       | 500.00   |
| <b>TOTALS:</b>              |                      | 115,000.00          | 104,840.00         | 91.2      | 97.8       | 7,660.00   |
| C001                        | CHANGE ORDER #1      | 5,177.00            |                    |           | 100.0      | 5,177.00   |
| <b>CHANGE ORDER TOTALS:</b> |                      | 5,177.00            |                    |           | 100.0      | 5,177.00   |
| <b>SUBTOTAL:</b>            |                      |                     |                    |           |            | <b>↑ 12,837.00</b> <span style="border: 1px solid red; padding: 0 2px;">46/</span> |
| <b>LESS RETENTION:</b>      |                      |                     |                    |           |            | <b>-1,283.70</b>   |
| <b>NET DUE:</b>             |                      |                     |                    |           |            | <b>✓ 11,553.30</b>   |

**Thank you for your business!**



### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of ✓11,553.30 payable to Tarlton & Son, Inc. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Fresno Chaffee Zoo - Seal & Sea Exhibit located at 894 W. Belmont, Fresno, CA to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through 06/30/12 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: 06/22/12

Tarlton & Son, Inc.

Company Name

By

Please print name and title:

Marissa Bower

Accounting

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Central Valley Stone Restoration 093000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | 45714          | 50/ 16,750.00 7/ | 1,675.00         | 15,075.00  |
| <b>Total</b> |                | \$ 16,750.00     | \$ 1,675.00      | 15,075.00  |



# SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF June, 2012

SUBCONTRACTOR Central Valley Stone Restoration PROJECT NO. 200

ADDRESS 5502 W. Mission  
Fresno, CA 93722

REQ. NO. 1

INV. NO. 45714, 45715  
(Required) 45716, 45718

## PAYMENT REQUEST BREAKDOWN

1. ORIGINAL CONTRACT SUM

✓ 13,750.00

2. Net Change by Approved Change Orders (Thru C.O. #003)

\$ 3,000.00

3. ADJUSTED CONTRACT SUM

#3 not issued  
Can they Bill?  
\$450.00

\$ 11,750.00

4. Total Completed and Stored to Date

✓ \$ 11,750.00

5. Retention:

A. 100 % of Completed Work

B. 100 % of Stored Material

LESS TOTAL RETENTION THIS BILLING (Lines 5A & 5B)

✓ \$ 1,675.00

6. TOTAL EARNED LESS RETENTION

✓ \$ 15,075.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

✓ \$ 0

8. CURRENT PAYMENT DUE

✓ \$ 15,075.00

9. BALANCE TO FINISH, PLUS RETENTION

✓ \$ 1675.00

(PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR)

JOB NAME: Chopper 301

|            |               |           |             |
|------------|---------------|-----------|-------------|
| JOB NO.    | <u>5030</u>   | ACCT:     |             |
| COST CODE  | <u>0130</u>   | POST TYPE | <u>5</u>    |
| PROJ. MGR. | <u>Decker</u> | SUPT      |             |
| ACCTING    | <u>R</u>      | POST DATE | <u>6/19</u> |
| PAID DATE  |               | CHECK #   |             |

total 16,750.00 49/  
(R) 1,675.00

MAIT  
SUB

# CONTINUATION SHEET

AIA DOCUMENT G703

Central Valley Stone Restoration

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1

APPLICATION DATE: 6/19/12

PERIOD TO: 6/20/12

ARCHITECT'S PROJECT NO: CHAFF 22 200

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK                   | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |                              | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|--|-------------------------|---|------------------------------|---|--|--------------|--------------------------------------|---|
|                  |  |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD                  |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G + C) |                                      |   |
|                  | Installation<br>of <del>ceramic</del> tile | 16,750.00               | 0                                       | 16,750.00<br><del>100%</del> | 0   | 16,750.00<br><del>16,750.00</del>                      | 100%         | 0                                    | 16,750.00                               |
|                  | GRAND TOTALS                               | ✓ 16,750                | 0                                       | 16,750                       | 0   | 16,750.00  | 100%         | 0                                    | 16,750.00                               |

50/

# Central Valley Stone

Central Valley Stone  
5502 W Mission Suite 103  
Fresno, CA 93722

(559)276-0648  
cvsrinc1@yahoo.com

## Invoice

| Date           | Invoice #  |
|----------------|------------|
| 06/18/2012     | 45714      |
| Terms          | Due Date   |
| Due on receipt | 06/18/2012 |

| Bill To   |
|---|
| MATT Construction Corporation<br>9814 Norwalk Blvd. Suite 100<br>Santa Fe Springs, CA 90670 |

| Amount Due  | Enclosed |
|-------------|----------|
| \$13,750.00 |          |

Please detach top portion and return with your payment

| PO #               |
|--------------------|
| Fresno Chaffee Zoo |

| Date       | Activity                                 | Quantity | Rate      | Amount      |
|------------|--|----------|-----------|-------------|
| 06/18/2012 | Installation of tile for three bathrooms | 1        | 13,750.00 | ✓ 13,750.00 |
| Total      |  |          |           | \$13,750.00 |

# Central Valley Stone

Central Valley Stone  
5502 W Mission Suite 103  
Fresno, CA 93722

(559)276-0648  
cvsrinc1@yahoo.com

## Invoice

| Date           | Invoice #  |
|----------------|------------|
| 06/18/2012     | 45715      |
| Terms          | Due Date   |
| Due on receipt | 06/18/2012 |

| Bill To   |
|---|
| MATT Construction Corporation<br>9814 Norwalk Blvd. Suite 100<br>Santa Fe Springs, CA 90670 |

| Amount Due | Enclosed |
|------------|----------|
| \$350.00   |          |

Please detach top portion and return with your payment

| Rep               |  | PO #        |      |          |
|-------------------|--|-------------|------|----------|
| Change Order #001 |  | Chaffee Zoo |      |          |
| Date              | Activity   | Quantity    | Rate | Amount   |
| 06/18/2012        | Billing Code 30303.093000.S                                |             |      |          |
| 06/18/2012        | Supply & install waterproof membrane behind tile locations |             |      | ✓ 350.00 |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |
|                   |  |             |      |          |



# Central Valley Stone

Central Valley Stone  
5502 W Mission Suite 103  
Fresno, CA 93722

(559)276-0648  
cvsrincl@yahoo.com

## Invoice

| Date           | Invoice #  |
|----------------|------------|
| 06/18/2012     | 45716      |
| Terms          | Due Date   |
| Due on receipt | 06/18/2012 |

| Bill To   |
|---|
| MATT Construction Corporation<br>9814 Norwalk Blvd. Suite 100<br>Santa Fe Springs, CA 90670 |

| Amount Due | Enclosed |
|------------|----------|
| \$2,200.00 |          |

Please detach top portion and return with your payment

|            |  | Rep               | PO #        |            |
|------------|--|-------------------|-------------|------------|
|            |  | Change Order #002 | Chaffee Zoo |            |
| Date       | Activity   | Quantity          | Rate        | Amount     |
| 06/18/2012 | Billing Code 30303.093000.S  |                   |             |            |
| 06/18/2012 | Per RFI#004, ceramic tile design changes including adding glass tiles, pattern bands, 3x3 tiles, etc |                   |             | ✓ 2,200.00 |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |
|            |  |                   |             |            |

# Central Valley Stone

Central Valley Stone  
5502 W Mission Suite 103  
Fresno, CA 93722

(559)276-0648  
cvsriac1@yahoo.com

## Invoice

| Date           | Invoice #  |
|----------------|------------|
| 06/19/2012     | 45718      |
| Terms          | Due Date   |
| Due on receipt | 06/19/2012 |

| Bill To   |
|---|
| MATT Construction Corporation<br>9814 Norwalk Blvd, Suite 100<br>Santa Fe Springs, CA 90670 |

| Amount Due | Enclosed |
|------------|----------|
| \$450.00   |          |

Please detach top portion and return with your payment

| Rep               | PO #        |
|-------------------|-------------|
| Change Order #003 | Chaffee Zoo |

| Date       | Activity                   | Quantity | Rate | Amount   |
|------------|----------------------------|----------|------|----------|
| 06/19/2012 | Add on exterior shower jam |          |      | ✓ 450.00 |
| Total      |                            |          |      | \$450.00 |



### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of ✓ 15,075.00 payable to Central Valley and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Chaffee Zoo located at Fresno, CA to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through June 2012 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: 6/19/12

Central Valley Stone Restoration

Company Name

By [Signature]

Please print name and title:

Erica Reinaga

Office Manager

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

|            |
|------------|
| Initial    |
| MATT _____ |
| SUB _____  |

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Wm B. Saleh Co. 099000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | 441970         | 58/ 60,954.00 7/ | 6,095.40         | 54,858.60  |
| <b>Total</b> |                | \$ 60,954.00     | \$ 6,095.40      | 54,858.60  |



# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF JUNE 2012

SUBCONTRACTOR Wm. B. Saleh Co. PROJECT NO. 30303024

ADDRESS 1364 N. Jackson REQ. NO. 1

Fresno, CA 93703 INV. NO. 441970

[Required]

## **PAYMENT REQUEST BREAKDOWN**

|   |   |   |    |                    |
|---|---|---|----|--------------------|
| 1 | ORIGINAL CONTRACT SUM                                   | ✓ | \$ | <u>\$73,857.00</u> |
| 2 | Net Change by Approved Change Orders [Thru C.O. #02 1]  | ✓ | \$ | <u>\$12,822.00</u> |
| 3 | ADJUSTED CONTRACT SUM                                   | ✓ | \$ | <u>\$86,679.00</u> |
| 4 | Total Completed and Stored to Date                      | ✓ | \$ | <u>\$60,954.00</u> |
| 5 | Retention   |   |    |                    |
|   | A. <u>10</u> % of Completed Work <u>6095.4</u>          |   |    |                    |
|   | B. <u>        </u> % of Stored Material <u>        </u> |   |    |                    |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]         | ✓ | \$ | <u>\$6,095.40</u>  |
| 6 | TOTAL EARNED LESS RETENTION                             | ✓ | \$ | <u>\$54,858.60</u> |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT                  | ✓ | \$ | <u>        </u>    |
| 8 | CURRENT PAYMENT DUE                                     | ✓ | \$ | <u>\$54,858.60</u> |
| 9 | BALANCE TO FINISH, PLUS RETENTION                       |   | \$ | <u>\$31,820.40</u> |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 300

JOB NO. 50202 ACCT: 5

COST CODE 21400 COST TYPE 5

PROJ. MGR          SUPT         

ACCTING          POST DATE 6/19

PAID DATE          CHECK #         

gross 59/ 60,954 57/

(R): 60,954 40

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 1

APPLICATION DATE: 06/18/12

PERIOD TO: 6/30/2012

ARCHITECT'S PROJECT NO:

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK            | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|-------------------------------------|-------------------------|---|-------------|---|--|--------------|--------------------------------------|---|
|                  |                                     |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G + C) |                                      |   |
| A                | Painting Keeper Bldg/Epoxy Pool Ctg | \$40,727.00             |   | \$36,655.00 |   | \$36,655.00  | 90.00%       | \$4,072.00                           | \$3,665.50                              |
| B.               | Painting LSS Bldg.                  | \$18,841.00             |   | \$5,653.00  |   | \$5,653.00   | 30.00%       | \$13,188.00                          | \$565.30                                |
| C.               | Painting Viewing Structures         | \$7,589.00              |   | \$7,210.00  |   | \$7,210.00   | 95.01%       | \$379.00                             | \$721.00                                |
| D.               | Site Improvements                   | \$6,700.00              |   |             |   |  |              | \$6,700.00                           |   |
| CO 01            | CHANGE ORDER 01                     | \$1,386.00              |   |             |   |  |              | \$1,386.00                           |   |
| CO 02            | CHANGE ORDER 02                     | \$11,436.00             |   | \$11,436.00 |   | \$11,436.00  | 100.00%      |                                      | \$1,143.60                              |
| GRAND TOTALS     |                                     | \$86,679.00             | \$0.00                                  | \$60,954.00 | \$0.00  | \$60,954.00  |              | \$25,725.00                          | \$6,095.40                              |



### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum ☒ \$54,858.60 payable to Wm. B. Saleh Co. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Fresno Chaffee Zoo located at Seal & Sea Lion Exhibit to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through June 30, 2012 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated:

6/27/12

Wm. B. Saleh Co.

Company Name

By

Katherine Brusella

Please print name and title:

Katherine Brusella  
Corp. Sec.

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Lyles Mechanical 220000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | H-1071-12      | 62/ 10,580.00 8/ | 1,058.00         | 9,522.00   |
| <b>Total</b> |                | \$ 10,580.00     | \$ 1,058.00      | 9,522.00   |



# SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR Lyles Mechanical Co. PROJECT NO. 30303009

ADDRESS P.O. Box 4287 REQ. NO. \_\_\_\_\_  
Fresno, CA 93744

INV. NO. H-1071-12  
 [Required]

## PAYMENT REQUEST BREAKDOWN

|    |  |      |                 |
|----|--|------|-----------------|
| 1  | ORIGINAL CONTRACT SUM  | ✓ \$ | \$ 1,580,519.00 |
| 2  | Net Change by Approved Change Orders [Thru C.O. # 05]<br><i>not showing #6 yet</i> | ✓ \$ | \$142,827.00    |
| 3  | ADJUSTED CONTRACT SUM  | ✓ \$ | \$ 1,723,346.00 |
| 4  | Total Completed and Stored to Date   | ✓ \$ | \$1,711,756.00  |
| 5  | Retention  |      |                 |
| A. | 10 % of Completed Work   |      | \$171,175.60    |
| B. | 10 % of Stored Material  |      | \$0.00          |
|    | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]                                    | ✓ \$ | \$171,175.60    |
| 6  | TOTAL EARNED LESS RETENTION  | ✓ \$ | \$1,540,580.40  |
| 7  | LESS PREVIOUS CERTIFICATES FOR PAYMENT <sup>66/</sup>                              | ✓ \$ | \$1,439,857.22  |
| 8  | CURRENT PAYMENT DUE <i>11,914.65 (A)</i><br><i>11,191.47</i>                       | ✓ \$ | \$100,723.18    |
| 9  | BALANCE TO FINISH, PLUS RETENTION  | \$   | \$11,590.00     |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral 300

|            |                |           |             |
|------------|----------------|-----------|-------------|
| JOB NO.    | <u>30303</u>   | ACCT:     |             |
| COST CODE  | <u>501</u>     | COST TYPE | <u>S</u>    |
| PROJ. MGR. | <u>Dee-Adk</u> | SURT      |             |
| ACCTING    | <u>12</u>      | POST DATE | <u>6/22</u> |
| PAID DATE  |                | CHECK #   |             |

220000 <sup>(A)</sup>  
 gross: 10,580.00 <sup>61/</sup>  
 (R): 1,058.00

220001 <sup>(A)</sup>  
 gross: 5,666.25  
 (R): 5,666.63

220000 <sup>(A)</sup>  
 gross: 44,668.40  
 (R): 4,466.84

# CONTINUATION SHEET

ALA DOCUMENT G703

PAGE 1 OF 1

ALA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 12  
APPLICATION DATE: 06/21/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: June 30, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

| A        | B                       | C               | D                                 | E           | F  | G  | H         | I                         |                              |
|----------|-------------------------|-----------------|-----------------------------------|-------------|--|--|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK     | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G ÷ C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                         |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |  |  |           |                           |                              |
|          | PLUMBING (220000.S)     |                 |                                   |             |  |  |           |                           |                              |
|          | LABOR                   |                 |                                   |             |  |  |           |                           |                              |
| 1        | Trench & Backfill       | \$ 12,000.00    | \$12,000.00                       |             |  | \$12,000.00                                | 100.00%   | \$ -                      | \$1,200.00                   |
| 2        | Below Grade Waste       | \$ 8,000.00     | \$8,000.00                        |             |  | \$8,000.00                                 | 100.00%   | \$ -                      | \$800.00                     |
| 3        | Below Grade RWL         | \$ 6,500.00     | \$6,500.00                        |             |  | \$6,500.00                                 | 100.00%   | \$ -                      | \$650.00                     |
| 4        | Fill & Empty Pool       | \$ 9,000.00     | \$9,000.00                        |             |  | \$9,000.00                                 | 100.00%   | \$ -                      | \$900.00                     |
| 5        | Above Grade Waste       | \$ 5,500.00     | \$5,500.00                        |             |  | \$5,500.00                                 | 100.00%   | \$ -                      | \$550.00                     |
| 6        | Above Grade Water       | \$ 13,000.00    | \$12,740.00                       | \$260.00    |  | \$13,000.00                                | 100.00%   | \$ -                      | \$1,300.00                   |
| 7        | Above Grade Natural Gas | \$ 28,000.00    | \$27,440.00                       | \$560.00    |  | \$28,000.00                                | 100.00%   | \$ -                      | \$2,800.00                   |
| 8        | Condensate Drains       | \$ 4,500.00     | \$4,500.00                        |             |  | \$4,500.00                                 | 100.00%   | \$ -                      | \$450.00                     |
| 9        | Equipment/ Fixtures     | \$ 10,000.00    | \$7,500.00                        | \$2,500.00  |  | \$10,000.00                                | 100.00%   | \$ -                      | \$1,000.00                   |
| 10       | BIM/ Shop Drawings      | \$ 20,280.00    | \$20,280.00                       |             |  | \$20,280.00                                | 100.00%   | \$ -                      | \$2,028.00                   |
|          | MATERIAL                |                 |                                   |             |  |  |           |                           |                              |
| 11       | Trench & Backfill       | \$ 5,000.00     | \$5,000.00                        |             |  | \$5,000.00                                 | 100.00%   | \$ -                      | \$500.00                     |
| 12       | Below Grade Waste       | \$ 5,200.00     | \$5,200.00                        |             |  | \$5,200.00                                 | 100.00%   | \$ -                      | \$520.00                     |
| 13       | Below Grade RWL         | \$ 4,000.00     | \$4,000.00                        |             |  | \$4,000.00                                 | 100.00%   | \$ -                      | \$400.00                     |
| 14       | Fill & Empty Pool       | \$ 2,500.00     | \$2,500.00                        |             |  | \$2,500.00                                 | 100.00%   | \$ -                      | \$250.00                     |
| 15       | Above Grade Waste       | \$ 2,500.00     | \$2,500.00                        |             |  | \$2,500.00                                 | 100.00%   | \$ -                      | \$250.00                     |
| 16       | Above Grade Water       | \$ 10,000.00    | \$10,000.00                       |             |  | \$10,000.00                                | 100.00%   | \$ -                      | \$1,000.00                   |
| 17       | Above Grade Natural Gas | \$ 3,000.00     | \$3,000.00                        |             |  | \$3,000.00                                 | 100.00%   | \$ -                      | \$300.00                     |
| 18       | Condensate Drains       | \$ 5,000.00     | \$5,000.00                        |             |  | \$5,000.00                                 | 100.00%   | \$ -                      | \$500.00                     |
| 19       | Equipment/ Fixtures     | \$ 18,000.00    | \$18,000.00                       |             |  | \$18,000.00                                | 100.00%   | \$ -                      | \$1,800.00                   |
| 20       | Testing                 | \$ 3,000.00     | \$3,000.00                        |             |  | \$3,000.00                                 | 100.00%   | \$ -                      | \$300.00                     |
|          | SUBCONTRACTOR           |                 |                                   |             |  |  |           |                           |                              |
| 21       | Insulation              | \$ 800.00       | \$800.00                          |             |  | \$800.00                                   | 100.00%   | \$ -                      | \$80.00                      |
|          | CHANGE ORDER #01        |                 |                                   |             |  |  |           |                           |                              |
| 22       | Wetlands                | \$ 109,400.00   | \$103,930.00                      | \$5,470.00  |  | \$109,400.00                               | 100.00%   | \$ -                      | \$10,940.00                  |
|          | CHANGE ORDER #03        |                 |                                   |             |  |  |           |                           |                              |
| 23       | LSS 6" BFP              | \$ 3,420.00     | \$3,420.00                        |             |  | \$3,420.00                                 | 100.00%   | \$ -                      | \$342.00                     |
|          | CHANGE ORDER #04        |                 |                                   |             |  |  |           |                           |                              |

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 12  
APPLICATION DATE: 06/21/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: June 30, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

| ITEM NO.                        | DESCRIPTION OF WORK          | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|---------------------------------|------------------------------|-------------------------|---|-------------|---|--|--------------|--------------------------------------|---|
|                                 |                              |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G + C) |                                      |   |
| 24                              | Site Drinking Fountain       | \$ 4,980.00             | \$0.00                                  |             |   | \$0.00   | 0.00%        | \$ 4,980.00                          | \$0.00                                  |
| 25                              | Keeper's S-1 Faucet          | \$ 1,790.00             | \$0.00                                  | \$1,790.00  |   | \$1,790.00   | 100.00%      | -                                    | \$179.00                                |
| 26                              | Repair 6" & Tie-in 8" at LSS | \$ 1,060.00             | \$1,060.00                              |             |   | \$1,060.00   | 100.00%      | -                                    | \$106.00                                |
|                                 | CHANGE ORDER #05             |                         |   |             |   |  |              |                                      |   |
| 27                              | BFP's at Keeper's            | \$ 2,440.00             | \$2,440.00                              |             |   | \$2,440.00   | 100.00%      | -                                    | \$244.00                                |
| 28                              | Site Drinking Fountain REV   | \$ 2,110.00             | \$0.00                                  |             |   | \$0.00   | 0.00%        | \$ 2,110.00                          | \$0.00                                  |
| LIFE SUPPORT SYSTEMS (220001.S) |                              |                         |   |             |   |  |              |                                      |   |
| LABOR                           |                              |                         |   |             |   |  |              |                                      |   |
| 29                              | Mobilization                 | \$ 15,000.00            | \$15,000.00                             |             |   | \$15,000.00  | 100.00%      | -                                    | \$1,500.00                              |
| 30                              | Trench & Backfill            | \$ 30,000.00            | \$30,000.00                             |             |   | \$30,000.00  | 100.00%      | -                                    | \$3,000.00                              |
| 31                              | Testing                      | \$ 10,000.00            | \$9,500.00                              | \$500.00    |   | \$10,000.00  | 100.00%      | -                                    | \$1,000.00                              |
| 32                              | BIM/ Shop Drawings           | \$ 5,070.00             | \$5,070.00                              |             |   | \$5,070.00   | 100.00%      | -                                    | \$507.00                                |
| 33                              | Equipment                    | \$ 70,000.00            | \$66,500.00                             | \$3,500.00  |   | \$70,000.00  | 100.00%      | -                                    | \$7,000.00                              |
| 34                              | Saltwater                    | \$ 58,000.00            | \$58,000.00                             |             |   | \$58,000.00  | 100.00%      | -                                    | \$5,800.00                              |
| 35                              | Brine                        | \$ 6,000.00             | \$6,000.00                              |             |   | \$6,000.00   | 100.00%      | -                                    | \$600.00                                |
| 36                              | Bubbler Line                 | \$ 3,500.00             | \$3,500.00                              |             |   | \$3,500.00   | 100.00%      | -                                    | \$350.00                                |
| 37                              | Ozone                        | \$ 10,500.00            | \$10,500.00                             |             |   | \$10,500.00  | 100.00%      | -                                    | \$1,050.00                              |
| 38                              | Vacuum                       | \$ 6,125.00             | \$6,125.00                              |             |   | \$6,125.00   | 100.00%      | -                                    | \$612.50                                |
| 39                              | Pipe Supports                | \$ 44,500.00            | \$42,275.00                             | \$2,225.00  |   | \$44,500.00  | 100.00%      | -                                    | \$4,450.00                              |
| 40                              | Site LSS Piping              | \$ 185,000.00           | \$185,000.00                            |             |   | \$185,000.00   | 100.00%      | -                                    | \$18,500.00                             |
| MATERIAL                        |                              |                         |   |             |   |  |              |                                      |   |
| 41                              | Trench & Backfill            | \$ 10,000.00            | \$10,000.00                             |             |   | \$10,000.00  | 100.00%      | -                                    | \$1,000.00                              |
| 42                              | Equipment                    | \$ 325,000.00           | \$325,000.00                            |             |   | \$325,000.00   | 100.00%      | -                                    | \$32,500.00                             |
| 43                              | Saltwater                    | \$ 188,000.00           | \$188,000.00                            |             |   | \$188,000.00   | 100.00%      | -                                    | \$18,800.00                             |
| 44                              | Brine                        | \$ 14,000.00            | \$14,000.00                             |             |   | \$14,000.00  | 100.00%      | -                                    | \$1,400.00                              |
| 45                              | Bubbler Line                 | \$ 1,500.00             | \$1,500.00                              |             |   | \$1,500.00   | 100.00%      | -                                    | \$150.00                                |
| 46                              | Ozone                        | \$ 20,500.00            | \$20,500.00                             |             |   | \$20,500.00  | 100.00%      | -                                    | \$2,050.00                              |
| 47                              | Vacuum                       | \$ 3,000.00             | \$3,000.00                              |             |   | \$3,000.00   | 100.00%      | -                                    | \$300.00                                |
| 48                              | Pipe Supports                | \$ 32,000.00            | \$32,000.00                             |             |   | \$32,000.00  | 100.00%      | -                                    | \$3,200.00                              |

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 12  
APPLICATION DATE: 06/21/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: June 30, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

| A<br>ITEM<br>NO.       | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |             | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------------|--------------------------|-------------------------|---|-------------|---|--|--------------|--------------------------------------|---|
|                        |                          |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G ÷ C) |                                      |   |
| 49                     | Site Piping              | \$ 72,000.00            | \$72,000.00                             |             |   | \$72,000.00  | 100.00%      | \$ -                                 | \$7,200.00                              |
|                        | <b>SUBCONTRACTOR</b>     |                         |   |             |   |  |              |                                      |   |
| 50                     | Controls                 | \$ 127,845.00           | \$95,883.75                             | \$31,961.25 |   | \$127,845.00   | 100.00%      | \$ -                                 | \$12,784.50                             |
| 51                     | Insulation               | \$ 18,480.00            |   | \$18,480.00 |   | \$18,480.00  | 100.00%      | \$ -                                 | \$1,848.00                              |
|                        | <b>CHANGE ORDER #02</b>  |                         |   |             |   |  |              |                                      |   |
| 52                     | LSS Sump Pump            | \$ 6,884.00             | \$6,884.00                              |             |   | \$6,884.00   | 100.00%      | \$ -                                 | \$688.40                                |
| 53                     | Trick & Skimmer Support  | \$ 5,263.00             | \$5,263.00                              |             |   | \$5,263.00   | 100.00%      | \$ -                                 | \$526.30                                |
| <b>HVAC (230000.S)</b> |                          |                         |   |             |   |  |              |                                      |   |
|                        | <b>LABOR</b>             |                         |   |             |   |  |              |                                      |   |
| 54                     | Chilled Water            | \$ 1,825.00             | \$365.00                                | \$1,460.00  |   | \$1,825.00   | 100.00%      | \$ -                                 | \$182.50                                |
| 55                     | Refrigeration            | \$ 6,000.00             | \$4,500.00                              | \$1,500.00  |   | \$6,000.00   | 100.00%      | \$ -                                 | \$600.00                                |
| 56                     | Equipment                | \$ 16,500.00            | \$12,375.00                             | \$4,125.00  |   | \$16,500.00  | 100.00%      | \$ -                                 | \$1,650.00                              |
| 57                     | Ductwork                 | \$ 14,000.00            | \$14,000.00                             |             |   | \$14,000.00  | 100.00%      | \$ -                                 | \$1,400.00                              |
| 58                     | Registers                | \$ 3,000.00             | \$300.00                                | \$2,700.00  |   | \$3,000.00   | 100.00%      | \$ -                                 | \$300.00                                |
| 59                     | HVAC Start-Up            | \$ 9,000.00             |   | \$9,000.00  |   | \$9,000.00   | 100.00%      | \$ -                                 | \$900.00                                |
| 60                     | Arch Louvers             | \$ 2,000.00             | \$200.00                                | \$1,800.00  |   | \$2,000.00   | 100.00%      | \$ -                                 | \$200.00                                |
| 61                     | Labels & Valve Tags      | \$ 3,500.00             |   |             |   | \$0.00   | 0.00%        | \$ 3,500.00                          | \$0.00                                  |
| 62                     | Fire Caulking            | \$ 2,000.00             |   | \$2,000.00  |   | \$2,000.00   | 100.00%      | \$ -                                 | \$200.00                                |
| 63                     | Testing                  | \$ 2,000.00             | \$1,000.00                              | \$1,000.00  |   | \$2,000.00   | 100.00%      | \$ -                                 | \$200.00                                |
|                        | <b>MATERIAL</b>          |                         |   |             |   |  |              |                                      |   |
| 64                     | Chilled Water            | \$ 1,500.00             | \$750.00                                | \$750.00    |   | \$1,500.00   | 100.00%      | \$ -                                 | \$150.00                                |
| 65                     | Refrigeration            | \$ 3,600.00             | \$3,600.00                              |             |   | \$3,600.00   | 100.00%      | \$ -                                 | \$360.00                                |
| 66                     | Equipment                | \$ 42,000.00            | \$42,000.00                             |             |   | \$42,000.00  | 100.00%      | \$ -                                 | \$4,200.00                              |
| 67                     | Ductwork                 | \$ 10,000.00            | \$10,000.00                             |             |   | \$10,000.00  | 100.00%      | \$ -                                 | \$1,000.00                              |
| 68                     | Registers                | \$ 1,000.00             | \$1,000.00                              |             |   | \$1,000.00   | 100.00%      | \$ -                                 | \$100.00                                |
| 69                     | HVAC Start-Up            | \$ 1,000.00             |   | \$1,000.00  |   | \$1,000.00   | 100.00%      | \$ -                                 | \$100.00                                |
| 70                     | Arch Louvers             | \$ 1,000.00             | \$1,000.00                              |             |   | \$1,000.00   | 100.00%      | \$ -                                 | \$100.00                                |
| 71                     | Labels & Valve Tags      | \$ 1,000.00             |   |             |   | \$0.00   | 0.00%        | \$ 1,000.00                          | \$0.00                                  |
| 72                     | Fire Caulking            | \$ 2,000.00             |   | \$2,000.00  |   | \$2,000.00   | 100.00%      | \$ -                                 | \$200.00                                |



# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 12

APPLICATION DATE: 06/21/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: June 30, 2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303009

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |              | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|--------------------------|-------------------------|---|--------------|---|--|--------------|--------------------------------------|---|
|                  |                          |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD  |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G + C) |                                      |   |
|                  | <b>SUBCONTRACTOR</b>     |                         |   |              |   |  |              |                                      |   |
| 73               | Controls                 | \$ 19,532.00            | \$5,976.60                              | \$13,555.40  |   | \$19,532.00  | 100.00%      | \$ -                                 | \$1,953.20                              |
| 74               | System Balance           | \$ 2,950.00             |   | \$2,950.00   |   | \$2,950.00   | 100.00%      | \$ -                                 | \$295.00                                |
| 75               | Insulation               | \$ 3,312.00             | \$2,484.00                              | \$828.00     |   | \$3,312.00   | 100.00%      | \$ -                                 | \$331.20                                |
|                  | <b>CHANGE ORDER #02</b>  |                         |   |              |   |  |              |                                      |   |
| 76               | Wave Machine Grate       | \$ 5,480.00             | \$5,480.00                              |              |   | \$5,480.00   | 100.00%      | \$ -                                 | \$548.00                                |
|                  | <b>GRAND TOTALS</b>      | \$ 1,723,346.00         | \$1,599,841.35                          | \$111,914.65 | \$0.00  | \$1,711,756.00   | 99.33%       | \$11,590.00                          | \$171,175.60                            |

### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of ✓ 100,723.18 payable to Lyles Mechanical Co. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Fresno Chaffee Zoo - Sea Lion Cove - Project #30303 located at 894 W. Belmont Avenue - Fresno, CA to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through June 30, 2012 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: June 25, 2012

Lyles Mechanical Co.

PAY APPLICATION NO. H-1071-12

Company Name

By Timothy Thornton

Please print name and title:

Timothy Thornton, Senior Construction Accountant

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Lyles Mechanical 220001 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>   | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|--|------------------|------------|
| June         | H-1071-12      | 56,666.25 <span style="border: 1px solid red; padding: 0 2px;">8/</span> | 5,666.63         | 50,999.62  |
| <b>Total</b> |                | \$ 56,666.25   | \$ 5,666.63      | 50,999.62  |

# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR Lyles Mechanical Co. PROJECT NO. 30303009

ADDRESS P.O. Box 4287 REQ. NO. \_\_\_\_\_  
Fresno, CA 93744

INV. NO. H-1071-12  
 [Required]

## **PAYMENT REQUEST BREAKDOWN**

|   |   |                   |
|---|---|-------------------|
| 1 | ORIGINAL CONTRACT SUM   | ✓ \$ 1,580,519.00 |
| 2 | Net Change by Approved Change Orders [Thru C.O. # 05]<br><i>not showing #6 yet.</i> | ✓ \$ 142,827.00   |
| 3 | ADJUSTED CONTRACT SUM   | ✓ \$ 1,723,346.00 |
| 4 | Total Completed and Stored to Date  | ✓ \$ 1,711,756.00 |
| 5 | Retention   |                   |
|   | A. <u>See page 62 for additional referencing. (A)</u>                               | 5.60              |
|   | B.  | \$0.00            |
|   | LES   | ✓ \$ 171,175.60   |
| 6 | TOT   | ✓ \$ 1,540,580.40 |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT  | ✓ \$ 1,439,857.22 |
| 8 | CURRENT PAYMENT DUE<br><i>11,914.65</i>   | ✓ \$ 100,723.18   |
| 9 | BALANCE TO FINISH, PLUS RETENTION<br><i>11,191.47</i>                               | \$ 11,590.00      |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral 300

|            |        |           |      |
|------------|--------|-----------|------|
| JOB NO.    | 30303  | ACCT:     |      |
| COST CODE  | 3001   | COST TYPE | S    |
| PROJ. MGR. | Decker | SUPT      |      |
| ACCTING    | R      | POST DATE | 6/22 |
| PAID DATE  |        | CHECK #   |      |

220000  
 gross: 10,580.00  
 (R): 1,058.00

220001  
 gross (A): 50,166.25  
 (R): 5,166.63 68/

220000  
 gross: 44,668.40  
 (R): 4,466.84



**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Lyles Mechanical 230000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>   | <u>Retention</u> | <u>Net</u>                     |
|--------------|----------------|--|------------------|--------------------------------|
| June         | H-1071-12      | 44,668.40 <span style="border: 1px solid red; padding: 0 2px;">8/</span> | 4,466.84         | <del>44,668.40</del> 40,201.56 |
| Total        |                | \$ 44,668.40   | \$ 4,466.84      | 40,201.56                      |

# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR Lyles Mechanical Co. PROJECT NO. 30303009

ADDRESS P.O. Box 4287 REQ. NO. \_\_\_\_\_  
Fresno, CA 93744

INV. NO. H-1071-12  
 [Required]

## **PAYMENT REQUEST BREAKDOWN**

|   |   |   |    |                     |
|---|---|---|----|---------------------|
| 1 | ORIGINAL CONTRACT SUM                                 | ✓ | \$ | \$ 1,580,519.00     |
| 2 | Net Change by Approved Change Orders [Thru C.O. # 05] | ✓ | \$ | \$ 142,827.00       |
| 3 | ADJUSTED CONTRACT SUM                                 | ✓ | \$ | \$ 1,723,346.00     |
| 4 | Total Completed and Stored to Date                    | ✓ | \$ | \$ 1,711,756.00     |
| 5 | Retention   |   |    |                     |
|   | A. <u>10 % of Completed Work</u>                      |   |    | <u>\$171,175.60</u> |
|   | B. <u>10 % of Stored Material</u>                     |   |    | <u>\$0.00</u>       |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]       | ✓ | \$ | \$ 171,175.60       |
| 6 | See page 62 for additional ON                         | ✓ | \$ | \$ 1,540,580.40     |
| 7 | FOR PAYMENT   | ✓ | \$ | \$ 1,439,857.22     |
| 8 |   | ✓ | \$ | \$ 100,723.18       |
| 9 | BALANCE TO FINISH, PLUS RETENTION                     |   | \$ | \$ 11,590.00        |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral 300

JOB NO. 30303 ACCT: \_\_\_\_\_

COST CODE 20001 COST TYPE S

PROJ. MGR. W. C. C. SUPT \_\_\_\_\_

ACCTING K POST DATE 6/25

PAID DATE \_\_\_\_\_ CHECK # \_\_\_\_\_

220000  
 gross: 1,058,000.00  
 (R): 1,058,000.00

220001  
 gross: 5,666,666.25  
 (R): 5,666,666.25

220000  
 (A) gross: 44,668.40  
 (R): 4,466.84

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Howe Electric Construction, Inc. 260000 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | 11009-12       | 73/ 64,991.10 8/ | 6,499.11         | 58,491.99  |
| <b>Total</b> |                | \$ 64,991.10     | \$ 6,499.11      | 58,491.99  |

## Application and Certificate For Payment

|  |   |  |                  |
|--|---|--|------------------|
| Customer: MATT CONSTRUCTION CORPORATION<br>9814 NORWALK BLVD STE 100<br>SANTA FE SPRINGS, CA 90670 | Project: FRESNO CHAFFEE ZOO<br>SEA LION COVE<br>894 WEST BELMONT AVENUE<br>FRESNO, CA 93728 | Application No: 12<br>Period To: End of Month<br>Customer's Project No: 30303<br>Contract Date: 02/09/11 | Date: 06/19/2012 |
| Contractor: HOWE ELECTRIC CONSTRUCTION INC<br>4682 EAST OLIVE AVENUE<br>FRESNO, CA 93702           | Contractor's Job No: 11009 <i>12</i>  |  |                  |
| Phone: 559 255-8992  |   |  |                  |

## Contractor's Application For Payment

| Change Order Summary                               | Additions        | Deductions       |
|--|------------------|------------------|
| Change orders approved in previous months by owner | 36,568.00        |                  |
| Change orders approved this month                  |                  | -7,705.00        |
| <b>Totals</b>                                      |                  | <b>-7,705.00</b> |
| <b>Net change by change orders</b>                 | <b>28,863.00</b> |                  |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information, and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor:

By: *Marjorie Montes*

State of: \_\_\_\_\_ County of: \_\_\_\_\_

Subscribed and sworn to before me this \_\_\_\_\_ day of \_\_\_\_\_

(year). Notary public: \_\_\_\_\_

My commission expires \_\_\_\_\_

|                                       |              |
|---------------------------------------|--------------|
| Original contract sum                 | ✓ 702,865.00 |
| Net change by change orders           | ✓ 28,863.00  |
| Contract sum to date                  | ✓ 731,728.00 |
| Total completed and stored to date    | ✓ 679,394.90 |
| Retainage                             |              |
| 10.0% of completed work               | ✓ 67,939.49  |
| 0.0% of stored material               | 0.00         |
| Total retainage                       | 67,939.49    |
| Total earned less retainage           | ✓ 611,455.41 |
| Less previous certificates of payment | ✓ 552,963.42 |

0.000% of taxable amount 0.00

Current sales tax 0.00

Current payment due **58,491.99**

Balance to finish, including retainage 120,272.59

## Architect's Certificate for Payment

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the Amount Certified.

Amount Certified: \$ \_\_\_\_\_

*gross 64,991.10*  
*(R) 61,499.11*

**JOB NAME:** *Chaffee Zoo*

|                       |                       |
|-----------------------|-----------------------|
| JOB NO. <i>30303</i>  | ACCT: _____           |
| COST CODE <i>1000</i> | COST TYPE <i>5</i>    |
| PROJ. MGR. <i>Me</i>  | SLIPT _____           |
| ACCTING <i>KL</i>     | POST DATE <i>6/21</i> |
| PAID DATE _____       | CHECK # _____         |



# Application and Certificate For Payment -- page 2

Customer: MATT CONSTRUCTION CORPORATION  
 Contractor: HOWE ELECTRIC CONSTRUCTION INC  
 Project: FRESNO CHAFFEE ZOO

Application No: 12 Date: 06/19/12 Period To: End of Month  
 Contractor's Job No: 11009  
 Customer's Project No: 30303

| Item Number | Description                    | Scheduled Value | Work Completed       |             | Materials Presently Stored | Completed and Stored to Date | %      | Balance to Finish | Retention | Memo |
|-------------|--------------------------------|-----------------|----------------------|-------------|----------------------------|------------------------------|--------|-------------------|-----------|------|
|             |                                |                 | Previous Application | This Period |                            |                              |        |                   |           |      |
| 100         | GENERAL REQUIREMENTS           | 13,800.00       | 9,660.00             | 0.00        | 0.00                       | 9,660.00                     | 70.00  | 4,140.00          | 966.00    |      |
|             | Subtotal                       | 13,800.00       | 9,660.00             | 0.00        | 0.00                       | 9,660.00                     | 70.00  | 4,140.00          | 966.00    |      |
| 200         | TEMPORARY POWER                | 11,446.00       | 11,446.00            | 0.00        | 0.00                       | 11,446.00                    | 100.00 | 0.00              | 1,144.60  |      |
|             | Subtotal                       | 11,446.00       | 11,446.00            | 0.00        | 0.00                       | 11,446.00                    | 100.00 | 0.00              | 1,144.60  |      |
| 300         | SITE IMPROVEMENTS-DEMO         | 9,545.00        | 9,545.00             | 0.00        | 0.00                       | 9,545.00                     | 100.00 | 0.00              | 954.50    |      |
| 310         | SITE IMPROVEMENTS-POWER EQUIP  | 8,085.00        | 8,085.00             | 0.00        | 0.00                       | 8,085.00                     | 100.00 | 0.00              | 808.50    |      |
| 320         | SITE IMPROVEMENTS-SUBFEEDS     | 293,064.00      | 293,064.00           | 0.00        | 0.00                       | 293,064.00                   | 100.00 | 0.00              | 29,306.40 |      |
| 330         | SITE IMPROVEMENTS-LIGHT FIXT   | 81,931.00       | 61,448.25            | 8,193.10    | 0.00                       | 69,641.35                    | 85.00  | 12,289.65         | 6,964.14  |      |
| 340         | SITE IMPROVEMENTS-ROUGH/FINISH | 55,491.00       | 41,618.25            | 5,549.10    | 0.00                       | 47,167.35                    | 85.00  | 8,323.65          | 4,716.74  |      |
| 350         | SITE IMPROVEMENTS-CCTV ROUGH   | 10,094.00       | 7,570.50             | 2,523.50    | 0.00                       | 10,094.00                    | 100.00 | 0.00              | 1,009.40  |      |
| 360         | SITE IMPROVEMENTS-AV ROUGH     | 3,129.00        | 2,346.75             | 782.25      | 0.00                       | 3,129.00                     | 100.00 | 0.00              | 312.90    |      |
|             | Subtotal                       | 461,339.00      | 423,677.75           | 17,047.95   | 0.00                       | 440,725.70                   | 95.53  | 20,613.30         | 44,072.58 |      |
| 400         | BLDG/HOLD TANK-POWER EQUIP     | 5,585.00        | 5,585.00             | 0.00        | 0.00                       | 5,585.00                     | 100.00 | 0.00              | 558.50    |      |
| 410         | BLDG/HOLD TANK-SUBFEEDS        | 2,951.00        | 2,951.00             | 0.00        | 0.00                       | 2,951.00                     | 100.00 | 0.00              | 295.10    |      |
| 420         | BLDG/HOLD TANK-FIXTURES        | 18,095.00       | 11,761.75            | 6,333.25    | 0.00                       | 18,095.00                    | 100.00 | 0.00              | 1,809.50  |      |
| 430         | BLDG/HOLD TANK-R&F LIGHTING    | 17,286.00       | 13,828.80            | 3,457.20    | 0.00                       | 17,286.00                    | 100.00 | 0.00              | 1,728.60  |      |
| 440         | BLDG/HOLD TANK-R&F POWER       | 9,090.00        | 7,272.00             | 1,818.00    | 0.00                       | 9,090.00                     | 100.00 | 0.00              | 909.00    |      |
| 450         | BLDG/HOLD TANK-TELE DATA RF    | 3,333.00        | 3,333.00             | 0.00        | 0.00                       | 3,333.00                     | 100.00 | 0.00              | 333.30    |      |
| 460         | BLDG/HOLD TANK-MECH EQUIP CONN | 8,628.00        | 8,628.00             | 0.00        | 0.00                       | 8,628.00                     | 100.00 | 0.00              | 862.80    |      |
| 470         | BLDG/HOLD TANK-CCTV ROUGH IN   | 1,890.00        | 1,417.50             | 472.50      | 0.00                       | 1,890.00                     | 100.00 | 0.00              | 189.00    |      |
|             | Subtotal                       | 66,858.00       | 54,777.05            | 12,080.95   | 0.00                       | 66,858.00                    | 100.00 | 0.00              | 6,685.80  |      |
| 500         | LSS BLDG STRCT-POWER EQUIP     | 22,568.00       | 22,568.00            | 0.00        | 0.00                       | 22,568.00                    | 100.00 | 0.00              | 2,256.80  |      |
| 510         | LSS BLDG STRCT-SUBFEEDS        | 3,821.00        | 3,821.00             | 0.00        | 0.00                       | 3,821.00                     | 100.00 | 0.00              | 382.10    |      |
| 520         | LSS BLDG STRCT-FIXTURES        | 7,086.00        | 4,960.20             | 2,125.80    | 0.00                       | 7,086.00                     | 100.00 | 0.00              | 708.60    |      |
| 530         | LSS BLDG STRCT-R&F LIGHTING    | 6,667.00        | 5,000.25             | 1,666.75    | 0.00                       | 6,667.00                     | 100.00 | 0.00              | 666.70    |      |

# Application and Certificate For Payment -- page 3

Customer: MATT CONSTRUCTION CORPORATION  
 Contractor: HOWE ELECTRIC CONSTRUCTION INC  
 Project: FRESNO CHAFFEE ZOO

Application No: 12 Date: 06/19/12 Period To: End of Month  
 Contractor's Job No: 11009  
 Customer's Project No: 30303

| Item Number | Description                     | Scheduled Value | Work Completed       |             | Materials Presently Stored | Completed and Stored to Date | %      | Balance to Finish | Retention | Memo |
|-------------|---------------------------------|-----------------|----------------------|-------------|----------------------------|------------------------------|--------|-------------------|-----------|------|
|             |                                 |                 | Previous Application | This Period |                            |                              |        |                   |           |      |
| 540         | LSS BLDG STRCT-R&F POWER        | 5,959.00        | 4,469.25             | 1,489.75    | 0.00                       | 5,959.00                     | 100.00 | 0.00              | 595.90    |      |
| 550         | LSS BLDG STRCT-TELE DATA RF     | 1,623.00        | 1,623.00             | 0.00        | 0.00                       | 1,623.00                     | 100.00 | 0.00              | 162.30    |      |
| 560         | LSS BLDG STRCT-MECH EQUIP CONN  | 18,713.00       | 16,841.70            | 1,871.30    | 0.00                       | 18,713.00                    | 100.00 | 0.00              | 1,871.30  |      |
| 570         | LSS BLDG STRCT-CCTV ROUGH IN    | 1,236.00        | 618.00               | 618.00      | 0.00                       | 1,236.00                     | 100.00 | 0.00              | 123.60    |      |
| Subtotal    |                                 | 67,673.00       | 59,901.40            | 7,771.60    | 0.00                       | 67,673.00                    | 100.00 | 0.00              | 6,767.30  |      |
| 600         | VIEW STRCT-POWER                | 1,923.00        | 0.00                 | 1,153.80    | 0.00                       | 1,153.80                     | 60.00  | 769.20            | 115.38    |      |
| 610         | VIEW STRCT-SUBFEEDS             | 1,765.00        | 0.00                 | 1,059.00    | 0.00                       | 1,059.00                     | 60.00  | 705.00            | 105.90    |      |
| 620         | VIEW STRCT-FIXTURES             | 51,198.00       | 35,838.60            | 0.00        | 0.00                       | 35,838.60                    | 70.00  | 15,359.40         | 3,583.86  |      |
| 630         | VIEW STRCT-R&F LIGHTING         | 9,262.00        | 0.00                 | 5,557.20    | 0.00                       | 5,557.20                     | 60.00  | 3,704.80          | 555.72    |      |
| 640         | VIEW STRCT-R&F POWER            | 3,141.00        | 0.00                 | 1,884.60    | 0.00                       | 1,884.60                     | 60.00  | 1,256.40          | 188.46    |      |
| 650         | VIEW STRCT-CCTV ROUGH IN        | 5,894.00        | 0.00                 | 3,536.40    | 0.00                       | 3,536.40                     | 60.00  | 2,357.60          | 353.64    |      |
| 660         | VIEW STRCT-NOSE TO NOSE         | 8,566.00        | 0.00                 | 5,139.60    | 0.00                       | 5,139.60                     | 60.00  | 3,426.40          | 513.96    |      |
| Subtotal    |                                 | 81,749.00       | 35,838.60            | 18,330.60   | 0.00                       | 54,169.20                    | 66.26  | 27,579.80         | 5,416.92  |      |
| PCO 01      | WAVE MACHINE WIRING             | 8,217.00        | 821.70               | 7,395.30    | 0.00                       | 8,217.00                     | 100.00 | 0.00              | 821.70    |      |
| PCO 02      | POOL GROUNDING                  | 7,420.00        | 7,420.00             | 0.00        | 0.00                       | 7,420.00                     | 100.00 | 0.00              | 742.00    |      |
| PCO 03      | GENERATOR FOR CHANGEOVER        | 2,669.00        | 2,669.00             | 0.00        | 0.00                       | 2,669.00                     | 100.00 | 0.00              | 266.90    |      |
| PCO 05      | 25 PAIR TELEPHONE CABLE         | 1,596.00        | 1,596.00             | 0.00        | 0.00                       | 1,596.00                     | 100.00 | 0.00              | 159.60    |      |
| PCO 07      | POWER FOR WETLANDS EQUIPMENT    | 4,117.00        | 411.70               | 3,705.30    | 0.00                       | 4,117.00                     | 100.00 | 0.00              | 411.70    |      |
| PCO 09      | AUDIO VISUAL CONDUIT CHASES     | 10,904.00       | 5,452.00             | 5,452.00    | 0.00                       | 10,904.00                    | 100.00 | 0.00              | 1,090.40  |      |
| PCO 10      | 4" PVC FOR LV RUNS              | 4,049.00        | 4,049.00             | 0.00        | 0.00                       | 4,049.00                     | 100.00 | 0.00              | 404.90    |      |
| PCO 11      | BUCK BOOST OZ GEN               | 1,522.00        | 1,217.60             | 304.40      | 0.00                       | 1,522.00                     | 100.00 | 0.00              | 152.20    |      |
| PCO 13      | RENTAL GENERATOR-OUTAGE         | 1,798.00        | 1,798.00             | 0.00        | 0.00                       | 1,798.00                     | 100.00 | 0.00              | 179.80    |      |
| PCO 14      | POWER TO DRINKING FOUNTAIN      | 608.00          | 0.00                 | 608.00      | 0.00                       | 608.00                       | 100.00 | 0.00              | 60.80     |      |
| PCO 15      | MOVE LCP NOSE-NOSE ROCK HEAT    | 861.00          | 0.00                 | 861.00      | 0.00                       | 861.00                       | 100.00 | 0.00              | 86.10     |      |
| PCO 16      | LIGHT FIXTURE VALUE ENGINEERING | -6,332.00       | -6,332.00            | 0.00        | 0.00                       | -6,332.00                    | 100.00 | 0.00              | -633.20   |      |
| PCO 19      | DELETE HEATED MATS              | -8,566.00       | 0.00                 | -8,566.00   | 0.00                       | -8,566.00                    | 100.00 | 0.00              | -856.61   |      |

# Application and Certificate For Payment -- page 4

Customer: MATT CONSTRUCTION CORPORATION  
 Contractor: HOWE ELECTRIC CONSTRUCTION INC  
 Project: FRESNO CHAFFEE ZOO

Application No: 12 Date: 06/19/12 Period To: End of Month  
 Contractor's Job No: 11009  
 Customer's Project No: 30303

| Item Number       | Description | Scheduled Value | Work Completed       |             | Materials Presently Stored | Completed and Stored to Date | %      | Balance to Finish | Retention | Memo |
|-------------------|-------------|-----------------|----------------------|-------------|----------------------------|------------------------------|--------|-------------------|-----------|------|
|                   |             |                 | Previous Application | This Period |                            |                              |        |                   |           |      |
| Subtotal          |             | 28,863.00       | 19,103.00            | 9,760.00    | 0.00                       | 28,863.00                    | 100.00 | 0.00              | 2,886.29  |      |
| Application Total |             | 731,728.00      | ✓ 614,403.80         | ⬆ 64,991.10 | 73/ 0.00                   | 679,394.90                   | 92.85  | ⬆ 52,333.10       | 67,939.49 |      |

**CONDITIONAL WAIVER AND RELEASE  
UPON PROGRESS PAYMENT**

[California Civil Code 3262 (d)(1)]

Upon receipt by the undersigned of a check from MATT CONSTRUCTION CORPORATION  
in the sum of \$58,491.99 payable to HOWE ELECTRIC CONSTRUCTION, INC.  
and when the check has been properly endorsed and has been paid by the bank upon which it is  
drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right  
the undersigned has on the job of

FRESNO CHAFFEE ZOO

FRESNO CHAFFEE ZOO SEA LION COVE

894 WEST BELMONT AVENUE, FRESNO

located at

to the following extent. This release covers a progress payment for labor, services, equipment, or  
material furnished to

MATT CONSTRUCTION CORPORATION

through June 30, 2012 only and does not cover any retentions retained before or after  
the release date; extras furnished before the release date for which payment has not been received;  
extras or items furnished after the release date. Rights based upon work performed or items  
furnished under a written change order which has been fully executed by the parties prior to the  
release date are covered by this release unless specifically reserved by the claimant in this release.  
This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract  
rights, including rights between parties to the contract based upon a rescission, abandonment, or  
breach of the contract, or the right of the undersigned to recover compensation for furnished labor,  
services, equipment, or material covered by this release if that furnished labor, services, equipment, or  
material was not compensated by the progress payment. Before any recipient of this document relies  
on it, the party should verify evidence of payment to the undersigned.

Dated

June 19, 2012

HOWE ELECTRIC CONSTRUCTION, INC.

By

Title

ACCOUNTING MANAGER



**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

**Dave Christlan Construction Co., Inc. 312316 S**

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>   | <u>Retention</u> | <u>Net</u>                                   |
|--------------|----------------|--|------------------|--|
| June         | 446466         | <span style="border: 1px solid red; padding: 0 2px;">79/</span> 14,309.00 <span style="border: 1px solid red; padding: 0 2px;">8/</span> | 1,431.00         | <span style="color: red;">H</span> 12,878.00 |
| <b>Total</b> |                | \$ 14,309.00   | \$ 1,431.00      | 12,878.00                                    |

# SUBCONTRACTOR PROGRESS PAYMENT APPLICATION

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR Dave Christian Const. Co., Inc. PROJECT NO. 30303  
2233 S. Minnewawa Ave.  
 ADDRESS Fresno, CA 93727-6317 REQ. NO. \_\_\_\_\_  
559-255-1222 INV. NO. 446466  
559-255-1292 Fax [Required] \_\_\_\_\_

## PAYMENT REQUEST BREAKDOWN

|   |   |   |                     |
|---|---|---|---------------------|
| 1 | ORIGINAL CONTRACT SUM                                 | ✓ | \$ 380,080.00       |
| 2 | Net Change by Approved Change Orders [Thru C.O. # 1 ] | ✓ | \$ (12,568.00)      |
| 3 | ADJUSTED CONTRACT SUM                                 | ✓ | \$ 367,512.00       |
| 4 | Total Completed and Stored to Date                    | ✓ | \$ ✓ 303,553.00     |
| 5 | Retention   |   |                     |
|   | A. <u>10</u> % of Completed Work                      |   |                     |
|   | B. _____ % of Stored Material                         |   |                     |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]       | ✓ | \$ 30,355.00        |
| 6 | TOTAL EARNED LESS RETENTION                           | ✓ | \$ 273,198.00       |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT                | ✓ | \$ 260,320.00       |
| 8 | CURRENT PAYMENT DUE                                   | ✓ | \$ <u>12,878.00</u> |
| 9 | BALANCE TO FINISH, PLUS RETENTION                     |   | \$ 63,959.00        |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaparral 300

|            |              |           |             |
|------------|--------------|-----------|-------------|
| JOB NO.    | <u>50503</u> | ACCT:     |             |
| COST CODE  | <u>31236</u> | COST TYPE | <u>5</u>    |
| PROJ. MGR. | <u>Reed</u>  | SUPT      |             |
| ACCTING    | <u>K</u>     | POST DATE | <u>6/21</u> |
| PAID DATE  |              | CHECK #   |             |

On 80/ 14,309.00 78/  
 (R): 1431.00

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE 1 OF 1 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 10

APPLICATION DATE: 06/21/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 06/30/12

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 30303

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK  | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |                 | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|---|-------------------------|---|-----------------|---|--|--------------|--------------------------------------|---|
|                  |   |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD     |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G ÷ C) |                                      |   |
| A                | Street Cleaning (for other trades)  | \$4,000.00              | \$3,650.00                              | \$350.00        |   | \$4,000.00   | 100.00%      |                                      | \$35.00                                 |
| B                | Temp Roads  | \$8,000.00              | \$5,000.00                              | \$3,000.00      |   | \$8,000.00   | 100.00%      |                                      | \$300.00                                |
| C                | Water Pumping (for other trades)  | \$1,500.00              |   |                 |   |  |              | \$1,500.00                           |   |
| D                | Rough Grade (see breakdown below)   |                         |   |                 |   |  |              |                                      |   |
| E                | Exhibit Pool (inc. allow for 2 dumpsters                                    | \$77,700.00             | \$77,700.00                             |                 |   | \$77,700.00  | 100.00%      |                                      |   |
| F                | Site  | \$189,180.00            | \$170,262.00                            | \$9,459.00      |   | \$179,721.00   | 95.00%       | \$9,459.00                           | \$946.00                                |
| G                | LSS Building  | \$12,000.00             | \$12,000.00                             |                 |   | \$12,000.00  | 100.00%      |                                      |   |
| H                | Holding Building  | \$15,000.00             | \$15,000.00                             |                 |   | \$15,000.00  | 100.00%      |                                      |   |
| I                | Storm Basin (inc. allow of \$5,125.00 for 4,100 sf of AB                    | \$7,500.00              | \$6,000.00                              | \$1,500.00      |   | \$7,500.00   | 100.00%      |                                      | \$150.00                                |
| J                | Porous Paving, Sand (inc. allow of \$5,000 for repairs                      | \$35,000.00             |   |                 |   |  |              | \$35,000.00                          |   |
| K                | Asphalt Paving (inc. allow of \$12,000 for 4,000 sf<br>of additional paving | \$18,000.00             |   |                 |   |  |              | \$18,000.00                          |   |
| L                | Subdrainage includes French drainage  | \$4,700.00              | \$4,700.00                              |                 |   | \$4,700.00   | 100.00%      |                                      |   |
| M                | Rockery wall gravel backfill allowance                                      | \$7,500.00              | \$7,500.00                              |                 |   | \$7,500.00   | 100.00%      |                                      |   |
| N                | CO #1 Eliminate pathway, add wetlands & fuel cost                           | (\$12,568.00)           | (\$12,568.00)                           |                 |   | (\$12,568.00)  | 100.00%      |                                      |   |
| GRAND TOTALS     |   | \$367,512.00            | ✓ \$289,244.00                          | 81/ \$14,309.00 | 79/   | \$0:00   | \$303,553.00 | \$63,959.00                          | \$1,431.00                              |

**DAVE CHRISTIAN CONST. CO., INC.**

2233 S. Minnewawa Ave.

Fresno, CA 93727-6317

(559)255-1222 Fax: (559) 255-1292

License #: 377698

CUSTOMER #: 2599

INVOICE #: 446466

INVOICE DATE: 06/21/12

DUE DATE: 07/21/12

**BILL TO:**

MATT CONST. CORP. CHAFFEE

9814 NORWALK BLVD. STE. 100

SANTE FE SPRINGS, CA 90670

**JOB:** 11003

CHAFFEE ZOO SEAL, SEA LION

894 W. BELMONT AVE.

FRESNO, CA 93728

| CODE                   | DESCRIPTION                 | CURRENT<br>CONTRACT | PREVIOUS<br>BILLED | PREV<br>% | %<br>COMPL | CURRENT<br>BILLING |
|------------------------|-----------------------------|---------------------|--------------------|-----------|------------|--------------------|
| 00                     | Contract                    | 380,080.00          | 301,812.00         | 79.4      | 83.2       | 14,309.00          |
|                        | <b>TOTALS:</b>              | 380,080.00          | 301,812.00         | 79.4      | 83.2       | 14,309.00          |
| C001                   | path -,wetlands,fuel        | -12,568.00          | -12,568.00         | 100.0     | 100.0      |                    |
|                        | <b>CHANGE ORDER TOTALS:</b> | -12,568.00          | -12,568.00         | 100.0     | 100.0      |                    |
| <b>SUBTOTAL:</b>       |                             |                     |                    |           |            | <b>14,309.00</b>   |
| <b>LESS RETENTION:</b> |                             |                     |                    |           |            | <b>-1,431.00</b>   |
| <b>NET DUE:</b>        |                             |                     |                    |           |            | <b>12,878.00</b>   |

Thank you for your business!





## CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of \$12,878.00 payable to Dave Christian Const. Co., Inc. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Fresno Chaffee Zoo-Seal & Sea Lion Exhibit located at 894 W. Belmont Ave. Fresno, CA 93728 to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation through 6/30/2012 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated:

6-21-12

Dave Christian Const. Co., Inc.

Company Name

By

Terri Emmett

Please print name and title:

Terri Emmett

Project Administrator

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

R H Kiggins Construction, Inc. 321300 S

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>       | <u>Retention</u> | <u>Net</u>   |
|--------------|----------------|--------------------|------------------|--------------|
| June         | 11580          | 84/ 57,174.96      | 5,717.50         | 51,457.46    |
| June         | 11587          | 89/ 47,132.40      | 4,713.24         | 42,419.16    |
| <b>Total</b> |                | 1/ \$104,307.36 8/ | \$ 10,430.74     | 1/ 93,876.62 |

# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF May June 2012

SUBCONTRACTOR R H Kiggins Construction, Inc. PROJECT NO. 30303

ADDRESS 4735 E. Floradora Ave. REQ. NO. 2

Fresno, CA 93703 INV. NO. 11580

[Required]

Rec. too late for May - will Bill June - Sub-Aware

## **PAYMENT REQUEST BREAKDOWN**

|   |   |      |                    |
|---|---|------|--------------------|
| 1 | ORIGINAL CONTRACT SUM                                 | ✓ \$ | \$148,061.00       |
| 2 | Net Change by Approved Change Orders [Thru C.O. # 1 ] | ✓ \$ | \$15,786.00        |
| 3 | ADJUSTED CONTRACT SUM                                 | ✓ \$ | \$163,847.00       |
| 4 | Total Completed and Stored to Date                    | ✓ \$ | ✓ \$91,041.10      |
| 5 | Retention   |      |                    |
|   | A. <u>10 % of Completed Work</u>                      |      | <u>\$91,041.10</u> |
|   | B. <u>% of Stored Material</u>                        |      |                    |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]       | ✓ \$ | \$9,104.11         |
| 6 | TOTAL EARNED LESS RETENTION                           | ✓ \$ | \$81,936.99        |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT                | ✓ \$ | \$30,479.53        |
| 8 | CURRENT PAYMENT DUE                                   | ✓ \$ | IT \$61,457.46     |
| 9 | BALANCE TO FINISH, PLUS RETENTION                     | \$   | \$72,805.90        |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chapple 300

|           |              |           |            |
|-----------|--------------|-----------|------------|
| JOB NO.   | <u>30303</u> | ACCT:     |            |
| COST COD  | <u>30303</u> | COST TYPE | <u>5</u>   |
| PROJ. MGR | <u>Beck</u>  | POST DATE | <u>6/7</u> |
| ACCTING   | <u>E</u>     | CHECK #   |            |
| PAID DATE |              |           |            |

gross 85/ 57,174.96 83/

(R): 57,175.50

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO. 2  
APPLICATION DATE: 05/23/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 05/31/12

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO:

| A<br>ITEM<br>NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |                       | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|------------------|--------------------------|-------------------------|---|-----------------------|---|--|--------------|--------------------------------------|---|
|                  |                          |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD           |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G + C) |                                      |   |
| 1                | Contract                 | \$148,061.00            | \$30,520.94                             | \$51,649.85           | \$0.00  | \$82,170.79  | 55.50%       | \$65,890.21                          | \$5,164.99                              |
| 2                | CO#1                     | \$16,726.00             | \$3,345.20                              | \$5,854.11            | \$0.00  | \$9,199.31   | 55.00%       | \$7,526.69                           | \$585.41                                |
| 3                | Contract                 | (\$940.00)              | \$0.00                                  | (\$329.00)            | \$0.00  | (\$329.00)   | 35.00%       | (\$611.00)                           | (\$32.90)                               |
| GRAND TOTALS     |                          | \$163,847.00            | ✓ \$33,866.14                           | 86/ \$57,174.96<br>↑↓ | 84/ \$0.00  | \$91,041.10  |              | \$72,805.90                          | \$5,717.50                              |



Application No.: 2

Application Date: 5/25/2012

Period To: 052/31/2012

**Architect's Project No:**

87/ 85/

**R.H. KIGGINS CONSTRUCTION INC.**4735 E Floradora  
Fresno, CA 93703**Invoice**

| Date      | Invoice # |
|-----------|-----------|
| 5/23/2012 | 11580     |

**Bill To**Matt Construction Corp.  
9814 Norwalk Boulevard, Ste 100  
Santa Fe Springs, CA 90670

| Project                               |            |           |         |           |             |
|---------------------------------------|------------|-----------|---------|-----------|-------------|
| Chaffee Zoo - Seal & Sea Lion Exhibit |            |           |         |           |             |
| Description                           | Contract   | Prior Amt | % Prior | % To Date | Curr Amt    |
| CONTRACT                              | 148,061.00 | 30,520.94 | 20.61%  | 55.50%    | 51,649.85   |
| CO#1                                  | 16,726.00  | 3,345.20  | 20.00%  | 55.00%    | 5,854.11    |
| CONTRACT                              | -940.00    |           |         | 35.00%    | -329.00     |
| Subtotal                              | 163,847.00 |           |         | 34.90%    | 57,174.96   |
| Less 10% Retainage                    |            |           |         |           | 5,717.50    |
| Total                                 |            |           |         |           | \$51,457.46 |



### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of \$51,457.46 payable to R H Kiggins Construction, Inc. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Fresno Chaffee Zoo – Seal & Sea Lion Exhibit located at 894 W. Belmont Ave., Fresno, CA 93728 to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation from 06/01/12 thru 06/30/12 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: 10/20/12

R H Kiggins Construction, Inc.

Company Name

By Gaoger Mouanoutoua

Please print name and title:

Gaoger Mouanoutoua

Office Manager

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*



# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR R H Kiggins Construction, Inc. PROJECT NO. 30303

ADDRESS 4735 E. Floradora Ave. REQ. NO. 3

Fresno, CA 93703 INV. NO. 11587

[Required]

## **PAYMENT REQUEST BREAKDOWN**

|   |   |      |              |
|---|---|------|--------------|
| 1 | ORIGINAL CONTRACT SUM                                 | ✓ \$ | \$148,061.00 |
| 2 | Net Change by Approved Change Orders [Thru C.O. # 1 ] | ✓ \$ | \$15,786.00  |
| 3 | ADJUSTED CONTRACT SUM                                 | ✓ \$ | \$163,847.00 |
| 4 | Total Completed and Stored to Date                    | ✓ \$ | \$138,173.50 |
| 5 | Retention   |      |              |
|   | A. <u>10</u> % of Completed Work                      |      | \$138,173.50 |
|   | B. <u></u> % of Stored Material                       |      |              |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]       | ✓ \$ | \$13,817.35  |
| 6 | TOTAL EARNED LESS RETENTION                           | ✓ \$ | \$124,356.15 |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT                | ✓ \$ | \$81,936.99  |
| 8 | CURRENT PAYMENT DUE                                   | ✓ \$ | \$42,419.16  |
| 9 | BALANCE TO FINISH, PLUS RETENTION                     | \$   | \$25,673.50  |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

JOB NAME: Chaffee 300

|            |                 |           |             |
|------------|-----------------|-----------|-------------|
| JOB NO.    | <u>50505</u>    | ACCT:     |             |
| COST CODE  | <u>32500</u>    | COST TYPE | <u>5</u>    |
| PROJ. MGR. | <u>12/24/12</u> | SUPT      |             |
| ACCTING    | <u>5</u>        | POST DATE | <u>6/25</u> |
| PAID DATE  |                 | CHECK #   | <u>1</u>    |

gross 90/ 47,132.40 83/  
(R) 47,132.24



# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3

APPLICATION DATE: 06/19/12

PERIOD TO: 06/30/12

ARCHITECT'S PROJECT NO:

| A<br>ITEM<br>NO | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED                     |                      | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | G  |              | H<br>BALANCE<br>TO FINISH<br>(C - G) | I<br>RETAINAGE<br>(IF VARIABLE<br>RATE) |
|-----------------|--------------------------|-------------------------|---|----------------------|---|--|--------------|--------------------------------------|---|
|                 |                          |                         | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD          |   | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G ÷ C) |                                      |   |
| 1               | Contract                 | \$148,061.00            | \$82,170.79                             | \$42,554.46          | \$0.00  | \$124,725.25   | 84.24%       | \$23,335.75                          | \$4,255.45                              |
| 2               | CO#1                     | \$16,726.00             | \$9,199.31                              | \$4,850.54           | \$0.00  | \$14,049.85  | 84.00%       | \$2,676.15                           | \$485.05                                |
| 3               | Contract                 | (\$940.00)              | (\$329.00)                              | (\$272.60)           | \$0.00  | (\$601.60)   | 64.00%       | (\$338.40)                           | (\$27.26)                               |
| GRAND TOTALS    |                          | \$163,847.00            | \$91,041.10                             | 91/ \$47,132.40<br>↓ | 89/ \$0.00  | \$138,173.50   |              | \$25,673.50                          | \$4,713.24                              |

**R.H. KIGGINS CONSTRUCTION INC.**4735 E Floradora  
Fresno, CA 93703**Invoice**

| Date      | Invoice # |
|-----------|-----------|
| 6/19/2012 | 11587     |

**Bill To**Matt Construction Corp.  
9814 Norwalk Boulevard, Ste 100  
Santa Fe Springs, CA 90670**Project**

Chaffee Zoo - Seal &amp; Sea Lion Exhibit

| Description        | Contract   | Prior Amt | % Prior | % To Date | Curr Amt    |
|--------------------|------------|-----------|---------|-----------|-------------|
| CONTRACT           | 148,061.00 | 82,170.79 | 55.50%  | 84.24%    | 42,554.46   |
| CO#1               | 16,726.00  | 9,199.31  | 55.00%  | 84.00%    | 4,850.54    |
| CONTRACT           | -940.00    | -329.00   | 35.00%  | 64.00%    | -272.60     |
| Subtotal           | 163,847.00 |           |         | 28.77%    | 47,132.40   |
| Less 10% Retainage |            |           |         |           | -4,713.24   |
| <b>Total</b>       |            |           |         |           | \$42,419.16 |



## CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from Matt Construction Corporation in the sum of ☒ \$42,419.16 payable to R H Kiggins Construction, Inc. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Fresno Chaffee Zoo – Seal & Sea Lion Exhibit located at 894 W. Belmont Ave., Fresno, CA 93728 to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to Matt Construction Corporation from 06/01/12 thru 06/30/12 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: 6/19/12

R H Kiggins Construction, Inc.

Company Name

By

Gaoger Mouanoutoua

Please print name and title:

Gaoger Mouanoutoua

Office Manager

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

**Invoice Detail:**

**Nick Champi Enterprises 323100 S**

| <u>Month</u> | <u>Invoice</u> | <u>Gross</u>     | <u>Retention</u> | <u>Net</u> |
|--------------|----------------|------------------|------------------|------------|
| June         | NC3            | 94/ 51,114.00 8/ | 5,112.00         | 46,002.00  |
| <b>Total</b> |                | \$ 51,114.00     | \$ 5,112.00      | 46,002.00  |



# **SUBCONTRACTOR PROGRESS PAYMENT APPLICATION**

FOR WORK PERFORMED MONTH OF June 2012

SUBCONTRACTOR Nick Champi Enterprises, Inc. PROJECT NO. 323100.S

ADDRESS 615 N. 10<sup>th</sup> Ave REQ. NO. \_\_\_\_\_

Hanford, CA 93230 INV. NO. NC.3

\_\_\_\_\_  
[Required]

## **PAYMENT REQUEST BREAKDOWN**

|   |   |   |               |
|---|---|---|---------------|
| 1 | ORIGINAL CONTRACT SUM                                 | ✓ | \$165,151.00  |
| 2 | Net Change by Approved Change Orders [Thru C.O. # 6 ] | ✓ | \$(9,586.00)  |
| 3 | ADJUSTED CONTRACT SUM                                 | ✓ | \$155,565.00  |
| 4 | Total Completed and Stored to Date                    | ✓ | ✓ \$52,766.00 |
| 5 | Retention   |   |               |
|   | A. <u>10 % of Completed Work</u> <u>5112</u>          |   |               |
|   | B. <u>% of Stored Material</u>                        |   |               |
|   | LESS TOTAL RETENTION THIS BILLING [Lines 5A&5B]       | ✓ | \$5,112.00    |
| 6 | TOTAL EARNED LESS RETENTION                           | ✓ | \$47,654.00   |
| 7 | LESS PREVIOUS CERTIFICATES FOR PAYMENT                | ✓ | \$1,652.00    |
| 8 | CURRENT PAYMENT DUE                                   | ✓ | ↓ \$46,002.00 |
| 9 | BALANCE TO FINISH, PLUS RETENTION                     |   | \$102,799.00  |

[PLEASE ROUND ALL FIGURES TO THE NEAREST DOLLAR]

Attached hereto is our Schedule of Values on the AIA breakdown sheet

**JOB NAME:** Chaffee Zoo

**JOB NO.** 30307 **ACCT:** \_\_\_\_\_

**COST CODE** 323100 **COST TYPE** 5

**PROJ. MGR** me **SUPT** \_\_\_\_\_

**ACCTING** 4 **POST DATE** 6/22

**PAID DATE** \_\_\_\_\_ **CHECK #** \_\_\_\_\_

gross 95/ 51,114.00 93/

(R) 5,112.00

# CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 3

APPLICATION DATE: 06/21/12

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 06/30/2012

Use Column I on Contracts where variable retainage for line items may apply.

ARCHITECT'S PROJECT NO: 323100.S

| A        | B                             | C               | D                                 | E             | F  | G  |          | H                         | I                            |
|----------|-------------------------------|-----------------|-----------------------------------|---------------|--|--|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK           | SCHEDULED VALUE | WORK COMPLETED                    |               | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G + C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                               |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD   |  |  |          |                           |                              |
| 1        | Site Perimeter Fencing        | \$51,750.00     |                                   |               |  |  | 0.00%    | \$51,750.00               | \$0.00                       |
| 2        | Stake /Poly Hemp Rope Barrier | \$25,200.00     |                                   |               |  |  | 0.00%    | \$25,200.00               | \$0.00                       |
| 3        | Storm basin fencing           | \$3,600.00      |                                   |               |  |  | 0.00%    | \$3,600.00                | \$0.00                       |
| 4        | Keeper Building               | \$49,500.00     |                                   | \$49,500.00   |  | \$49,500.00                                | 100.00%  |                           | \$4,950.00                   |
| 5        | LSS Building                  | \$11,200.00     |                                   | \$11,200.00   |  | \$11,200.00                                | 100.00%  |                           | \$1,120.00                   |
| 6        | Temporary Fencing             | \$21,862.00     | \$0.00                            |               |  |  | 0.00%    | \$21,862.00               | \$0.00                       |
| 7        | Bond                          | \$2,039.00      | \$1,652.00                        |               |  | \$1,652.00                                 | 81.02%   | \$387.00                  | \$165.20                     |
| 8        | Change Order 1 – 5            | \$6,346.00      |                                   | \$6,346.00    |  | \$6,346.00                                 | 100.00%  |                           | \$634.60                     |
| 9        | Change Order 6                | (\$15,932.00)   |                                   | (\$15,932.00) |  | (\$15,932.00)                              | 100.00%  |                           | (\$1,593.20)                 |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  |  |          |                           |                              |
|          |                               |                 |                                   |               |  | </   |          |                           |                              |



### CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Upon receipt by the undersigned of a check from MATT Construction Corporation in the sum of ✓ 46,002.00 payable to Nick Champi Enterprise, Inc. and when the check has been properly endorsed and has been paid by the bank upon which it is drawn, this document shall become effective to release any mechanic's lien, stop notice, or bond right the undersigned has on the job of Fresno Chaffee Zoo Project to the following extent. This release covers a progress payment for labor, services, equipment or materials furnished to MATT Construction Corporation through June 30, 2012 and does not cover any retentions retained before or after the release date; extras furnished before the release date for which payment has not been received; extras or items furnished after the release date. Rights based upon work performed or items furnished under a written change order which has been fully executed by the parties prior to the release date are covered by this release unless specifically reserved by the claimant in this release. This release of any mechanic's lien, stop notice, or bond right shall not otherwise affect the contract rights, including rights between parties to the contract based upon a rescission, abandonment, or breach of the contract, or the right of the undersigned to recover compensation for furnished labor, services, equipment, or material covered by this release if that furnished labor, services, equipment, or material was not compensated by the progress payment. Before any recipient of this document relies on it, said party should verify evidence of payment to the undersigned.

Dated: June 21, 2012

Nick Champi Enterprises, Inc.

Company Name

By 

Please print name and title:

Jim Kiesel, Contract Administrator

**CIVIL CODE 3262(d)(1) PROVIDES:** *Where the claimant is required to execute a waiver and release in exchange for, or in order to induce payment of, a progress payment and the claimant is not, in fact, paid in exchange for the waiver and release or a single payee check or joint payee check is given in exchange for the waiver and release, the waiver and release shall follow substantially the form set forth above.*



**MATT CONSTRUCTION CORPORATION**  
**Chaffee Zoo Sea Lion Cove - MCC Job - 30303**  
**General Conditions Employee Summary**  
 Manhours Report shows actual time charged to job  
 Period covered: Week Ending 5/27/12-6/24/12

Traced to  
Supporting  
Docs

| <u>Project Management</u> | <u>Rate</u> | <u>Hours</u> |                |
|---------------------------|-------------|--------------|----------------|
| Stevan Garcia             | \$81.00     | 192.00       | 15,552.00      |
| Total for 1-018 L         |             | 192.00       | ✓ \$ 15,552.00 |

| <u>Project Supervision</u> |         |        |                |
|----------------------------|---------|--------|----------------|
| Ed Smith                   | \$75.00 | 192.00 | 14,400.00      |
| Total for 1-030 L          |         | 192.00 | ✓ \$ 14,400.00 |

| <u>Project Accountant</u> |         |       |             |
|---------------------------|---------|-------|-------------|
| Kathleen Cutrone          | \$51.00 | 13.00 | 663.00      |
| Ron DeFazio               | \$94.00 | 2.50  | 235.00      |
| Total for 1-038 L         |         | 15.50 | ✓ \$ 898.00 |

| <u>Project Administrator</u> |         |       |             |
|------------------------------|---------|-------|-------------|
| Edwyna Rennie                | \$50.00 | 16.75 | 837.50      |
| Total for 1-042 L            |         | 16.75 | ✓ \$ 837.50 |

| <u>MIS Manager</u> |         |      |             |
|--------------------|---------|------|-------------|
| Carlos Beltran     | \$62.00 | 2.50 | 155.00      |
| Total for 1-270 L  |         | 2.50 | ✓ \$ 155.00 |

| <u>Safety Engineer</u> |         |      |             |
|------------------------|---------|------|-------------|
| Joe Gregorwich         | \$82.00 | 8.00 | 656.00      |
| Total for 1-310 L      |         | 8.00 | ✓ \$ 656.00 |

|                    |  |        |           |
|--------------------|--|--------|-----------|
| <b>Page Totals</b> |  | 426.75 | 32,498.50 |
|--------------------|--|--------|-----------|



**MATT PAYROLL W/E 5/27/12-6/24/12**

Comp Code:01 Name:MATT Construction Corporation

| Phase                    | Employee Name     | Period End Date | Job Name                 | Job    | REG Rate | REG Hours | Total                |
|--------------------------|-------------------|-----------------|--------------------------|--------|----------|-----------|----------------------|
| 010180                   | Stevan Lee Garcia | 05/27/12        | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   | 06/03/12        | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   | 06/10/12        | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   | 06/17/12        | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   | 06/24/12        | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
|                          |                   |                 | Fresno Chaffee Zoo - GCs | 30303T | \$81.00  | 8.00      | \$648.00             |
| Total: Stevan Lee Garcia |                   |                 |                          |        |          |           | ✓ 192.00 \$15,552.00 |

Total: 010180 192.00 \$15,552.00 97/

|        |                |          |                          |        |         |      |          |
|--------|----------------|----------|--------------------------|--------|---------|------|----------|
| 010300 | Edwin L. Smith | 05/27/12 | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                | 06/03/12 | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                | 06/10/12 | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                | 06/17/12 | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                | 06/24/12 | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |
|        |                |          | Fresno Chaffee Zoo - GCs | 30303T | \$75.00 | 8.00 | \$600.00 |

Total: 010300 192.00 \$14,400.00 97/

| Phase                     | Employee Name         | Period End Date              | Job Name                 | Job                      | REG Rate                 | REG Hours | Total    |          |          |
|---------------------------|-----------------------|------------------------------|--------------------------|--------------------------|--------------------------|-----------|----------|----------|----------|
| 010380                    | Kathleen Noel Cutrone | 05/27/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 1.00      | \$51.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       | 06/03/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 1.00      | \$51.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       | 06/10/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.75      | \$38.25  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       | 06/17/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 1.00      | \$51.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       | 06/24/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.75      | \$38.25  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$51.00                  | 0.50      | \$25.50  |          |          |
|                           |                       | Total: Kathleen Noel Cutrone |                          |                          |                          |           |          | 13.00    | \$663.00 |
|                           |                       |                              |                          |                          |                          |           |          |          |          |
|                           |                       |                              | Ron De Fazio             | 05/27/12                 | Fresno Chaffee Zoo - GCs | 30303T    | \$94.00  | 0.50     | \$47.00  |
|                           |                       |                              |                          |                          | Fresno Chaffee Zoo - GCs | 30303T    | \$94.00  | 0.50     | \$47.00  |
|                           |                       |                              |                          | 06/03/12                 | Fresno Chaffee Zoo - GCs | 30303T    | \$94.00  | 0.50     | \$47.00  |
|                           |                       |                              |                          |                          | Fresno Chaffee Zoo - GCs | 30303T    | \$94.00  | 0.50     | \$47.00  |
|                           |                       |                              |                          | 06/10/12                 | Fresno Chaffee Zoo - GCs | 30303T    | \$94.00  | 0.50     | \$47.00  |
|                           |                       | Total: Ron De Fazio          |                          |                          |                          |           |          | 2.50     | \$235.00 |
|                           | Total: 010380         |                              |                          |                          |                          |           | 15.50    | \$898.00 |          |
|                           | 010420                | Edwyna Ruth Rennle           | 05/27/12                 | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00   | 0.50     | \$25.00  |          |
|                           |                       |                              |                          | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00   | 0.50     | \$25.00  |          |
|                           |                       |                              |                          | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00   | 0.50     | \$25.00  |          |
|                           |                       |                              |                          | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00   | 0.50     | \$25.00  |          |
| 06/03/12                  |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 1.00      | \$50.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 0.50      | \$25.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 0.50      | \$25.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 0.50      | \$25.00  |          |          |
| 06/10/12                  |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 3.00      | \$150.00 |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 1.00      | \$50.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 1.00      | \$50.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 0.50      | \$25.00  |          |          |
| 06/17/12                  |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 1.00      | \$50.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 1.00      | \$50.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 1.25      | \$62.50  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 0.50      | \$25.00  |          |          |
| 06/24/12                  |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 1.50      | \$75.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 0.50      | \$25.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 1.00      | \$50.00  |          |          |
|                           |                       |                              | Fresno Chaffee Zoo - GCs | 30303T                   | \$50.00                  | 0.50      | \$25.00  |          |          |
| Total: Edwyna Ruth Rennle |                       |                              |                          |                          |                          | 16.75     | \$837.50 |          |          |
| Total: 010420             |                       |                              |                          |                          |                          | 16.75     | \$837.50 |          |          |
| 012700                    | Carlos Beltran        | 05/27/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$62.00                  | 0.50      | \$31.00  |          |          |
|                           |                       | 06/03/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$62.00                  | 0.50      | \$31.00  |          |          |
|                           |                       | 06/10/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$62.00                  | 0.50      | \$31.00  |          |          |
|                           |                       | 06/17/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$62.00                  | 0.50      | \$31.00  |          |          |
|                           |                       | 06/24/12                     | Fresno Chaffee Zoo - GCs | 30303T                   | \$62.00                  | 0.50      | \$31.00  |          |          |
| Total: Carlos Beltran     |                       |                              |                          |                          |                          | 2.50      | \$155.00 |          |          |
| Total: 012700             |                       |                              |                          |                          |                          | 2.50      | \$155.00 |          |          |

97/

97/

97/

| Phase         | Employee Name               | Period End Date | Job Name                 | Job    | REG Rate | REG Hours | Total       |
|---------------|-----------------------------|-----------------|--------------------------|--------|----------|-----------|-------------|
| 013100        | Joseph W. Gregorwich        | 05/27/12        | Fresno Chaffee Zoo - GCs | 30303T | \$82.00  | 2.00      | \$164.00    |
|               |                             | 08/03/12        | Fresno Chaffee Zoo - GCs | 30303T | \$82.00  | 2.00      | \$164.00    |
|               |                             | 08/10/12        | Fresno Chaffee Zoo - GCs | 30303T | \$82.00  | 2.00      | \$164.00    |
|               |                             | 08/24/12        | Fresno Chaffee Zoo - GCs | 30303T | \$82.00  | 2.00      | \$164.00    |
|               | Total: Joseph W. Gregorwich |                 |                          |        |          | 8.00      | \$656.00    |
| Total: 013100 |                             |                 |                          |        |          | 8.00      | \$656.00    |
| Total: 103    |                             |                 |                          |        |          | 426.75    | \$32,498.50 |

97

**MATT CONSTRUCTION CORPORATION**  
**Job Name: Chaffee Zoo Sea Lion Cove**  
**Job #: 30303**

**June-12**

**Project Management Software Support and application (CM 1-275**

| <u>Vendor</u>     | <u>Inv #</u> | <u>Amount</u> |
|-------------------|--------------|---------------|
| Matt Construction | 063012       | 294.14        |

**\$ ✓ 294.14** 9/

|                       |               |
|-----------------------|---------------|
| Subcontract Work:     | \$ 553,042.86 |
| GC Labor:             | \$ 32,498.50  |
| GC Material:          | \$ 2,992.47   |
| Subguard:             | \$ -          |
| Less CMiC This Period | \$ (294.14)   |

**Subtotal:** \$ 588,239.69

**CMiC = Subtotal X .05%** \$ 294.12

**Adjustment for Rounding** \$ 0.02

**Current CMiC Total** \$ ~~11~~ **294.14** ✓



**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

**Invoice Detail:**

**Office Supplies - 012500 M**

| <u>Vendor</u> | <u>Invoice #</u> | <u>Amount</u>  |
|---------------|------------------|--|
| Ray Morgan Co | 255906           | \$ 445.79  |
| Office Depot  | 1466787052       | 116.88   |
| <b>Total</b>  |                  | <u>\$ <del>4</del> 562.67</u> <span style="border: 1px solid red; padding: 0 2px;">9/</span> |

# CONTRACT INVOICE

Invoice Number: 255906  
Invoice Date: 05/16/2012  
Applied To:  
Rental - Equipment & Maintenance Contract

6/6

RECEIVED

MAY 21 2012

**Bill To:**

MATT Construction Corporation A/P  
Chaffee Zoo #30303  
9814 Norwal Blvd  
Ste 100  
Santa Fe Springs, CA 90670

**Customer:**

MATT Construction Corporation  
Roeding Park/Chaffee Zoo Project  
890 W. Belmont  
Fresno, CA 93728

MATT CONSTRUCTION

| Account No  | Payment Terms | Due Date    | Invoice Total | Balance Due |                 |
|---|---------------|-------------|---------------|-------------|-----------------|
|   | NET 30        | 06/15/2012  | \$ 445.79     | \$ 445.79   |                 |
| Contract Number   | Contact       | P.O. Number | Sales Rep     | Branch      | Group Bill Code |
| 002484  | Steven Garcia |             | Connie Hanson | Visalia     | Julie           |
| Remarks   |               |             |               |             |                 |
| If you have questions about this invoice, please contact Julie Vandegriff at (530)230-4880. |               |             |               |             |                 |

**Summary:**

Contract base rate charge for the 06/19/2012 to 07/18/2012 billing period

\$420.00

Contract overage charge for this overage period

\$0.00 \*\*

\*\*See overage details below

\$420.00

**Detail:**

**Equipment included under this contract**

**Canon/IR 3045**

| Number | Serial Number | Base Adj. | Location   |
|--------|---------------|-----------|--|
|        | MUY02569      | \$0.00    | MATT Construction Corporation Roeding Park/Chaffee Zoo Project<br>890 W. Belmont<br>Fresno, CA 93728 |

**JOB NAME:** Chaffee Zoo

|            |       |           |     |
|------------|-------|-----------|-----|
| JOB NO.    | 50303 | ACCT:     |     |
| COST CODE  | 2600  | COST TYPE | M   |
| PROJ. MGR. | Beard | SUPT      |     |
| ACCTING    | E     | POST DATE | 6/5 |
| PAID DATE  |       | CHECK #   |     |

A finance charge will be assessed on all invoices which are past due. A 25% restocking fee will apply to all returned merchandise.  
Register to order supplies or service online at www.raymorgan.com. Thank you for your business!

|                     |                 |
|---------------------|-----------------|
| Invoice SubTotal    | \$420.00        |
| Tax:                | \$25.79         |
| Invoice Total       | \$445.79        |
| <b>Balance Due:</b> | <b>\$445.79</b> |



Office Depot, Inc  
PO BOX 630813  
CINCINNATI OH  
45263-0813

# ORIGINAL INVOICE

10000

## THANKS FOR YOUR ORDER

IF YOU HAVE ANY QUESTIONS  
OR PROBLEMS, JUST CALL US  
FOR CUSTOMER SERVICE ORDER: (888) 263-3423  
FOR ACCOUNT: (800) 721-6592

FEDERAL ID:59-2663954

| INVOICE NUMBER | AMOUNT DUE | PAGE NUMBER |
|----------------|------------|-------------|
| 1466787052     | 118.30     | Page 2 of 2 |
| INVOICE DATE   | TERMS      | PAYMENT DUE |
| 05-MAY-12      | Net 30     | 11-JUN-12   |

### BILL TO:

ATTN: ACCTS PAYABLE  
MATT CONSTRUCTION CORP  
9814 NORWALK BLVD STE 100  
SANTA FE SPRINGS CA 90670-2997

### SHIP TO:

MATT CONSTRUCTION  
7575 N PALM AVE STE 101  
FRESNO CA 93711-5505

RECEIVED  
MATT CONSTRUCTION  
2012 9 1 100289

|                               |                                 |              |               |            |              |            |               |                   |
|-------------------------------|---------------------------------|--------------|---------------|------------|--------------|------------|---------------|-------------------|
| ACCOUNT NUMBER                | JOB SITE #                      | SHIP TO ID   | ORDER NUMBER  | ORDER DATE | SHIPPED DATE |            |               |                   |
|                               | 30303                           | 7575NPALMAVE | 1466787052    | 05-MAY-12  | 05-MAY-12    |            |               |                   |
| BILLING ID                    | ACCOUNT MANAGER                 | RELEASE      | ORDERED BY    | DESKTOP    | JOB #        |            |               |                   |
|                               |                                 | B            |               |            |              |            |               |                   |
|                               |                                 |              | FRESNO OFFICE |            |              |            |               |                   |
| CATALOG ITEM #/<br>MANUF CODE | DESCRIPTION/<br>CUSTOMER ITEM # |              | U/M<br>TAX    | QTY<br>ORD | QTY<br>SHP   | QTY<br>B/O | UNIT<br>PRICE | EXTENDED<br>PRICE |

JOB NAME: Chaparral 300

JOB NO. 30303 ACCT: 30303  
COST CODE 30303 COST TYPE split  
PROJ. MGR 30303 SUPT  
ACCTING 30303 POST DATE 6/5  
PAID DATE 6/5 CHECK # 6/5

30303T NB \$1.42  
30303T M \$116.88

|           |        |
|-----------|--------|
| SUB-TOTAL | 109.67 |
| DELIVERY  | 0.00   |
| SALES TAX | 8.63   |
| TOTAL     | 118.30 |

All amounts are based on USD currency

To return supplies, please repack in original box and insert our packing list, or copy of this invoice. Please note problem so we may issue credit or replacement, whichever you prefer. Please do not ship collect. Please do not return furniture or machines until you call us first for instructions. Shortage or damage must be reported within 5 days after delivery.

### DETACH HERE

| CUSTOMER NAME          | BILLING ID | INVOICE NUMBER | INVOICE DATE | INVOICE AMOUNT | AMOUNT ENCLOSED |
|------------------------|------------|----------------|--------------|----------------|-----------------|
| MATT CONSTRUCTION CORP |            | 1466787052     | 05-MAY-12    | 118.30         |                 |

FL0

003030303 0014667870522 000000011830 1

Please  
Send Your  
Check to:

OFFICE DEPOT  
PO Box 70025  
Los Angeles CA 90074-0025

Please return this stub with your payment to  
ensure prompt credit to your account.

Please DO NOT staple or fold. Thank You.



Office Depot, Inc  
PO BOX 630813  
CINCINNATI OH  
45263-0813

# ORIGINAL INVOICE

10000

## THANKS FOR YOUR ORDER

IF YOU HAVE ANY QUESTIONS  
OR PROBLEMS, JUST CALL US

FOR CUSTOMER SERVICE ORDER: (888) 263-3423  
FOR ACCOUNT: (800) 721-6592

FEDERAL ID:59-2663954

| INVOICE NUMBER | AMOUNT DUE | PAGE NUMBER |
|----------------|------------|-------------|
| 1466787052     | 118.30     | Page 1 of 2 |
| INVOICE DATE   | TERMS      | PAYMENT DUE |
| 05-MAY-12      | Net 30     | 11-JUN-12   |

### BILL TO:

ATTN: ACCTS PAYABLE  
MATT CONSTRUCTION CORP  
9814 NORWALK BLVD STE 100  
SANTA FE SPRINGS CA 90670-2997

### SHIP TO:

MATT CONSTRUCTION  
7575 N PALM AVE STE 101  
FRESNO CA 93711-5505

005767-000289



| ACCOUNT NUMBER  |                 | JOB SITE #                      | SHIP TO ID   | ORDER NUMBER | ORDER DATE | SHIPPED DATE  |               |                   |
|---|-----------------|---------------------------------|--------------|--------------|------------|---------------|---------------|-------------------|
| 1571092   |                 | 30303                           | 7575NPALMAVE | 1466787052   | 05-MAY-12  | 05-MAY-12     |               |                   |
| BILLING ID  | ACCOUNT MANAGER | RELEASE                         | ORDERED BY   | DESKTOP      |            | JOB #         |               |                   |
| 30281   |                 | B                               |              |              |            | FRESNO OFFICE |               |                   |
| CATALOG ITEM #/<br>MANUF CODE   |                 | DESCRIPTION/<br>CUSTOMER ITEM # | U/M          | QTY<br>ORD   | QTY<br>SHF | QTY<br>B/O    | UNIT<br>PRICE | EXTENDED<br>PRICE |
| Note: SPC 80105299932 Date: 05-MAY-12 Location: 2527 Register: 003 Trans #: 08311 |                 |                                 |              |              |            |               |               |                   |
| 212625<br>4095  |                 | TOWEL,PAPER,15RL/PK,WHIT        | EA           | 1            | 1          | 0             | 14.990        | 14.99             |
| JOB #: FRESNO OFFICE  |                 |                                 |              |              |            |               |               |                   |
| 188487<br>11631   |                 | Gum,Orbit,BUBBLEMINT            | EA           | 1            | 1          | 0             | 1.420         | 1.42              |
| JOB #: FRESNO OFFICE  |                 |                                 |              |              |            |               |               |                   |
| 320741<br>P205BP2-D2  |                 | PENCIL,DRAFTING,SHARP,.5M       | PK           | 1            | 1          | 0             | 9.790         | 9.79              |
| JOB #: FRESNO OFFICE  |                 |                                 |              |              |            |               |               |                   |
| 753990<br>12702   |                 | TISSUE,BATH,SCOTT,XTRSFT,       | PK           | 1            | 1          | 0             | 10.490        | 10.49             |
| JOB #: FRESNO OFFICE  |                 |                                 |              |              |            |               |               |                   |
| 677947<br>1804  |                 | PAPER,PREMIUM                   | CT           | 1            | 1          | 0             | 42.990        | 42.99             |
| JOB #: FRESNO OFFICE  |                 |                                 |              |              |            |               |               |                   |
| 677947<br>1804  |                 | Coupon Discount                 | CT           | 1            | 1          | 0             | -17.990       | -17.99            |
| JOB #: FRESNO OFFICE  |                 |                                 |              |              |            |               |               |                   |
| 414693<br>CN066FN#140   |                 | INK,HP 920,3PK,TRICOLOR         | PK           | 1            | 1          | 0             | 27.990        | 27.99             |
| JOB #: FRESNO OFFICE  |                 |                                 |              |              |            |               |               |                   |
| 715395<br>CD971AN#140   |                 | INK,HP 920,BLACK                | EA           | 1            | 1          | 0             | 19.990        | 19.99             |
| JOB #: FRESNO OFFICE  |                 |                                 |              |              |            |               |               |                   |

005767-000289

CONTINUED ON NEXT PAGE...



**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

**Invoice Detail:**

**Safety Supplies 013200 M**

| <u>Vendor</u> | <u>Invoice #</u> | <u>Amount</u>            |
|---------------|------------------|--------------------------|
| Home Depot    | 42712            | \$ 441.90                |
| <b>Total</b>  |                  | <u>\$ 107/ 441.90 9/</u> |

Account#: [REDACTED]

HOME DEPOT

INV042712

4/27/2012

[REDACTED]

| PM         | JOB/ACCT# | EXTRA | Cost Code | C | Amount      |                  |
|------------|-----------|-------|-----------|---|-------------|------------------|
| D.CONDREAY | 31005     |       | 034000    | M | \$ 216.41   |                  |
|            | 31005     |       | 034000    | M | \$ 770.37   |                  |
|            | 31005     |       | 034000    | M | \$ (129.42) |                  |
|            | 31005     |       | 034000    | M | \$ 36.01    | \$ [REDACTED]    |
| D.CONDREAY | 31022     |       | 014200    | M | \$ 63.97    |                  |
|            | 31022     |       | 014200    | M | \$ 38.71    | \$ [REDACTED]    |
| D.MILLER   | 31028     |       | 013200    | M | \$ 41.68    |                  |
|            | 31028     |       | 013200    | M | \$ 12.31    | \$ [REDACTED]    |
| S.GARCIA   | 09-30303  |       | 013200    | M | \$ 441.90   | 109/ 441.90 106/ |
|            | 09-30303  |       | 013300    | M | \$ 73.53    | \$ [REDACTED]    |
|            | 09-30303  |       | 016300    | M | \$ 14.55    | \$ [REDACTED]    |

G&amp;A

01-00.1130

\$ [REDACTED]  
\$ [REDACTED]

[REDACTED]

|           |       |  |           |  |
|-----------|-------|--|-----------|--|
| JOB NAME  | G & A |  |           |  |
| JOB NO.   |       |  | ACCT#     |  |
| COST CODE |       |  | COST TYPE |  |
| PROJ. MGR | NA    |  | SUPT      |  |
| ACCTING   |       |  | POST DATE |  |

NNNN-NNNN-NNNY-NNNN  
F947119006880022-

ACCOUNT: [REDACTED]  
MATT CONSTRUCTION CO  
9814 NORWALK BLVD STE 100  
ATTN: A/P  
SANTA FE SPRINGS CA 90670-2997

24592



1. The first step in the process of creating a new product is to identify a market need. This involves conducting market research to understand what consumers are looking for and what gaps exist in the current market.

2. Once a market need is identified, the next step is to develop a concept. This involves brainstorming ideas and creating a rough sketch of the product.

3. The third step is to create a prototype. This is a physical model of the product that allows you to test its functionality and make any necessary adjustments.

4. After the prototype is created, the next step is to conduct a feasibility study. This involves evaluating the product's potential for success based on factors such as cost, time, and market demand.

5. Once the feasibility study is complete, the next step is to develop a business plan. This document outlines the product's marketing strategy, financial projections, and overall business goals.

6. The final step in the process is to launch the product. This involves creating a marketing campaign to promote the product and making it available to consumers.

NNNN-NNNN-NNNY-NNNN  
E9J471180006960022\*



**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Jobsite Temporary Fencing 013300 M

| <u>Vendor</u> | <u>Invoice #</u> | <u>Amount</u>           |
|---------------|------------------|-------------------------|
| Home Depot    | 42712            | \$ 73.53                |
| Total         |                  | <u>\$ 111/ 73.53 9/</u> |

Account#: [REDACTED]

HOME DEPOT

INV042712

4/27/2012 [REDACTED]

| PM         | JOB/ACCT# | EXTRA | Cost Code | C | Amount      |                 |
|------------|-----------|-------|-----------|---|-------------|-----------------|
| D.CONDREAY | 31005     |       | 034000    | M | \$ 216.41   |                 |
|            | 31005     |       | 034000    | M | \$ 770.37   |                 |
|            | 31005     |       | 034000    | M | \$ (129.42) |                 |
|            | 31005     |       | 034000    | M | \$ 36.01    | \$ [REDACTED]   |
| D.CONDREAY | 31022     |       | 014200    | M | \$ 63.97    |                 |
|            | 31022     |       | 014200    | M | \$ 38.71    | \$ [REDACTED]   |
| D.MILLER   | 31028     |       | 013200    | M | \$ 41.68    |                 |
|            | 31028     |       | 013200    | M | \$ 12.31    | \$ [REDACTED]   |
| S.GARCIA * | 09-30303  |       | 013200    | M | \$ 441.90   | \$ [REDACTED]   |
|            | 09-30303  |       | 013300    | M | \$ 73.53    | 112/ 73.53 110/ |

G&amp;A

01-00.1130

\$ [REDACTED]  
\$ [REDACTED]

|           |       |  |           |  |
|-----------|-------|--|-----------|--|
| JOB NAME  | G & A |  |           |  |
| JOB NO.   |       |  | ACCT#     |  |
| COST CODE |       |  | COST TYPE |  |
| PROJ. MGR | TA    |  | SUPT      |  |
| ACCTING   |       |  | POST DATE |  |

ACCOUNT: [REDACTED]  
MATT CONSTRUCTION CO  
9814 NORWALK BLVD STE 100  
ATTN: A/P  
SANTA FE SPRINGS CA 90670-2997

2452B

Payment Due Date: 05/18/2012  
Please make checks payable to: HOME DEPOT CREDIT SERVICES



| <b>Acct #:</b>                    |                | <b>MATT CONSTRUCTION CO</b> |                   |                                      |                     | <b>Acct #:</b>                      |  | <b>MATT CONSTRUCTION CO</b>          |  |                                     |  |
|-----------------------------------|----------------|-----------------------------|-------------------|--------------------------------------|---------------------|-------------------------------------|--|--------------------------------------|--|-------------------------------------|--|
| <b>Purchased by:</b>              |                | <b>SMITH ED</b>             |                   | <b>Invoice:</b>                      |                     | <b>3029097</b>                      |  | <b>Purchased by:</b>                 |  | <b>SMITH ED</b>                     |  |
| <b>Ship To:</b>                   |                |                             |                   | <b>Purchase Order/<br/>Job Name:</b> |                     | <b>CHAFFEEZOO</b>                   |  | <b>Ship To:</b>                      |  |                                     |  |
|                                   |                |                             |                   | <b>Amount Due:</b>                   |                     | <b>73.53</b>                        |  | <b>Purchase Order/<br/>Job Name:</b> |  | <b>CHAFFEEZOO</b>                   |  |
|                                   |                |                             |                   | <b>Customer Agreement #:</b>         |                     | <b>Transaction Date: 04/16/2012</b> |  | <b>Amount Due:</b>                   |  | <b>73.53</b>                        |  |
|                                   |                |                             |                   | <b>Store #, Location:</b>            |                     | <b>8529, SELMA</b>                  |  | <b>Customer Agreement #:</b>         |  | <b>Transaction Date: 04/16/2012</b> |  |
| <u>SKU #</u>                      | <u>PRODUCT</u> | <u>QTY</u>                  | <u>UNIT PRICE</u> | <u>TOTAL PRICE</u>                   |                     |                                     |  |                                      |  |                                     |  |
| 0000114348                        | TAPE           | 1.0000 EA                   | 3.07              | 3.07                                 |                     |                                     |  |                                      |  |                                     |  |
| 0000424250                        | LOCK           | 1.0000 EA                   | 13.98             | 13.98                                |                     |                                     |  |                                      |  |                                     |  |
| 0000114347                        | TAPE           | 1.0000 EA                   | 3.97              | 3.97                                 |                     |                                     |  |                                      |  |                                     |  |
| 0000424250                        | LOCK           | 1.0000 EA                   | 13.98             | 13.98                                |                     |                                     |  |                                      |  |                                     |  |
| 0000750336                        | 6D NAILS       | 40.0000 EA                  | 0.10              | 4.00                                 |                     |                                     |  |                                      |  |                                     |  |
| -continued                        |                |                             |                   |                                      |                     |                                     |  |                                      |  |                                     |  |
| <b>CY - 30303 → CY . 30303 T.</b> |                |                             |                   |                                      |                     |                                     |  |                                      |  |                                     |  |
|                                   |                |                             |                   |                                      | <b>CC 0133000 M</b> |                                     |  |                                      |  |                                     |  |

| <b>Acct MAT</b>  |                  | <b>Acct# MATT</b>  |  |  |  | <b>Acct# MATT</b>  |  |  |  |
|------------------|------------------|--------------------|--|--|--|--------------------|--|--|--|
| <b>Purc IBAF</b> |                  | <b>Purcl IBARf</b> |  |  |  | <b>Purcl IBARf</b> |  |  |  |
| <b>Ship</b>      |                  | <b>Shlp</b>        |  |  |  | <b>Shlp</b>        |  |  |  |
| <b>Cus</b>       |                  | <b>Cust</b>        |  |  |  | <b>Cust</b>        |  |  |  |
| <b>Sto</b>       |                  | <b>Store</b>       |  |  |  | <b>Store</b>       |  |  |  |
| <u>SKU</u>       | <u>TAL PRICE</u> | <u>SKU #</u>       |  |  |  |                    |  |  |  |
| 0000             | 10.97            | 000082             |  |  |  |                    |  |  |  |
| 0000             | 11.42            | 000016             |  |  |  |                    |  |  |  |
| 0000             | 10.86            | 000053             |  |  |  |                    |  |  |  |
| 0000             | 10.86            | 000070             |  |  |  |                    |  |  |  |
| 0000             | 7.70             | 000070             |  |  |  |                    |  |  |  |
| 0000             | 7.68             | 000068             |  |  |  |                    |  |  |  |
| 0000             | 7.68             | 000070             |  |  |  |                    |  |  |  |
| 0000             | 10.86            | 000070             |  |  |  |                    |  |  |  |
| 0000             | 10.86            | 000086             |  |  |  |                    |  |  |  |
| 0000             | 10.86            | 000081             |  |  |  |                    |  |  |  |
| 000C             | 10.86            | 000081             |  |  |  |                    |  |  |  |
| OC               | 10.97            |                    |  |  |  |                    |  |  |  |
| -con             | 10.86            |                    |  |  |  |                    |  |  |  |

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

**Invoice Detail:**

**Dumpster Service 014500 M**

| <u>Vendor</u> | <u>Invoice #</u> | <u>Amount</u>       |
|---------------|------------------|---------------------|
| Kroeker, Inc  | 1125004          | 114/ 296.73         |
| Kroeker, Inc  | 1125123          | 115/ 300.36         |
| Kroeker, Inc  | 1125156          | 116/ 255.15         |
| <b>Total</b>  |                  | <b>\$ 852.24</b> 9/ |





6/6  
KROEKER, INC.  
DEMOLITION AND RECYCLING  
4627 S. CHESTNUT AVENUE  
FRESNO, CALIFORNIA 93725  
559.237.3764 FAX 559.268.3366  
CA LIC. #621866 AZ LIC. #131453  
NV LIC. #50909

RECEIVED

CUSTOMER #: 5566

INVOICE #: 1125004

INVOICE DATE: 05/17/12

DUE DATE: 06/16/12

YOUR REF#: EXCHANGE

BILL TO:

MATT CONSTRUCTION

9814 NORWALK BLVD #100

SANTA FE SPRINGS, CA 90670

MAY 21 2012

MATT CONSTRUCTION

JOB: R11478

MATT / FRESNO CHAFFEE ZOO

894 W. BELMONT

\$\$130/\$45per ton/10% CITY FEE

FRESNO CITY, CA

| DESCRIPTION                   | QUANTITY | PRICE         | AMOUNT |
|-------------------------------|----------|---------------|--------|
| 05/16/12                      |          |               |        |
| HAULING RATE FOR BOX#114      | 1.00 BOX | 130.000 / BOX | 130.00 |
| 33100 GROSS                   |          |               |        |
| 27460 TARE                    |          |               |        |
| 5640 NET                      | 2.82 TON | 45.000 / TON  | 126.90 |
| 5% FUEL SURCHARGE             |          |               | 12.85  |
| 10% FRESNO CITY FRANCHISE FEE |          |               | 26.98  |
|                               |          | NET DUE:      | 296.73 |

113/

INVOICE DUE UPON RECEIPT

JOB NAME: Chaffee Zoo

JOB NO. 50503 ACCT: 24602  
COST CODE 24602 COST TYPE M  
PROJ. MGR. See ad SPT  
ACCTING K POST DATE 6/5  
PAID DATE CHECK #

**Thank you for your business!**  
**We gladly accept VISA, MASTERCARD & DISCOVER**

Past due accounts will be charged 1.5% per month





KROEKER, INC.  
DEMOLITION AND RECYCLING  
4627 S. CHESTNUT AVENUE  
FRESNO, CALIFORNIA 93725  
559.237.3764 FAX 559.268.3366  
CA LIC. #621866 AZ LIC. #131453  
NV LIC. #50909

CUSTOMER #: 5559

INVOICE #: 1125123

INVOICE DATE: 05/24/12

DUE DATE: 06/23/12

YOUR REF#: EXCHANGE

**BILL TO:**

MATT CONSTRUCTION  
9814 NORWALK BLVD #100  
SANTA FE SPRINGS, CA 90670

JOB: R11478

MATT / FRESNO CHAFFEE ZOO  
894 W. BELMONT  
\$\$130/\$45per ton/10% CITY FEE  
FRESNO CITY, CA

MAY 29 2012

| DESCRIPTION                   | QUANTITY | PRICE         | AMOUNT |
|-------------------------------|----------|---------------|--------|
| 05/23/12                      |          |               |        |
| HAULING RATE FOR BOX#228      | 1.00 BOX | 130.000 / BOX | 130.00 |
| 33420 GROSS                   |          |               |        |
| 27640 TARE                    |          |               |        |
| 5780 NET                      | 2.89 TON | 45.000 / TON  | 130.05 |
| 5% FUEL SURCHARGE             |          |               | 13.00  |
| 10% FRESNO CITY FRANCHISE FEE |          |               | 27.31  |
| NET DUE:                      |          |               | 300.36 |

113/

**INVOICE DUE UPON RECEIPT**

**JOB NAME:** Chaffee Zoo

**JOB NO.** 30325

**COST CODE** 04500

**PROJ. MGR** [Signature]

**ACCTING** [Signature]

**PAID DATE**

**ACCT:**

**COST TYPE** M

**SUPT**

**POST DATE** 6/5

**CHECK #**

**Thank you for your business!**  
**We gladly accept VISA, MASTERCARD & DISCOVER**

Past due accounts will be charged 1.5% per month





KROEKER, INC.  
DEMOLITION AND RECYCLING  
4627 S. CHESTNUT AVENUE  
FRESNO, CALIFORNIA 93725  
559.237.3764 FAX 559.268.3366  
CA LIC. #621866 AZ LIC. #131453  
NV LIC. #50909

CUSTOMER # 5550

INVOICE #: 1125156

INVOICE DATE: 05/25/12

DUE DATE: 06/24/12

YOUR REF#: EXCHANGE

**BILL TO:**

MATT CONSTRUCTION  
9814 NORWALK BLVD #100  
SANTA FE SPRINGS, CA 90670

JOB: R11478

MATT / FRESNO CHAFFEE ZOO  
894 W. BELMONT  
\$\$130/\$45per ton/10% CITY FEE  
FRESNO CITY, CA

MAY 31 2012

| DESCRIPTION                   | QUANTITY | PRICE         | AMOUNT |
|-------------------------------|----------|---------------|--------|
| 05/24/12                      |          |               |        |
| HAULING RATE FOR BOX#286      | 1.00 BOX | 130.000 / BOX | 130.00 |
| 30500 GROSS                   |          |               |        |
| 26460 TARE                    |          |               |        |
| 4040 NET                      | 2.02 TON | 45.000 / TON  | 90.90  |
| 5% FUEL SURCHARGE             |          |               | 11.05  |
| 10% FRESNO CITY FRANCHISE FEE |          |               | 28.20  |
| NET DUE:                      |          |               | 255.15 |

113/

**INVOICE DUE UPON RECEIPT**

JOB NAME: Chaffee Zoo

|            |          |           |     |
|------------|----------|-----------|-----|
| JOB NO.    | 503052   | ACCT:     |     |
| COST CODE  | 4500     | COST TYPE | M   |
| PROJ. MGR. | 05/04/12 | SUPT      |     |
| ACCTING    | E        | POST DATE | 5/5 |
| PAID DATE  |          | CHECK #   |     |

**Thank you for your business!**  
**We gladly accept VISA, MASTERCARD & DISCOVER**

*Past due accounts will be charged 1.5% per month*



**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Drinking Water 015040 M



| <u>Vendor</u> | <u>Invoice #</u> | <u>Amount</u>   |
|---------------|------------------|-----------------|
| Culligan      | 60112            | \$ 22.57        |
| <b>Total</b>  |                  | <u>\$ 22.57</u> |

118/ 9/



2479 S ORANGE AVE  
FRESNO, CA 93725  
(559)233-3055 Fax: (559)233-3230  
www.culligan.com

Inv. 060112 6/13

|   |  |  |  |
|---|--|--|--|
| IF PAYING BY CREDIT CARD, PLEASE CHECK CORRECT CARD AND FILL OUT BELOW                                      |  |  |  |
| <input type="checkbox"/>  | <input type="checkbox"/>  | <input type="checkbox"/> PLEASE CHECK BOX TO ENROLL<br>IN AUTOMATIC BILL PAYMENT |  |
| CARD NUMBER   |  | V. CODE  |  |
| SIGNATURE   |  | EXP. DATE  |  |
| DATE  | PAY THIS AMOUNT  | ACCOUNT NUMBER   |  |
| 06/01/2012  | \$22.57  | 246090   |  |
| PAY BY DATE: JUN 20   |  | AMOUNT PAID \$   |  |

ADDRESSEE:

000655  MATT CONSTRUCTION  
9814 NORWALK BLVD STE 100  
SANTA FE SPRINGS, CA 90670-2997

## REMIT PAYMENT TO:

CENTRAL VALLEY CULLIGAN  
2479 S ORANGE AVE  
FRESNO, CA 93725-1332

JUN 07 2012



## REFERENCES

**BALANCE FORWARD**

**RETURN THIS TOP PORTION WITH YOUR PAYMENT**

BRANCH ID: 01-02  
CUSTOMER: MATT CONSTRUCTION

|            |          |                           |           | PREVIOUS BALANCE: | \$12.67 |
|------------|----------|---------------------------|-----------|-------------------|---------|
| DATE       | QUANTITY | DESCRIPTION               | REF       | AMOUNT            | BALANCE |
| 05/03/2012 | -1.00    | Deposit BW-PURIFIED 5-GAL | 800314338 | -6.00             | 6.67    |
| 05/17/2012 | 2.00     | BW-PURIFIED 5-GAL         | 800316077 | 15.90             | 22.57   |
| 05/21/2012 | -1.00    | PAYMENT - CHECK           | 143276    | -12.67            | 9.90    |
| 06/01/2012 | 1.00     | HOT/COLD DISPENSER        |           | 11.00             | 20.90   |
| 06/01/2012 | 1.00     | MONTHLY SERVICE FEE       |           | 1.67              | 22.57   |

**JOB NAME:**

**JOB NO.**

COST CODE

PROJ. MGE

ACCTING

PAID DATE

### FACTS:

COST TYPE

RUPT

POST DATE

CHECK #

Service 06/01-06/30

For more information and to obtain additional consumer information relating to water quality, including a bottled water report, contact Culligan Water at (559) 233-3055 or [www.culliganfresno.com](http://www.culliganfresno.com).

| ACCOUNTS ARE SUBJECT TO A LATE PAYMENT FINANCE CHARGE |               |             |                                  |          |
|---|---------------|-------------|----------------------------------|----------|
| FINANCE CHARGE SCHEDULE                               |               |             | PLEASE PAY NOW<br>BALANCE BEFORE |          |
| OVER \$   | PERIODIC RATE | ANNUAL RATE |                                  |          |
| 0   | 1.50 %        | 18.00 %     | JUN 20                           |          |
| TO  | PERIODIC RATE | ANNUAL RATE | MIN CHARGE                       |          |
| 0   | 1.50 %        | 18.00 %     | 0.00                             |          |
| 0-30  | 31-60         | 61-90       | Over 90                          | Next Del |
| 22.57   | 0.00          | 0.00        | 0.00                             |          |

|             |   |
|-------------|---|
| Balance Due |   \$22.57 |
|-------------|---|

Next Deliveries: 06/01/12 06/15/12 06/29/12 07/16/12

CENTRAL VALLEY COLLIGAN  
2479 S ORANGE AVE  
FRESNO, CA 93725

(559) 233-3055 Fax: (559) 235-3030

SERVICE ADDRESS:  
MATT CONSTRUCTION  
CP-STEVAN GARCIA  
894 W BELMONT  
FRESNO CA 93723

ARE YOU INTERESTED IN EMAILED STATEMENTS?  
STARTING JANUARY OF 2008 WE WILL BE ABLE  
TO PROVIDE YOUR STATEMENTS VIA EMAIL  
PLEASE CALL OUR OFFICE NOW WITH YOUR EMAIL ADDRESS

| STATEMENT DATE | ACCOUNT NUMBER | NAME              |
|----------------|----------------|-------------------|
| 06/01/2012     | [REDACTED]     | MATT CONSTRUCTION |

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Chemical Toilet 015320 M

| <u>Vendor</u>     | <u>Invoice #</u> | <u>Amount</u>                     |
|-------------------|------------------|-----------------------------------|
| Crown Services Co | 52512            | <u>120/ 520.00</u>                |
| Total             |                  | <u>\$ <del>12</del> 520.00 9/</u> |



# CROWN SERVICES Co.

P.O. Box 11921 • FRESNO, CA 93775  
PHONE: 559 442-0845 • FAX: 559 233-4614

## INVOICE STATEMENT

Account No.

1872

6/13

**THIS INVOICE IS NOW DUE AND PAYABLE**

MATT CONSTRUCTION  
9814 NORWALK BLVD ST# 100  
SANTE FE SPRINGS, CA 90670

RECEIVED

MAY 29 2012

Any transactions after  
this date will be shown  
on your next invoice.

MO. DAY YR.  
05/25/12

MATT CONSTRUCTION

\$ AMOUNT ENCLOSED

PAYMENT IS DUE UPON RECEIPT OF THIS INVOICE. LATE PAYMENTS ARE SUBJECT TO A MONTHLY FINANCE CHARGES.

PLEASE DETACH AND RETURN ABOVE PORTION WITH YOUR REMITTANCE. Thank you.

| Date     | Description            | Reference      | Qty | Unit    | Charges | Credits | Fees | Balance |
|----------|------------------------|----------------|-----|---------|---------|---------|------|---------|
|          | PREVIOUS BAL.          |                |     |         |         |         |      | 420.00  |
| 05/11/12 | TOILET 1XWK SERVICE    | EXTRA SERVICE  | 2   | 20.00   | 40.00   |         |      | 460.00  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |         |         |         |      |         |
| 05/11/12 | SINK 1XWK SERVICE      | EXTRA SERVICE  | 1   | 20.00   | 20.00   |         |      | 480.00  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |         |         |         |      |         |
| 05/11/12 | 250G TANK 1XWK SERVICE | EXTRA SERVICE  | 1   | 40.00   | 40.00   |         |      | 520.00  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |         |         |         |      |         |
| 05/14/12 | PAYMENT-THANK YOU      | 143132         | 1   | -420.00 |         | 420.00  |      | 100.00  |
| 05/25/12 | TOILET RENTAL          | 28 DAY BILLING | 2   | 10.00   | 20.00   |         | 1.60 | 121.60  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |         |         |         |      |         |
| 05/25/12 | TOILET 1XWK SERVICE    | 28 DAY BILLING | 2   | 65.00   | 130.00  |         | 8.00 | 259.60  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |         |         |         |      |         |
| 05/25/12 | SINK RENTAL            | 28 DAY BILLING | 1   | 10.00   | 10.00   |         | 0.80 | 270.40  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |         |         |         |      |         |
| 05/25/12 | SINK 1XWK SERVICE      | 28 DAY BILLING | 1   | 60.00   | 60.00   |         | 4.00 | 334.40  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |         |         |         |      |         |
| 05/25/12 | 250G TANK RENTAL       | 28 DAY BILLING | 1   | 20.00   | 20.00   |         | 1.60 | 356.00  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |         |         |         |      |         |

| Previous Balance |         | Credits |         | Charges |          | Fees  |             | New Balance |                 |
|------------------|---------|---------|---------|---------|----------|-------|-------------|-------------|-----------------|
| 420.00           |         | -420.00 |         | 520.00  |          | 16.00 |             | 520.00      |                 |
| CURRENT          | 30 DAYS |         | 60 DAYS | 90DAYS  | 120 DAYS |       | LATE CHARGE |             | PAY THIS AMOUNT |
| 520.00           |         |         |         |         |          |       |             |             |                 |

For your personal records:

JOB NAME: Chaffee Zoo

MATT CONSTRUCTION

JOB NO. 10005T ACCT: 10005T  
COST CODE 10005T COST TYPE M  
PROJ. MGR. 10005T Supt  
ACCTING 10005T POST DATE 10005T  
PAID DATE 10005T CHECK # 10005T

ACCT. NO.

INVOICE

Any transactions after  
this date will be shown  
on your next invoice.

MO. DAY YR.  
05/25/12

PAYMENT IS DUE UPON RECEIPT OF THIS INVOICE. LATE PAYMENTS ARE SUBJECT TO A MONTHLY FINANCE CHARGES.

CROWN SERVICES CO

(559) 442-0845





# CROWN SERVICES Co.

P.O. BOX 11921 • FRESNO, CA 93775  
PHONE: 559 442-0845 • FAX: 559 233-4614

## INVOICE STATEMENT

Account No. 1872

**THIS INVOICE IS NOW DUE AND PAYABLE**

MATT CONSTRUCTION  
9814 NORWALK BLVD ST# 100  
SANTE FE SPRINGS, CA 90670

Any transactions after  
this date will be shown  
on your next invoice.

MO DAY YR.


05/25/12

\$                       
AMOUNT ENCLOSED

PAYMENT IS DUE UPON RECEIPT OF THIS INVOICE. LATE PAYMENTS ARE SUBJECT TO A MONTHLY FINANCE CHARGES.

PLEASE DETACH AND RETURN ABOVE PORTION WITH YOUR REMITTANCE. Thank you.

| Date     | Description            | Reference      | Qty | Unit   | Charges | Credits | Fees | Balance |
|----------|------------------------|----------------|-----|--------|---------|---------|------|---------|
| 05/25/12 | 250G TANK 1XWK SERVICE | 28 DAY BILLING | 1   | 160.00 | 160.00  |         | 4.00 | 520.00  |
|          | 0 FRESNO ZOO-#30303 BL |                |     |        |         |         |      |         |



| Previous Balance |         | Credits |         | Charges  |             | Fees  |                 | New Balance |  |
|------------------|---------|---------|---------|----------|-------------|-------|-----------------|-------------|--|
| 420.00           |         | -420.00 |         | 520.00   |             | 20.00 |                 | 520.00      |  |
| CURRENT          | 30 DAYS | 60 DAYS | 90 DAYS | 120 DAYS | LATE CHARGE |       | PAY THIS AMOUNT |             |  |
| 520.00           |         |         |         |          |             |       |                 |             |  |

## INVOICE

For your personal records:

MATT CONSTRUCTION

Any transactions after  
this date will be shown  
on your next invoice.

ACCT.NO. 1872 \$                      Amount sent  
Check No.                      Date sent                     

MO. DAY YR.

05/25/12

PAYMENT IS DUE UPON RECEIPT OF THIS INVOICE. LATE PAYMENTS ARE SUBJECT TO A MONTHLY FINANCE CHARGES.

CROWN SERVICES CO

(559) 442-0845



**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

**Invoice Detail:**

**Postage & Courier Service - 015760 M**

| <u>Vendor</u> | <u>Invoice #</u> | <u>Amount</u>  |
|---------------|------------------|--|
| On-Trac       | 7408645          | \$ <span style="border: 1px solid red; padding: 0 2px;">123/</span> 7.86   |
| On-Trac       | 7420416          | <span style="border: 1px solid red; padding: 0 2px;">125/</span> 7.86  |
| <b>Total</b>  |                  | <b>\$ <span style="color: red;">↓↑</span> 15.72 <span style="border: 1px solid red; padding: 0 2px;">9/</span></b> |

Vendor # CALIFOVER

CALIFORNIA  
OVERNIGHT

|           |         |  |      |        |        |  |
|-----------|---------|--|------|--------|--------|--|
| Invoice # | 7408645 |  | Date | 5/5/12 | Amount |  |
|-----------|---------|--|------|--------|--------|--|

09-30303T

015760 M


7.86

124

7.86

122/

G&A OPER  
WESTLAKE  
WESTLAKE  
WESTLAKE



| JOB NAME  |            | SPLIT     |  |
|-----------|------------|-----------|--|
| JOB NO.   |            | ACCT#     |  |
| COST CODE |            | COST TYPE |  |
| PROJ. MGR | <i>Inf</i> | SUPT      |  |
| ACCTG     |            | POST DATE |  |
| PAID DATE |            | CHECK#    |  |

**REMITTANCE ADVICE**PLEASE FORWARD  
YOUR PAYMENT TO**OnTrac**  
Department# 1664  
Los Angeles, CA 90084-1664

ACCOUNT NUMBER

[REDACTED]

| CURRENT INVOICE DETAIL |             |            |
|------------------------|-------------|------------|
| DATE                   | INVOICE NO. | AMOUNT     |
| 5/5/2012               | 7408645     | [REDACTED] |

**PAST  
DUE**

PLEASE INDICATE PAYMENT AMOUNT

**MATT CONSTRUCTION - MAIN OFFICE #2**  
9814 NORWALK BLVD #100  
SANTA FE SPRINGS CA 90670

| ACCOUNT NO. | PAGE   |
|-------------|--------|
| [REDACTED]  | 3 of 7 |

| DATE     | INVOICE NO. |
|----------|-------------|
| 5/5/2012 | 7408645     |

TAX ID #98-0066674  
(877) 227-5139

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

FOR BILLING  
INQUIRIES  
PLEASE CALL

| Date / SVC          | DELIVERY COMPANY         | ZIP        | POD INFO | REFERENCE # | PKG | LBS | TOTAL  |
|---------------------|--------------------------|------------|----------|-------------|-----|-----|--------|
| 5/1/2012 S          | MATT - FRESNO CHAFFEE ZC | 93728-2891 | ilz      | 09- 303031  | 1   | 1   | \$7.86 |
| C11227000001415     | 894 W BELMONT AVE        | FRESNO     | 09:47 AM |             | 0   | N   | 123/   |
| FUEL CHARGE: \$1.16 |                          |            |          |             |     |     |        |

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGS, C=CALTRAC

INVOICE STATEMENT

PAYMENT DUE ON RECEIPT

Vendor # CALIFOVER

CALIFORNIA  
OVERNIGHT

| Invoice # | 7420416 |   | Date | 5/19/12 | Amount |      |
|-----------|---------|---|------|---------|--------|------|
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 31025T    | 015760  | M | 7.86 |         |        |      |
| 32001T    | 015760  | M | 7.86 |         |        |      |
| 32001T    | 015760  | M | 7.86 |         |        |      |
| 32001T    | 015760  | M | 7.86 |         |        |      |
| 09-30303T | 015760  | M | 7.86 | 126/    | 7.86   | 122/ |

G&A ADM  
G&A ADM  
G&A ADM  
WESTLAKE  
WESTLAKE  
WESTLAKE

|            |      |       |
|------------|------|-------|
| 01-01.7280 | 7.86 |       |
| 01-01.7280 | 7.86 |       |
| 01-01.7280 | 7.86 | 23.58 |
| 01-08.7280 | 7.86 |       |
| 01-08.7280 | 7.86 |       |
| 01-08.7280 | 7.86 | 23.58 |

506.19 506.19

| JOB NAME  | SPLIT     |  |
|-----------|-----------|--|
| JOB NO.   | ACCT#     |  |
| COST CODE | COST TYPE |  |
| PROJ. MGR | SUPT      |  |
| ACCTG     | POST DATE |  |
| PAID DATE | CHECK#    |  |



# REMITTANCE ADVICE

PLEASE FORWARD  
YOUR PAYMENT TO

OnTrac  
P.O. BOX 841664  
Los Angeles, CA 90084-1664

|                |
|----------------|
| ACCOUNT NUMBER |
| [REDACTED]     |

|                        |             |                             |
|------------------------|-------------|-----------------------------|
| CURRENT INVOICE DETAIL |             | AMOUNT                      |
| DATE                   | INVOICE NO. |                             |
| 5/19/2012              | 7420416     | [REDACTED]                  |
| PAST DUE               |             | PLEASE INDICATE PAYMENT AMT |



MATT CONSTRUCTION - MAIN OFFICE #2  
9814 NORWALK BLVD #100  
SANTA FE SPRINGS CA 90670

RECEIVED

MAY 29 2012

MATT CONSTRUCTION

|             |        |
|-------------|--------|
| ACCOUNT NO. | PAGE   |
| [REDACTED]  | 1 of 6 |

|           |             |
|-----------|-------------|
| DATE      | INVOICE NO. |
| 5/19/2012 | 7420416     |

|                    |
|--------------------|
| TAX ID #98-0066674 |
| (877) 227-5139     |

DETACH HERE

TO INSURE PROPER CREDIT PLEASE RETURN THIS STUB WITH YOUR REMITTANCE

FOR BILLING  
INQUIRIES  
PLEASE CALL

Effective Immediately, OnTrac announces new remittance address for payments  
Effective Immediately, OnTrac announces new remittance address for payments

| Date / SVC | DELIVERY COMPANY | ZIP  | POD INFO | REFERENCE # | PKG LBS | TOTAL   |
|------------|------------------|------|----------|-------------|---------|---------|
| Tracking # | DELIVERY ADDRESS | CITY | DEL TIME |             | LTR SAT | CHARGES |

FUEL CHARGE: \$1.16

|                 |     |                          |            |          |             |     |        |      |
|-----------------|-----|--------------------------|------------|----------|-------------|-----|--------|------|
| 5/15/2012       | S   | MATT - FRESNO CHAFFEE ZC | 93728-2891 | lla      | 09 - 30303T | 1 1 | \$7.86 | 125/ |
| C11227000002653 | 894 | W-BELMONT AVE            | FRESNO     | 10:04 AM |             | 0 N |        |      |

FUEL CHARGE: \$1.16

|            |            |     |            |
|------------|------------|-----|------------|
| [REDACTED] | [REDACTED] | 1 1 | [REDACTED] |
| [REDACTED] | [REDACTED] | 0 N | [REDACTED] |

S=SUNRISE, G=SUNRISE GOLD (PRIORITY), H=HEAVYWEIGHT, W=SATURDAY DEL, M=MONTHLY CHRGS, C=CALTRAC

INVOICE AND STATEMENT

PAYMENT DUE ON RECEIPT

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

**Invoice Detail:**

**Job Site Telephone 016200 M**

| <u>Vendor</u> | <u>Invoice #</u> | <u>Amount</u>   |
|---------------|------------------|---|
| AT&T          | CZ052812         | \$ <span style="border: 1px solid red; padding: 0 2px;">128/</span> 126.07  |
| Verizon       | 1084661703       | <span style="border: 1px solid red; padding: 0 2px;">130/</span> 69.08  |
| <b>Total</b>  |                  | <b>\$ <span style="color: red;">↓↑</span> 195.15 <span style="border: 1px solid red; padding: 0 2px;">9/</span></b> |

Page 1 of 2  
Account Number [REDACTED]  
Billing Date May 28, 2012  
Web Site att.com



at&t

6/13

C20528/2

## Monthly Statement

JUN 07 2012

### Bill-At-A-Glance

|                                  |                     |
|----------------------------------|---------------------|
| Previous Bill                    | 130.22              |
| Payment Received 5-12 Thank you! | 130.22              |
| Adjustments                      | .00                 |
| Balance                          | .00                 |
| Current Charges                  | 126.07              |
| <b>Total Amount Due</b>          | <b>\$126.07</b>     |
| <b>Amount Due In Full by</b>     | <b>Jun 20, 2012</b> |

## Billing Summary

Billing Questions? Visit [att.com/billing](http://att.com/billing) Page 10

|                              |   |               |
|------------------------------|---|---------------|
| Plans and Services           | 1 | 128.07        |
| 1 800 555-5920               |   |               |
| Payment Arrangements:        |   |               |
| 1 877 711-4722               |   |               |
| Change to Service:           |   |               |
| 1 800 555-5920               |   |               |
| Monthly Service              |   | 87.90         |
| Local Usage                  |   | 15.41         |
| Directory Assistance         |   | 1.79          |
| Surcharges and Other Fees    |   | 14.93         |
| Government Fees and Taxes    |   | 6.04          |
| <b>Total Current Charges</b> |   | <b>128.07</b> |

JOB NAME: Chappel Zoo

|            |       |           |      |
|------------|-------|-----------|------|
| JOB NO.    | 00507 | ACCT:     |      |
| COST CODE  | 51620 | COST TYPE | M    |
| PROJ. MGR. |       | SUP1      |      |
| ACCTING    | E     | POST DATE | 6/93 |
| PAID DATE  | -     | CHECK #   |      |

- PREVENT DISCONNECT
  - RATE INCREASE
  - RATE INCREASES
  - CARRIER INFORMATION
  - RATE INCREASE
- See "News You Can Use" for additional information

## Plans and Services

**Monthly Service - May 28 thru Jun 27**

|                    |       |
|--------------------|-------|
| 1. Monthly Charges | 87.90 |
|--------------------|-------|

### Local Usage

**Local Calls**  
If you subscribe to a voicemail service and/or the Call Forwarding feature, local usage charges apply when retrieving mailbox messages and/or each time the Call Forwarding feature is activated.

| Item                          | Calls/Initial  | Additional     |      |
|-------------------------------|----------------|----------------|------|
| <u>No.</u> <u>Description</u> | <u>Minutes</u> | <u>Minutes</u> |      |
| Charges for [REDACTED]        |                |                |      |
| 2. Day Calls                  | 5              | 25             | 1.65 |
| 3. Evening Calls              | 0              | 0              | .00  |
| 4. Night Calls                | 1              | 1              | .11  |
| Total Charges for [REDACTED]  |                |                | 1.76 |

## Charges (

|                   |    |     |       |
|-------------------|----|-----|-------|
| 5. Day Calls      | 80 | 157 | 13.04 |
| 6. Evening Calls  | 0  | 0   | .00   |
| 7. Night Calls    | 6  | 5   | .61   |
| Total Charges for |    |     | 13.65 |
| Total Local Calls |    |     | 15.41 |

## Total Local Usage

### Directory Assistance

|                                   |                                 |      |
|-----------------------------------|---------------------------------|------|
| <b>Local Directory Assistance</b> |                                 |      |
| B.                                | 1 Call(s) billed at \$1.79 each | 1.79 |

Local Toll

**Charges for [REDACTED]**  
**Directory Assistance Summary**  
**Local Directory Assistance**  
 1 Call(s) placed  
 1 Call(s) billed at \$1.7

### **Surcharges and Other Fees**

|  |              |
|--|--------------|
| 9. Federal Subscriber Line Charge      | 13.20        |
| 10. Rate Surcharge                     | 1.38CR       |
| 11. State Regulatory Fee               | .10          |
| 12. Federal Universal Service Fee      | 2.01         |
| <b>Total Surcharges and Other Fees</b> | <b>14.93</b> |

### Government Fees and Taxes

|     |  |      |
|-----|--|------|
| 13. | CA High Cost Fund-B and CA Advanced Svc Fund     | .47  |
| 14. | California Teleconnect Fund Surcharge            | .08  |
| 15. | Universal Lifeline Telephone Service Surcharge   | 1.15 |
| 16. | CA Relay Service and Communications Devices Fund | .20  |
| 17. | 9-1-1 Emergency System                           | .54  |

Local Services provided by AT&T California or AT&T Nevada based upon the service address location.

**GO GREEN** - Enroll in paperless billing.

**Return bottom portion with your check in the enclosed envelope.**

aft.com

**DUE BY: Jun 20, 2012**

**\$126.07**

**Amount After Jun 29, 2012**

**\$136.07**



at&t

**Billing Date May 29, 2012**

Account Number

Please include your account number on your check

MATT CONSTRUCTION CORP  
5814 NORWALK BLVD STE 100  
SANTA FE SPRS CA 90670 - 2997

Make check payable to:  
AT&T  
PO BOX 5025  
CAROL STREAM IL 60197-5025

[illegible]



MATT CONSTRUCTION CORP  
5814 NORWALK BLVD STE 100  
SANTA FE SPGS CA 90670 - 2997

Page 2 of 2  
Account Number [REDACTED]  
Billing Date May 28, 2012

## Plans and Services

### Government Fees and Taxes - Continued

|  |               |
|--|---------------|
| 1. Federal                             | 3.57          |
| <b>Total Government Fees and Taxes</b> | <b>6.04</b>   |
| <b>Total Plans and Services</b>        | <b>126.07</b> |

## News You Can Use

### PREVENT DISCONNECT

All charges must be paid each month to keep your account current. However, "basic service" and its applicable taxes and surcharges **MUST** be paid to avoid disconnection. Currently, for this account that amount is \$25.71. Failure to pay non-basic charges may result in other collection activities, including restriction of toll calls.

### CARRIER INFORMATION

Our records indicate that you have selected AT&T Long Distance or a company that resells their services as your primary local toll carrier and AT&T Long Distance or a company that resells their services as your primary long distance carrier. Please contact us if this does not agree with your records.

### RATE INCREASE

Effective 7/15/2012, the Directory Assistance (DA) rate will increase from \$1.79 to \$1.09 per local DA call. Up to 3 local listings can be provided per DA call. Customers should inform the operator at the beginning of the call if more than one listing is required. For more information, please visit us online at att.com or call the toll-free number on your bill.

### RATE INCREASE

Effective 8/1/2012, the monthly rates for Basic PBX Trunks and Assured PBX Trunks will increase by \$2.50 per trunk, from \$28 to \$30.50. Charges for Extended Area Service and Foreign Exchange Service continue to apply in addition to these line rate increases. For more information, please visit us online at att.com or call the number listed on your bill.

### RATE INCREASES

Effective 8/1/2012 the monthly rates for Single Line and Multi-Line Business Access Lines will increase by \$2.50 from \$28.00 to \$30.50. Charges for Extended Area Service and Foreign Exchange Service continue to apply in addition to these line rate increases. For more information, please visit us online at att.com or call the number listed on your bill.

## Terms and Conditions

**THREE PAYMENT OPTIONS:** Electronically: through Automatic Payment Service or Online: AT&T eBill™. At an Authorized Payment Location. Or mail to AT&T PO BOX 5025, Carol Stream, IL 60197-5025.

**BILLING QUESTIONS:** Call number in Billing Summary (see page 1), write: Residence Service, POB 9039, South San Francisco, CA 94063; or Business Service, 14575 Presidio Square, Room CR, Houston, TX 77063, or visit att.com. We will investigate and notify you. If you have a complaint you cannot resolve with us write the California Public Utilities Commission at Consumer Affairs Branch, 505 Van Ness Ave., San Francisco, CA 94102, or at www.cpuc.ca.gov, or call 1-800-849-7570 or TDD 1-800-229-6846. If your complaint concerns interstate or international calling, write the FCC at Consumer Complaints, 445 12th Street SW, Washington, D.C. 20554, or at fecinfo@fcc.gov, or call 1-888-225-5322, or TTY 1-888-835-5322. Note: The CPUC handles complaints of both interstate and intrastate unauthorized carrier charges ("slamming"). The California consumer protection rules are available online at www.calphoneinfo.com.

**FEDERAL SURCHARGES:** The Federal Universal Service Fee and the Federal Subscriber Line Charge are charges imposed by action of the Federal Communications Commission.

**TARIFF INFORMATION:** Call 1-888-319-8800 or visit our web site www.att.com/servicepublications.

**LATE PAYMENT CHARGES:** If the unpaid balance on your bill is \$30.00 or more, a late payment charge of 1.5% (calculated monthly), or \$10.00, whichever is greater, will be assessed if your payment is not received by the "LATE" date shown on the Payment Stub. For Access Services, a charge of 1.5% per month, calculated daily, will be assessed on the total unpaid balance.

### SERVICE INFORMATION

Your local services are provided by AT&T California (Pacific Bell Telephone Company). Your AT&T long distance services, if any, are provided by one or more of the following AT&T Inc. subsidiaries: AT&T Long Distance (SBC Long Distance, LLC), AT&T Communications of California, Inc., and/or AT&T Corp. You can find the name of your long distance service provider in the long distance section of your bill. To view your provider's service publications, including Guidebooks, Service Guides and/or Tariffs, go to att.com/servicepublications.

© 2009 AT&T Intellectual Property. All rights reserved.



4122.005.060307.01.01.0000000 NNNNNNNY 120697.120697

4122.5.208.60307 1 AT 0.374 qf  
MATT CONSTRUCTION CORP  
5814 NORWALK BLVD STE 100  
SANTA FE SPGS CA 90670-2997



Verizon Wireless Monthly Billing Corporate


May-12

Chaffey Zoo  
For Field

30303T  
30303T

1620M

131/ 69.08 127/





Invoice Number [REDACTED] Date Due Page

1084661703

06/11/12

106 of 446

## Summary for Chaffee Zoo Rental Fresno: [REDACTED]

Chaffee Zoo  
30303T  
1620M

## Your Plan

4G Mobile Broadband 5GB  
\$50.00 monthly access charge  
\$.25 per minute

5GB/ \$10/GB  
5 monthly gigabyte allowance  
\$10.00 per GB after allowance

Beginning on 04/06/10:  
22% Access Discount

Have more questions about your charges?  
Get details for all your Usage Charges at  
[vzw.com/mybusinessaccount](http://vzw.com/mybusinessaccount).

## Charges

## Monthly Access Charges

|                                       |                |
|---------------------------------------|----------------|
| 4G Mobile Broadband 5GB 05/17 - 06/16 | 50.00          |
| 22% Access Discount 05/17 - 06/16     | -11.00         |
|                                       | <b>\$39.00</b> |

## Usage Charges

| Data                | Allowance   | Used | Billable | Cost           |
|---------------------|-------------|------|----------|----------------|
| Gigabyte Usage      | gigabytes 5 | 8    | 3        | 30.00          |
| Total Data          |             |      |          | \$30.00        |
| Total Usage Charges |             |      |          | <b>\$30.00</b> |

## Verizon Wireless' Surcharges

|                       |              |
|-----------------------|--------------|
| Regulatory Charge     | .02          |
| Administrative Charge | .06          |
|                       | <b>\$.08</b> |

Total Current Charges for [REDACTED]

\$69.08

130/

**MATT CONSTRUCTION CORPORATION**  
**Fresno Chaffee Zoo - Sea Lion Cove - MCC Job 30303**

June 2012

Invoice Detail:

Temp Power 016300 M

| <u>Vendor</u> | <u>Invoice #</u> | <u>Amount</u> |
|---------------|------------------|---------------|
| Home Depot    | 42712            | \$ 133/ 14.55 |
| Total         |                  | \$ 14.55 9/   |

Account#: [REDACTED]

HOME DEPOT

INV042712

4/27/2012 [REDACTED]

| PM         | JOB/ACCT# | EXTRA | Cost Code | C | Amount      |
|------------|-----------|-------|-----------|---|-------------|
| D.CONDREAY | 31005     |       | 034000    | M | \$ 216.41   |
|            | 31005     |       | 034000    | M | \$ 770.37   |
|            | 31005     |       | 034000    | M | \$ (129.42) |
|            | 31005     |       | 034000    | M | \$ 36.01    |
| D.CONDREAY | 31022     |       | 014200    | M | \$ 63.97    |
|            | 31022     |       | 014200    | M | \$ 38.71    |
| D.MILLER   | 31028     |       | 013200    | M | \$ 41.68    |
|            | 31028     |       | 013200    | M | \$ 12.31    |
| S.GARCIA   | 09-30303  |       | 013200    | M | \$ 441.90   |
|            | 09-30303  |       | 013300    | M | \$ 73.53    |
|            | 09-30303  |       | 016300    | M | \$ 14.55    |

134/ 14.55 132/

G&amp;A

01-00.1130 [REDACTED]

|           |       |  |           |
|-----------|-------|--|-----------|
| JOB NAME  | G & A |  |           |
| JOB NO.   |       |  | ACCT#     |
| COST CODE |       |  | COST TYPE |
| PROJ. MGR | TA    |  | SUPT      |
| ACCTING   |       |  | POST DATE |



Remit Payment To:  
HOME DEPOT CREDIT SERVICES  
PO BOX 183176  
COLUMBUS, OH 43218-3176

ACCOUNT: XXXXXXXXXX  
MATT CONSTRUCTION CO  
9814 NORWALK BLVD STE 100  
ATTN: A/P  
SANTA FE SPRINGS CA 90670-2997

Page 19 of 44

24588



Payment Due Date: 05/18/2012  
Please make checks payable to: HOME DEPOT CREDIT SERVICES

|  |  |
|--|--|
| <p>Acct<br/>MAT</p> <p>Pur<br/>OH F</p> <p>Ship</p><br><br><p>Cus</p> <p>Stor</p> <p>SKU</p> <p>0000</p> <p>0000</p> | <p>Acct<br/>MAT</p> <p>Pur<br/>DICI</p> <p>Ship</p><br><br><p>Cus</p> <p>Stor</p> <p>SKU</p> <p>0000</p> <p>0000</p> |
| <p>ITAL</p> <p>RICE</p> <p>7.27</p> <p>3.93</p> <p>2.23</p> <p>5.39</p> <p>0.00</p> <p>17.62</p>                     | <p>ITAL</p> <p>ICE</p> <p>1.00</p> <p>1.97</p> <p>1.97</p> <p>1.51</p> <p>1.00</p> <p>1.49</p>                       |

| <p>Acct #: <span style="background-color: black; color: black;">XXXXXXXXXX</span><br/>MATT CONSTRUCTION CO</p> <p><b>Purchased by:</b><br/>SMITH ED</p> <p><b>Ship To:</b></p> <p><b>Invoice:</b><br/>4016678</p> <p><b>Purchase Order/<br/>Job Name:</b><br/>30303</p> <p><b>Amount Due:</b> 14.55</p> <p><b>Customer Agreement #:</b>      <b>Transaction Date:</b> 04/05/2012</p> <p><b>Store #, Location:</b> 8529, SELMA</p> <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>SKU #</th> <th>PRODUCT</th> <th>QTY</th> <th>UNIT</th> <th>PRICE</th> <th>TOTAL PRICE</th> </tr> </thead> <tbody> <tr> <td>0000188115</td> <td>1 F ADAPTER</td> <td>1.0000</td> <td>EA</td> <td>0.92</td> <td>0.92</td> </tr> <tr> <td>0000482820</td> <td>CMT HANDIPAK</td> <td>1.0000</td> <td>EA</td> <td>7.51</td> <td>7.51</td> </tr> <tr> <td>0000188182</td> <td>1 PVC CAP</td> <td>1.0000</td> <td>EA</td> <td>0.51</td> <td>0.51</td> </tr> <tr> <td>0000188166</td> <td>1/2 PVC CAP</td> <td>6.0000</td> <td>EA</td> <td>0.31</td> <td>1.86</td> </tr> <tr> <td>0000188182</td> <td>1 PVC CAP</td> <td>1.0000</td> <td>EA</td> <td>0.51</td> <td>0.51</td> </tr> <tr> <td>0000188174</td> <td>3/4 PVC CAP</td> <td>6.0000</td> <td>EA</td> <td>0.35</td> <td>2.10</td> </tr> <tr> <td colspan="5" style="text-align: right;">SUBTOTAL</td> <td>13.41</td> </tr> <tr> <td colspan="5" style="text-align: right;">TAX</td> <td>1.14</td> </tr> <tr> <td colspan="5" style="text-align: right;">SHIPPING</td> <td>0.00</td> </tr> <tr> <td colspan="5" style="text-align: right;">TOTAL</td> <td>14.55</td> </tr> </tbody> </table> <p style="font-size: 1.2em; margin-top: 10px;">09-30303T</p> <p style="font-size: 1.2em; margin-top: 5px;">CC 016300 M</p> | SKU #        | PRODUCT | QTY  | UNIT  | PRICE       | TOTAL PRICE | 0000188115 | 1 F ADAPTER | 1.0000 | EA | 0.92 | 0.92 | 0000482820 | CMT HANDIPAK | 1.0000 | EA | 7.51 | 7.51 | 0000188182 | 1 PVC CAP | 1.0000 | EA | 0.51 | 0.51 | 0000188166 | 1/2 PVC CAP | 6.0000 | EA | 0.31 | 1.86 | 0000188182 | 1 PVC CAP | 1.0000 | EA | 0.51 | 0.51 | 0000188174 | 3/4 PVC CAP | 6.0000 | EA | 0.35 | 2.10 | SUBTOTAL |  |  |  |  | 13.41 | TAX |  |  |  |  | 1.14 | SHIPPING |  |  |  |  | 0.00 | TOTAL |  |  |  |  | 14.55 | <p>Acct<br/>MAT</p> <p>Pur<br/>SAI</p> <p>Ship</p><br><br><p>Cust</p> <p>Stor</p> <p>SKU #</p> <p>00002</p> |
|---|--------------|---------|------|-------|-------------|-------------|------------|-------------|--------|----|------|------|------------|--------------|--------|----|------|------|------------|-----------|--------|----|------|------|------------|-------------|--------|----|------|------|------------|-----------|--------|----|------|------|------------|-------------|--------|----|------|------|----------|--|--|--|--|-------|-----|--|--|--|--|------|----------|--|--|--|--|------|-------|--|--|--|--|-------|---|
| SKU #   | PRODUCT      | QTY     | UNIT | PRICE | TOTAL PRICE |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| 0000188115  | 1 F ADAPTER  | 1.0000  | EA   | 0.92  | 0.92        |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| 0000482820  | CMT HANDIPAK | 1.0000  | EA   | 7.51  | 7.51        |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| 0000188182  | 1 PVC CAP    | 1.0000  | EA   | 0.51  | 0.51        |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| 0000188166  | 1/2 PVC CAP  | 6.0000  | EA   | 0.31  | 1.86        |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| 0000188182  | 1 PVC CAP    | 1.0000  | EA   | 0.51  | 0.51        |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| 0000188174  | 3/4 PVC CAP  | 6.0000  | EA   | 0.35  | 2.10        |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| SUBTOTAL  |              |         |      |       | 13.41       |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| TAX   |              |         |      |       | 1.14        |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| SHIPPING  |              |         |      |       | 0.00        |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |
| TOTAL   |              |         |      |       | 14.55       |             |            |             |        |    |      |      |            |              |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |            |           |        |    |      |      |            |             |        |    |      |      |          |  |  |  |  |       |     |  |  |  |  |      |          |  |  |  |  |      |       |  |  |  |  |       |   |



NNNN-NNNN-NNNY-NNNN  
"FB447115000680019"

AL  
2E  
39  
39  
55  
00  
34

133/