

Disbursement Claim for Measure Z Funds

Disbursement Claim #: 2018-11C Claim Submission Date: 09/10/18

Request Details

Invoice Date or Date Range (if multiple invoices)	Approved Monthly Budget Covering Invoiced Month(s)	Budget Line Item	General Ledger Account No. and Description	Amount Requested
07/28/18- 09/10/18	Commissary	Architect	1-1601-00 9/	19,171.90
07/28/18- 09/10/18	South Corridor Infrastructure	Architect	1-1601-00 13/	\$9,000.40
07/28/18- 9/10/18	South Corridor Infrastructure	Construction	1-1602-00 13/	1,751.39
07/28/18- 09/10/18	Belmont Basin	Architect	1-1601-00	\$1,408.75
07/28/18- 09/10/18	Program Animal Building	Architect	1-1601-00 21/	2,230.00
07/28/18- 09/10/18	Asia	Architect	1-1601-00	\$2,875.00
07/28/18- 09/10/18	Orangutan	Architect	1-1601-00	\$2,185.00
07/28/18- 09/10/18	Wilderness Falls	Construction	1-1602-00 27/	15,100.00
07/28/18- 09/10/18	Warthog	Construction	1-1602-00 32/	244,924.21
			Wire Fee	10.00
			Subtotal	292,187.90
			Less Wire Fee	-\$10.00
			TOTAL AMOUNT REQUESTED	292,177.90



R Liggett



R Liggett

R Liggett



Capital Claim contingency usage, or Operations Claim budget variance explanation:

19,171.9	+
9,000.4	+
1,751.39	+
2,230	+
15,100	+
244,924.21	+
10	=
Total [7 items] 292,187.9	T
292,187.9	-
10	=
Total [2 items] 292,177.9	T

Measure Z Capital
2018

	Utility Improvements	Design SCIP	Construction SCIP	Dino Dig Expansion	Animal Acquisition	Architectural Program Animal	Construction Waterplay Area	Architectural Service-Tiger	Design Orang	Design Animal Nutrition	Construction Warthog	Design African River	Design Asia	Wire Fees	Adjustment	Claim Total
2018-01C	\$373.75					\$2,121.55	\$85,913.82			\$21,812.65			\$21,422.75	\$10.00		\$131,654.52
2018-02C	\$1,236.25	\$2,587.50				\$172.50	\$32,362.63		\$258.75	\$4,546.71			\$15,936.75	\$10.00		\$57,111.09
2018-03C	\$1,351.25	\$3,421.25				\$575.00	\$23,242.79			\$8,308.93			\$27,840.44	\$10.00		\$64,749.66
2018-04C	\$1,293.75	\$59,761.85				\$517.50	\$140,342.13		\$460.00	\$5,064.21			\$17,928.25	\$10.00		\$225,377.69
2018-05C				\$40,781.85										\$10.00		\$40,791.85
2018-06C	\$1,092.50	\$7,901.50				\$2,906.25	\$21,061.63		\$1,667.50	\$13,163.65			\$32,219.15	\$10.00		\$80,022.18
2018-07C	\$1,150.00	\$5,606.25	\$1,581.25			\$11,481.65	\$6,668.49		\$1,523.75	\$25,062.30	\$100,000.00		\$15,045.00	\$10.00		\$168,128.69
2018-06C													(\$27,101.65)			-\$27,101.65
2018-08C											\$83,323.85			\$10.00		\$83,333.85
2018-09C											\$30,701.96			\$10.00		\$30,711.96
2018-10C	\$2,180.00	\$15,760.00	\$8,021.25			\$776.25	\$16,632.37		\$1,092.50	\$6,501.55	\$146,353.75		\$4,082.50	\$10.00		\$201,410.17
2018-11C	\$1,408.75	\$9,000.40	\$4,712.64			\$2,776.25	\$15,732.50		\$2,185.00	\$21,126.90	\$256,366.71		\$2,875.00	\$10.00		\$316,194.15
																\$0.00
																\$0.00
																\$0.00
																\$0.00
																\$0.00
Total	\$10,086.25	\$104,038.75	\$14,315.14	\$40,781.85	\$0.00	\$21,326.95	\$341,956.36	\$0.00	\$7,187.50	\$105,586.90	\$616,746.27	\$0.00	\$110,248.19	\$110.00	\$0.00	\$1,372,384.16
Less wire fees:																-\$110.00
Total																\$1,372,274.16
2018 Budget	\$0.00	\$119,350.00	\$2,985,794.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,070,228.00	\$0.00	\$0.00	\$120.00		\$6,175,492.00
Increase to Budget	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	-\$31,119.68	\$0.00	\$0.00	\$0.00	\$0.00	\$31,119.68	\$0.00		\$0.00
Carryover from prior yr	\$175,772.25	\$0.00	\$0.00	\$195,000.00	\$35,462.00	\$150,399.72	\$424,900.34	\$31,119.68	\$43,997.26	\$863,276.69	\$0.00	\$3,552,910.00	\$146,647.28	\$0.00		\$5,619,485.22
Spent YTD	\$10,086.25	\$104,038.75	\$14,315.14	\$40,781.85	\$0.00	\$21,326.95	\$341,956.36	\$0.00	\$7,187.50	\$105,586.90	\$616,746.27	\$0.00	\$110,248.19	\$110.00		\$1,372,384.16
Funds remaining	\$165,686.00	\$15,311.25	\$2,971,478.86	\$154,218.15	\$35,462.00	\$129,072.77	\$82,943.98	\$0.00	\$36,809.76	\$757,689.79	\$2,453,481.73	\$3,552,910.00	\$67,518.77	\$10.00		\$10,422,593.06

**Reconciliation of Project Manager Expenditures
2018**

	Utility Improvements												
	Storm Drain Pipeline Extension	Design South Corr Infrastructure	Construction South Corr Infrastructure	Belmont Basin	Design Ambassador Animal	Construction Wilderness Falls	Design Orang	Design ZooPlex	Design Warthog	Construction Warthog	Design African River	Design Asia	Total
Approved Budget	\$ 14,670.00	\$ -	\$ -	\$ 19,500.00	\$ 12,500.00	\$ 44,490.00	\$ 5,000.00	\$ 13,386.67	\$ 12,301.67			\$ 30,000.00	\$ 234,870.83
Reimbursed in Prior Years	13,965.00	-	-	4,681.25	3,000.00	91,167.50	5,478.75	2,490.00	7,720.00		2,465.00	4,911.25	135,878.75
Expenses requested by Claim Form:													
2018-01C	373.75	-	-	-	431.25	10,876.50	-	373.75	-	-	-	(661.25)	11,394.00
2018-02C	-	2,587.50	-	1,236.25	172.50	7,245.00	258.75	258.75				172.50	11,931.25
2018-03C	-	3,421.25	-	1,351.25	575.00	4,082.50	-	805.00	-	-	-	3,306.25	13,541.25
2018-04C	-	5,865.00	-	1,293.75	517.50	4,456.25	460.00	776.25	-	-	-	3,478.75	16,847.50
2018-05C	-	-	-	-	-	-	-	-	-	-	-	-	-
2018-06C	-	3,220.00	-	1,092.50	1,006.25	4,226.25	1,667.50	2,443.75	-	-	-	5,117.50	18,773.75
2018-07C		5,606.25	1,581.25	1,150.00	2,185.00	2,731.25	1,523.75	3,622.50		1,840.00		3,795.00	24,035.00
2018-08C													
2018-09C													
2018-10C			8,021.25	1,380.00	776.25	891.25	1,092.50	287.50		8,078.75		4,082.50	24,610.00
2018-11C			2,961.25	1,408.75	546.25	632.50	2,185.00	1,955.00		11,442.50		2,875.00	24,006.25
Total Reimbursements Requested	\$ 373.75	\$ 20,700.00	\$ 12,563.75	\$ 8,912.50	\$ 6,210.00	\$ 35,141.50	\$ 7,187.50	\$ 10,522.50	\$ -	\$ 21,361.25	\$ -	\$ 22,166.25	\$ 121,132.75
2018 Budget	-	-	-	-	-	-	-	-	-	-	-	-	-
Increase to Budget	-	20,700.00	56,000.00	-	-	-	-	-	-	112,000.00	-	-	188,700.00
Carryover from prior yr	705.00	-	-	14,818.75	9,500.00	-	-	22,510.00	-	-	95,035.00	25,088.75	167,657.50
Spent YTD	373.75	20,700.00	12,563.75	8,912.50	6,210.00	35,141.50	7,187.50	10,522.50	-	21,361.25	-	22,166.25	121,132.75
Total Budget Remaining	\$ 331.25	\$ -	\$ 43,436.25	\$ 5,906.25	\$ 3,290.00	\$ (35,141.50)	\$ (7,187.50)	\$ 11,987.50	\$ -	\$ 90,638.75	\$ 95,035.00	\$ 2,922.50	\$ 235,224.75

* Overages for Waterplay and Orang come from project contingency funds

***This invoice is excluded in this claim
due to insufficient documentation (refer
to email in this PDF)***



July 21 - August 20, 2018 Project Billing Summary

	Account Code	Ryan's Hours	Hourly Rate	Project Total	*Minus Retention	Amount Due
Africa Thatch Roof Project	1601-00 0168	5.50	\$ 115.00	\$ 632.50		\$ 632.50
Ambassador Animal Program	1601-00 0197	4.75	\$ 115.00	\$ 546.25		\$ 546.25
Asia Exhibit *	1601-00 0195	25.00	\$ 115.00	\$ 2,875.00	\$ 143.75	\$ 2,731.25
Belmont Basin	1603-17 0205	12.25	\$ 115.00	\$ 1,408.75		\$ 1,408.75
Conservation Building	1601-00 0198	5.50	\$ 115.00	\$ 632.50		\$ 632.50
Miscellaneous	5027-13 0001	36.25	\$ 115.00	\$ 4,168.75		\$ 4,168.75
Orangutan	1601-00 0060	19.00	\$ 115.00	\$ 2,185.00		\$ 2,185.00
South Corridor Infrastructure *	1602-00 0212	25.75	\$ 115.00	\$ 2,961.25	\$ 148.06	\$ 2,813.19
Temp Parking Beacon	1350-00 0209	8.50	\$ 115.00	\$ 977.50		\$ 977.50
Warthog Construction Project	1601-00 0192	99.50	\$ 115.00	\$ 11,442.50		\$ 11,442.50
Water Play/Wilderness Falls	1602-00 0133	5.50	\$ 115.00	\$ 632.50		\$ 632.50
ZooPlex/Animal Nutrition Ctr.	1601-00-0196	17.00	\$ 115.00	\$ 1,955.00		\$ 1,955.00
Totals/Amount Due		264.5		\$ 30,417.50	\$ 291.81	\$ 30,125.69

Fresno's Chaffee Zoo Corporation
General Ledger Report
Capital Claim 07/28/18-09/10/18

Note: Crossed-Out amounts in blue ink is still calculated in the subtotals

2018-11c Page 6 of 38

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1601-00							
Account: 1-1601-00 (Construction in Progress-Architect)							
07/28/2018			Account Beginning Balance			\$1,202,847.11	
07/28/2018	12388-371	Accounts Payable	ADJ-Alan Mok Engineering-SCIP	13/ \$1,145.00			South Corridor Infrasti
07/31/2018	12375-173	Accounts Payable	3C Engineering, Inc.-Warthog Exhibit	\$7,900.00			Warthog
08/01/2018	12401-1	Accounts Payable	Paul Halajian Architect-Program Animal Buildi	\$845.15			Program Animal Build
08/01/2018	12401-3	Accounts Payable	Paul Halajian Architect-Commissary	\$5,359.95			Commissary
08/01/2018	12401-9	Accounts Payable	TAM & CZ Architects, Inc.-Warthog	\$39,556.24			Warthog
08/01/2018	12414-64	Accounts Payable	REVERSE-Paul Halajian Architect-Program Ani		\$845.15		Program Animal Build
08/01/2018	12414-66	Accounts Payable	REVERSE-Paul Halajian Architect-Commissary		\$5,359.95		Commissary
08/01/2018	12430-1	Accounts Payable	REVERSE-Paul Halajian Architect-Program Ani		\$845.15		Program Animal Build
08/20/2018	12401-40	Accounts Payable	RMA Geosciense, Inc.-Program Animals- Amb	21/ \$2,230.00			Program Animal Build
08/20/2018	12401-42	Accounts Payable	RMA Geosciense, Inc.-Commissary- Zooplex E	9/ \$6,182.50			Commissary
08/20/2018	12401-44	Accounts Payable	Electric Motor Shop, Inc.-SCIP	13/ \$655.40			South Corridor Infrasti
08/20/2018	12401-50	Accounts Payable	Ryan N. Liggett Project Management	\$2,875.00			Asia
08/20/2018	12401-52	Accounts Payable	Ryan N. Liggett Project Management	\$1,955.00			Commissary
08/20/2018	12401-57	Accounts Payable	Ryan N. Liggett Project Management	\$2,185.00			Orangutan
08/20/2018	12401-60	Accounts Payable	Ryan N. Liggett Project Management	\$1,408.75			Basin Relief Line
08/20/2018	12401-61	Accounts Payable	Ryan N. Liggett Project Management	\$546.25			Program Animal Build
08/20/2018	12435-72	Accounts Payable	Paul Halajian Architect-Commissary	9/ \$12,989.40			Commissary
08/22/2018	12401-65	Accounts Payable	Robert Boro Landscape Architec-SCIP	13/ \$7,200.00			Warthog
08/22/2018	12402-1	Accounts Payable	ADJ-Robert Boro Landscape Architec-SCIP	\$7,200.00			South Corridor Infrasti
08/22/2018	12402-4	Accounts Payable	REVERSE-ADJ-Robert Boro Landscape Archite		\$7,200.00		Warthog
			Account Subtotals	\$100,233.64 91263.64	\$14,250.25		
09/10/2018			Account Net Change			\$85,983.39	77,013.39
09/10/2018			Account Ending Balance			\$1,288,830.50	1,279,860.50
1-1602-00							
Account: 1-1602-00 (Construction in Progress-Construction)							
07/28/2018			Account Beginning Balance			\$3,313,860.26	
07/28/2018	12388-374	Accounts Payable	REVERSE-ADJ-Alan Mok Engineering-SCIP		\$1,145.00		South Corridor Infrasti
07/31/2018	12356-63	Accounts Payable	ModSpace-Construction Trailer	\$428.43			South Corridor Infrasti
07/31/2018	12356-65	Accounts Payable	ModSpace-Construction Trailer	\$999.68			Warthog
07/31/2018	12375-189	Accounts Payable	ADJ-ModSpace-Construction Trailer	\$428.43			South Corridor Infrasti
07/31/2018	12375-191	Accounts Payable	ADJ-ModSpace-Construction Trailer	\$999.68			Warthog

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Capital Claim 07/28/18-09/10/18

Note: Crossed-Out amounts in blue ink is still calculated in the subtotals

2018-11c Page 7 of 38

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
Account: 1-1602-00 (Construction in Progress-Construction)							
07/31/2018	12375-194	Accounts Payable	REVERSE-ADJ-ModSpace-Construction Trailer		\$428.43		South Corridor Infrasti
07/31/2018	12375-195	Accounts Payable	REVERSE-ADJ-ModSpace-Construction Trailer		\$999.68		Warthog
08/02/2018	12401-11	Accounts Payable	Diverse Signs & Designs-Warthog	\$138.21			Warthog
08/02/2018	12401-13	Accounts Payable	Diverse Signs & Designs-Warthog	\$505.32			Warthog
08/20/2018	12388-145	Accounts Payable	Diverse Signs & Designs-SCIP stamp prints	13/ \$1,511.65			South Corridor Infrasti
08/20/2018	12401-19	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$3,871.68			Warthog
08/20/2018	12401-21	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$5,085.00			Warthog
08/20/2018	12401-22	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$986.00			Warthog
08/20/2018	12401-23	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$9,280.00			Warthog
08/20/2018	12401-24	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$9,250.00			Warthog
08/20/2018	12401-25	Accounts Payable	Truxell & Valentino Landscape -Warthog	31/ ← \$38,080.00			Warthog
08/20/2018	12401-26	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$9,400.00			Warthog
08/20/2018	12401-27	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$7,350.00			Warthog
08/20/2018	12401-28	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$84,000.00			Warthog
08/20/2018	12401-29	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$21,000.00			Warthog
08/20/2018	12401-30	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$24,400.00			Warthog
08/20/2018	12401-31	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$4,250.00			Warthog
08/20/2018	12401-34	Accounts Payable	Valley Excavation Inc.-Contrction Trailer	\$10,780.00			Warthog
08/20/2018	12401-35	Accounts Payable	Valley Excavation Inc.-Contrction Trailer	\$4,620.00			South Corridor Infrasti
08/20/2018	12401-36	Accounts Payable	ModSpace-Job Trailer	\$120.96			South Corridor Infrasti
08/20/2018	12401-38	Accounts Payable	ModSpace-Job Trailer	\$282.25			Warthog
08/20/2018	12401-46	Accounts Payable	Fresno Reprographics, Inc.-SCIP	13/ \$359.34			South Corridor Infrasti
08/20/2018	12401-48	Accounts Payable	Fresno Reprographics, Inc.-SCIP	13/ \$334.36			South Corridor Infrasti
08/20/2018	12401-53	Accounts Payable	Ryan N. Liggett-Project Management	\$632.50			Wilderness Falls
08/20/2018	12401-54	Accounts Payable	Ryan N. Liggett-Project Management	\$11,442.50			Warthog
08/20/2018	12401-56	Accounts Payable	Ryan N. Liggett-Project Management	\$2,961.25			South Corridor Infrasti
08/20/2018	12401-63	Accounts Payable	Mark Rossi-Final for bronze sculptures- W	27/ \$7,800.00			Wilderness Falls
08/20/2018	12405-5	Accounts Payable	REVERSE-ADJ-Valley Excavation Inc.-Construc		\$10,780.00		Warthog
08/20/2018	12405-6	Accounts Payable	REVERSE-ADJ-Valley Excavation Inc.-Construc		\$4,620.00		South Corridor Infrasti
08/20/2018	12405-10	Accounts Payable	REVERSE-ADJ-ModSpace-Job Trailer		\$120.96		South Corridor Infrasti
08/20/2018	12405-11	Accounts Payable	REVERSE-ADJ-ModSpace-Job Trailer		\$282.25		Warthog
08/29/2018	12405-16	Accounts Payable	REVERSE-ADJ-ModSpace-Construction Trailer		\$428.43		South Corridor Infrasti
08/29/2018	12405-17	Accounts Payable	REVERSE-ADJ-ModSpace-Construction Trailer		\$999.68		Warthog
08/29/2018	12404-2	Journal Entry	Reclassify Valley Excavation & Mod Space-Jul	32/ \$2,328.00			Warthog
08/29/2018	12435-136	Accounts Payable	Diverse Signs & Designs-Signage-SCIP	\$691.04			South Corridor Infrasti
Account Subtotals				\$264,316.28	\$19,804.43		
				249,280.03			
09/10/2018		Account Net Change				\$244,511.85	229,475.60
09/10/2018		Account Ending Balance				\$3,558,372.11	3,543,335.86

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Capital Claim 07/28/18-09/10/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
07/28/2018					Grand Total Beginning Balance	\$4,516,707.37	
09/10/2018					Grand Total Net Change	\$330,495.24	306,488.99
09/10/2018					Grand Total Ending Balance	\$4,847,202.61	4,823,196.36 ↓

Add-Paul Halajian + \$845.15
 (removed from claim 2018-10c)
 Program Animal Building
 Add-Mark Rossi + \$7,300.00
 (all sculptures received)
 (removed from claim 2018-1c)
 Wilderness Falls

Add - Cost of Wisconsin +25,000.00
 (removed from claim 2018-10c)
 Warthog

Less - Warthog Architect
 Fee - \$47,456.24

Claim total ~~\$ 316,154.15~~
 4,808,885.27 ↓

Total Expense for this claim 2018-11C:

306,488.99 + 845.15 + 7,300 + 25,000 - 47,456.24 = 292,177.90

306,488.99	+
845.15	+
7,300	+
25,000	-
47,456.24	=
Total [5 items]	292,177.9 T


Fresno's Chaffee Zoo Corporation
General Ledger Report
 Commissary 07/28/18-09/10/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1601-00							
Account: 1-1601-00 (Construction in Progress-Architect)							
07/28/2018			<i>Account Beginning Balance</i>			\$134,614.79	
08/01/2018	12401-3	Accounts Payable	Paul Halajian Architect-Commissary	\$5,359.95			Commissary
08/01/2018	12414-66	Accounts Payable	REVERSE-Paul Halajian Architect-Commissary		\$5,359.95		Commissary
08/20/2018	12401-42	Accounts Payable	RMA Geosciense, Inc.-Commissary- Zooplex E	10/ \$6,182.50	6/		Commissary
08/20/2018	12401-52	Accounts Payable	Ryan N. Liggett-Project Management	\$1,955.00			Commissary
08/20/2018	12435-72	Accounts Payable	Paul Halajian Architect-Commissary	12/ \$12,989.40	6/		Commissary
			<i>Account Subtotals</i>	\$26,486.85 24,531.85	\$5,359.95		
09/10/2018			<i>Account Net Change</i>			\$21,126.90	19,171.90 ↓↑ 2/
09/10/2018			<i>Account Ending Balance</i>			\$155,741.69	153,786.69
07/28/2018				<i>Grand Total Beginning Balance</i>		\$134,614.79	
09/10/2018				<i>Grand Total Net Change</i>		\$21,126.90	19,171.90
09/10/2018				<i>Grand Total Ending Balance</i>		\$155,741.69	153,786.69 ↓↑

2018-11c Page 9 of 38


RMA GeoScience

12223 Highland Ave Ste.106-579 Rancho Cucamonga, CA 91739 | 1.800.RMA.4396 | 888.248.8130 fax | www.rmageoscience.com


INVOICE

 Fresno Chaffee Zoo
 894 W Belmont Ave.
 Fresno, CA 93728

August 1, 2018

Project No: 18G-0377-0

Invoice No: 8144

Project 18G-0377-0 New Zooplex Building

Professional Services from June 4, 2018 to July 15, 2018
Current Fixed Fee Charges

Billing Phase	Fee	Percent Complete	Earned
Office Research and Field Exploration	3,345.00	100.00	3,345.00
Laboratory Testing	1,900.00	100.00	1,900.00
Engineering Analysis and Report Prep	1,875.00	50.00	937.50
Total Fee	7,120.00		6,182.50
		Previous Fee Billing	0.00
		Current Fee Billing	6,182.50
Total Fixed Fee Charges			6,182.50
Total this Scope			\$6,182.50
Total this Invoice			\$6,182.50 9/

D-2110

S-B-2

 OK  8-9-18



Invoice# 082018

August 20, 2018

Scott,

This is the billing invoice for the Fresno Chaffee Zoo projects for the period of July 21 – August 20, 2018. I worked 264.50 hours on the projects listed below and have attached supporting documentation for each project.

Africa Thatch Roof Project -	5.50 hours	632.50	1602-00	0221
Ambassador Animal Program -	4.75 hours	546.25	1601-00	0147
Asia Exhibit -	25.00 hours*	2875	1601-00	0195
Belmont Basin -	12.25 hours	1408.75	1601-00	0205
Conservation Building -	5.50 hours	632.50	1601-00	0108
Miscellaneous - \$92.70	36.25 hours	4168.75	5022-00	0087
Orangutan -	19.00 hours	2185.00	1601-00	0060
South Corridor Infrastructure	25.75 hours*	2961.25	1602-00	0212
Temp Parking Beacon -	8.50 hours	977.50	1601-00	0209
Warthog Construction Project -	99.50 hours	11442.50	1602-00	0142
Water Play/Wilderness Falls -	5.50 hours	632.50	1602-00	0133
ZooPlex/Animal Nutrition Ctr. -	17.00 hours	1955	1601-00	

Total hours of 264.50 at hourly rate of \$115.00 = \$30,417.50

*5% Retention for Asia design and South Corridor Infrastructure Construction = (\$291.81)

Total Due = \$30,125.69

Please make the check payable to Ryan Liggett.

Please let me know if you have any questions or need any additional information.

Thank You,

Ryan Liggett
 Ryan Liggett Project Management & Consulting
 6555 N. El Capitan
 Fresno, CA 93722
 (559) 360-0107



**PAUL HALAJIAN
ARCHITECTS**

PAUL HALAJIAN ARCHITECTS

389 Clovis Avenue, Suite 100
Clovis, CA 93612
559.297.7900 | www.halajianarch.com

INVOICE

DATE

7/31/2018

INVOICE #

FCZ-PLEX06

BILL TO

Scott Barton
Fresno's Chaffee Zoo
894 W. Belmont Avenue
Fresno, CA 93728

PHA PROJECT #

2016-18

BILLING PERIOD

Due on receipt

CLIENT REFERENCE

TERMS

July 2018

DESCRIPTION

AMOUNT

Fresno Chaffee Zoo Animal Nutrition Building Schematic Design Phase - Contract Amount for SD
\$115,230.00

Final Program Meeting, revise floor plans and site plan based on programmatic input

Schematic Design Phase 18%:	\$115,230 - 95% Complete
Design Development Phase 10%:	\$64,016
Construction Documents Phase 46%:	\$294,475
Bidding Phase 2%:	\$12,803
Construction Admin Phase 24%:	\$153,640
Contract Total:	\$640,164

Percent Complete: 95%

Previously Billed: \$96,479.10

Due this for Invoice: \$12,989.40

109,468.50

-96,479.10

12,989.40

Amount Remaining this Phase: \$5,761.50

*Total Fee for Schematic Design Phase revised from \$107,199.00 to \$115,230.00 per Schedule of Values dated 8.30.18.

Please write invoice number on check. Thank you!

TOTAL

\$12,989.40

PAYMENTS / CREDITS

\$0.00

BALANCE DUE

\$12,989.40 9/

Fresno's Chaffee Zoo Corporation

General Ledger Report

South Corridor Infrastructure 07/28/18-09/10/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1601-00							
Account: 1-1601-00 (Construction in Progress-Architect)							
07/28/2018			Account Beginning Balance			\$93,893.35	
07/28/2018	12388-371	Accounts Payable	ADJ-Alan Mok Engineering-SCIP	15/ \$1,145.00 6/			South Corridor Infrastr
08/20/2018	12401-44	Accounts Payable	Electric Motor Shop, Inc.-SCIP	\$655.40			South Corridor Infrastr
08/22/2018	12402-1	Accounts Payable	ADJ-Robert Boro Landscape Architec-SCIP	16/ \$7,200.00 6/			South Corridor Infrastr
			Account Subtotals	\$9,000.40	↓↑	\$0.00	
09/10/2018			Account Net Change			\$9,000.40	2/ ↓↑
09/10/2018			Account Ending Balance			<u>\$102,893.75</u>	
1-1602-00							
Account: 1-1602-00 (Construction in Progress-Construction)							
07/28/2018			Account Beginning Balance			\$17,216.70	
07/28/2018	12388-374	Accounts Payable	REVERSE-ADJ-Alan Mok Engineering-SCIP		\$1,145.00		South Corridor Infrastr
07/31/2018	12356-63	Accounts Payable	ModSpace-Construction Trailer	\$428.43			South Corridor Infrastr
07/31/2018	12375-189	Accounts Payable	ADJ-ModSpace-Construction Trailer	\$428.43			South Corridor Infrastr
07/31/2018	12375-194	Accounts Payable	REVERSE-ADJ-ModSpace-Construction Trailer		\$428.43		South Corridor Infrastr
08/20/2018	12388-145	Accounts Payable	Diverse Signs & Designs-SCIP stamp prints	17/ \$1,511.65 7/			South Corridor Infrastr
08/20/2018	12401-35	Accounts Payable	Valley Excavation Inc.-Contrction Trailer	\$4,620.00			South Corridor Infrastr
08/20/2018	12401-36	Accounts Payable	ModSpace-Job Trailer	\$120.96			South Corridor Infrastr
08/20/2018	12401-46	Accounts Payable	Fresno Reprographics, Inc.-SCIP	\$359.34			South Corridor Infrastr
08/20/2018	12401-48	Accounts Payable	Fresno Reprographics, Inc.-SCIP	\$334.36			South Corridor Infrastr
08/20/2018	12401-56	Accounts Payable	Ryan N. Liggett Project Management	\$2,961.25			South Corridor Infrastr
08/20/2018	12405-6	Accounts Payable	REVERSE-ADJ-Valley Excavation Inc.-Construc		\$4,620.00		South Corridor Infrastr
08/20/2018	12405-10	Accounts Payable	REVERSE-ADJ-ModSpace-Job Trailer		\$120.96		South Corridor Infrastr
08/29/2018	12405-16	Accounts Payable	REVERSE-ADJ-ModSpace-Construction Trailer		\$428.43		South Corridor Infrastr
08/29/2018	12435-136	Accounts Payable	Diverse Signs & Designs-Signage-SCIP	\$691.04			South Corridor Infrastr
			Account Subtotals	\$11,455.46 8,494.21	↓↑	\$6,742.82	↓↑
09/10/2018			Account Net Change			\$4,712.64	1,751.39 ↓↑ 2/
09/10/2018			Account Ending Balance			<u>\$21,929.34</u>	18,968.09
07/28/2018			Grand Total Beginning Balance			\$111,110.05	
09/10/2018			Grand Total Net Change			<u>\$13,713.04</u>	10,751.79

Fresno's Chaffee Zoo Corporation
General Ledger Report
 South Corridor Infrastructure 07/28/18-09/10/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
09/10/2018					Grand Total Ending Balance	\$124,823.09	
						121,861.84	↓↑

**Alan Mok
Engineering**

SBE, DBE, MBE

INVOICE #6320

July 1, 2018

AME File No. 217-0273


Mr. Ryan Liggett
Fresno Chaffee Zoo
894 West Belmont Avenue
Fresno, CA 93728

Project **Civil Engineering Services for Infrastructure Improvements for the Conversation Building, Future Asia Exhibit, Future South American Exhibit and the portion of existing Fresno Chaffee Zoo**

Work Performed Provided construction support services.

Fee Amount	\$22,900.00
Percent Complete	85.00%
Billed to Date	\$19,465.00
Previously Billed	\$18,320.00

Total Fees Due **\$1,145.00 13/**



ROBERT BORO

LANDSCAPE ARCHITECT

Ryan Liggett
Project Manager
Fresno Chaffee Zoo
894 West Belmont
Fresno, CA 93728

Fresno Chaffee Zoo
Infrastructure Improvements
Site and Landscaping Improvements

STATEMENT – August 22, 2018 – Progress Billing
Previously Billed March 19, 2018 & July 9, 2018 (copies attached)

90% Complete

90% x \$8,000.00 \$ 7,200.00

TOTAL AMOUNT DUE \$ 7,200.00 13/

559.266.4367
Fax 559.266.3111

P.O. Box 4734
Fresno, California 93744

C-1811
r_boro@comcast.net

Member: American Society
of Landscape Architects

1601-00 0212

Design Architect



Custom Crafted

Invoice

Date	Invoice #
6/28/2018	12229

Bill To
Fresno Chaffee Zoo 894 W Belmont Ave Fresno, CA 93728

P.O. No.

Quantity	Description	Rate	Amount
2	Concrete Stamp Foot Prints - Emu Right & Left	250.00	500.00
2	Concrete Stamp Paw Prints - Kangaroo Front Right & Left	150.00	300.00
2	Concrete Stamp Hind Toe Prints - Kangaroo Right & Left	100.00	200.00
2	Concrete Stamp Hind Foot w/Heel Prints - Kangaroo Right & Left	200.00	400.00
Payment Terms: Net 15 Days			

DIVERSE SIGNS

2525 E Malaga Ave
Fresno, CA 93725
Phone # 559-486-7429
Fax # 559-497-8224
License# 933244
www.DiverseSigns.com



Subtotal	\$1,400.00
Sales Tax (7.975%)	\$111.65
Total	\$1,511.65
Payments/Credits	\$0.00
Balance Due	\$1,511.65

13/

OK  7-23-18

1-1602-00 0212
Code to SCIP
DCL



Invoice# 082018

August 20, 2018

Scott,

This is the billing invoice for the Fresno Chaffee Zoo projects for the period of July 21 – August 20, 2018. I worked 264.50 hours on the projects listed below and have attached supporting documentation for each project.

Africa Thatch Roof Project -	5.50 hours	632.50	1602-00	0221
Ambassador Animal Program -	4.75 hours	546.25	1601-00	0147
Asia Exhibit -	25.00 hours*	2875	1601-00	0195
Belmont Basin -	12.25 hours	1408.75	1601-00	0205
Conservation Building -	5.50 hours	632.50	1601-00	0108
Miscellaneous - \$32.00	36.25 hours	4168.75	5022-00	0087
Orangutan -	19.00 hours	2185.00	1601-00	0060
South Corridor Infrastructure	25.75 hours*	2961.25	1602-00	0212
Temp Parking Beacon -	8.50 hours	977.50	1601-00	0209
Warthog Construction Project -	99.50 hours	11442.50	1602-00	0192
Water Play/Wilderness Falls -	5.50 hours	632.50	1602-00	0133
ZooPlex/Animal Nutrition Ctr. -	17.00 hours	1955	1601-00	

Total hours of 264.50 at hourly rate of \$115.00 = \$30,417.50

*5% Retention for Asia design and South Corridor Infrastructure Construction = (\$291.81)

Total Due = \$30,125.69

Please make the check payable to Ryan Liggett.

Please let me know if you have any questions or need any additional information.

Thank You,

Ryan Liggett
 Ryan Liggett Project Management & Consulting
 6555 N. El Capitan
 Fresno, CA 93722
 (559) 360-0107

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Basin Relief Line 07/28/18-09/10/18

No Expense for Basin Relief Line

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1601-00							
Account:	1-1601-00 (Construction in Progress-Architect)						
07/28/2018			Account Beginning Balance			\$35,344.25	
08/20/2018	12401-60	Accounts Payable	Ryan N. Liggett-Project Management	\$1,408.75			Basin Relief Line
			Account Subtotals	\$1,408.75	\$0.00		
09/10/2018			Account Net Change			\$1,408.75	0.00
09/10/2018			Account Ending Balance			\$36,753.00	35,344.25
07/28/2018			Grand Total Beginning Balance			\$35,344.25	
09/10/2018			Grand Total Net Change			\$1,408.75	0.00
09/10/2018			Grand Total Ending Balance			\$36,753.00	35,344.25

2018-11c Page 19 of 38



Invoice# 082018

August 20, 2018

Scott,

This is the billing invoice for the Fresno Chaffee Zoo projects for the period of July 21 – August 20, 2018. I worked 264.50 hours on the projects listed below and have attached supporting documentation for each project.

Africa Thatch Roof Project -	5.50 hours	632.50	1602-00	0221
Ambassador Animal Program -	4.75 hours	546.25	1601-00	0147
Asia Exhibit -	25.00 hours*	2875	1601-00	0195
Belmont Basin -	12.25 hours	1408.75	1601-00	0205
Conservation Building -	5.50 hours	632.50	1601-00	0108
Miscellaneous - \$021.00	36.25 hours	4168.75	5028-00	0087
Orangutan -	19.00 hours	2185.00	1601-00	0060
South Corridor Infrastructure	25.75 hours*	2961.25	1602-00	0212
Temp Parking Beacon -	8.50 hours	977.50	1601-00	0209
Warthog Construction Project -	99.50 hours	11442.50	1602-00	0142
Water Play/Wilderness Falls -	5.50 hours	632.50	1602-00	0133
ZooPlex/Animal Nutrition Ctr. -	17.00 hours	1955	1601-00	

Total hours of 264.50 at hourly rate of \$115.00 = \$30,417.50

*5% Retention for Asia design and South Corridor Infrastructure Construction = (\$291.81)

Total Due = \$30,125.69

Please make the check payable to Ryan Liggett.

Please let me know if you have any questions or need any additional information.

Thank You,


Ryan Liggett
 Ryan Liggett Project Management & Consulting
 6555 N. El Capitan
 Fresno, CA 93722
 (559) 360-0107

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Program Animal Building 07/28/18-09/10/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1601-00							
Account:	1-1601-00 (Construction in Progress-Architect)						
07/28/2018			Account Beginning Balance			\$40,861.45	
08/01/2018	12401-1	Accounts Payable	Paul Halajian Architect-Program Animal Buildi	\$845.15			Program Animal Build
08/01/2018	12414-64	Accounts Payable	REVERSE-Paul Halajian Architect-Program Ani		\$845.15		Program Animal Build
08/01/2018	12430-1	Accounts Payable	REVERSE-Paul Halajian Architect-Program Ani		\$845.15		Program Animal Build
08/20/2018	12401-40	Accounts Payable	RMA Geosciense, Inc.-Program Animals- Amb	22/ \$2,230.00 6/			Program Animal Build
08/20/2018	12401-61	Accounts Payable	Ryan N. Liggett-Project Management	\$546.25			Program Animal Build
			Account Subtotals	\$3,621.40	\$1,690.30		
				3,075.15	IF		
09/10/2018			Account Net Change			\$1,931.10	1,384.85
09/10/2018			Account Ending Balance			\$42,792.55	42,246.30
07/28/2018			Grand Total Beginning Balance			\$40,861.45	
09/10/2018			Grand Total Net Change			\$1,931.10	1,384.85
09/10/2018			Grand Total Ending Balance			\$42,792.55	42,246.30

Add Paul Halajian
 removed on claim-10 + 845.15
~~\$ 2,776.25~~
 43,091.45 IF

Total Expense:
 1384.85 + 845.15 = 2,230 2/

**RMA GeoScience****INVOICE**

12223 Highland Ave Ste.106-579 Rancho Cucamonga, CA 91739 | 1.800.RMA.4396 | 888.248.8130 fax | www.rmageoscience.com

Fresno Chaffee Zoo
894 W Belmont Ave.
Fresno, CA 93728

August 1, 2018

Project No: 18G-0376-0

Invoice No: 8143

Project 18G-0376-0 New Ambassador Building

Professional Services from June 4, 2018 to July 15, 2018**Current Fixed Fee Charges**

Billing Phase	Fee	Percent Complete	Earned
Office Research and Field Exploration	1,100.00	100.00	1,100.00
Laboratory Testing	480.00	100.00	480.00
Engineering Analysis and Report Prep	1,300.00	50.00	650.00
Total Fee	2,880.00		2,230.00

Previous Fee Billing 0.00

Current Fee Billing 2,230.00

Fee Billing

Total Fixed Fee Charges 2,230.00**Total this Scope \$2,230.00****Total this Invoice \$2,230.00 21/**

200 PLS x Ambassadors - DESIGN

5-0-0

OK [Signature] E-G-19

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Asia 07/28/18-09/10/18

No Expense for Asia

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1601-00							
Account:	1-1601-00 (Construction in Progress-Architect)						
07/28/2018			Account Beginning Balance			\$325,019.88	
08/20/2018	12401-50	Accounts Payable	Ryan N. Liggett-Project Management	\$2,875.00			Asia
			Account Subtotals	\$2,875.00	\$0.00		
09/10/2018			Account Net Change			\$2,875.00	0.00
09/10/2018			Account Ending Balance			\$327,894.88	325,019.88
07/28/2018			Grand Total Beginning Balance			\$325,019.88	
09/10/2018			Grand Total Net Change			\$2,875.00	0.00
09/10/2018			Grand Total Ending Balance			\$327,894.88	325,019.88

2018-11c Page 23 of 38



Invoice# 082018

August 20, 2018

Scott,

This is the billing invoice for the Fresno Chaffee Zoo projects for the period of July 21 – August 20, 2018. I worked 264.50 hours on the projects listed below and have attached supporting documentation for each project.

Africa Thatch Roof Project -	5.50 hours	632.50	1102-00	0221
Ambassador Animal Program -	4.75 hours	546.25	1101-00	0147
Asia Exhibit -	25.00 hours*	2875	1101-00	0145
Belmont Basin -	12.25 hours	1408.75	1101-00	0205
Conservation Building -	5.50 hours	632.50	1101-00	0138
Miscellaneous - \$327.00	36.25 hours	4108.75	5022-00	0087
Orangutan -	19.00 hours	2185.00	1101-00	0060
South Corridor Infrastructure	25.75 hours*	2941.25	1102-00	0212
Temp Parking Beacon -	8.50 hours	977.50	1101-00	0209
Warthog Construction Project -	99.50 hours	11442.50	1102-00	0142
Water Play/Wilderness Falls -	5.50 hours	632.50	1102-00	0133
ZooPlex/Animal Nutrition Ctr. -	17.00 hours	1955	1101-00	

Total hours of 264.50 at hourly rate of \$115.00 = \$30,417.50

*5% Retention for Asia design and South Corridor Infrastructure Construction = (\$291.81)

Total Due = \$30,125.69

Please make the check payable to Ryan Liggett.

Please let me know if you have any questions or need any additional information.

Thank You,

Ryan Liggett
 Ryan Liggett Project Management & Consulting
 6555 N. El Capitan
 Fresno, CA 93722
 (559) 360-0107

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Orangutan 07/28/18-09/10/18

No Expense for Orangutan

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1601-00							
Account:	1-1601-00 (Construction in Progress-Architect)						
07/28/2018			Account Beginning Balance			\$87,246.24	
08/20/2018	12401-57	Accounts Payable	Ryan N. Liggett-Project Management	\$2,185.00			Orangutan
			Account Subtotals	\$2,185.00	\$0.00		
09/10/2018			Account Net Change			\$2,185.00	0.00
09/10/2018			Account Ending Balance			\$89,431.24	87,246.24
07/28/2018			Grand Total Beginning Balance			\$87,246.24	
09/10/2018			Grand Total Net Change			\$2,185.00	0.00
09/10/2018			Grand Total Ending Balance			\$89,431.24	87,246.24

2018-11c Page 25 of 38



Invoice# 082018

August 20, 2018

Scott,

This is the billing invoice for the Fresno Chaffee Zoo projects for the period of July 21 – August 20, 2018. I worked 264.50 hours on the projects listed below and have attached supporting documentation for each project.

Africa Thatch Roof Project -	5.50 hours	632.50	1602.00	0221
Ambassador Animal Program -	4.75 hours	546.25	1601.00	0197
Asia Exhibit -	25.00 hours*	2875.00	1601.00	0195
Belmont Basin -	12.25 hours	1408.75	1601.00	0205
Conservation Building -	5.50 hours	632.50	1601.00	0198
Miscellaneous - \$502.00	36.25 hours	4168.75	5028.00	0087
Orangutan -	19.00 hours	2185.00	1601.00	0060
South Corridor Infrastructure	25.75 hours*	2941.25	1602.00	0212
Temp Parking Beacon -	8.50 hours	977.50	1601.00	0209
Warthog Construction Project -	99.50 hours	11442.50	1602.00	0192
Water Play/Wilderness Falls -	5.50 hours	632.50	1602.00	0133
ZooPlex/Animal Nutrition Ctr. -	17.00 hours	1955.00	1601.00	

Total hours of 264.50 at hourly rate of \$115.00 = \$30,417.50

*5% Retention for Asia design and South Corridor Infrastructure Construction = (\$291.81)

Total Due = \$30,125.69

Please make the check payable to Ryan Liggett.

Please let me know if you have any questions or need any additional information.

Thank You,

Ryan Liggett
 Ryan Liggett Project Management & Consulting
 6555 N. El Capitan
 Fresno, CA 93722
 (559) 360-0107

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Wilderness Falls 07/28/18-09/10/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1602-00							
Account: 1-1602-00 (Construction in Progress-Construction)							
07/28/2018			Account Beginning Balance			\$3,024,118.82	
08/20/2018	12401-53	Accounts Payable	Ryan N. Liggett-Project Management	\$632.50			Wilderness Falls
08/20/2018	12401-63	Accounts Payable	Mark Rossi-Final for bronze sculptures- W	28/ \$7,800.00 7/			Wilderness Falls
			Account Subtotals	\$8,432.50 7800	\$0.00		
09/10/2018			Account Net Change			\$8,432.50 7800	
09/10/2018			Account Ending Balance			\$3,032,551.32 3,031,918.82	
07/28/2018			Grand Total Beginning Balance			\$3,024,118.82	
09/10/2018			Grand Total Net Change			\$8,432.50 7800	
09/10/2018			Grand Total Ending Balance			\$3,032,551.32 3,031,918.82	

All sculptures received 28/ + 7,300 -
 Add Mark Rossi
 Removed from claim 2018-1C ~~\$15,732.50~~
 3,039,218.82 17

Total Expense:
 7800 + 7300 = 15,100 2/

INVOICE

August 10, 2018

TO: Fresno Chaffee Zoo

Fresno, CA

Re: Wilderness Falls Exhibit Sculpture, Bronze

Total cost for Sculpture.....\$14,600.00

Shipping..... 500.00

50% Deposit for sculpture paid... ..\$7,300.00 27/

7,300	+
7,800	=
Total [2 items]	
15,100	T

14,600	+
500	=
Total [2 items]	
15,100	T

Remaining balance with shipping at delivery

Total now due.....\$7,800.00 27/

Pay to:

Mark Rossi

2415 N. Fontana Ave.

Tucson, AZ 85705

<rossistudios@earthlink.net>

Cel: (520) 603-4875

THANK YOU

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Wilderness Falls- 12/28/17-01/31/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Desc.
1-1602-00							
Account: 1-1602-00 (Construction in Progress-Construction)							
12/28/2017			<i>Account Beginning Balance</i>			\$2,704,987.84	
12/31/2017	11874-66	Accounts Payable	Valley Air Conditioning & Repa-Water Play A	\$1,700.00			Wilderness Falls
12/31/2017	11874-100	Accounts Payable	BSK Associates-Water Play Area	\$1,500.00			Wilderness Falls
12/31/2017	11874-525	Accounts Payable	BSK Associates-Water Play Area	\$3,059.04			Wilderness Falls
12/31/2017	11880-23	Accounts Payable	BSK Associates-Water Play Area	\$2,103.24			Wilderness Falls
12/31/2017	11880-27	Accounts Payable	BSK Associates-Water Play Area	\$6,273.87			Wilderness Falls
12/31/2017	11880-260	Accounts Payable	Recreation Equipment-Water Play Area	\$165.87			Wilderness Falls
1/22/2018	11881-1	Journal Entry	To reclassify Ryan Liggett	\$10,867.50			Wilderness Falls
1/24/2018	11880-1	Accounts Payable	Zumwalt Construction, Inc.-Water Play Area	\$26,346.30			Wilderness Falls
1/29/2018	11880-5	Accounts Payable	Cost of Wisconsin, Inc.-Water Play Area	\$2,250.00			Wilderness Falls
1/29/2018	11880-25	Accounts Payable	Outback Concrete, Inc.-Water Play Area	\$24,348.00			Wilderness Falls
1/30/2018	11883-1	Accounts Payable	ADJ-Mark Rossi-Deposit for bronze sculpture	30/ \$7,300.00			Wilderness Falls
			<i>Account Subtotals</i>	\$85,913.82	\$0.00		
			<i>Account Net Change</i>			\$85,913.82	
1/31/2018			<i>Account Ending Balance</i>			\$2,790,901.66	
12/28/2017			<i>Grand Total Beginning Balance</i>			\$2,704,987.84	
1/31/2018			<i>Grand Total Net Change</i>			\$85,913.82	
1/31/2018			<i>Grand Total Ending Balance</i>			\$2,790,901.66	

Remove Mark Ross 30/- 7,300.00
 from claim 2018-1c 279,082,866

This is a page from
 Claim 2018-1C
 showing that 7,300
 was taken out and
 now is ready to be
 processed.

Claim ~~018~~
2018-1C

INVOICE

January 1, 2018

TO: Fresno Chaffee Zoo
Fresno, CA

Re: Wilderness Falls Exhibit Sculpture, Bronze
(refer to list updated at 12-15-2017 with cost of trout,
\$600.00
and dipper, \$300.00)

Total cost for Sculpture.....\$14,600.00
Shipping..... 500.00

50% Deposit for sculpture now due.....\$7,300.00 29/

(remaining balance with shipping due at delivery
\$7,800.00)

Pay to:

Mark Rossi

(Removed from Claim 2018-1C)
Add when all sculptures received

Fresno's Chaffee Zoo Corporation

General Ledger Report

Warthog 07/28/18-9/10/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
1-1601-00							
Account: 1-1601-00 (Construction in Progress-Architect)							
07/28/2018			<i>Account Beginning Balance</i>			\$206,803.82	
07/31/2018	12375-173	Accounts Payable	3C Engineering, Inc.-Warthog Exhibit	\$7,900.00			Warthog
08/01/2018	12401-9	Accounts Payable	TAM & CZ Architects, Inc.-Warthog	\$39,556.24			Warthog
08/22/2018	12401-65	Accounts Payable	Robert Boro Landscape Architec-SCIP	\$7,200.00			Warthog
08/22/2018	12402-4	Accounts Payable	REVERSE-ADJ-Robert Boro Landscape Archite		\$7,200.00		Warthog
			<i>Account Subtotals</i>	\$54,656.24	\$7,200.00		
09/10/2018			<i>Account Net Change</i>			\$47,456.24	
09/10/2018			<i>Account Ending Balance</i>			\$254,260.06	
1-1602-00							
Account: 1-1602-00 (Construction in Progress-Construction)							
07/28/2018			<i>Account Beginning Balance</i>			\$272,524.74	
07/31/2018	12356-65	Accounts Payable	ModSpace-Construction Trailer	\$999.68			Warthog
07/31/2018	12375-191	Accounts Payable	ADJ-ModSpace-Construction Trailer	\$999.68			Warthog
07/31/2018	12375-195	Accounts Payable	REVERSE-ADJ-ModSpace-Construction Trailer		\$999.68		Warthog
08/02/2018	12401-11	Accounts Payable	Diverse Signs & Designs-Warthog	\$138.21			Warthog
08/02/2018	12401-13	Accounts Payable	Diverse Signs & Designs-Warthog	\$505.32			Warthog
08/20/2018	12401-19	Accounts Payable	Truxell & Valentino Landscape -Warthog	36/ \$3,871.68			Warthog
08/20/2018	12401-21	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$5,085.00			Warthog
08/20/2018	12401-22	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$986.00			Warthog
08/20/2018	12401-23	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$9,280.00			Warthog
08/20/2018	12401-24	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$9,250.00			Warthog
08/20/2018	12401-25	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$38,080.00			Warthog
08/20/2018	12401-26	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$9,400.00			Warthog
08/20/2018	12401-27	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$7,350.00			Warthog
08/20/2018	12401-28	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$84,000.00			Warthog
08/20/2018	12401-29	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$21,000.00			Warthog
08/20/2018	12401-30	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$24,400.00			Warthog
08/20/2018	12401-31	Accounts Payable	Truxell & Valentino Landscape -Warthog	\$4,250.00			Warthog
08/20/2018	12401-34	Accounts Payable	Valley Excavation Inc.-Contrcuton Trailer	\$10,780.00			Warthog
08/20/2018	12401-38	Accounts Payable	ModSpace-Job Trailer	\$282.25			Warthog
08/20/2018	12401-54	Accounts Payable	Ryan N. Liggett-Project Management	\$11,442.50			Warthog
08/20/2018	12405-5	Accounts Payable	REVERSE-ADJ-Valley Excavation Inc.-Construc		\$10,780.00		Warthog

Total [11 items]
35/213,081.77/T

Fresno's Chaffee Zoo Corporation
General Ledger Report
 Warthog 07/28/18-9/10/18

Date	Trans.	Journal	Reference	Debit Amount	Credit Amount	Balance	Project Description
Account: 1-1602-00 (Construction in Progress-Construction)							
08/20/2018	12405-11	Accounts Payable	REVERSE-ADJ-ModSpace-Job Trailer		\$282.25		Warthog
08/29/2018	12405-17	Accounts Payable	REVERSE-ADJ-ModSpace-Construction Trailer		\$999.68		Warthog
08/29/2018	12404-2	Journal Entry	Reclassify Valley Excavation & Mod Space-Jul	\$2,328.00			Warthog
			Account Subtotals	\$244,428.32	\$13,061.61		
				232,985.82			
09/10/2018			Account Net Change			\$231,366.71	219,924.21
09/10/2018			Account Ending Balance			\$503,891.45	492,448.95
07/28/2018			Grand Total Beginning Balance		\$479,328.56		
09/10/2018			Grand Total Net Change		\$278,822.95		267,380.45
09/10/2018			Grand Total Ending Balance		\$758,151.51		746,709.01

Less Architect fees - \$47,456.24

~~\$ 231,366.71~~ 699,252.77

Add Cost of Wisconsin + 25,000.00
 removed from claim 2018-10c

Warthog total ~~\$ 256,366.71~~ 724,252.77

Total Expense for Warthog:
 219924.21 + 25000 = 244,924.21 2/

2018-11c Page 32 of 38



PROJECT Warthog Exhibit
CONTRACTOR COST of Wisconsin, Inc.

PROJECT NO. 0192
CONTRACT NO. 0192C
DATE _____

CONTRACT PAYMENT REQUEST NO. 1

To the best of my knowledge and belief, I certify that all items, units, prices, and quantities listed below on this Payment Request are correct; that all Work has been

1. OBLIGATIONS: *Contractor - Input amounts in yellow fields only; remaining fields are calculated.*
- | | | | |
|----|--|----|------------|
| a. | Original Contract Award | \$ | 748,100.00 |
| b. | Change Orders Approved to Date | \$ | - |
| c. | TOTAL CONTRACT OBLIGATION TO DATE..... | \$ | 748,100.00 |
2. PAYMENTS DUE THIS REQUEST
- | | | | |
|----|--|----|-----------|
| a. | Earned to Date | \$ | 25,000.00 |
| b. | Earned on Change Orders to Date | \$ | - |
| c. | TOTAL EARNED TO DATE..... | \$ | 25,000.00 |
| d. | Total Retention to Date. (10%) | \$ | 2,500.00 |
| e. | Net Due on Earned to Date (2c. Minus 2d.) | \$ | 22,500.00 |
| f. | Not Used | \$ | - |
| g. | Total Payment Due to Date (2e. Plus 2f.) | \$ | 22,500.00 |
| h. | Less Previous Payments (Item g. from previous claim) | \$ | - |
| i. | TOTAL AMOUNT DUE THIS CONTRACT PAYMENT REQUEST..... | \$ | 22,500.00 |
| j. | Not Used | \$ | - |
| k. | ADJUSTED TOTAL AMOUNT DUE THIS CONTRACT PAYMENT REQUEST..... | \$ | 22,500.00 |

Roger Schrieber
Contractor Signature

Roger Schrieber
Printed Name
8-15-18
Date

State of: WI

County of: Washington

Subscribed and sworn to before me this 15th day of August, 2018

Notary Public: [Signature]

My commission expires: 11/27/20



CONTRACT PAYMENT APPROVALS

Based on on-site observations and the attached Schedule of Values, each of the undersigned certifies that the Work has progressed as indicated and conforms to the Contract Documents, that the Contractor is entitled to the payment as listed in Item 2-k above, and that the Owner has previously paid no part of this amount to the Contractor.

Inspector _____ Date _____ Architect _____ Date _____

Approved for Payment

Construction Administrator _____ Date _____



PROJECT Warthog Exhibit
 CONTRACTOR Truxell & Valentino Landscape Development, Inc.

PROJECT NO. 0192
 CONTRACT NO. 0192
 DATE 8/20/2018

CONTRACT PAYMENT REQUEST NO. 3

To the best of my knowledge and belief, I certify that all items, units, prices, and quantities listed below on this Payment Request are correct; that all Work has been performed, and

1.	OBLIGATIONS:	<i>Contractor - Input amounts in yellow fields only; remaining fields are calculated.</i>	
a.	Original Contract Award	\$	1,627,000.00
b.	Change Orders Approved to Date	\$	3,871.68
c.	TOTAL CONTRACT OBLIGATION TO DATE.....	\$	1,630,871.68
2.	PAYMENTS DUE THIS REQUEST		
a.	Earned to Date	\$	447,131.00
b.	Earned on Change Orders to Date	\$	3,871.68
c.	TOTAL EARNED TO DATE.....	\$	451,002.68
d.	Total Retention to Date, (10%)	\$	44,591.77
e.	Net Due on Earned to Date (2c. Minus 2d.)	\$	406,410.91
f.	Not Used	\$	-
g.	Total Payment Due to Date (2e. Plus 2f.)	\$	406,410.91
h.	Less Previous Payments (item g. from previous claim)	\$	210,645.00
i.	TOTAL AMOUNT DUE THIS CONTRACT PAYMENT REQUEST.....	\$	195,765.91
j.	Not Used	\$	-
k.	ADJUSTED TOTAL AMOUNT DUE THIS CONTRACT PAYMENT REQUEST.....	\$	195,765.91

Contractor Signature

John M Valentino
 Printed Name

8/20/2018
 Date

State of: _____

County of: _____

Subscribed and sworn to before me this _____ day of _____, 2018

Notary Public: _____

My commission expires: _____

CONTRACT PAYMENT APPROVALS

Based on on-site observations and the attached Schedule of Values, each of the undersigned certifies that the Work has progressed as indicated and conforms to the Contract Documents, that the Contractor is entitled to the payment as listed in Item 2.k above, and that the Owner has previously paid no part of this amount to the Contractor

Inspector

Date

Architect

Date

Approved for Payment

Construction Administrator

Date



CONTRACTOR Thorn & Valentino Landscape Development, Inc.

PROJECT NO. 0197
CONTRACT NO. 0192
DATE 11/20/2015

SCHEDULE OF VALUES

A	B			C	D	E	F		G	H
ITEM NO.	DESCRIPTION OF WORK	ORIGINAL AWARD	APPROVED CHANGES	REVISED SCHEDULE OF VALUES	WORK COMPLETED FROM PREVIOUS APPLICATION (H)	THIS PERIOD	TOTAL COMPLETED TO DATE (F+G)	% COMPLETE (H/E)	BALANCE TO FINISH (E-H)	RETENTION (10% H)
1	Mobilization/Bonds	100,000.00	-	100,000.00	100,000.00	-	100,000.00	100%	-	10,000.00
2	Rough Grading/Demolition	85,000.00	-	85,000.00	88,000.00	4,250.00	72,250.00	85%	12,750.00	7,225.00
3	Site Electrical Lighting/Sound	108,000.00	-	108,000.00	26,100.00	24,400.00	43,900.00	25%	148,500.00	4,950.00
4	Site Plumbing	84,000.00	-	84,000.00	-	21,000.00	21,000.00	25%	63,000.00	2,100.00
5	Building Structure	300,000.00	-	300,000.00	-	84,000.00	84,000.00	28%	216,000.00	8,400.00
6	Landscape & Irrigation	147,000.00	-	147,000.00	7,350.00	7,350.00	14,700.00	10%	132,300.00	1,470.00
7	Fencing/Gates/Water Plant/Service	188,000.00	-	188,000.00	-	0,400.00	0,400.00	5%	178,600.00	940.00
8	Concrete Paving & Footings	224,000.00	-	224,000.00	33,800.00	38,080.00	71,680.00	32%	152,320.00	7,168.00
9	Interior/Exterior Holding Pans	185,000.00	-	185,000.00	-	0,250.00	0,250.00	5%	175,750.00	925.00
10	Mechanical	116,000.00	-	110,000.00	-	0,280.00	0,280.00	8%	108,720.00	928.00
11										
12										
13										
14										
	SUBTOTAL DIRECT COST	1,627,000.00	-	1,627,000.00	234,050.00	207,010.00	441,060.00	27%	1,185,940.00	44,105.00
	A) GENERAL CONDITIONS	986.00	-	986.00	-	986.00	986.00	100%	-	98.60
	B) BONDS	5,088.00	-	5,088.00	-	5,088.00	5,088.00	100%	-	N/A
	SUBTOTAL OTHER COSTS	-	6,071.00	6,071.00	-	6,071.00	6,071.00	100%	-	98.00
	TOTAL THIS APPLICATION	1,627,000.00	6,071.00	1,633,071.00	234,050.00	213,081.00	457,131.00	27%	1,185,940.00	44,204.60

CHANGE ORDER SUMMARY

ORANGE ORDER SUMMARY						
CO#	Description	Date	Total Amount	Total Completed	% Complete	Retention 10%
1	Purchase Order Cover Line <i>(Manual)</i>	8/15/2018	3,871.68	3,871.68	100%	387.17
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
					#DIV/0!	-
</						



Truxell & Valentino

LANDSCAPE DEVELOPMENT, INC.

Request for Progress Payment

Owner: Fresno's Chaffee Zoo Corporation
 Address: 894 W Belmont Ave
 Fresno, CA 93728
 Telephone #: 559-498-5910
 Fax #: 559-291-4417
 Contract #: No. 0192

Date: 8/20/2018
 Project Name: Warthog Exhibit No. 0192
 Invoice #: 111797
 General Contractor: Truxell & Valentino
 Billing #: 3
 Billing Period Ending: 8/31/2018

ORIGINAL CONTRACT:

PHASE CODE #	DESCRIPTION	ORIG CONTRACT AMOUNT	% COMPLETE TO DATE	ORIGINAL CONTRACT WORK TO DATE	RETENTION AMOUNT
1	Mobilization/Bonds	\$ 100,000.00	100.00%	\$ 100,000.00	\$ 10,000.00
2	Rough Grading/Demolition	\$ 85,000.00	85.00%	\$ 72,250.00	\$ 7,225.00
3	Site Electrical/Lighting/Sound	\$ 198,000.00	25.00%	\$ 49,500.00	\$ 4,950.00
4	Site Plumbing	\$ 84,000.00	25.00%	\$ 21,000.00	\$ 2,100.00
5	Building/Structure	\$ 300,000.00	28.00%	\$ 84,000.00	\$ 8,400.00
6	Landscape & Irrigation	\$ 147,000.00	10.00%	\$ 14,700.00	\$ 1,470.00
7	Fencing/Gates/Walls/Planters/etc	\$ 188,000.00	5.00%	\$ 9,400.00	\$ 940.00
8	Concrete Paving & Footings	\$ 224,000.00	32.00%	\$ 71,680.00	\$ 7,168.00
9	Interior/Exterior Holding Pens	\$ 185,000.00	5.00%	\$ 9,250.00	\$ 925.00
10	Mechanical	\$ 116,000.00	8.00%	\$ 9,280.00	\$ 928.00
A	General Conditions (Permits)	\$ 986.00	100.00%	\$ 986.00	\$ 98.60
B	Bonds (Subcontractor Bond Cost)	\$ 5,085.00	100.00%	\$ 5,085.00	N/A
Total of Original Contract		\$ 1,633,071.00	27.38%	\$ 447,131.00	\$ 44,204.60

CONTRACT CHANGE ORDERS:

PHASE CODE #	DESCRIPTION	APPRVD CHG ORDERS TO DATE	% COMPLETE TO DATE	APPRVD CHG ORDERS BILLED TO DATE	CHANGE ORDER RETENTION
1	Pullboxes/Utilities/Sewer Line	\$ 3,871.68	100.00%	\$ 3,871.68	\$ 387.17
2			#DIV/0!	\$ -	\$ -
3			#DIV/0!	\$ -	\$ -
4			#DIV/0!	\$ -	\$ -
5			#DIV/0!	\$ -	\$ -
Total of Contract Changes		\$ 3,871.68	31/ 100.00%	\$ 3,871.68	\$ 387.17

PROJECT TOTALS

Total Contract amount to date	\$ 1,636,942.68	27.55%	\$ 451,002.68	\$ 44,591.77
Less Retention 10%	\$ 44,591.77			
Subtotal	\$ 406,410.91			
Less Prior Net Billings	\$ 210,645.00			
Total Due This Billing	\$ 195,765.91			



Invoice# 082018

August 20, 2018

Scott,

This is the billing invoice for the Fresno Chaffee Zoo projects for the period of July 21 – August 20, 2018. I worked 264.50 hours on the projects listed below and have attached supporting documentation for each project.

Africa Thatch Roof Project -	5.50 hours	632.50	1102-00	0221
Ambassador Animal Program -	4.75 hours	546.25	1101-00	0197
Asia Exhibit -	25.00 hours*	2875	1101-00	0195
Belmont Basin -	12.25 hours	1408.75	1101-00	0205
Conservation Building -	5.50 hours	632.50	1101-00	0198
Miscellaneous - \$327.00	36.25 hours	4168.75	5028-00	0087
Orangutan -	19.00 hours	2185.00	1101-00	0060
South Corridor Infrastructure	25.75 hours*	2961.25	1102-00	0212
Temp Parking Beacon -	8.50 hours	977.50	1101-00	0209
Warthog Construction Project -	99.50 hours	11,442.50	1102-00	0192
Water Play/Wilderness Falls -	5.50 hours	632.50	1102-00	0133
ZooPlex/Animal Nutrition Ctr. -	17.00 hours	1955.00	1101-00	

Total hours of 264.50 at hourly rate of \$115.00 = \$30,417.50

*5% Retention for Asia design and South Corridor Infrastructure Construction = (\$291.81)

Total Due = \$30,125.69

Please make the check payable to Ryan Liggett.

Please let me know if you have any questions or need any additional information.

Thank You,

Ryan Liggett
 Ryan Liggett Project Management & Consulting
 6555 N. El Capitan
 Fresno, CA 93722
 (559) 360-0107

Fresno's Chaffee Zoo Corporation
Construction Management Trailer
Cost Allocation

Warthog	6/1-11/15/18	6 Months
S. Corridor	6/1-8/31/18	3 Months
ZooPlex	1/1/19-6/30/20	18 Months
Conservation Bldg	6/1-9/30/18	4 Months
Ambassador Animal	1/1-6/30/19	6 Months
Asia	1/1/19-12/31/20	24 Months
Total Months		61

Total Costs Allocated by Project	Per Month	
Warthog	6,985	1,164
S. Corridor	2,916	972
ZooPlex	18,651	1,036
Conservation Bldg	4,273	1,068
Ambassador Animal	5,833	972
Asia	26,212	1,092
	<u>64,869</u>	

Yang, Maichao

From: Reyes, Becky
Sent: Wednesday, September 26, 2018 3:07 PM
To: Yang, Maichao
Subject: FW: Measure Z Capital Claim 2018-11C

Follow Up Flag: Follow up
Flag Status: Completed

From: Crosby, Catherine
Sent: Monday, September 24, 2018 3:39 PM
To: Reynoso, Jose <jreynoso@fresnocountyca.gov>
Cc: Reyes, Becky <BReyes@fresnocountyca.gov>; Rick Treatch <RTreatch@fresnochaffeezoo.org>; Mayra Boganwright <mboganwright@fresnochaffeezoo.org>
Subject: FW: Measure Z Capital Claim 2018-11C

Good afternoon Jose,

I have completed my review of **Claim 2018-11c**. Except for Ryan Liggett's invoices, all documentation has been received and questions answered. In order to not hold up this claim any longer, and until documentation is received from Mr. Liggett, Rick Treatch agrees that you can remove all of Ryan Liggett's invoices from the various projects.

If you need any documentation or have questions, please contact me.

Cathy
600-4305

-----Original Message-----

From: Rick Treatch <RTreatch@fresnochaffeezoo.org>
Sent: Tuesday, September 11, 2018 9:22 AM
To: Crosby, Catherine <CCrosby@fresnocountyca.gov>
Subject: Measure Z Capital Claim 2018-11C

Cathy,

Attached is our capital claim 11C

Dr. Rick Treatch, Ed. D., CPA, CGMA
Chief Financial Officer
Fresno Chaffee Zoo

894 W. Belmont Ave.